

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No. 1219	Press ~~Mis~~
1-2.	
Dated 1. 9. 1865 ~~19~~	

6/7

Not to be folded or roughly handled

1219
4/9/30

Proceedings of the Madras Government, Judicial Department,
1st September 1865.

No. 1. Read the following Proceedings of Government in the Public Works Department, dated 19th August 1865, No. 2412.

Communicating the Progress Report of } (Vide Proceedings, Public Works Dept.,
the Rajahmundry Central Jail for June } dated 19th Aug. 1865, Nos. 264 & 265.)
last.

No. 2. ORDER THEREON, 1st September 1865, No. 1219.
Copy furnished to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Proceedings of the Madras Government, Public

No. 264.

Read the
Progress Report of the Central Jail at

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
<i>Four Workshops.</i>				
Rough stone in chunam Cubic yards.	1,493 $\frac{2}{7}$	RS. A. P. 3 0 0	RS. A. P. 4,481 5 4	48
Terracing with brick on edge, &c., &c. ... Squares.	220 $\frac{8}{100}$	22 0 0	4,857 9 8	
Flooring with do. do.	192	7 4 0	1,392 0 0	
Excavating foundation and filling the basement... ..			164 0 0	
Teak-wood wrought and put up ... Cubic feet.	3,502 $\frac{1}{2}$	2 4 0	7,881 4 0	
Cut stones over the pillars' heads	152	1 4 0	190 0 0	
Do. do. centre do.	84	1 8 0	126 0 0	
Contingencies			1,926 13 4	
<i>Partition walls between the centre pillars, &c.</i>				
Rough stone in chunam... .. Cubic yards.	185 $\frac{2}{7}$	3 0 0	556 0 0	
Contingencies			91 6 4	
<i>Six Towers.</i>				
Rough stone in chunam Cubic yards.	421 $\frac{1}{2}$	3 0 0	1,263 2 6	
Excavating foundations and filling the basement ...			15 0 0	
Teak-wood wrought and put up ... Cubic feet.	52 $\frac{6}{12}$	2 4 0	118 2 0	
Contingencies			148 1 0	
<i>Centre Warder.</i>				
Rough stone in chunam... .. Cubic yards.	346 $\frac{1}{2}$	3 0 0	1,040 0 0	
Arch work in do. Cubic feet.	152	0 3 0	28 8 0	
Terracing with brick on edge, &c. &c.... Squares.	20 $\frac{8}{100}$	18 10 10	388 4 11	
Flooring with do. do.	18 $\frac{2}{100}$	7 4 0	132 5 0	1
Stone columns	12	12 8 0	150 0 0	
Cornice work in chunam Cubic feet.	127 $\frac{1}{2}$	0 4 0	31 14 0	
Excavating foundations and filling the basement ...			80 0 0	
Pairs, country-wood batten doors with frames and iron fixtures, &c., complete, 8x4 Each.	3	26 0 0	78 0 0	
Do. do. batten windows, buttresses with do. do. complete, 5x2-6	8	15 0 0	120 0 0	
Teak-wood wrought and put up... .. Cubic feet.	322 $\frac{6}{12}$	2 4 0	725 11 6	
Cut stones over the pillars' heads..... No.	12	1 8 0	18 0 0	
<i>Upper Story.</i>				
Brick in chunam Cubic yards.	154 $\frac{1}{2}$	4 0 0	618 10 8	95
Flat arch work in do. Cubic feet.	116 $\frac{1}{2}$	0 3 0	21 13 6	100
Stone columns... .. No.	12	12 0 0	144 0 0	
Cut stones over the pillars' heads	12	1 4 0	15 0 0	
Teak-wood wrought and put up ... Cubic feet.	322 $\frac{1}{2}$	2 4 0	725 14 6	
Country-wood batten doors with frames, &c. ...	3	26 0 0	78 0 0	
Do. do. windows, do. 5x2-6	8	18 0 0	144 0 0	
Contingencies... ..			534 15 6	
<i>Two Workshops with truss roof.</i>				
Rough stone in chunam Cubic yards.	713 $\frac{1}{2}$	3 0 0	2,140 11 6	17
Flooring with brick on edge, &c., &c. ... Squares.	86 $\frac{1}{100}$	7 4 0	628 12 8	
Excavating foundations and filling the basement ...			120 0 0	
Cut stones over the pillars' heads No.	38	1 4 0	47 8 0	19
Wooden truss, complete	38	35 0 0	1,330 0 0	
Contingencies			968 7 6	

Works Department, 19th August 1865.

following:—
Rajahmundry for the month of June 1865.

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
2 0 9	98 6 6	1,590	2 10 3	4,202 8 0	The foundations have been built deeper than that allowed in estimate. 102 Squares of terrace work done.
.....	174 0 3			1,093 13 1	
.....	6 3 1	91	3 13 10	351 11 3	
.....				179 2 4	
.....		2,157 $\frac{1}{2}$	2 4 0	4,854 3 0	Few stones remain at work.
.....		114	1 9 8	182 14 5	
.....		63	1 7 0	89 14 3	
.....	6 1 10			1,146 13 11	
.....		182	2 11 7	495 10 3	Stone, chunam, &c., remain at work.
.....				83 9 4	
.....	2 4 0	171	4 12 4	815 14 11	
.....		60 $\frac{1}{2}$	2 4 0	12 13 4	
.....	29 13 5			136 6 6	Terrace made with brick. Bricks remain at work.
.....				83 9 4	
.....		343	2 10 0	900 12 2	
.....		152	0 1 2	11 3 0	
63 7 8	14 6 6			59 4 6	Work nearly completed. Do. do.
.....	63 7 8	9	8 0 8	72 6 5	
.....		12	12 13 11	154 7 7	
.....	1 4 8	135	0 1 11	15 15 5	
.....	0 13 10			78 0 8	Bricks, &c., remain at work.
.....		3	26 0 0	78 0 0	
.....		8	15 0 0	120 0 0	
.....		345	2 4 0	776 2 6	
.....		12	1 6 4	16 12 6	Stones remain at work.
1 1 5	103 9 3	95	1 1 5	103 9 3	
0 0 2	1 0 8	100	0 0 2	1 0 8	
.....	4 14 0			143 13 6	
.....	4 13 9			11 12 6	Stones remain at work.
.....		345	2 4 0	776 2 6	
.....		1	26 0 0	26 0 0	
.....		6	15 0 0	90 0 0	
.....				357 12 11	Bricks, &c., remain at work.
0 11 0	11 11 0	713	2 8 3	1,796 8 3	
.....				143 2 8	
.....				128 11 9	
0 1 4	1 10 0	19	1 7 1	26 7 0	Stones remain at work.
.....		22	35 0 0	770 0 0	
.....				290 4 7	

Proceedings of the Madras Government, Public

Progress Report of the

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
<i>Radial Block of Cells.</i>				
		RS. A. P.	RS. A. P.	
Rough stone in chunam Cubic yards.	11,027 $\frac{14}{100}$	3 0 0	33,352 9 3	516
Arch work in chunam over the four doors Cubic feet.	167 $\frac{1}{2}$	0 3 0	50 2 6	15
Arched roof with brick in chunam	65,812 $\frac{1}{2}$	0 4 0	16,453 2 0	6,560
Centrings			2,400 0 0	
Cornice work in chunam	2,512 $\frac{1}{2}$	0 4 0	628 2 0	336
Terracing with brick on edge, &c., &c. ... Squares.	25 $\frac{50}{100}$	22 0 0	560 15 10	
Putting jelly, two courses of flat tiles, &c. Yards.	286 $\frac{20}{100}$	10 15 3	3,138 1 2	
White-washing in chunam... .. Squares.	1,720	0 3 0	322 8 0	344
Flooring with brick on edge, &c., &c.	307 $\frac{50}{100}$	7 4 0	2,229 6 0	16
Excavating foundations and filling the basement			600 0 0	
Teak-wood wrought and put up Cubic feet.	250	2 4 0	562 8 0	
Iron doors with wooden frames, &c., &c. ... No.	320	60 0 0	19,200 0 0	
Lead color three coats to the weather-boards and iron doors, &c. Squares.	300	2 6 0	712 8 0	
Contingencies			8,030 1 3	
<i>Solitary Cells for Women.</i>				
Rough stone in chunam... .. Cubic yards.	1,513 $\frac{1}{2}$	3 0 0	4,541 5 4	67
Terracing with brick on edge, &c., &c. ... Squares.	76 $\frac{80}{100}$	22 0 0	1,689 9 6	
Flooring with do. do.	54 $\frac{10}{100}$	7 4 0	292 5 10	
Excavating foundations and filling the basement... ..			140 0 0	
Teak-wood wrought and put up Cubic feet.	776 $\frac{1}{2}$	2 4 0	1,746 10 0	
Iron doors with wooden frames, &c., do. complete, 6-6 x 3-6	40	35 0 0	1,400 0 0	
Contingencies			1,016 3 10	
<i>Out-offices for Jailers.</i>				
Batten window, shutters with frames, wooden bars, and iron fixtures, &c., complete, 6 x 3 No.	3	6 0 0	18 0 0	
<i>Hospital and Stores, &c.</i>				
Batten doors with frames, and iron fixtures complete 7 x 3 No.	24	17 0 0	408 0 0	
Do. do. do. 6 x 3	9	15 0 0	135 0 0	
Contingencies			1,038 14 5	
<i>Enclosure walls.</i>				
Rough stone in chunam Cubic yards.	4,776 $\frac{3}{100}$	3 0 0	14,328 14 2	
White-washing in do. Squares.	793 $\frac{50}{100}$	0 3 0	148 12 9	
Broken bottles in do.	7,440	0 2 0	930 0 0	
Excavating foundations and filling the basement... ..			150 0 0	
Contingencies			1,552 5 1	
<i>Banquite, &c.</i>				
Broken bottles in chunam... .. Squares.	49 $\frac{20}{100}$	0 2 0	615 0 0	
Contingencies			526 13 7	
<i>Inner partition walls.</i>				
Rough stone in chunam Cubic yards.	1,913 $\frac{2}{100}$	3 0 0	5,740 0 0	78
Excavating foundations and filling the basement... ..			70 0 0	
Contingencies			589 15 0	

Works Department, 19th August 1865.

Central Jail, &c., &c.—(Continued.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
2 9 3	1,329 9 9	9,401	9 3	24,248 10 11	
0 0 6	0 7 9	127	0 1 1	8 7 3	
0 0 11	391 0 3	41,730	0 2 1	5,498 5 4	
.....	114 8 1			979 9 5	
0 1 8	34 8 6	1,821	0 3 5	395 11 2	
.....	16 9 6			201 14 7	Work is in progress.
.....	197 7 10			1,116 10 9	Do.
0 0 10	18 10 0	344	0 7 10	168 10 0	Chunam remain at work.
2 15 6	47 7 9	230	8 2 1	1,870 10 7	Bricks do.
.....	6 7 3			816 7 0	
.....		250	2 4 0	562 8 0	
.....		246	60 0 0	14,760 0 0	
.....	5 14 0			5 14 0	Work is in progress.
.....	2 6 0			5,299 11 1	
0 7 5	30 14 3	1,054	2 7 8	2,612 1 5	
.....				1 7 9	
.....				136 13 7	Bricks have been collected at work.
.....				142 2 4	
.....		435 $\frac{1}{2}$	2 4 0	979 8 0	
.....		2	35 0 0	70 0 0	
.....				461 13 2	
.....		1	6 0 0	6 0 0	
.....		24	17 0 0	408 0 0	
.....		4	15 0 0	60 0 0	
.....				38 8 0	
.....	19 8 11	2,894	3 8 9	10,275 12 7	Rough stone, &c., remain at work.
.....				120 0 0	Chunam at work.
.....				454 9 10	22,731 bottles remain at work.
.....				141 4 0	
.....	2 3 0			1,109 15 6	
.....	7 9 7			38 15 0	1,947 bottles remain at work.
.....				5 0 0	
0 13 0	63 6 6	219	4 1 1	890 6 0	Chunam, &c., remain at work.
.....	3 8 10			14 6 8	
.....	43 5 0			43 5 0	

Proceedings of the Madras Government, Public

Progress Report of the

Items.	ESTIMATE.			WORK PER
	Quantity.	Rate.	Amount.	Quantity.
Front gate and wooden railings.				
Wooden railings complete R. feet.	1,300	2 8 0	3,250 0 0	
Masonry work... ..			560 0 0	
Contingencies			482 8 0	
Well.				
Earthwork Cubic yards.	2,287	0 1 4	190 9 4	
Do.	620	0 1 6	58 2 0	
Do.	2,118 ¹⁰ / ₁₆	0 2 5	320 0 0	
Do.	2,400	0 7 0	1,050 0 0	
Baling water and sinking the well frame			442 10 0	
Value of well frame			483 6 5	
Cut stone in chunam... .. Cubic yards.	40-5	29 0 11	1,167 10 9	
Do.	40-5	22 6 11	901 9 1	
Do.	40-5	18 0 4	724 2 9	
Do.	16-2	17 8 0	281 4 9	
Do.	24-3	17 8 0	421 15 1	
Do.	36-4 ¹ / ₂	16 14 0	610 5 0	
Filling in the outside of steening, do.	6,600	0 1 0	412 8 0	
Contingencies			355 14 10	
Clearing jungle				
Total...				
Unadjusted advances remaining at the end of June 1865 ...				
Total...				

RAJAHMUNDY,
8th July 1865.

Works Department, 19th August 1865.

Central Jail, &c., &c. — (Concluded.)

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
.....	43 3 6			1,252 5 10	Work is going on rapidly.
.....				2 5 6	
.....	25 8 10			128 13 10	
.....		2,287	0 1 4	190 9 4	Stone remain at work.
.....		620	0 1 6	58 2 0	
.....		2,118 ¹⁰ / ₁₆	0 2 5	320 0 0	
.....		2,400	0 7 0	1,050 0 0	
.....				462 10 0	
.....				483 6 5	
.....		40-5	29 0 11	1,167 11 8	
.....		40-5	22 6 9	901 1 8	
.....		40-5	18 1 10	727 14 10	
.....		16-2	17 0 9	274 0 0	
.....		24-3	17 4 6	416 9 7	
.....		28-0	17 1 5	478 8 0	
.....		6,543 ¹⁰ / ₁₆	0 1 0	396 3 9	
.....				347 7 11	
.....	25 13 0			216 15 1	
.....	2,004 10 5				
.....				29,823 2 11	
.....				1,33,319 11 11	

(True Copy.)

(Signed) A. RAMIAH,
Supervisor in charge of No. 6 Range.

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
19th August 1865.*

No. 265.

ORDER THEREON, 19th August 1865, No. 2,412.

CIVIL WORKS, No. 65.

1. Communicated to the Judicial
Department.

2. The Superintending Engineer

has omitted to insert the usual foot-note descriptive of the progress made on the
several portions of the work.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

*No. 1219- 1st September 1865.
Copy furnished to the Inspector
Genl. of Sails.*

The Inspector Genl. of Sails. } despo 1/9

Exd. S. T. Augustin.

*Co 1792
Communicating the
Report of the
Superintending Engineer
for the first time*

Dated 19th August 1865

*Proceedings of Government
Public Works Dept. No. 2412*

*1219- 1st Sept 1865
No. 2412*

With Order.