

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	157	Press Mis.
²⁵⁷⁻²⁵⁸ Dated	28-1-	19-1865

Not to be folded or roughly handled

4/5

*Proceedings of the Madras Government, Judicial Department,
28th January 1865.*

No. 257. Read the following Proceedings of Government in the Public Works Department, dated 19th January 1865, No. 181.

Communicating the Report of Progress } (Vide Proceedings, Public Works De-
made on the Central Jail at Coimbatore } partment, dated 19th January 1865,
in the month of December 1864. } Nos. 379 and 380.)

No. 258. ORDER THEREON, 28th January 1865, No. 157.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. T. O'Connor.

Proceedings of the Madras Government, Public Works Department,
19th January 1865.

No. 379.

Read the following :—

Progress Report for the Central Jail at Coimbatore, for the month of December 1864.

ITEM.	Unit.	ORIGINAL ESTIMATE.			REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
			RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS.	RS. A. P.		RS.	RS. A. P.
Rough stone in chu-	C. Yd.	11,581 $\frac{1}{2}$	2 8 0	28,953 11 3	18,725 $\frac{1}{2}$	3 8 0	65,537 12 2	557		4,127 11 8	4,127		29,222 3 1
Brick work in chu-	C. Yd.	12,903 $\frac{1}{4}$	4 0 0	51,614 6 0	2,551 $\frac{1}{4}$	6 0 0	15,307 12 5			100 12 4	1,361		15,824 14 8
Excavating founda-	Rs.			1,614 8 0			1,614 8 0						323 1 11
tion and filling													
basement.													
Teak-wood wrought	C. Ft.				153 $\frac{3}{8}$	4 0 0	575 8 0						
and put up.													
Junglewood do. do.	C. Ft.	7,681 $\frac{1}{2}$	1 12 0	13,393 1 0	7,609 $\frac{1}{8}$	2 0 0	15,218 4 8	24		2,351 4 1	799		3,239 15 5
Cut stones over pil-	No.	269	1 0 0	269 0 0	307	1 12 0	537 4 0	33		11 2 8	104		101 2 8
lars.													
Wooden trusses com-	No.	38	30 0 0	1,140 0 0	38	80 0 0	3,040 0 0	19		146 0 0	32		1,743 0 6
plete.													
Iron doors with vene-	No.	320	60 0 0	19,200 0 0	160	60 0 0	9,600 0 0				81		6,811 14 1
tians barred above.													
Venetians barred ...	No.				160	30 0 0	4,800 0 0						
Extra Establishment	Rs.									511 2 3			7,692 12 3
and sundries.													
Total ...										7,248 1 0			64,959 0 7

COIMBATORE,
5th January 1865.

(Signed) JOHN GEORGE,
Assistant Engineer.

(Signed) W. FAREWELL, Major,
Executive Engineer in charge of 7th Division.

*Proceedings of the Madras Government, Public Works Department,
19th January 1865.*

No. 380.

ORDER THEREON, 19th January 1865, No. 181.

Communicated to the Judicial Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

hit of 7 Feb

Ans 1860 Dep't

Proceedings of Synod

W. Dep't. ... 181.

Ans 1870 Aug 185-

No. 133

Among the school of
Proper made on the
Circuit had a fair share
in the month of Dec
184. -

No. 157. 28th Jan any 18
Communicated to the
Inspector Genl. of Laio.

by

25th 258.

With Order.

The Inspector Genl. } added 28th
of Laio.