

MADRAS RECORD OFFICE.

Government of Madras.

Public DEPARTMENT.

G.O. No.	<i>1626</i>	Press
		~~Mis.~~
<i>122-123</i>		
Dated	<i>18-11-1905</i>	

8/9

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
15th November 1865.

No. 122. Read the following Proceedings of Government in the Public Works Department, dated 6th November 1865, No. 3331.

Communicating Progress Report of the } (Vide Proceedings, Public Works De-
Rajahmundry Central Jail for Sep- } partment, dated 6th November 1865,
tember last. } Nos. 103 & 104.)

No. 123. ORDER THEREON, 15th November 1865, No. 1626.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Talloch.

No. 103.

Read the following :—

Of the five Radial Blocks of Cells—

Three are finished (on radii 4, 6, 8).
One nearly finished.
One at Basement level.

} Entrance angle 0 or 12.

Of the six Workshops—

Three are finished.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women Cells—

Walls of one 9 feet high.

Do. of do. 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out side) raised to the full height, and two sides to 14 feet.

The buttresses are built up to the full height on six sides.

Partition Walls.—On radii 3, 6, and 9 (the entrance angle being 0 or 12) finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work.—In the semiduodecagon 9, 12, 3, (i. e. on the entrance side) is suspended pending the Central Jail Committee's recommendation and Government orders thereon.

The other half.—Containing 36 cells each giving space for four convicts is ready for the reception of the prisoners now on their way up from Cuddapah, Nellore, and Guntur.

(Signed) J. BEATTY, Captain, R. E.,
Offg. Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

GODAVERY

Progress Report of the Central Jail at

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam ... Cubic yards.	1,493 $\frac{1}{2}$	3 0 0	4,481 5 4
Terracing with brick on edge, &c., &c. ... Square.	220 $\frac{1}{2}$	22 0 0	4,857 9 8
White-washing in chunam ...	261 $\frac{1}{2}$	0 3 0	48 15 8
Flooring with brick on edge, &c., &c. ...	192	7 4 0	1,392 0 0
Excavating foundation and filling the basement ...			164 0 0
Teak-wood wrought and put up ... Cubic feet.	3,537 $\frac{1}{2}$	2 4 0	7,958 8 0
Wood oil three coats ...	292	1 0 0	292 0 0
Cut stones over the pillars' heads ... No.	152	1 4 0	190 0 0
Do. do. centre do. ...	84	1 8 0	156 0 0
Contingencies ...			1,934 9 4
<i>Partition walls between the centre pillars, &c.</i>			
Rough stone in chunam ... Cubic yards.	185 $\frac{1}{2}$	3 0 0	556 0 0
Contingencies ...			91 6 4
<i>Six Towers.</i>			
Rough stone in chunam ... Cubic yards.	405	3 0 0	1,215 0 0
Excavating foundations and filling the basement ...			15 0 0
Teak-wood wrought and put up ... Cubic feet.	52 $\frac{1}{2}$	2 4 0	118 2 0
Wood oil three coats ...			6 0 0
Contingencies ...			256 13 6
<i>Centre Warder</i>			
Rough stone in chunam ... Cubic yards.	316 $\frac{1}{2}$	3 0 0	1,040 0 0
Flat arch work in do. ... Cubic feet.	152	0 3 0	45 6 0
Terracing with brick on edge, &c., &c. ... Square.	20 $\frac{1}{2}$	18 10 10	368 4 11
Flooring with do. do. ...	18 $\frac{1}{2}$	7 4 0	132 5 0
White-washing in chunam ...	48	0 3 0	14 4 0
Stone columns ... No.	12	12 8 0	153 6 0
Cornice work in chunam ... Cubic feet.	127 $\frac{1}{2}$	0 4 0	51 14 0
Wooden stair-case, complete ...			180 0 0
Excavating foundations and filling the basement ...			80 0 0
Country-wood batten doors with frames and iron fixtures, &c., complete, 8 x 4 ... each.	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete, 5 x 2-6 ...	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 $\frac{1}{2}$	2 4 0	750 7 6
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0
Wood oil three coats ... Square.	13	1 0 0	13 0 0
Red paint three do. ...	5 $\frac{1}{2}$	1 12 0	9 10 0
<i>Upper Story.</i>			
Brick in chunam ... Cubic yards.	154 $\frac{1}{2}$	4 0 0	618 10 8
Flat arch work in chunam ... Cubic feet.	110 $\frac{1}{2}$	0 3 0	33 15 6
Cornice work in do. ...	127 $\frac{1}{2}$	0 4 0	51 14 0
Terracing with brick on edge, &c., &c. ... Square.	21 $\frac{1}{2}$	22 0 0	477 13 5
White-washing ...	71	0 3 0	13 5 0
Stone columns ... No.	12	12 8 0	153 6 0
Cut stones over the pillars' heads ...	12	1 4 0	15 0 0
Teak-wood wrought and put up ... Cubic feet.	533 $\frac{1}{2}$	2 4 0	750 7 6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 x 4 ... each.	3	26 0 0	78 0 0
Do. do. windows, do. 5 x 2-6 ...	8	18 0 0	144 0 0
Wood oil three coats ... Square.	8	1 0 0	8 0 0
Paint three do. ...	7	1 12 0	12 4 0
Contingencies ...			539 13 6

Works Department, 6th November 1865.

DISTRICT.

Rajahmundry for the month of September 1865.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		20 0 0	1,592	2 11 6	4,330 5 9
.....		10 14 3	100	19 14 4	1,989 6 9
.....		0 10 0	130	0 3 6	28 6 3
.....			102	6 4 8	641 11 0
.....					179 2 4
140	2 4 0	315 0 0	3,174 $\frac{1}{2}$	2 4 0	7,142 4 0
.....			146	1 6 1	201 11 7
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....		37 12 4			1,390 8 3
.....			182	2 11 7	495 10 3
.....					83 9 4
19	1 2 6	22 0 4	262	3 6 1	885 14 1
.....			60 $\frac{1}{2}$	2 4 0	17 5 7
.....					136 6 6
.....					3 1 3
.....		3 7 4			80 6 9
3	21 14 1	65 10 3	346	2 13 2	976 15 6
.....			162	0 1 2	11 3 0
20 $\frac{1}{2}$	2 1 7	43 12 8	20 $\frac{1}{2}$	12 5 10	257 7 7
.....			18	4 15 4	89 4 9
48	0 4 0	12 0 11	48	0 4 0	12 0 11
.....			12	12 13 11	154 7 7
.....		14 8 6	135	0 3 7	30 7 11
.....		26 0 1			50 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409 $\frac{1}{2}$	2 4 0	922 2 0
.....			12	1 6 4	16 12 6
.....		6 13 0			14 12 1
.....		2 10 6			10 1 4
.....					
.....		4 9 6	139	3 11 3	514 10 2
.....			110	0 0 3	2 0 8
.....			135	0 2 9	22 14 0
.....		10 11 0	22	11 7 4	231 7 8
70	0 2 3	10 0 6	70	0 2 3	10 0 6
.....			12	11 15 9	143 13 6
.....			12	0 15 9	11 12 6
.....			409 $\frac{1}{2}$	2 4 0	922 3 6
.....			1	26 0 0	26 0 0
.....			6	15 0 0	90 0 0
.....					5 3 0
.....					9 14 10
.....		2 2 6			386 9 5

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam Cubic yards.	713 $\frac{1}{2}$	Rs. A. P. 3 0 0	Rs. A. P. 2,140 11 6
Roofing with country-wood, reapers, nails, flat and pan-tiles and chunam borders Square.	130 $\frac{3}{4}$	12 0 0	1,563 13 4
Flooring with brick on edge, &c., &c.	86 $\frac{3}{4}$	7 4 0	628 12 8
Excavating foundations and filling the basement			120 0 0
Cut stones over the pillars' heads No.	38	1 4 0	47 8 0
Wooden truss, complete	38	35 0 0	1,330 0 0
Teak-wood wrought and put up Cubic feet.	1,706 $\frac{1}{2}$	2 4 0	3,840 11 0
Contingencies			968 7 6
<i>Five Radial Block of Cells.</i>			
Rough stone in chunam Cubic yards.	11,117 $\frac{1}{2}$	3 0 0	33,352 9 3
Arch work in chunam over the doors Cubic feet.	187 $\frac{1}{2}$	0 3 0	35 2 6
Arched roof with brick in chunam	65,812 $\frac{1}{2}$	0 4 0	16,453 2 0
Centrings			2,400 0 0
Cornice work in chunam Cubic feet.	2,512 $\frac{1}{2}$	0 4 0	628 2 0
Terracing with brick on edge, &c., &c. Square.	25 $\frac{1}{2}$	22 0 0	560 15 10
Putting jelly, two courses of flat tiles, and plastering three coats chunam over the arched roof Square.	386 $\frac{1}{2}$	10 15 3	4,236 5 8
White-washing in chunam	1,720	0 3 0	322 8 0
Flooring with brick on edge, &c., &c.	307 $\frac{1}{2}$	7 4 0	2,227 6 0
Excavating foundations and filling the basement			600 0 0
Teak-wood joists (40) Cubic feet.	250	2 4 0	562 8 0
Iron doors with wooden frames, venetian and barred, complete, 10-10 X 3-6 as per plan, &c. each.	320	60 0 0	19,200 0 0
Wood oil three coats to the joists			25 0 0
Lead color three coats to the weather boards, &c. Square.	300	2 6 0	712 8 0
Pad-locks No.	360	8 0 0	2,880 0 0
Contingencies			8,136 12 9
<i>Solitary Cells for Women.</i>			
Rough stone in chunam Cubic yards.	1,613 $\frac{1}{2}$	3 0 0	4,541 5 4
Flat arch work in do. Cubic feet.	410 $\frac{1}{2}$	0 3 0	77 5 6
Terracing with brick on edge, &c., &c. Square.	76 $\frac{1}{2}$	22 0 0	1,689 9 6
Flooring with brick on edge, &c., &c.	54 $\frac{1}{2}$	7 4 0	392 5 10
Excavating foundations and filling the basement			140 0 0
Teak-wood wrought and put up Cubic feet.	776 $\frac{1}{2}$	2 4 0	1,746 10 0
Iron doors with wooden frames, &c., complete, 6-6 X 3-6 each.	40	35 0 0	1,400 0 0
Wood oil three coats to the joists			60 0 0
Lead color three coats			40 0 0
Contingencies			1,016 3 10
<i>Jailers' quarters.</i>			
Wood oil three coats to the beams and joists, &c.			20 0 0
Red paint three coats to the doors and windows			35 0 0
<i>Out-offices for Jailers.</i>			
Country-wood batten windows, with frames, &c., complete, 2-6 X 3-3 each.	3	6 0 0	18 0 0
Painting			6 0 0
<i>Hospital and Stores, &c.</i>			
Batten doors with frames, and iron fixtures, &c., complete, 7 X 3 each.	24	17 0 0	408 0 0
Do. do. do. 6 X 3	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats			95 0 0

Works Department, 6th November 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		99 6 0	744	2 12 0	2,048 4 3
64	0 10 8	42 12 8	64	2 9 3	165 0 10
30	2 6 8	72 9 7	45	6 1 5	274 0 0
.....					128 11 9
.....			38	0 15 1	35 13 8
.....			38	35 0 0	1,330 0 0
614 $\frac{1}{2}$	2 4 0	1,381 15 6	1,197 $\frac{1}{2}$	2 4 0	2,693 6 3
.....		141 13 0			646 9 9
.....		1 9 0	9,502	2 11 9	25,972 1 8
.....			127	0 1 1	8 7 3
.....		44 0 0	41,730	0 2 5	6,472 8 1
.....		65 8 0			1,293 11 7
.....			1,821	0 3 7	413 1 2
.....		9 4 0	15	18 12 3	281 8 2
.....		26 15 4	232	11 5 4	2,629 13 5
.....			1,032	0 4 2	268 7 0
16		246		9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
37	60 0 0	2,220 0 0	295	60 0 0	17,700 0 0
.....		13 8 0			25 15 8
86	2 12 9	240 6 6	180	3 6 9	616 6 1
.....		227 4 6	206	2 4 6	470 6 6
.....					5,597 14 4
.....		233 11 5	1,163	2 12 2	3,213 7 10
.....			206	0 0 7	7 14 3
.....					1 7 9
.....					136 13 7
.....					143 4 4
58 $\frac{1}{2}$	2 4 0	130 14 0	759 $\frac{1}{2}$	2 4 0	1,709 5 6
.....			20	35 0 0	700 0 0
.....					40 3 3
.....					32 2 2
.....		13 1 6			634 6 1
.....					14 14 8
.....					24 9 3
.....			1	6 0 0	6 0 0
.....					5 0 11
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure walls.</i>			
Rough stone in chunam Cubic yards.	6,854 1/2	3 0 0	20,562 15 1
White-washing in do. Square.	1,364 1/2	0 3 0	409 13 6
Broken bottle in do. "			
Red paint to iron railing "			
Excavating foundations and filling the basement			200 0 0
Contingencies			280 0 0
Scaffoldings			693 4 6
<i>Banquile, &c.</i>			
Broken bottle in chunam Square.			1,100 0 0
Contingencies			
<i>Inner Partition wall.</i>			
Rough stone in chunam Cubic yards	2,529 1/2	3 0 0	7,589 12 0
White-washing in do. "	427	0 3 0	128 1 0
Excavating foundations and filling the basement			100 0 0
Broken bottle in chunam			
Contingencies			778 10 8
<i>Front gate and wooden railings.</i>			
Wooden railings, complete R. feet	1,532	2 8 0	3,830 0 0
Masonry work			500 0 0
Painting			150 0 0
Contingencies			540 8 0
<i>Well.</i>			
Earthwork Cubic yards.	2,287	0 1 4	190 9 4
Do. "	620	0 1 6	58 2 0
Do. "	2,118 1/2	0 2 5	230 0 0
Do. "	2,400	0 7 0	1,680 0 0
Baling water and sinking the well frame			442 10 0
Value of the well frame			483 6 5
Cut stone in chunam Cubic yards.	40.5	29 0 11	1,167 10 9
Do. "	40.5	22 6 11	991 7 1
Do. "	40.5	18 0 4	724 2 9
Do. "	16.2	17 8 0	281 4 9
Do. "	24.3	17 8 0	421 15 1
Do. "	36.4 1/2	16 14 0	610 5 0
Filling in the outside of steening	6,600	0 1 0	412 8 0
Contingencies			355 14 10
Clearing jungle			
<i>Workshops.</i>			
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in do.			
Plastering			
Contingencies			
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam			
Plastering			
White-washing			
<i>Parapet wall on the top of the centre Warder upper story.</i>			
Iron pipes			

Works Department, 6th November 1865.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
454	2 5 6	1,064 14 7	4,966	2 9 5	12,856 1 1
.....					120 0 0
.....					454 9 10
.....					46 0 0
.....		7 11 2			171 6 8
.....					1,073 9 10
.....		52 7 4			145 11 4
.....					38 15 0
.....					5 0 0
.....		32 2 7	854	4 4 9	3,667 8 0
10	0 5 3	3 4 7	10	0 5 3	3 4 7
.....		28 7 6	22	1 4 8	15 3 2
22	1 4 8	18 0 9			28 7 6
.....					151 0 0
.....		97 14 4	300	5 13 6	1,753 3 3
.....		4 14 6			13 6 9
.....		6 14 10			100 15 0
.....					134 4 6
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 1/2	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....			40.5	29 0 11	1,167 11 8
.....			40.5	22 6 9	991 1 8
.....			40.5	18 1 10	727 14 10
.....			16.2	17 0 9	274 0 0
.....			24.3	17 4 6	416 9 7
.....			28.0	17 1 5	478 8 0
.....		1 8 6	6,560	0 1 0	405 7 10
.....					347 7 11
.....		59 6 9			419 1 7
.....					13 11 3
.....					2 13 9
.....					1 1 0
.....					4 7 0
.....					0 9 0
.....					16 4 4
.....					0 12 0
.....					1 2 0
12	3 10 9	44 1 5	12	3 10 9	44 1 5

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Blocks.</i>			
Iron pipes		RS. A. P.	RS. A. P.
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing			
Bamboo tatties	No.		
Total			
Unadjusted advances remaining at the end of Sept. 1865...			
Total...			

WALTAIR,
24th October 1865.

To the Secretary to Government, Public Works Department, Madras.

Works Department, 6th October 1865.

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
					31 7 7
					39 1 9
					8 1 0
					1 13 9
					145 0 9
					22 2 0
					3 0 0
96	0 9 7	57 7 9	96	0 9 7	57 7 9
		7,052 11 3			1,32,044 8 11
					20,234 7 4
					1,52,279 0 3

(Signed) J. BEATTY Captain, R. E.,
Officiating Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
6th November 1865.*


No. 104.

ORDER THEREON, 6th November 1865, No. 3,331.

CIVIL WORKS, No. 19.

Communicated to the Judicial Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Proclamation
No. 3881

Proclamation
No. 3881

Proclamation
No. 3881

Proclamation
No. 3881

Proclamation
No. 3881

1

08

122.123.

Note on Order

122.123.

15th November 1885
Communicated to
the Inspector General of Milit.

The above found of Milit. 1885