

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	204	Press Mis.
57-58 Dated	3-2-	19-1868

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
3rd February 1865.*

No. 57. Read the following Proceedings of Government in the Public Works Department, dated 25th January 1865, No. 236.

Communicating Progress Report of the } (Vide Proceedings, Public Works Dept.,
Central Jail at Rajahmundry, during } dated 25th Jan. 1865, Nos. 491 and 492.)
November 1864.

No. 58. ORDER THEREON, 3rd February 1865, No. 204.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch:

Proceedings of the Madras Government,

No. 491.

Read the

Progress Report of Central Jail at

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam ... Cubic yards.	1,493 ^{2 1/2}	RS. A. P. 3 0 0	RS. A. P. 4,481 5 4
Terracing with brick on edge, &c. ... Squares.	220 ^{8 0}	22 0 0	4,857 9 8
Excavating foundations and filling the basement ...			164 0 0
Cut-stones over the pillars' heads ... No.	152	1 4 0	190 0 0
Do. centre do. do. ... "	84	1 8 0	126 0 0
Contingencies ...			1,926 13 4
<i>Centre Warder.</i>			
Stone columns ... No.	12	12 8 0	150 0 0
Contingencies ...			534 15 6
<i>Two Workshops with truss roof.</i>			
Rough stone in chunam ... Cubic yards.	713 ^{1 1/2}	3 0 0	2,140 11 6
Excavating foundations and filling the basement ...			120 0 0
Contingencies ...			968 7 6
<i>Radial blocks of Cells.</i>			
Rough stone in chunam ... Cubic yards.	11,027 ^{1 1/2}	3 0 0	33,352 9 3
Arch-work in chunam over the doors ... Cubic feet.			35 2 6
Arched roof with brick in chunam ... "	65,812 ^{1/2}	0 4 0	16,453 2 0
Centrings ...			2,400 0 0
Cornice work in chunam ... Cubic feet.	2,512 ^{1/2}	0 4 0	628 2 0
Flooring with brick on edge, &c. ... Squares	307 ^{1/2}	7 4 0	2,229 6 0
Excavating foundations and filling the basement ...			600 0 0
Contingencies ...			8,030 1 3
<i>Two Solitary Cells for Women.</i>			
Rough stone in chunam ... Cubic yards.	1,513 ^{3 1/2}	3 0 0	4,541 5 4
Excavating foundations and filling the basement ...			140 0 0
Contingencies ...			1,016 3 10
<i>Enclosure Walls.</i>			
Rough stone in chunam ... Cubic yards.	4,776 ^{8 1/2}	3 0 0	14,328 14 2
Broken bottles in do. ... Squares.	7,440	0 2 0	930 0 0
Contingencies ...			1,552 5 1
<i>Front gate and wooden railings.</i>			
Wooden railings complete ... R. feet.	1,300	2 8 0	3,250 0 0
<i>Well.</i>			
Earth work ... Cubic yards.	2,287	0 1 4	190 9 4
Do. ... "	620	0 1 6	58 2 0
Do. ... "	2,118 ^{1 1/2}	0 2 5	320 0 0
Do. ... "	2,400	0 7 0	1,050 0 0
Bailing water and sinking the well frame ...			442 10 0
Value of well frame ...			483 6 5
Cut-stone in chunam ... Cubic yards.	40-5	29 0 11	1,167 10 9
Do. do. ... "	40-5	22 6 11	901 7 1
Do. do. ... "	40-5	18 0 4	724 2 9
Do. do. ... "	16-2	17 8 0	281 4 9
Do. do. ... "	24-3	17 8 0	421 15 1
Do. do. ... "	36-4 ^{1/2}	16 14 0	610 5 0
Filling in the outside of steening ...	6,600	0 1 0	412 8 0
Contingencies ...			355 14 10
Clearing jungle ...			
Total ...			
Unadjusted advances remaining at the end of Nov. 1864.			
Total ...			

WALFAIR,

22nd December 1864.

Public Works Department, 25th January 1865.

following:—

Rajahmundry for the month of November 1864.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			Remarks.
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
425 ^{2 1/2}	RS. A. P. 1 9 5	RS. A. P. 675 8 10	1,111	RS. A. P. 2 14 9	RS. A. P. 3,244 1 5	The rates marked thus * appear to be in excess of those allowed in the estimate; but when the work is completed and all advances are adjusted, they will be considerably reduced. The cause of all actual excesses will be duly explained in the final report.
.....					266 12 9	
.....	0 2 0	1 3 6	10	* 4 8 7	175 14 10	
.....		5 14 6			45 5 11	
.....		27 0 0			5 14 6	
.....					477 12 3	
.....					40 0 0	
.....		3 4 8			3 4 8	
560	1 10 7	931 4 11	560	1 10 11	941 15 4	
.....		44 11 9			58 8 6	
.....		18 4 0			18 4 0	
.....	2 8 10	1,986 4 5	5,800	* 3 5 7	19,423 3 10	
.....		1 0 6			1 0 6	
720	0 10 2	457 12 11	720	* 0 10 2	457 12 11	
.....		114 10 0			335 4 2	
.....		150 0 0			150 0 0	
62	21 7 3	1,330 3 0	62	* 22 15 4	1,423 7 10	
.....		54 12 11			718 11 10	
.....		126 10 9			3,497 14 0	
331	3 6 7	1,128 8 7	331	* 3 6 7	1,128 8 7	
.....		67 3 4			69 9 10	
.....		6 2 8			6 2 8	
.....					656 4 0	
.....		14 0 0			436 2 10	
.....		89 8 0			89 8 0	
.....		77 12 0			77 12 0	
.....			2,287	0 1 4	190 9 4	
.....			620	0 1 6	58 2 0	
.....			2,118 ^{1 1/2}	0 2 5	320 0 0	
.....			2,400	0 7 0	1,050 0 0	
.....					462 10 0	
.....					483 6 5	
.....			40-5	29 0 11	1,167 11 8	
.....			40-5	22 6 9	901 1 8	
.....			40-5	* 18 1 10	727 14 10	
.....		101 13 6	16-2	17 0 9	274 0 0	
.....		179 2 5	24-3	17 4 6	416 9 7	
28	2 7 8	69 6 11	28	11 9 8	324 14 11	
4,615 ^{1 1/2}	0 0 8	192 5 1	6,379 ^{1 1/2}	0 1 0	380 10 7	
.....					347 7 11	
.....					181 2 1	
.....		8,154 2 4			41,035 10 2	
.....					52,790 3 0	
.....					93,825 13 2	

(Signed) J. G. RYVES, Captain, R. E.

Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
25th January 1865.*

No. 492.

ORDER THEREON, 25th January 1865, No. 236.

Communicated to the Judicial Department.

(True Extract.)

[Signature]

Secretary to Government.

*Intd 25-3
Recd 27-3*

1865-

*Proceedings of Govt in
the P. W. Dept
No 236*

Judicial No 3-1865

*no 236
communicated by P.W. Dept
to the Judicial Dept
in 25th Jan 1865*

To the Judicial Department.

*The Inspector Genl.
of Sails.*

*No 204 - 32 of 1865
Communicated to the
Inspector General of Sails.*