

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	553	Press ~~Mis.~~
	69-70	
Dated	8. 4. —	19-1885-

Not to be folded or roughly handled

19

*Proceedings of the Madras Government, Judicial Department,
8th April 1865.*

No. 69. Read the following Proceedings of Government in the Public Works Department, dated 3rd April 1865, No. 896.

Communicating Progress Report of the } (Vide Proceedings, Public Works Dept.,
Central Jail at Rajahmundry, for the } dated 3rd April 1865, Nos. 16 & 17.)
month of February 1865.

No. 70. ORDER THEREON, 8th April 1865, No. 553,
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. J. Tulloch.

Proceedings of the Madras Government, Public

No. 16.

Read the
GODAVERY
Progress Report of the Central Jail at

ESTIMATE.				WORK PER
Items.	Quantity.	Rate.	Amount.	Quantity.
<i>Four Workshops.</i>				
Rough stone in chunam Cubic yards.	1,493 $\frac{3}{4}$	Rs. 3 0 0	Rs. 4,481 5 4	5
Terracing with brick on edge, &c. ... Squares.	220 $\frac{8}{10}$	22 0 0	4,857 9 8	
Flooring with do. do. Do.	192	7 4 0	1,392 0 0	
Excavating foundations and filling the basement ...			164 0 0	
Cut stones over the pillars' heads ... No.	152	1 4 0	190 0 0	
Do. do. centre do. ... "	84	1 8 0	126 0 0	1
Contingencies			1,926 13 4	
<i>Partition wall between centre pillars of the Workshops for converting it for cooking place.</i>				
Rough stone in chunam Cubic yards.	185 $\frac{2}{7}$	3 0 0	556 0 0	
Contingencies			91 6 4	
<i>Six Towers.</i>				
Rough stone in chunam Cubic yards.	421 $\frac{1}{2}$	3 0 0	1,263 2 6	40
Excavating foundations and filling the basement ...			15 0 0	
<i>Centre Warder.</i>				
Rough stone in chunam Cubic yards.	346 $\frac{1}{7}$	3 0 0	1,040 0 0	
Arch work in do. Cubic feet.	152	0 3 0	28 8 0	
Stone columns No.	12	12 8 0	150 0 0	
Excavating foundations and filling the basement ...			80 0 0	
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0	
<i>Upper Story.</i>				
Stone columns... .. No.	12	12 0 0	144 0 0	
Cut stones over the pillars' heads ... "	12	1 4 0	15 0 0	
Contingencies			534 15 6	
<i>Two Workshops with truss roof.</i>				
Rough stone in chunam Cubic yards.	713 $\frac{1}{2}$	3 0 0	2,140 11 6	
Flooring with brick on edge, &c. ... Squares.	86 $\frac{3}{10}$	7 4 0	628 12 8	
Excavating foundations and filling the basement ...			120 0 0	
Cut stones over the pillars' heads ... No.	38	1 4 0	47 8 0	
Contingencies			968 7 6	
<i>Five Radical block of cells.</i>				
Rough stone in chunam Cubic yards.	11,027 $\frac{4}{7}$	3 0 0	33,352 9 3	565
Arch work in chunam over the doors			35 2 6	
Do. do. with brick in chunam ... Cubic feet.	65,812 $\frac{1}{2}$	0 4 0	16,453 2 0	2,700
Centrings			2,400 0 0	
Cornice work in chunam Cubic feet.	2,512 $\frac{1}{2}$	0 4 0	628 2 0	92
Terracing with brick on edge, &c. ... Squares.	25 $\frac{2}{10}$	22 0 0	560 15 10	
Putting jelly, two courses flat tiles, and plastering three coats of chunam over the arched roof.	286 $\frac{1}{10}$	10 15 3	3,138 1 2	
Flooring with brick on edge, &c. ... Squares.	307 $\frac{5}{10}$	7 4 0	2,229 6 0	40
Excavating foundations and filling the basement ...			600 0 0	
Contingencies			8,030 1 3	
<i>Two Solitary cells for women.</i>				
Rough stone in chunam... .. Cubic yards.	1,513 $\frac{1}{2}$	3 0 0	4,541 5 4	
Flooring with brick on edge, &c. ... Squares.	54 $\frac{1}{10}$	7 4 0	392 5 10	
Excavating foundations and filling the basement ...			140 0 0	
Contingencies			1,016 3 10	

Works Department, 3rd April 1865.

following:—
DISTRICT.

Rajahmundry for the month of February 1865.

Rajahmundry for the month of February 1885.

FORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.					Remarks.
Rate.		Amount.	Quantity.	Rate.		Amount.		
RS. A. P.	RS. A. P.			RS. A. P.	RS. A. P.			
2 9 3	12 14 3	1,452		2 6 9	3,518 2 8	No. 2. Terrace roof Workshop : walls and pillars completed.		
.....	74 13 6				384 0 11	No. 2. Women cells : walls raised 5 feet.		
.....	69 7 10				196 0 9	No. 3. Radial block : 60 iron doors have been set in building, and walls raised 11½ feet.		
.....	10 3 1	114		1 5 0	179 2 4	Floors laid in 20 cells, and one of the end cells terraced.		
5 7 0	5 7 0	41		1 9 8	149 7 7	No. 4. Truss roof Workshop : walls completed.		
.....	21 0 0	A...			65 11 11	No. 5. Radial block : work completed with the exception of putting jelly over arches.		
.....					546 1 11	No. 6. Terrace roof Workshop : 45 squares of terrace work done.		
.....	8 3 3	149		* 3 1 0	456 4 8	No. 7. Radial block : jelly being put over arches.		
.....	35 14 4				62 7 8	No. 8. Truss roof Workshop : bressummers being laid.		
0 0 7	1 8 9	40		0 2 8	6 11 3	No. 9. Radial block : cross wall raised 5 feet.		
.....					8 6 8	No. 10. Truss roof Workshop : walls completed.		
.....		209		1 13 6	532 13 3	No. 11. Radial block : wall built up to basement.		
.....	37 7 11	152		0 0 9	7 4 9	No. 12. Women cells : walls raised 5 feet.		
.....	9 7 9				100 0 6	No. 12. Terrace roof Workshop : walls and pillars raised 5 feet.		
.....	1 3 0				74 9 1	Centre Warder : walls are up and stone columns built up to 4 feet.		
.....	11 9 5				1 3 0	Compound walls 718 cubic yards of masonry work performed.		
.....	2 2 5				17 9 5	Towers : foundations of two Towers completed.		
.....	59 2 5				2 2 9	* Stone, &c., remain in hand.		
.....	2 13 2	696		2 4 3	124 3 4			
.....	60 7 0				1,575 4 11			
.....					143 2 8			
.....	11 5 11				128 11 9			
.....	84 11 3				13 7 0			
1 0 1	570 6 4	7,792		2 11 4	276 4 1			
.....	2 11 0				21,172 11 7			
0 1 4	224 3 6	22,186		0 2 5	5 3 6			
.....	55 5 11				3,350 13 2			
0 8 6	48 11 11	998		0 5 2	701 9 10	Brick, &c., are at hand.		
.....	4 13 3				321 11 8			
.....	25 8 9				159 2 8			
1 4 6	51 4 3	153		10 3 7	71 12 9			
.....	45 14 6				1,564 13 2	Brick remain in hand.		
.....					809 15 9			
.....					3,623 4 5			
.....	10 0 0	987		2 6 3	2,360 5 5			
.....	135 6 4				135 6 4			
.....					143 4 4			
.....	102 4 3				425 1 2			

Proceedings of the Madras Government, Public

Progress Report of the

ESTIMATE.

WORK PER.

Items.

Quantity.

Rate.

Amount.

Quantity.

Enclosure walls.

Rough stone in chunam ... Cubic yards.	4,776 $\frac{2}{3}$	RS. A. P.	RS. A. P.	718
Broken bottle in do. ... Squares.	7,440	3 0 0	14,328 14 2	
Excavating foundations and filling the basement ...		0 2 0	930 0 0	
Contingencies ...			150 0 0	
			1,552 5 1	

Banquette, &c.

Broken bottle in chunam... Squares.	49 $\frac{2}{3}$	0 2 0	615 0 0	
-------------------------------------	------------------	-------	---------	--

Front gate and wooden railings.

Wooden railings complete... R. feet.	1,300	2 8 0	3,250 0 0	
Masonry work ...			560 0 0	

Well.

Earthwork ... Cubic yards.	2,287	0 1 4	190 9 4	
Do. ... do.	620	0 1 6	58 2 0	
Do. ... do.	2,118 $\frac{1}{2}$	0 2 5	320 0 0	
Do. ... do.	2,400	0 7 0	1,050 0 0	
Baling water and sinking the well frame ...			442 10 0	
Value of well frame ...			483 6 5	
Cut stone in chunam ... Cubic yards.	40-5	29 0 11	1,167 10 9	
Do. do. ... do.	40-5	22 6 11	901 7 1	
Do. do. ... do.	40-5	18 0 4	724 2 9	
Do. do. ... do.	16-2	17 8 0	231 4 9	
Do. do. ... do.	24-3	17 8 0	421 15 1	
Do. do. ... do.	36-4 $\frac{1}{2}$	16 14 0	610 5 0	
Filling in the outside of steening ... do.	6,600	0 1 0	412 8 0	
Contingencies ...			355 14 10	
Clearing jungle ...				

Total...

Unadjusted advance remaining at the end of Feb. 1865...

Total ...

WAGTAIE,

18th March 1865.

Works Department, 3rd April 1865.

Central Jail, &c.—(Concluded.)

FORMED IN THIS MONTH.

WORK PERFORMED UP TO THIS MONTH.

Remarks.

Rate.	Amount.	Quantity.	Rate.	Amount.	
S. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
.....	2,321 7 7	718	4 12 6	3,434 5 0	Materials such as stone, chunam, and sand are at hand.
.....				444 9 10	
.....	8 0 3			48 7 3	
.....	285 10 8			386 8 4	
.....	19 0 0			31 5 5	
.....				77 12 0	
.....				2 5 6	
.....		2,287	0 1 4	190 9 4	
.....		620	0 1 6	58 2 0	
.....		2,118 $\frac{1}{2}$	0 2 5	320 0 0	
.....		2,400	0 7 0	1,050 0 0	
.....				462 10 0	
.....				483 6 5	
.....		40-5	29 0 11	1,167 11 8	
.....		40-5	22 6 9	901 1 8	
.....		40-5	18 1 10	727 14 10	
.....		16-2	17 0 9	274 0 0	
.....		24-3	17 4 6	416 9 7	
.....		28	17 1 5	478 8 0	
.....	3 8 6	6,543 $\frac{1}{2}$	0 1 0	392 7 6	
.....				347 7 11	
.....				181 2 1	
.....	4,460 5 8			55,291 10 11	
.....				55,733 5 0	
.....				1,11,024 15 11	

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
3rd April 1865.*


No. 17.

ORDER THEREON, 3rd April 1865, No. 896.

CIVIL WORKS.

Communicated to the Judicial Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.



Exd. S. T. Augustin.

not original.

Richard M. S. Sept.

Remains of John
the Smith
No 896

Part 13th of April 1853

Sept 5th 3 - 8th April 1853 -
Communicated to the
Inspector Genl. of Sails.

✓

No 899

Remains of John
the Smith
No 896
Part 13th of April 1853

With Order.

The Inspector Genl. of
Sails. Sept 5th 1853