

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	233	Press
		~~Mis.~~
Dated	15. 2. 19 1886	

154-155A

14/15

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
15th February 1866.*

Read the following papers :—

No. 154. Proceedings of Government in the Public Works Department, dated 12th January 1866, No. 161.

Communicating Report of the progress } (Vide Proceedings, Public Works De-
made on the Rajahmundry Central } partment, dated 12th January 1866,
Jail in November 1865. } Nos. 331 and 332.)

No. 155. Proceedings of Government in the Public Works Department, dated 9th February 1866, No. 493.

Communicating Progress Report of the } (Vide Proceedings, Public Works De-
Rajahmundry Central Jail for De- } partment, dated 9th February 1866,
cember 1865. } Nos. 239 and 240.)

No. 155A. ORDER THEREON, 15th February 1866, No. 233.

Communicated to the Inspector General of Jails.

2. Adverting to the remark in the Superintending Engineer's Report that all work in the semi-duodecagon, &c., is suspended, pending the Central Jail Committee's recommendation and Government orders thereon, it is observed that the orders of Government on the recommendations made by the Central Jail Committee, regarding the plan to be adopted in building Central Jails, are contained in the Proceedings of Government, under date the 9th December last. The Rajahmundry Jail should be proceeded with, with as little delay as possible.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.
„ Public Works Department.

Exd J. Tulloch.

Proceedings of the Madras Government,

Progress Report of the Central Jail at

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Four Workshops.</i>			
Rough stone in chunam ... Cubic yards.	1,493 $\frac{1}{2}$	3 0 0	4,481 5 4
Terracing with brick on edge, &c., &c. ... Squares.	220 $\frac{1}{2}$	22 0 0	4,857 9 8
White-washing in chunam... ..	261 $\frac{1}{2}$	0 3 0	48 15 8
Flooring with brick on edge, &c., &c. ...	192	7 4 0	1,392 0 0
Excavating foundations and filling the basement ...			164 0 0
Teak-wood wrought and put up ... Cubic feet.	3,537 $\frac{1}{2}$	2 4 0	7,958 8 0
Wood oil three coats ... Squares.	292	1 0 0	292 0 0
Cut stones over the pillars' heads ... No.	152	1 4 0	190 0 0
Do. do. centre do. ...	84	1 8 0	126 0 0
Contingencies ...			1,934 9 4
<i>Partition walls between the centre pillars.</i>			
Rough stone in chunam... Cubic yards.	185 $\frac{1}{2}$	3 0 0	556 0 0
Contingencies ...			91 6 4
<i>Six Towers.</i>			
Rough stone in chunam ... Cubic yards.	405	3 0 0	1,215 0 0
Excavating foundations and filling the basement ...			15 0 0
Teak-wood wrought and put up... Cubic feet.	52 $\frac{1}{2}$	2 4 0	118 2 0
Wood oil three coats ...			6 0 0
Contingencies ...			256 13 6
<i>Centre Warder.</i>			
Rough stone in chunam... Cubic yards.	316 $\frac{1}{2}$	3 0 0	1,040 0 0
Arch work in do. ... Cubic feet.	152	0 3 0	28 8 0
Terracing with brick on edge, &c., &c. ... Squares.	20 $\frac{1}{2}$	18 10 10	388 4 11
Flooring with do. ...	18 $\frac{1}{2}$	7 4 0	132 5 0
White-washing in chunam ...	48	0 3 0	9 0 0
Stone columns ... No.	12	12 8 0	150 0 0
Cornice work in chunam ... Cubic feet.	127 $\frac{1}{2}$	0 4 0	31 14 0
Wooden stair-case, complete ...			180 0 0
Excavating foundations and filling the basement ...			80 0 0
Country-wood batten doors with frames and iron fixtures, &c., complete, 8 x 4 ... No.	3	26 0 0	78 0 0
Do. do. window shutters with frames and iron bars, &c., complete, ...	8	15 0 0	120 0 0
Teak-wood wrought and put up ... Cubic feet.	333 $\frac{1}{2}$	2 4 0	750 7 6
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0
Wood oil three coats ... Squares.	13	1 0 0	13 0 0
Red paint three do. ...	5 $\frac{1}{2}$	1 12 0	9 10 0
<i>Upper Story.</i>			
Brick in chunam ... Cubic yards.	154 $\frac{1}{2}$	4 0 0	618 10 8
Flat arch work in chunam ... Cubic feet.	116 $\frac{1}{2}$	0 3 0	21 13 6
Cornice work in do. ...	127 $\frac{1}{2}$	0 4 0	31 14 0
Terracing with brick on edge, &c., &c. ... Squares.	21 $\frac{1}{2}$	22 0 0	477 13 5
White-washing in chunam... ..	71	0 3 0	13 5 0
Stone columns... .. No.	12	12 0 0	144 0 0
Cut stones over the pillars' heads ...	12	1 4 0	15 0 0
Teak-wood wrought and put up ... Cubic feet.	333 $\frac{1}{2}$	2 4 0	750 7 6
Country-wood batten doors with frames, and iron fixtures, &c., complete, 8 x 4 ... No.	3	26 0 0	78 0 0
Do. do. window shutters do. ...	8	18 0 0	144 0 0
Wood oil three coats ... Squares.	8	1 0 0	8 0 0
Paint three do. ...	7	1 12 0	12 4 0
Contingencies ...			539 13 6

Public Works Department, 12th January 1866.

Rajahmundry for the month of November 1865.

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....			1,583 $\frac{1}{2}$	2 12 9	4,427 13 9
.....		37 8 0	105	21 4 4	2,233 7 0
.....			130 $\frac{1}{2}$	0 3 6	28 6 3
.....			99 $\frac{1}{2}$	6 7 8	641 11 0
.....					179 2 4
.....			3,269 $\frac{1}{2}$	2 4 0	7,356 0 0
.....			146	1 11 1	247 0 8
.....			114	1 9 8	182 14 5
.....			63	1 7 4	91 14 11
.....					1,416 9 1
.....		7 6 0	185 $\frac{1}{2}$	2 11 8	503 0 3
.....					83 9 4
.....			264 $\frac{1}{2}$	3 5 11	889 10 10
.....					17 5 7
.....			60 $\frac{1}{2}$	2 4 0	136 6 6
.....					3 1 3
.....					81 7 5
.....		16 0 0	354 $\frac{1}{2}$	2 13 3	1,001 15 6
.....		10 11 0	152	0 2 11	27 14 0
.....		11 4 0	20 $\frac{1}{2}$	16 0 2	336 3 7
.....			18 $\frac{1}{2}$	6 8 8	117 12 9
.....			48	0 4 0	12 0 11
.....			12	12 13 11	154 7 7
.....			127 $\frac{1}{2}$	0 3 10	30 7 11
.....					176 12 8
.....					79 7 2
.....			3	26 0 0	78 0 0
.....			8	15 0 0	120 0 0
.....			409 $\frac{1}{2}$	2 4 0	922 2 0
.....			12	1 6 4	16 12 6
.....			13	1 2 2	14 12 1
.....			5 $\frac{1}{2}$	1 13 6	10 1 4
.....			142 $\frac{1}{2}$	4 1 5	580 4 10
.....		8 5 0	116 $\frac{1}{2}$	0 2 3	16 5 8
.....			127 $\frac{1}{2}$	0 2 9	22 14 0
.....			21 $\frac{1}{2}$	15 13 7	332 13 9
.....			71	0 2 3	10 0 6
.....			12	11 15 9	143 13 6
.....			12	0 15 9	11 12 6
.....			409 $\frac{1}{2}$	2 4 0	922 3 6
.....			1	26 0 0	26 0 0
.....			6	15 0 0	90 0 0
.....			8	0 10 5	5 3 0
.....			7	2 3 4	15 7 4
.....					392 5 0

Proceedings of the Madras Government, Public

Progress Report of

Works Department, 12th January 1866.

the Central Jail, &c.—(Continued.)

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure wall.</i>			
Rough stone in chunam Cubic yards.	6,654 ¹ / ₂	3 0 0	20,562 15 1
Brick work in do. (Arches)	346 ¹ / ₂	5 1 0	1,753 2 0
White-washing in chunam Squares.	1,304 ¹ / ₂	0 3 0	355 13 6
Broken bottle in do.	...	...	...
Wrought iron railings, &c., &c. lbs.	8,388 ¹ / ₂	0 2 6	1,310 11 8
Red painting to iron railings	...	...	200 0 0
Excavating foundations and filling the basement	...	...	280 0 0
Contingencies	...	...	693 4 6
Scaffolding and sundries	...	...	1,100 0 0
<i>Banquette wall.</i>			
Broken bottle in chunam Squares.	...	...	...
Contingencies	...	...	...
<i>Inner Partition walls.</i>			
Rough stone in chunam Cubic yards.	2,529 ² / ₃	3 0 0	7,589 12 0
White-washing in do.	427	0 3 0	80 1 0
Excavating foundations and filling the basement	...	...	100 0 0
Broken bottle in chunam	...	...	...
Contingencies	...	...	778 10 8
<i>Front gate and wooden railings.</i>			
Wooden railings, complete R. feet.	1,532	2 8 0	3,830 0 0
Masonry work	...	...	560 0 0
Painting	...	...	150 0 0
Contingencies	...	...	540 8 0
<i>Well.</i>			
Earthwork Cubic yards.	2,287	0 1 4	190 9 4
Do.	620	0 1 6	58 2 0
Do.	2,118 ¹ / ₂	0 2 5	320 0 0
Baling water and sinking the well frame	2,400	0 7 0	1,050 0 0
Value of well frame	...	...	442 10 0
Cut stone in chunam Cubic yards.	40-5	29 0 11	1,167 10 9
Do.	40-5	22 6 11	901 7 1
Do.	40-5	13 0 4	724 2 9
Do.	16-2	17 8 0	281 4 9
Do.	24-3	17 8 0	421 15 1
Filling in the outside of steening	36-4 ¹ / ₂	16 14 0	610 5 0
Contingencies	6,600	0 1 0	412 8 0
Clearing jungle	...	...	355 14 10
<i>Workshops.</i>			
Iron pipes	...	...	...
<i>Cisterns.</i>			
Rough stone in chunam	...	...	...
Brick in do.	...	...	...
Plastering	...	...	...
Sundries	...	...	...
<i>Parapet wall on the top of the Workshops.</i>			
Brick in chunam	...	...	...
Plastering	...	...	...
White-washing in chunam	...	...	...
<i>Centre Warder upper story.</i>			
Iron pipes	...	...	...

Works Department, 12th January 1866.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		136 15 0	5,407 ¹ / ₂	2 8 10	13,797 13 4
.....		86 12 4	38 ⁵ / ₇	4 11 10	180 1 0
.....					120 0 0
.....					454 9 10
.....					296 2 0
.....					46 0 0
.....					203 4 5
.....					1,073 9 10
.....					201 0 11
.....					38 15 0
.....					5 0 0
.....			889 ⁶ / ₇	4 2 5	3,603 3 0
.....			182 ⁴ / ₇	0 0 4	4 4 1
.....					19 1 0
.....			R. feet 758	0 0 7	28 7 6
.....					151 0 0
.....		1 2 10	300	10 14 10	3,279 14 0
.....					127 2 5
.....					100 15 0
.....					123 3 6
.....			2,287	0 1 4	150 9 4
.....			620	0 1 6	58 2 0
.....			2,118 ¹ / ₂	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....			40-5	29 0 11	1,167 11 3
.....			40-5	22 6 11	901 7 1
.....			40-5	18 1 10	727 14 10
.....			16-2	17 0 9	274 0 0
.....			24-3	17 4 6	416 9 7
.....			28	17 1 5	478 8 0
.....			6,811 ¹ / ₂	0 1 0	420 8 11
.....					347 7 11
.....					482 1 6
.....					13 11 3
.....					2 13 9
.....					1 1 0
.....					4 7 0
.....					0 9 0
.....			15 ¹ / ₂	1 1 4	16 4 4
.....					0 12 0
.....					1 2 0
.....					130 14 1

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Blocks.</i>			
Iron pipes		RS. A. P.	RS. A. P.
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing			
Bamboo tatties			
Total			
Unadjusted advances remaining at the end of Nov. 1865...			
Total			

WALTAIR,
22nd December 1865.

Works Department, 12th January 1866.

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
					31 7 7
					39 1 9
					8 1 0
					1 13 9
			37	3 15 2	146 2 9
					22 2 0
					3 0 0
					72 5 9
		1,216 1 3			1,40,174 15 6
					14,690 4 9
					1,54,865 4 3

(Signed) I. G. RYVES, Captain, R. E.
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
12th January 1866.*

No. 332.

ORDER THEREON, 12th January 1866, No. 161.

CIVIL WORKS, No. 57.

Communicated to the Judicial Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Judicial Department.

Ed. T. O'Connor.

List of 20 Feb.

184.

Commencing Report
of the progress made
on the Rajahmundry
Central Jail in March
1865-

No 95-

Vol. I-1865
Page 163 Jan'y/65

Proceedings of Madras
Jail P. W. Dept.
No. 161

Judicial 1866/67

*Proceedings of the Madras Government, Public Works Department,
9th February 1866.*

No. 239.

Read the following :—

REMARKS.

Of the five Radial Blocks of Cells—

Four are finished on radii 2, 4, 6, and 8.

One at basement level.

Of the six Workshops—

Three are finished on radii 3, 5, and 7.

Two are being roofed.

One has its walls up.

The two Ranges of Solitary and Women's Cells—

Walls of one 10 feet high.

Do. of one 5 feet do.

Central Warder.—Finished.

Enclosure Wall.—Six sides (out of twelve) raised to the full height, and two sides to 14 feet.

The buttresses are built up 13 feet high on six sides.

Partition Walls.—On radii 3, 6, and 9, the entrance angle being 0 or 12, finished.

Inner palisade.—Complete from 3 to 9.

Well.—(22 feet diameter, 72 feet deep) finished, except parapet and countersloping annular pavement round it.

All work in the semi-duodecagon 9, 12, and 3 (*i. e.* on the entrance side) is suspended, pending the Central Jail Committee's recommendation and Government orders thereon.

The other half containing 96 cells, each giving space for four convicts is occupied by the Jail Department.

For particulars of progress, see the Progress Report of works estimated cost more than Rs. 20,000:

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

Proceedings of the Madras Government, Public

Progress Report of the Central Jail at

Works Department, 9th February 1866.

Rajahmundry for the month of December 1865.

Proceedings of the Madras Government, Public

Progress Report of the

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Two truss roof Workshops.</i>			
Rough stone in chunam ... Cubic yards.	7131 ³ / ₄	3 0 0	2,140 11 6
Roofing with country-wood, reapers, nails, flat and pan-tiles, and chunam borders... Squares.	130 ³ / ₄	12 0 0	1,563 13 4
White-washing in chunam ... "	160	0 3 0	30 0 0
Flooring with brick on edge, &c., &c. ... "	86 ¹ / ₂	7 4 0	628 12 8
Excavating foundations and filling the basement ... "			120 0 0
Cut-stones over the pillars' heads ... each.	38	1 4 0	47 8 0
Wooden truss, complete ... "	38	35 0 0	1,330 0 0
Teak-wood wrought and put up ... Cubic feet.	1,706 ¹ / ₂	2 4 0	3,840 0 0
Contingencies ... "			968 7 6
<i>Radial Block of Cells.</i>			
Rough stone in chunam ... Cubic yards.	11,117 ¹⁴ / ₂₇	3 0 0	33,352 9 3
Arch work in chunam over the four doors ... Cubic feet.	187 ¹ / ₂	0 3 0	35 2 6
Arched roof with brick in chunam ... "	65,812 ¹ / ₂	0 4 0	16,453 2 0
Centrings ... "			2,400 0 0
Cornice work in chunam ... Cubic feet.	2,512 ¹ / ₂	0 4 0	628 2 0
Terracing with brick on edge, &c., &c. ... Squares.	25 ⁴ / ₁₀	22 0 0	560 15 10
Putting jelly, two courses of flat tiles, &c. ... "	386 ¹ / ₂	10 15 3	4,236 5 8
White-washing in chunam ... Cubic feet.	1,720	0 3 0	322 8 0
Flooring with brick on edge, &c., &c. ... "	307 ⁵ / ₁₀	7 4 0	2,229 6 0
Excavating foundations and filling the basement ... "			600 0 0
Teak-wood wrought and put up ... Cubic feet.	250	2 4 0	562 8 0
Iron doors with wooden frames, &c., &c. ... each.	320	60 0 0	19,200 0 0
Wood oil three coats to the joists ... "			25 0 0
Lead color three coats to the weather boards, and iron doors ... Squares.	300	2 6 0	712 8 0
Pad-locks ... each.	360	8 0 0	2,880 0 0
Contingencies ... "			8,136 12 9
<i>Solitary Cells for Women.</i>			
Rough stone in chunam ... Cubic yards.	1,513 ² / ₇	3 0 0	4,541 5 4
Arch work in do. ... Cubic feet.	410 ² / ₇	0 3 0	77 5 6
Terracing with brick on edge, &c., &c. ... Squares.	76 ⁸ / ₁₀	22 0 0	1,689 9 6
Flooring with do. do. ... "	54 ¹ / ₂	7 4 0	392 5 10
Excavating foundations and filling the basement ... "			140 0 0
Teak-wood joists (40) ... Cubic feet.	776 ³ / ₂	2 4 0	1,746 10 0
Iron doors with wooden frames, &c. ... each.	40	35 0 0	1,400 0 0
Wood oil three coats to the joists ... "			60 0 0
Lead color three coats ... "			40 0 0
Contingencies ... "			1,016 3 10
<i>Jailers' quarters.</i>			
Wood oil three coats to the beams and joists, &c., ... "			20 0 0
Red paint three coats to the doors and windows, &c., ... "			35 0 0
<i>Out-offices for Jailers.</i>			
Country-wood batten windows, with frames, &c., ... each.	3	6 0 0	18 0 0
Painting ... "			6 0 0
<i>Hospital and Stores.</i>			
Batten doors with frames, and iron fixtures, &c., complete, 7 x 3 ... each.	24	17 0 0	408 0 0
Do. do. do. 6 x 3 ... "	9	15 0 0	135 0 0
Wood oil three coats, red paint three coats ... "			96 0 0

Public Works Department, 9th February 1866.

Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		2 1 0	744 ³ / ₇	2 15 10	2,227 13 3
4	71 10 6	286 10 1	101 ² / ₁₀	9 8 0	959 8 0
.....		0 15 0	80	0 2 6	12 6 8
.....		8 0 0	90	5 0 3	451 6 1
.....					128 11 9
.....			38	0 15 1	35 13 8
.....			38	35 0 0	1,330 0 0
198 ¹ / ₂	2 4 0	445 14 0	1,775 ² / ₂	2 4 0	3,993 15 9
.....		75 0 7			841 1 4
.....		24 4 11	10,369 ² / ₂	2 9 1	26,691 11 7
.....			150	0 2 8	25 2 3
.....			46,575	0 2 4	6,758 0 1
.....					1,356 10 10
.....			2,010	0 3 3	413 1 2
.....			24 ⁸ / ₁₀	12 5 8	296 8 2
.....			306 ⁵ / ₁₀	8 12 9	2,691 11 3
.....			1,032	0 4 2	268 7 0
.....			246	9 13 7	2,422 11 1
.....					821 14 8
.....			250	2 4 0	562 8 0
16	60 0 0	960 0 0	320	60 0 0	19,200 0 0
.....					25 15 8
.....			180	3 6 9	621 12 1
.....			206	2 4 6	470 6 6
.....		96 0 0			5,753 3 0
.....			1,036 ¹ / ₂	3 1 7	3,213 7 10
.....			206	0 2 2	28 11 9
.....					1 7 9
.....					136 13 7
.....					143 4 4
.....			770 ¹¹ / ₂	2 4 0	1,734 10 6
19	35 0 0	665 0 0	40	35 0 0	1,400 0 0
.....					40 3 3
.....					32 2 2
.....		66 8 0			706 14 8
.....					14 14 8
.....					24 9 3
.....			1	6 0 0	6 0 0
.....					5 0 11
.....			24	17 0 0	408 0 0
.....			4	15 0 0	60 0 0
.....					72 0 9

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Enclosure walls.</i>			
Rough stone in chunam Cubic yards.	6,854 ¹¹ / ₁₆	3 0 0	20,562 15 1
Brick work in do. (Arches)	346 ⁹ / ₁₆	5 1 0	1,753 2 0
White-washing in chunam Squares.	1,364 ¹ / ₁₆	0 3 0	255 13 6
Broken bottle in do.	...	...	...
Wrought iron railings, &c., &c. lbs.	8,388 ³ / ₁₆	0 2 6	1,310 11 8
Red painting to iron railings	...	...	200 0 0
Excavating foundations and filling the basement	...	...	280 0 0
Contingencies	...	...	693 4 6
Scaffoldings and sundries	...	...	1,100 0 0
<i>Banquile wall.</i>			
Broken bottle in chunam Squares.	...	...	...
Contingencies	...	...	...
<i>Inner Partition walls.</i>			
Rough stone in chunam Cubic yards.	2,529 ²⁴ / ₁₆	3 0 0	7,589 12 0
White-washing in do. Squares.	427	0 3 0	80 1 0
Excavating foundations and filling the basement	...	...	100 0 0
Broken bottle in chunam Squares.	...	...	...
Contingencies	...	...	778 10 8
<i>Front gate and wooden railings.</i>			
Wooden railings, complete R. feet.	1,532	2 8 0	3,830 0 0
Masonry work	...	...	560 0 0
Painting	...	...	150 0 0
Contingencies	...	...	540 0 0
<i>Well.</i>			
Earthwork Cubic yards.	2,287	0 1 4	190 9 4
Do.	620	0 1 6	58 2 0
Do.	2,118 ¹ / ₁₆	0 2 5	320 0 0
Do.	2,400	0 7 0	1,050 0 0
Baling water and sinking the well frame	...	...	442 10 0
Value of well frame	...	...	483 6 5
Cut-stone in chunam Cubic yards.	40-5	29 0 11	1,167 10 9
Do.	40-5	22 6 11	901 7 1
Do.	40-5	18 0 4	724 2 9
Do.	16-2	17 8 0	281 4 9
Do.	24-3	17 8 0	421 15 1
Do.	36-4 ¹ / ₁₆	16 14 0	610 5 0
Filling in the outside of strening	6,600	0 1 0	412 8 0
Contingencies	...	...	355 14 10
Clearing jungle	...	...	...
<i>Workshop.</i>			
Iron pipes	...	...	...
<i>Cisterns.</i>			
Rough stone in chunam	...	...	...
Brick in do.	...	...	...
Plastering	...	...	...
Sundries	...	...	...
<i>Parapet wall on the top of the Workshop.</i>			
Brick in chunam	...	...	...
Plastering	...	...	...
White-washing in chunam	...	...	...
<i>Centre Warder upper story.</i>			
Iron pipes	...	...	...

Works Department, 9th February 1866.

the Central Jail, &c.—(Continued.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....		39 10 0	5,407 ¹⁷ / ₁₆	2 9 0	13,837 7 4
.....		9 9 0	38 ⁶ / ₁₆	4 15 10	189 10 0
.....					120 0 0
.....					454 9 10
.....					296 2 0
.....					46 0 0
.....					203 4 5
.....					1,073 9 10
.....					201 0 11
.....					38 15 0
.....					5 0 0
.....			889 ⁴ / ₁₆	4 2 5	3,688 8 0
.....			182 ⁴ / ₁₆	0 0 4	4 4 1
.....					19 1 0
.....			R. feet 758	0 0 7	28 7 6
.....					151 0 0
.....		0 15 4	300	10 14 10	3,280 13 4
.....					127 2 5
.....					100 15 0
.....					136 8 6
.....			2,287	0 1 4	190 9 4
.....			620	0 1 6	58 2 0
.....			2,118 ¹ / ₁₆	0 2 5	320 0 0
.....			2,400	0 7 0	1,050 0 0
.....					462 10 0
.....					483 6 5
.....			40-5	29 0 11	1,167 11 8
.....			40-5	22 6 9	901 1 8
.....			40-5	18 1 10	727 14 10
.....			16-2	17 0 9	274 0 0
.....			24-3	17 4 6	416 9 7
.....			28	17 1 5	478 8 0
.....			6,811 ¹ / ₁₆	0 1 0	420 8 11
.....					347 7 11
.....					482 1 6
.....					13 11 3
.....					2 13 9
.....					1 1 0
.....					4 7 0
.....					0 9 0
.....			15 ¹ / ₁₆	1 1 4	16 4 4
.....					0 12 0
.....					1 2 0
.....					130 14 1

Proceedings of the Madras Government, Public

Progress Report of

Items.	ESTIMATE.		
	Quantity.	Rate.	Amount.
<i>Radial Blocks.</i>		RS. A. P.	RS. A. P.
Iron pipes			
<i>Cisterns.</i>			
Rough stone in chunam			
Brick in chunam			
Plastering			
<i>Parapet wall on the top of the Radial Blocks.</i>			
Brick in chunam			
Plastering			
White-washing			
Bamboo tatties			
Materials at site			
Total			
Unadjusted advances remaining at the end of Dec. 1865...			
Total			

CAMP, DOWLAISHWERAM,
27th January 1866.

Works Department, 9th February 1866.

the Central Jail, &c.—(Concluded.)

WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
	RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.
.....					31 7 7
.....					39 1 9
.....					8 1 0
.....					1 13 9
.....			37	3 15 2	146 2 9
.....					22 2 0
.....					3 0 0
.....					72 5 9
.....		333 8 0			333 8 0
.....		3,805 9 11			1,43,980 9 5
.....					10,967 6 9
.....					1,54,948 0 2

(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
9th February 1866.*

No. 240.

ORDER THEREON, 9th February 1866, No. 493.

CIVIL WORKS, No. 27.

Communicated to the Judicial Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. T. O'Connor.

10 copies copied

[Faint handwritten notes and signatures on the right page, including "To the Judicial Department" and "Exd. T. O'Connor".]

Sept of 20 July

Received 100000

Brookside of Pond with
P. B. Dept
No 493

Take 9, 10 } rely for
Keep 12 }

1003/3-

Power & Progress Defeat
of the Reganmen by Con-
= that paid for Dec/85=

157 155 ad.

W. H. and Order

Read Pres. of Inst. - 8 miles N. of La Grange;
(dated 12-5 among 59° 5' long. 100° 10' 15" 493)

[illegible]

2. Relating to the amount in
the Chapin Building Company's
report that all work in the
Chapin-Building Company is done
under the direction of the
Joint Committee on Education
and Labor, it is observed that the
order of Government on the recommendations made
by the Central Jail Committee regarding the plan to be
adopted in building Central Jail are contained in
the proceedings of Government under date Aug. 11, 1890.
Each of the following Joint orders is presented with,
50 copies, General, with as little delay as
possible.
Sincerely,
John W. Weeks

