

MADRAS RECORD OFFICE.

Government of Madras.

Indivul DEPARTMENT.

G.O. No.	1005	Press
		~~Mis.~~
Dated	24.6.	1918

Not to be folded or roughly handled

18/19
17/5/30

Progress Report of the Central Jail at Rajahmundry

Items	Estimate			Work done at this	
	Quantity	Rate	Amount	Quantity	Rate
<u>4 Workshops</u>					
Rough stone in Chumam	Cyds 1493 ² / ₇	3	4481 54	66 ³ / ₂₇	148
Terracing with brick an Edge	Sqrs 220 ⁸⁰ / ₁₀₀	22	4857 98		
Whitewashing in Chumam	261 ²⁴ / ₁₀₀	3	4815 8		
Flooring with brick an Edge	192	7 4	1392		
Excavating foundation & filling etc	"	"	164		
Teak wood wrought & put up	Cyts 3640 ¹ / ₁₂	2 4	8190 4		
Wood Oil 3 Coats	Sqrs 292	1	292		
Cut Stone Over pillars heads each	152	1 4	190		
do do Centre	84	1 8	126		
Cauling masonry	"	"	1957 13 4		
			21700		
<u>Partition wall between Centre pillars</u>					
Rough stone in Chumam	Cyds 185 ² / ₇	3	556		
Cauling masonry	"	"	91 6 4		
Whitewashing in Chumam	Sqrs 67 ²⁰ / ₁₀₀	3	12 9 8		
			660		
<u>6 Towers</u>					
Rough stone in Chumam	Cyds 405	3	1215	12 ²³ / ₂₇	2 4 2
Flooring with brick an Edge	Sqrs 5 ⁶¹ / ₁₀₀	7 4	410 10 6		
Whitewashing in Chumam	73 ² / ₁₀₀	3	20 7		
Excavating foundation & filling etc	"	"	15		
Brick in Chumam	Cyds 89 ⁹ / ₂₇	4	357 5		
Terrace work	Sqrs 10 ⁶² / ₁₀₀	22	233 9		
Teak wood wrought & put up	Cyts 52 ⁶ / ₁₂	2 4	118 2		
Wood Oil 3 Coats	Sqrs "	"	6		
Cauling masonry	"	"			
<u>Carried forward</u>					

85	8	11	66 $\frac{3}{27}$	1	4	8	85	8	11	373	Carried

Brought forward
Flat Arch work
Arched roof work
Masonry Embasures

129	"	3	"	24	3	"	11	9	27	7	7	5	"	6	11	2	7	7	18289	15	11
739	2			184	14	"													5	"	6
36	1			36	"	"													63	13	11
																			2087	9	5
																			2151	7	11
				2508	"	"															

Carried forward
Rough Stone in Chumam
Arch work in do
Terracing with brick an Edge
Flooring with brick an Edge
Whitewashing in Chumam
Stone Columns
Cruice work in Chumam
Wooden Stair Case Complete
Excavating foundation & filling in
Country wood battan doors with
frames and iron fasteners
do do
Country wood battan window
shutters with frames and iron
bars &c Complete
Teak wood wrought & put up
Cut Stone over pillars heads
Wood Oil 3 Coats
Red paint 2 Coats

346	18	3	"	1040	"	"															
152		3	"	28	8	"															
20	82	18	10	388	4	11															
18	25	7	4	132	5	"															
48		3	"	9	"	"															
12		12	8	150	"	"															
127	2		4	31	14	"															
				180	"	"															
				80	"	"															
3		26		78	"	"															
2		20		40	"	"															
8		15		120	"	"															
333	6	2	4	750	7	6															
12		1	8	18	"	"															
13		1		13	"	"															
5	1/2	1	12	9	10	"															
				3069	1	5															

Total 3171 13 2 same as last reported
236134 5

Carried forward
Teak wood wrought & put up
Wood Oil 3 Coats
Carlingmeis

52	6	2	4	118	2	"															
				6	"	"															

222	1	5																			
160		1																			
206	1	4																			

220024 4 2
76 6 11
200947 133
Captain R. E. L. June 1867
Executive Engineer R. E. L. June 1867
Executive Engineer R. E. L. June 1867

Brought forward
Flat Arch work
Arched roof work
Masonry Embasures

129	"	3	"	24	3	"	11	9	27	7	7	5	"	6	11	2	7	7	18289	15	11
739	2			184	14	"													5	"	6
36	1			36	"	"													63	13	11
																			2087	9	5
																			2151	7	11
				2508	"	"															

Carried forward
Rough Stone in Chumam
Arch work in do
Terracing with brick an Edge
Flooring with brick an Edge
Whitewashing in Chumam
Stone Columns
Cruice work in Chumam
Wooden Stair Case Complete
Excavating foundation & filling in
Country wood battan doors with
frames and iron fasteners
do do
Country wood battan window
shutters with frames and iron
bars &c Complete
Teak wood wrought & put up
Cut Stone over pillars heads
Wood Oil 3 Coats
Red paint 2 Coats

346	18	3	"	1040	"	"															
152		3	"	28	8	"															
20	82	18	10	388	4	11															
18	25	7	4	132	5	"															
48		3	"	9	"	"															
12		12	8	150	"	"															
127	2		4	31	14	"															
				180	"	"															
				80	"	"															
3		26		78	"	"															
2		20		40	"	"															
8		15		120	"	"															
333	6	2	4	750	7	6															
12		1	8	18	"	"															
13		1		13	"	"															
5	1/2	1	12	9	10	"															
				3069	1	5															

Total 3171 13 2 Same as last reported
236134 5

Carried forward
Teak wood wrought & put up
Wood Oil 3 Coats
Carlingmeis
Carried forward

52	6	2	4	118	2	"															
				6	"	"															

2221 1 5
160 1
2061 1 4
Reduced to
in 1900
for March 1901

2201024 4 2
76 6 11
200947 133
Sd/-y Engineer P.D. in
Dowlaiswan
Captain R.E. 4 June 1907
Executive Engrs Job Cause E-D.

23613 45

Brought forward
Upper Story

Brick in Chumam	Gds	151 ¹⁸ / ₂₇	4	..	618 10 8
Flat Arch work	Cft	116 ¹ / ₂	3	..	21 13 6
Carries work in Chumam		127 ¹ / ₂	1	..	31 14
Terraing with brick on Edge of gable		217 ¹ / ₁₀₀	22	..	177 13 5
Whitewashing in Chumam		71	3	..	13 5 "
Stone Columns	No	12	12	..	144
Cut Stone over pillars heads		12	1	..	15 "
Teak wood wrought & put up	Cft	333 ⁶ / ₁₂	2	..	750 1 6
Country battin doors with frames		3	26	..	78 "
and iron pictures of complete 8 x 4					
do		2	20	..	40 "
do window shutters with frames		8	18	..	144 "
and iron pictures of 5 x 2.6					
Wood oil 3 coats	Lys	8	1	..	8 "
Paint 3 coats		7	1	..	12 11 "
Caulking					537 13 6
					259 11 7
					596 11 "

Total 2731 11 7 same as last reported

2 Truss roof workshops

Rough stone in Chumam	Gds	713 ¹⁶ / ₂₇	3	..	2140 11 6
Roofing with Country wood reapers	Lys				
Nails flat & paulites & Chumam borders		130 ³² / ₁₀₀	12	..	156 3 13 11
Whitewashing in Chumam		160	3	..	30 "
Flooring with brick on Edge of		86 ²³ / ₁₀₀	7	..	628 12 8
Excavating foundation & filling of					120 "
Cut Stone over pillars heads each		38	1	..	117 8 "

2 2 6 10 4 13 8 2 2 6 10 4 13 8 43 Carried to

10 Carried to Chumam pots
+ 2-8

Carried forward

Teak wood wrought & put up	Cft	52 ⁶ / ₁₂	2	..	118 2 "
Wood oil 3 coats	Lys				6 "
Caulking					

Carried forward

2221	1	5	201021	4	2
160	1		76	6	11
2061	1	4	200947	13	3

Respectfully Engineer P. D. I.
Dowlaiswaram
Capt. R. E. & family
Executive Engineer P. D. I.

Brought forward

Wooden Trusses complete	38	35	..	1330	..
Teak wood wrought & put up	17006 ¹¹⁻⁸ / ₁₂	2	4	3840	11
Cauling masts	"	"	"	968	7 6

26345 " "

5 Radial black offells

Brackets in Chumam	1111 ⁴⁻⁴ / ₁₂	3	"	33352	9 3
Arch work in Chumam over 4 Doors	187 ¹ / ₂	3	"	35	2 6
Arched roof with brick in Chumam	65812 ¹ / ₂	4	"	16453	2 "
Contrings	"	"	"	200	" "
Coruie work in Chumam	2512 ¹ / ₂	4	"	628	2 "
Terracing with brick on Edge & subgr	25 ⁵⁰ / ₁₀₀	22	"	560	15 10
Putting Selly 2 Courses of flat tiles	386 ¹⁷⁻² / ₁₀₀	10	15	34236	5 8
White washing in Chumam	1720	"	"	322	8 "
Flooring with brick on Edge & subgr	307 ⁵⁰ / ₁₀₀	7	4	2229	6 "
Excavating foundation & filling the basement	"	"	"	600	" "
Teak wood Joists (40)	250	2	4	562	8 "
Iron doors with wood in frames & on each	320	60	"	19200	" "
Wood oil 3 Coats to the Joists	"	"	"	25	" "
Lead Colour 3 Coats to the window boards	"	"	"	"	" "
and Iron doors &c	300	2	6	712	8 "
Rad Locks	"	"	"	"	" "
Cauling masts	360	8	"	880	" "

Actual

8 2
2 8
5 10

Blind

5 4
8 2
10804 8 9
10812 10 9

same as last page

11 Carriots

Solitary Cells for women

Rough stone in Chumam	1573 ²¹ / ₁₂	3	"	4541	5 4
Arch work in	112 ¹ / ₂	3	"	77	5 6

Carried forward

Teak wood wrought & put up	52 ⁶ / ₁₂	2	4	118	2 "
Wood oil 3 Coats	"	"	"	6	" "
Cauling masts	"	"	"	"	" "

Carried forward

Actual

25 2
19 6
64 13 5
110 1 8
19 6
90 11 8

10 1 15

Including Rad Locks + 19.6

64 13 5
110 1 8
71315 5 2
71425 6 10

same as last page

108583 1 7

2221 1 5
160 1
2061 1 4

2010214 2
76 6 11
200947 13 3

Super Engineer P. D. S.
Dowlaiswaram

Respectfully
Executive Engineer P. D. S.
4 June 1907

Brought forward

Wooden Trusses complete	38	35	..	1330	..
Teak wood wrought & put up	17006 ¹¹⁻⁸ / ₁₂	2	4	3840	11
Cauling masts	"	"	"	968	7 6

26345 " "

5 Radial black offells

Brackets in Chumam	1111 ⁴⁻⁴ / ₁₂	3	"	33352	9 3
Arch work in Chumam over 4 Doors	187 ¹ / ₂	3	"	35	2 6
Arched roof with brick in Chumam	65812 ¹ / ₂	4	"	16453	2 "
Contrings	"	"	"	200	" "
Coruie work in Chumam	2512 ¹ / ₂	4	"	628	2 "
Terracing with brick on Edge & subgr	25 ⁵⁰ / ₁₀₀	22	"	560	15 10
Putting Selly 2 Courses of flat tiles	386 ¹⁷⁻² / ₁₀₀	10	15	34236	5 8
White washing in Chumam	1720	"	"	322	8 "
Flooring with brick on Edge & subgr	307 ⁵⁰ / ₁₀₀	7	4	2229	6 "
Excavating foundation & filling the basement	"	"	"	600	" "
Teak wood Joists (40)	250	2	4	562	8 "
Iron doors with wood in frames & on each	320	60	"	19200	" "
Wood oil 3 Coats to the Joists	"	"	"	25	" "
Lead Colour 3 Coats to the window boards	"	"	"	"	" "
and Iron doors &c	300	2	6	712	8 "
Rad Locks	"	"	"	"	" "
Cauling masts	360	8	"	880	" "

Actual

8 2
2 8
5 10

Blind

5 4
8 2
10804 8 9
10812 10 9

same as last page

11 Carriots

Solitary Cells for women

Rough stone in Chumam	1573 ²¹ / ₁₂	3	"	4541	5 4
Arch work in ..	112 ¹ / ₂	3	"	77	5 6

Carried forward

Teak wood wrought & put up	52 ⁶ / ₁₂	2	4	118	2 "
Wood oil 3 Coats	"	"	"	6	" "
Cauling masts	"	"	"	"	" "

Carried forward

Actual

25 2
19 6
64 13 5
110 1 8
19 6
90 11 8

10 1 15

Including Rad Locks + 19.6

64 13 5
110 1 8
71315 5 2
71425 6 10

same as last page

108583 1 7

2221 1 5
160 1
2061 1 4

201021 4 2
76 6 11
200947 13 3

Super Engineer P.D. S. D. S. S. S.

Captain R.E. S. S. S.
Executive Engineer S. S. S.

Brought forward

Terracing with brick on Edge & a Lys	76 ⁸⁰ / ₁₀₀	22	"	"	1689	9	6
Flooring with do	34 ¹² / ₁₀₀	7	"	"	392	5	10
Excavating foundation & filling the basement	"	"	"	"	140	"	"
Teak wood wrought & put up	776 ³⁻⁴ / ₁₂	2	"	"	1746	10	"
Iron doors with wooden frames & w Ecks	40	35	"	"	1400	"	"
Wood oil 3 Coats to the Joists	"	"	"	"	60	"	"
Lead Colour 3 Coats	"	"	"	"	40	"	"
Cartrugmies	"	"	"	"	1016	3	10
Whitewashing in Chumam	368	"	3	"	69	"	"
Cut Stone Over pillars heads	Each 38	1	"	"	47	8	"

11220

total 7439 11 10 same as last reported

Sailors Quarters

Rough stone in Chumam	465 ¹² / ₂₄	3	"	"	1396	5	3
Arch work	409 ¹ / ₂	"	3	"	76	12	6
Terracing with brick on Edge	26 ¹⁸ / ₁₀₀	22	"	"	575	15	14
Flooring with do	21 ⁴² / ₁₀₀	7	"	"	177	"	8
Pairs Panelled partition doors & complete	4	22	"	"	88	"	"
do Battens	10	18	"	"	180	"	"
do windows	1.6	11	"	"	176	"	"
Excavating foundation & a	"	"	"	"	22	"	"
Teak wood wrought & put up	391 ¹⁴ / ₁₂	2	"	"	753	9	"
Wood oil 3 Coats to the Beams & Joists	"	"	"	"	20	"	"
Red paint 3 Coats to the doors & windows	"	"	"	"	35	"	"
Cornice work	166 ¹ / ₂	"	4	"	41	10	"
Cartrugmies	"	"	"	"	339	1	3
Whitewashing in Chumam	121	"	3	"	22	"	"
Cut Stone Over pillars heads	Each 3	1	"	"	3	12	"

Carried forward

116022 13 5

Teak wood wrought & put up	52 ⁶ / ₁₂	2	"	"	118	2	"
Wood oil 3 Coats	"	"	"	"	6	"	"
Cartrugmies	"	"	"	"	"	"	"
Carried forward	"	"	"	"	"	"	"

222	1	5	201021	4	11
160	1		76.6	"	"
206	1	4	203947	13	3

Asstg Engineer P.D. in
Dowlaiswaram
Captan R.E. & Jany
Executive Engrs Rob Rouse & D.

Brought forward

Plank's and rails

2
3930

Elect Office for Sailor

Rough Stone in Chumam

Flat Arch work in Chumam

Flooring with brick on Edge

Terracing with brick on Edge

Country wood battens with doors

Frames & iron fixtures complete 2-6 + 3-36

Pairs country wood battens doors

Painting

Excavating foundation &c

Teak wood wrought and put up

Centring pieces

For gangs and Churny

Corrie work

Whitewashing in Chumam

Roofing with reapers &c

Country wood necessary lat

109	3	377	
112 1/2	3	211	6
3 35/100	7 1/4	24	47
4 26/100	22	104	12 5
3	6	18	
3	16	48	
		6	
		6	
29 1/2	2 1/4	65	15 3
		62	11 9
		400	
13	4	3	1
30 68/100	3	5	12
9 3/100	12	11	2 6
		16	

116022135

Total 113539

Hostels & Stores

Batten doors with frames and

Iron fixtures complete 7 + 3

do do 6 + 3

Wood oil 3 coats Red paint 3 coats

Concrete work

Excavating foundation &c

24	17	408	
9	15	135	
		96	

1120

Total

6 12
1018 12 5
1025 8 5

Carried forward

Teak wood wrought & put up

Wood oil 3 coats

Centring pieces

52 6/12	2 1/4	118	2
		6	

Carried forward

12118397

2221 1 5
160 1
2061 1 4
201022135
76 6 11
200947133

This Estimate was cancelled

Respectfully Engineer P. D. S.
Don Luiswaran
Signature of Captain P. E. S. J. S.
Executive Engineer Range E. D.

Brought forward
Workshop

Iron pipes

" " " " " " "

Cistern

Rough stone in Chumam Gds

" " " " " " "

Bricks in do

" " " " " " "

Plastering

" " " " " " "

Contraguercias

" " " " " " "

Parapet wall at the Top of Workshop

Bricks in Chumam Gds

" " " " " " "

Plastering

" " " " " " "

Whitewashing in Chumam Gds

" " " " " " "

Continue ward on Upper Story

Iron pipes

" " " " " " "

No 10 Radial or J. Paroch

Iron pipes

Black up Iron doors No 2

Window work No 10

Batten & wooden shutters

Forcing Trusses

Cut Stone flooring

Roofing with reapers flat & pantiles etc

Carried forward

Wood oil & Coals

Contraguercias

Carried forward

12 2 4 " 118 2 "

" " " " 6 " "

176899 2 8

Total 13 11 3 Same as last report

Total 148 9 3 Same as last report

Total 18 2 4 Same as last report

Total 130 14 1 Same as last report

15 3 3

15 3 3

179210 7 7

2221	1	5	201024	4	2
160	1	1	76	6	11
2061	1	4	200947	13	3

Signature Esso Govt Range G. D.

Asstg Engineer P. E.
Dowlaiswaram
4 June 1907

Brought forward
Preparing Trilateral
Red washing

179210 7 7
15 3 3
50414 14
Total 5060 1 3

Same as last reported

Parapet wall on the Sth of Rial block
Brick in Chumam
Plastering
Whitewashing in Chumam
Temporary sheds for Patrons
Bamboo ladders

Total 98612 11 Same as last reported

Sailors Quarters
Plastering walls
Plastering floor
Excavating foundations

Total 25918

Truss roof work shops
Plastering walls
Preparing windows with iron bars
Making alterations to 3 wards
Flat Arch work
Red washing
Cornice work

23 7 3
37 1/2 1 11 4 7 2 37 1/2 1 11 4 7 2 61
Cavetto
89 including 2.9 iron bars
Cavetto

Carried forward

Deduct 27 15 5
Actual 2565
Total 448 6 7
185964 13 5

Wood oil & coats
Painting masonry
Carried forward

522 12 2 4 118 2 6

2221 1 5
160 1
2061 1 4
201021 4 2
76 6 11
200947 13 3

Attyy Engineer for
Don Luiswaran
4 June 1967

34 Convicts
2013 Convicts
2018 Convicts
75 Convicts
Convicts

Chief Inspector P. D. S.
Dowlaiswaram
4 January

Brought forward

Teak wood wrought & put up	Cyft	309 ²³ / ₄₈	978 11 7
Roofing with teak rafters and rafters			
and flat in chumam and painted with	sq	1299 ¹ / ₂ 20	2598 4 10
Chumam boards			
Iron barred frames for side	sq	33 30	990
doors to open		2 43	86
Pannelled and glass doors		35 20	700
Pannelled and glass doors small		2 29	58
Truckman wire doors		4 16	64
Glazed wire doors		1 16	16
Wood oil for timber roof & for doors			45
Excavating foundation			40
Scaffolding and Contrugneis			725 8 9
			12500

Alterations of, Serran roof workshop

Concrete work			
Brick in chumam			

Out House of Hospital

Cook house of			
Rough stone in chumam			
Concrete work			
Roof work			
Brick in chumam			
Painting in chumam			
Carvic work			
Contrugneis			

Carried forward

Wood oil & coats	Cyft	52 ² / ₁₂	2 4 118 2
Contrugneis			6
Carried forward			

1865 41-12 6

39 3 39 3

1 9 3
70 8 1
583 2
4359 6 7
Total 4912 8 7

25 ²³/₂₇ 132 22 8 6 25 ²³/₂₇ 132 22 8 6 144 Carvic
2 7 4 2 7 4

Total 24 15 10

51 6 1 51 6 1

5 ⁸⁸/₁₀₀ 3 11 2 22 3 9 5 ⁸⁸/₁₀₀ 3 11 2 22 3 9

8 ⁸⁸/₁₀₀ 6 7 3 5 2 8 ⁸⁸/₁₀₀ 6 7 3 5 2

4 15 5 4 15 5

10 5 3 10 5 3

Total 191 669 14 3

2221 1 5	201024 4 2
160 1	76 6 11
2061 1 4	200947 13 3

Measurment
in P. M. 1865
in March 1865
Super Engineer P. D. S.
Dowlaiswaram
Capt. R. E. & June 1865
Executive Engrs & R. E. D.

Brought forward

Store house of Hospital
Rough stone in Chumani
Concrete work
Contingencies

Out Office for Sailer
Red washing
Plastering on Terrace

Solitary work shed
Excavating foundation
Contingencies
Rough stone in Chumani
Concrete work

Temporary Latrine for H. Barrack
Rough stone in mud
Roof work
Contingencies

Building Cistern for Latrine
Rough stone in Chumani
Dricks in Chumani
H. Barrack
Floor work

Carried forward

10 16 27 2 75 11

10 7 10 16 27

2 15 11

191669 11 3

31 10 7 25 Carvils

11 6 3

11 6 3

43 - 10

59 7 7

162 8 5

Total

Total 39 same as last reported

15 16 27 14

10 6

100 8 9

10 1 7 14

2 7

2 7

100 8 9 283 Carvils

10 1 7 143

113 1 7

6 12 4

Total

119 13 4

8 12 7

8 12 7

72 8 1

Total

80 15 8

Total

11 13 10

same as last reported

Total

59 2

Transferred the amount under the head of H. Barrack.

191988 10 07

Wood oil & Coals
Caulking materials

Carried forward

52 12 2 4 118 2 6

222 1 5
160 1
206 1 4

201024 4 2
76 6 11
200947 13 3

Marked Captain R. E.
Executive Ensign J. B. Cause E. D.

Supply Engineer P. D.
Dowlaiswaran
4 June 1917

crit of 2 July

To the Inspector General
4th July .. days 26/6

to 1208.

Deduct or account
 for equivalent of
 the above max the ad. } 1600-1
 & hence _____
 Net expenditure - 2401-137

See below p. 17