

MADRAS RECORD OFFICE.

Government of Madras.

General **DEPARTMENT.**

G.O. No.	1452	Press
		~~Mis~~
Dated	10-9-1867	

18-91

18/19

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
10th September 1867.*

Read the following:—

No. 90. Progress report of the Central Jail at Rajahmundry for the month of June 1867, forwarded by the Assistant Engineer in charge of No. VI Range.

Transferred to the Judicial Department.

Towers.....	Rs. 63
Centre Warder and Jailer's Quarters.....	39
Enclosure and partition walls and palisading.....	945
Barracks and Workshops.....	570
Hospital and Guard-room.....	336
Wells.....	244
	3,196
Stock payments.....	841
	3,037
Deduct expenditure of last month's stock.....	723
Balance.....	2,314

FORT SAINT GEORGE,
6th September 1867.

2. The net expenditure on the Central Jail at Rajahmundry during June 1867 was Rupees 2314 on the items marginally noted, and the total outlay during the year, up to the 30th idem, was Rupees 7286, or 18 per cent. on the assignment of Rupees 40,000.

(Signed) C. A. ORR, Colonel, R. E.,
Secy. to Govt., P. W. D.

No. 91. ORDER THEREON, 10th September 1867, No. 1452.
Communicated to the Inspector General of Jails,
(True Extract).

Chief Secretary.

To the Inspector General of Jails, with the report.

Exd. J. H. Burns.

Transferred to the Judicial Department.

The net expenditure on the Central Jail at Rajahmundry during June 1867 was Rupees 2,314 on the items marginally noted, and the total outlay during the year up to the 30th June was Rupees 7,286 or 18 per cent on the assignment of Rs. 40,000.

Towers.....	62
Central under and	
Prisoners Quarters	39
Enclosure and partition walls and	945
Palisading -	
Barracks and work	570
Shops -	
Hospital and guard	336
Comm -	244
Walls -	2196
Stock payments -	841
	<u>3037</u>

Deduct expenditure of last month's stock	723
--	-----

Balance 2,314

Fort St George
1st Sept 1867

Comd. St. M. Col. R. R.
Secy. to Fort. R. V. O.

Progress Report of the Central Jail at Rajahmundry

Items.

Quantity Rate Amount

4 Workshops.

Rough stone in Chumam	Cyds	1493 ²¹ / ₂₇	3	4481 54
Terracing with brick in edge	Sq ^{rs}	220 ¹⁵⁰ / ₁₀₀	22	1857 98
White washing in Chumam	"	261 ¹¹⁰ / ₁₀₀	3	48 158
Flooring with brick in edge	"	192	7 4	1392
Excavating foundation & filling &c	"	"	"	164
Teak wood wrought & put up	Cyts	3640 ^{1 1/2} / ₁₂	2 4	8190 4
Woad oil 3 Coats	Sq ^{rs}	292	1	292
Cut stone over pillars heads	"	152	1 4	190
Do Do Centre	"	84	1 8	126
Contingencies				1957 13 4
				21700

Total 17604 13 5 Same as last reported.

Partition Wall between Centre Pillars

Rough stone in Chumam	Cyds	185 ⁹ / ₂₇	3	556
Contingencies				91 6 4
White washing in Chumam	Sq ^{rs}	67 ²⁰ / ₁₀₀	3	129
For gangs and Chumam				400
				1060

16 ²/₃ 10 10 7 3 491 ²²/₂₇ 2 10 8 1315 14 8

43 13 11 77 ²⁷/₂₇ 51 6 393 9 9

6 Towers

Rough stone in Chumam	Cyds	405	3	1215
Flooring with brick in edge	Sq ^{rs}	5 ⁶¹ / ₁₀₀	7 4	40 10 6
White washing in Chumam	"	73 ² / ₁₀₀	3	20 7
Excavating foundation & filling in &c	"	"	"	15
Brick in Chumam	Cyds	89 ⁹ / ₂₇	1	357 5
Terrace Work	Sq ^{rs}	10 ⁶ / ₁₀₀	22	239 9
Teak wood wrought & put up	Cyts	52 ⁸ / ₁₂	2 4	118 2
Woad oil 3 Coats	Sq ^{rs}	"	"	6
Contingencies				256 13
Flat Arch work	"	129	3	24 3
Arched roof work	"	739 ¹ / ₂	"	184 14
Making measurements	"	36	1	36

Carried over

1908 167 13 5
10 ²⁷/₂₇ 69 4 7 32 ²³/₂₇ 710 16 5 8 10 Connect
1893 11 6
354 5
Total 60 6 2 Total 2268 6 6
20472 7 6

Shorman
Assistant Engineer
in charge No II Range

Center Warden		Brought forward		
Rough Stone in Chuanam	Cy ⁸²	316 ¹⁸ ₂₇	3	1040
Archwork in do.	Cy ⁸²	152	3	
Terracing with brick in edge	Cy ⁸²	20 ⁸² ₁₀₀	18 10	388 11
Flooring with brick in edge &c	"	18 ²⁵ ₁₀₀	7 4	132 5
White washing in Chuanam	"	48	3	9
Stone Columns	Each	12	12 8	150
Cornice Work in Chuanam	Cy ⁸²	127 ¹ ₂	4	31 14
Wooden Stair Case Complete	"	"	"	180
Excavating foundation & filling in	"	"	"	80
Country Wood batten doors with frames and iron fixtures	}	3	26	78
Do Do		2	20	40
Country wood batten window shutters with frames and iron bars &c Complete	}	8	15	120
Teak wood wrought & put up		333 ⁶ ₁₂	2 4	750 7 6
Car Stone over pillars heads	Each	12	1 8	18
Wood oil 3 Coats	Cy ⁸²	13	1	13
Red paint 3 Coats	"	5 ¹ ₂	1 12	9 10
				3169 15

Actual

Upper Story					
Brick in Chuanam	Cy ⁸²	154 ¹⁰ ₂₇	4	618 10 8	
Flat Arch work	Cy ⁸²	116 ¹ ₂	3	21 13 6	
Cornice work in Chuanam	"	127 ¹ ₂	4	31 14 "	
Terracing with brick on edge &c	"	21 ⁷² ₁₀₀	22	477 13 5	
White washing in Chuanam	"	71	3	13 5 "	
Stone Columns	Each	12	12	144 "	
Car Stone over pillars heads	"	12	1 1	15 "	
Teak wood wrought & put up	Cy ⁸²	333 ⁶ ₁₂	2 4	750 4 "	
Country batten doors with frames and iron fixtures &c Complete 8 x 4	}	3	26	78 "	
Do Do		2	20	40 "	
Carried over				2 "	
Contingencies	Cy ⁸²	"	"	6 "	
Flat Arch work	"	129	3	24 3	
Arched roof work	"	739 ¹ ₂	"	184 14 "	
Making measurements	"	36	1	36 "	
Carried over					

3 4 24 8 . 167 3 11 40 8 11 43¹₂ fourriels
 x Including No 18 - - - Shell chuanam

	24 8 .	40 8 11
(Demand	18 . .	3155 123
expensiture	6 8 .	Total 3196 52

23668 128

Brought forward.

Window shutters with frames and iron fixtures 5 x 26	8	18	144	"
Wood oil 3 Coats	8	1	8	"
Paint 3 Coats	7	12	124	"
Contingencies			539	136
			2894	147
			5964	"

Total 2731 117 Same as last reported.

2 Truss roof Workshops

Rough stone in Chumam	Cy 713 $\frac{16}{27}$	3	2140	116
Roofing with Country wood, reapers, nails flat and painted & Chumam boards	Cy 130 $\frac{32}{100}$	12	1563	134
White washing in Chumam	160	3	30	"
Flooring with brick on edge & sea	86 $\frac{73}{100}$	74	628	128
Excavating foundation & filling & sea			120	"
Substone over pillars heads each	38	14	478	"
Wooden Trusses Complete	38	35	1330	"
Lak wood wrought & put up	Cy 170 $\frac{16}{12}$	24	3840	11
Contingencies			968	76
			10670	"

Total 10812 109 Same as last reported.

5 Radial block of cells.

Rough stone in Chumam	Cy 1111 $\frac{14}{27}$	3	3335	293
Arch work in Chumam over 4 doors	18 $\frac{7}{2}$	3	35	26
Arched roof with brick in Chumam	Cy 658 $\frac{12}{2}$	4	16453	2
Centrals			2400	"
Lattice work in Chumam	Cy 251 $\frac{12}{2}$	4	629	2
Terminating with brick on edge & sea	Cy 25 $\frac{32}{100}$	22	560	151
Putting Jelly 2 Coarses of flat tiles & sea	386 $\frac{77}{100}$	10153	4236	58
Carried over				

37213 3

Sea wood wrought & put up	Cy 52 $\frac{9}{12}$	24	118	2
Wood oil 3 Coats	29		6	"
Contingencies			256	13
Flat Arch work	129	3	243	"
Arched roof work	739 $\frac{1}{2}$		186	14
Making measurements	36		36	"
Carried over				

White washing in Chuanam	1720	3	3228
Flooring with brick on edge & ea	307 $\frac{50}{100}$	74	2229 8
Excavating foundation & filling the basement	"	"	600
Teak wood joints (40)	Cft. 250	24	562 8
Iron doors with wooden frames & each	320	60	19200
Wood oil 3 coats to the joints	"	"	25
Lead Colour 3 Coats to the weather boards and iron doors & ea	300	26	712 8
Palacks	No 360	8	2880
Contingencies			8136 129
			92335

Total 71425 6 10 Same as last reported.

Solitary Cells for women

Rough Stone in Chuanam	Cy 1513 $\frac{21}{27}$	3	4541 54
Arch work in do	412 $\frac{1}{2}$	3	77 56
Terracing with brick on edge & ea	76 $\frac{80}{100}$	22	1689 9 6
Flooring with do	54 $\frac{12}{100}$	74	392 5 10
Excavating foundations & filling the basement	"	"	140
Teak wood wrought & put up	Cft. 776 $\frac{3 \frac{1}{2}}{12}$	24	1746 10
Iron doors on the wooden frames & ea	40 $\frac{1}{2}$	35	1400
Wood oil 3 Coats to the joints	"	"	60
Lead Colour 3 Coats	"	"	40
Contingencies			1016 3 10
White washing in Chuanam	368	3	69
Cut stone over Pillars heads each	38	14	47 8
			11220

Total 7439 11 10 Same as last reported.

Carried over

116078 5 8

Teak wood wrought & put up	Cft. 52 $\frac{0}{12}$	24	118 2
Wood oil 3 Coats	sq. ft. "	"	6
Contingencies	"	"	256 13
Flat Arch work	129	3	24 3
Arched roof work	739 $\frac{1}{2}$	"	184 14
Making measurements	36	1	36
Carried over			

Sailor's Brought forward -

Rough Stone in Chuanam	C feet	465 $\frac{12}{57}$	3	139653
Arch work	C feet	409 $\frac{1}{2}$	3	76126
Terraing with brick on cofe	Sqrs	28 $\frac{12}{100}$	22	575154
Flooring with Do		24 $\frac{42}{100}$	74	1778
Pairs paneled imitation doors & complete		4	22	88
Do Batten do		10	18	180
Do Windows		16	11	176
Excavating foundation &c				22
Teak wood wrought & put up -	C feet	334 $\frac{11}{12}$	24	7539
Wood oil 3 Coats to the beams & joists				20
Red paints 3 Coats to the doors & windows				35
Cornice work	Sqrs	166 $\frac{1}{2}$	4	4110
Contingencies				35943
White washing in Chuanam		121	3	2211
Cut stone over pillars heads each		3	14	312
Planks and nails				2
				<u>3930</u>

14.69

370 14 3 Conniets

14.69

370 14 3

3778 12 6

Total 4149 10 6

Out Offices for Sailor

Rough Stone in Chuanam	C feet	109	3	327
Flat Arch work in Chuanam	C feet	112 $\frac{1}{2}$	3	2116
Flooring with brick on cofe	Sqrs	3 $\frac{35}{100}$	22	104125
Country wood batten windows with frames & iron fixtures &c complete -		3	6	18
2.6" x 3.3.				
Pairs Country wood batten doors		3	16	48
Painting				6
Excavating foundation &c				6
Teak wood wrought and put up	C feet	29 $\frac{3}{27}$	24	65153
Contingencies				62119

Carried over

Teak wood wrought & put up	C feet	52 $\frac{0}{12}$	24	1182
Wood oil 3 Coats	Sqrs			6
Contingencies				25613
Flat Arch work		129	3	243
Arched roof work		739 $\frac{1}{2}$		18414
Making measurements		36	1	36

Carried over

120228 0 2

Brought forward.

Panguite sea
Broken bottle in Chuanam
Contingencies

Inner Partition Wall
Rough stone in Chuanam
White washing in Chuanam
Excavating foundation & filling the
basement
Broken bottle in Chuanam
Contingencies
Painting in Chuanam

	Cy 2529 $\frac{24}{27}$ 3	7589 12
	297 427	3 801
		100
		778 10 8
		<u>85487 8</u>

Palisading
Wooden railings Complete
Iron railings
Masonry Work
Painting
Contingencies
Iron with gate outside

	Cy 1532 2 8	3830
		427 8
		580
		150
		540 8
		570
		<u>6078</u>

Well
Earth Work
Do
Do
Do
Baking water and sinking well frame

	Cy 2887	14 190 94
	620	16 582
	2118 $\frac{10}{16}$	25 320
	2400	7 1058
		<u>422 10</u>

Carried over

Leak wood brought & put up
Wood oil 3 Coats
Contingencies
Flat Arch work
Arched roof work
Making measurements

	Cy 52 $\frac{0}{12}$ 2 4	118 2
		6
		256 13
	129	3 243
	739 $\frac{1}{2}$	184 14
	36	36

Carried over

158104 47

Total 43 15. Same as last reported.

1224 $\frac{23}{27}$ 3 6
111 224 $\frac{23}{27}$ 17 6 4132 19 6 Connicks.

58	9	5759 $\frac{42}{100}$	9	37	7 11 26 Connicks.
	19	3		170	3
	1	3		1	3
				<u>4340 158</u>	
				50 11	
	30	1 6		Total	<u>4390 159</u>

121	36	4 9 184 $\frac{20}{27}$	4	8	7 47 15 248 Connicks.
	6	12		125	9
	9	13		319	14 11
				<u>1193 6 11</u>	
				7816 128	
	52	139		Total	<u>9010 37</u>

171529 6 11

Brought forward -

Value of well frame		483 6 5
Cut stone in Chuanan	Cy 40-5	29 - 11 1167 10 9
Cut stone in Chuanan	Do 40-5	22 6 11 901 7 1
Do Do	Do 40-5	18 - 4 724 2 9
Do Do	Do 16-2	17 8 - 281 4 9
Do Do	Do 24-3	17 8 - 421 15 1
Do Do	Do 36-4 1/2	16 14 - 610 5 -
Filling in outside of steering	Do 6600	" 1 - 412 8 "
Contingencies		355 14 11
Clearing jungle		
Machine		

Total 9071 6 10 Same as last reported.

Workshop
Iron pipes

Total 13 11 3 Same as last reported.

System
Rough stone in Chuanan
Brick in Chuanan
Plastering
Contingencies

Total 148 9 3 Same as last reported.

Parapet wall on the top of Workshop
Brick in Chuanan
Plastering
Whitewashing

Total 18 24 Same as last reported.

Centurwarder of upper story
Iron pipes

Total 130 14 1 Same as last reported.

180932 28

Brought forward -
 12/10 Radial or S. Barracks

Iron Pipes _____
 Block up Iron doors No 2 _____
 Windows work No 10 _____
 Batten reunion shutters _____
 Fixing Trusses _____
 Cut stone flooring _____
 Roofing with peepers, flat & pan tiles &c _____
 Preparing ventilator _____
 Red Washing _____
 Making door fixtures _____
 Painting _____
 Loutenjaners _____

Parapet wall on the top of Radial Block
 Brick in Chuam _____
 Plastering _____
 White washing in Chuam _____
 Temporary sheds for Latrine &c _____
 Bamboo lattice _____

Sailors Quarters
 Plastering walls _____
 Plastering floor _____
 Excavating foundation _____

Attending Truss roof workshop
 Plastering walls _____
 Preparing windows with iron bars _____
 Making alterations to 3 wards _____
 Flat Arch Work _____
 Red washing _____
 Lormie Work _____

Carried over

180932 2 8

19

9 15 200 5 11 3 1041 6 8

250 units

27 12

29 9 2

1070 1510

4049 114

36 27

Total 5720 112

Total 986 124 Same as last reported.

Total 25918 Same as last reported.

18729811 10

Making window shutters Brought forward
 Painting _____
 Contingencies _____

Enclosure Wall
 Painting in Chumam _____

Paving
Masonry Work
 Excavating foundation _____

Well No 2
 Excavating of earth work _____
 Contingencies _____
 Limestone work _____

Well No 3
 Excavating of earth work _____
 Contingencies _____

Hospital
 Rough stone in Chumam _____ cyp. 1150 3 3 .. 3665 10 ..
 Plastered sand and under floor _____ D. 361 ¹³/₁₆ " 9 " 2038 4
 Brick jelly under floor (rammed) _____ D. 144 ³/₄ " 10 " 907 6
 Concrete fine on the top & carefully under _____ 72 ¹³/₁₆ 2 2 .. 154 11 8
 flooring under Asphalt _____
 Asphalt and sand laid ¹/₄ thick per _____ D. 7815 7 " .. 547 " 10
 Arch work brick in Chumam _____ cyp. 33 ⁵/₈ 5 8 .. 184 15 ..
 Painting with fine Chumam _____ D. 14539 " 10 " 9013 11
 Plastering with 2 coats _____ D. 9975 3 12 .. 374 1 0
 White washing _____ D. 18640 " 4 " 46 9 7
 Limestone Carbles per _____ cyp. 9 ⁵/₃₂ 10 " .. 91 9 -
 Trusses 18' span _____ 616 - -
 Carried over

187298 11 10
 12 28 20 12 117 13 36
 5 194 ..
 32 76
 486 78
 Total 518 152
 11 ¹⁸/₁₀₀ 1 16 12 40 26 ⁹⁶/₁₀₀ 2 151 79 93 2 Convents

66 1 126 50 D.

96 81
 28 43
 124 124
 7 2
 117 104
 Deduct 119 10
 4 12
 114 5
 516 157
 28 43 x Including No 7.2 - fine wood.
 Total 545 310 916 Convents
 516 52 x Including No 4-12 - do
 Total 516 52

39 ²⁰/₂₇ 1 1 1 42 133 960 ⁷/₂₇ 1 13 10 1794 68 425 Convents

2 ¹/₃ 5 9 8 13 1 4 34 ¹²/₂₇ 5 7 8 189 1 9 21 Convents.
 12 7 6 5 10 7 74 ⁶⁴/₁₀₀ 113 53 11 39 40

188960 99

Brought forward			
Trusses Large scanty for ends		105	..
Half Trusses with wrought iron ties		28	..
Teak wood wrought & put up	Cft 309 ²³ / ₄₈	978	117
Roofing with teak rafters and purlins and slab			
in Chumam & pan tiles with Chumam boards	1299 ¹ / ₂	20	2598 4/10
Iron banded frames fixed	N ^o 33	30	990 ..
Do Do doors to open	2	43	86 ..
Pannelled and glass doors	35	20	700 ..
Do Do small	2	29	58 ..
Painting windows	4	16	64 ..
Glazed windows	1	16	16 ..
Wood oil for timber roof and for doors		45	..
Excavating foundations		40	..
Scaffolding and contingencies		725	89
		12500	..

Altering Terrace roof Workshop			
Concrete Work			
Brick in Chumam			
Rough stone in Chumam			
Roof work			
Contingencies			
Painting in Chumam			
Whitewashing			
Out houses of Hospital			
Cook house of Do.			
Rough stone in Chumam			
Concrete Work			
Roof work			
Brick in Chumam			
Painting in Chumam			
Cornice work			
Contingencies			
Plastering			

Carried over

14	6	1969	133	43	Connects
17	63	261	91		
		4267	1510		
		1017	39		
92	115	Total	5285	37	

24 $\frac{8}{27}$	13	19	11	10	60 $\frac{11}{27}$	2	55	140	92	200	Connects	
117 $\frac{5}{27}$	2	2	16	8	229 $\frac{18}{27}$	12	10	184	10	11	185	Connects
18	3	8	54	13	18	3	38	58	3	1	225	Do.
			29	4				62	8			
									49	5		
42 $\frac{96}{100}$				49								
	5		14		42 $\frac{96}{100}$	5		14		35		
								447	11			
								27	86			
								469	105			

Total 217 310 Same as last reported.

Brought forward

Stone House of Hospital
 Rough Stone in Chumam _____
 Concrete work _____
 Contingencies _____

Dead House of Hospital
 Rough Stone in Chumam _____
 Concrete work _____
 Excavating foundation _____
 Contingencies _____

Privy of Hospital
 Rough Stone in Chumam _____
 Brick in Chumam _____
 Concrete work _____
 Contingencies _____
 Pointing in Chumam _____
 Roof work _____

Out Offices for Jailor
 Red washing _____
 Plastering _____

Solitary Workshed
 Rough Stone in Chumam _____
 Concrete work _____
 Excavating foundation _____
 Contingencies _____
 Pointing in Chumam _____

Carried over

194932 117

14

5 ²/₂₇ 1 14 5 8 2 5 2 ¹⁷/₂₇ 1 117 91 6 2 18
 . . . 1 13 103
 105.5
 542
6 82 Total 110.47

Total 887. Same as last reported.

. . . 14 7 144
 9 ⁶⁹/₁₀₀ . 148. 9 3 2 9 ⁶⁹/₁₀₀ . 148 9 3 2 43 Conneits
 17 16
 83 54
10 1 2 Total 100 610

Total 39. Same as last reported.

161 ²⁰/₂₇ 1 3 6 198 . 6 386 ¹³/₂₇ 1 1 11 432 3 10 990 Conneits.

54 ³⁶/₁₀₀ . . . 22 - 2 52 32
 . . . 3 8 12 8 . 76 ⁹⁸/₁₀₀ . . . 41 20 . 4 70
 504 74
 11 137
232 8 8. Total 516 411

19575111

Brought forward

Guaparan Latrine for G. Barrack

Rough stone in Chumam _____

Roof work _____

Contingencies _____

Plastering _____

Brick in Chumam _____

Rough stone in mud _____

Building Cistern for Latrine

Rough stone in Chumam _____

Brick in Chumam _____

G. Barrack Workshop

Rough stone in Chumam _____

Making & fixing windows _____

Brick in Chumam _____

Concrete work _____

Excavating foundation _____

Painting in Chumam _____

Contingencies _____

Roof work _____

Cook House to G. Barrack

Rough stone in Chumam _____

Brick in Chumam _____

Concrete work _____

Roof work _____

Contingencies _____

Painting in Chumam _____

Cornice work _____

White washing _____

Honeycomb tile work _____

H. Barrack

Roof work _____

Rough stone in Chumam _____

Floor work _____

Excavating foundation _____

Concrete work _____

Contingencies _____

1957 11 11

115

12 11 0 16 7

1 11 10 2 2 6 11 4 13 11

20 14 6

157 133

14 6 10 Total 178 119

Total 11 13 10 Same as last reported.

22 10 27 6 6 2 8 9 4 94 10 27 1 72 136 8 10

1 109 5 69 2 Cornice

9 23 34 79

48 10 48 1 10 44 0

224 92

41 127

67 82 Total 266 59

1 11 11 96 37

3 7 5 4 41 11 3 3 44 132

11 12 26 148

5 11 5 5 11 5 21 Cornice

4 1 9 12 0

76 4 1 9 76 175 7 10

16 4 10

24 8 8 Total 191 129

13 7 49 3 9 58 10 49 3 9 42 2 Cornice

13 6 63 0

19 153

11 11 3 196 73 11 9 Carried Over

66 126 Total 3 3 2

1967/11/9

16

Inner partition Wall
Pointing in Chumam
Concrete work
Brick in Chumam

6 Towers
Pointing in Chumam
Cornice work in Chumam sp.

Guard room
Rough Stone in Chumam
Concrete Work
Excavating foundation
Contingencies
Pointing in Chumam
Brick in Chumam

Temporary Latrine near A. Block
Roof Work
Contingencies

Temporary look house near A. Block
Roof Work
Contingencies

Stock Payment
Rough stone in Chumam
Flowering Stone
Malocoolation & quarry Rough Stone

Total whole rep.
 & direct
 Actual exp.

$2\frac{15}{27}$ 4 13 8 12 6 8 $2\frac{15}{27}$ 16 14 5 43 3 2 16 Connicks
 $\frac{12}{68}$ Total 50 15 11

$24\frac{1}{2}$ 1 1 8 6 $24\frac{1}{2}$ 1 1 8 6
 $\frac{1}{86}$ Total 5 11 5

$173\frac{12}{27}$ 15 10 17 14 4 31 $5\frac{12}{27}$ 1 1 8 3 5 1 10 9 48 $4\frac{1}{2}$ Connicks

$3\frac{40}{100}$ 4 12 9 15 9 $2\frac{8}{27}$ 4 12 9 15 9 15 80
 $\frac{227.83}{444.44}$ Total 444 4 4

Total 8 6 5 Same as last reported

Total 4 13 0 00

in situ 21963
 722 15 11
 balance 1473 3 1

52 13 3 52 13 3
 24 14 4 43 13
 193 $\frac{6}{16}$ 11 5 138 11

Carried over 1972 5 14 10

Fire Wood	Tons
Shells Churnaw	Pols
Sawbars	do
Galchets	do
Hammers	do
Trowels	do
Iron borings	do
Flat files	do
Pat Locks	do
New lime kilns	"
Asphalt	lbs
Manufacture of Bricks	do
Measuring Barrows	do
Wheel Barrows	do
Rafters	cft
Stick Rafters	do
Brass kummers	do
Gun Powder	lbs
Match	do
Round Iron	lbs

Brought

Total whole use
(deduct expenditures of last)

Total actual expense

Range office No 6
of Payahmumoy
22 August 1867

Buckley (Capt. W. H. B.)

By J. H. G. J. G. J. G.

say for the month of June 1867.

Work performed in this month
Rate Amount
Work performed up to this month
Rate Amount

Remarks

257.12	2	6.	597	710	341	421	2	6.	807	63
					694				76	325
					12		1		1010	20
					16				15	15
					27			8	13	8
					31			117	21	122
					2			115	1	611
					6			104	3	14
					55		1	1411	106	86
									277	28
					4190			8	164	92
1588		110	190	7	41588			110	190	74
					6		3	12	23	27
					6		8	132	53	52
					101.2		1	43	128	4
					4.3		1	35	5	
					213			137	181	
					10			24	1	74
					50			3		126
					24 1/2			11		11

840 125
unadjusted and dues
2576 108
6426 43
206248139

Expenditures 3036 155
Growth stock 722 1511
deduct other items as shown in progress report for March 1867 46 611

Balance 2313 156
Total No 2061726 10

Shorman
Assistant Engineer
in charge No 11 Range

Feb 20 1903