

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	152	Press ~~Mis.~~
Dated	26. 1- 1918	3/4

Not to be folded or roughly handled

*Proceedings of the Madras Government, Judicial Department,
26th January 1867.*

No. 274. Read the following Proceedings of Government in the Public Works
Department, dated 12th January 1867, No. 110.

Ordering the building of the Jail at Par- } (Vide Proceedings, Public Works Dept.,
vatipur to lie over. } dated 12th Jan. 1867, Nos. 228 & 229.)

No. 275. ORDER THEREON, 26th January 1867, No. 152.
Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails,

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
12th January 1867.*

No. 228. Read the following letter from the Acting Superintending Engineer,
1st Division, to the Secretary to Government, Public Works Department,
dated Vizianagrum, 21st December 1866, No. 218 :—

1. Referring to my No. 215 of the 21st instant, I have the honor to forward
a supplemental estimate for completing
the Jail at Parvatipore.

1 Enclosure.

* Sanctioned in G. O. No. 3,542 of 2nd De-
cember 1863.

2. The original estimate framed by
Colonel Chambers amounted to Rupees
11,000,* work was commenced in No-
vember 1864, and Rupees 11,043-13-3 have been already expended; the principal
works remaining to be done is in the construction of the outer wall, plastering the
buildings already finished, and tarring wood work.

3. The accounts have been badly kept, and the work is not good; but great
allowance must be made for the difficulty of procuring skilled labor and materials
in so remote and unhealthy a part of the district; the principal excess is caused by
insufficiency in rates, but there were omissions in quantities of plastering and
roofing.

4. The work is stopped at present, because the ventilation appears to be bad,
the buildings which are closely crowded together are in plan surrounded by a wall
15 feet high, very near them; the question of removing this wall to a greater distance
has been referred to the Inspector General of Jails, pending his reply I would beg
that no action be taken.

5. I only mention it as connected with Mr. Hudson's shortcoming.

No. 229. ORDER THEREON, 12th January 1867, No. 110.

CIVIL WORKS, No. 51.

* Rupees 899.

Rupees 1,171, sanctioned in G. O. No. 1,919,
20th June 1866.

1. Ordered to lie over till the
question referred to in paragraph 4
has been disposed of.

2. The Superintending Engineer's
letter should have shown the amount*
of the supplemental estimate which
accompanied it and the allotment† for
the Jail for the current official year.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
Judicial Department.
Exd. S. T. Augustin.

hint of 19 July

Am 18 July 1887 26. in. wind 1887 26th

W. 11/12 } 1887 107
1887 110

1887 107 } 1887 107

20 105

Ordering the 1887 107
the 1887 107 107
to be over -

1887 107 - 26 1887 107.
the 1887 107 107
of 1887 107

1887 107

1887 107

1887 107

1887 107 1887 107 1887 107