

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	1754	Press
		~~Mis~~
Dated	4-11-1887	

26-27

4/5

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
4th November 1867.

No. 26. Read the following Proceedings of Government in the Public Works Department, dated 25th October 1867, No. 3321.

Authorizing the expenditure (in excess of the sanctioned estimate) on the buildings at Darungabadi to be passed, pending the submission of supplemental estimates by the Collector of Ganjam. } (Vide Proceedings, Public Works Department, dated 25th October 1867, Nos. 559 & 560).

No. 27. ORDER THEREON, 4th November 1867, No. 1754.

To be recorded.

(Signed) R. S. ELLIS,
Chief Secretary.

**Proceedings of the Madras Government, Public Works Department,
25th October 1867.**

No. 559.

Read the following:—

No. 2,758.

Statement of objectionable items in the accounts of Mr. R. H. Lyons, Deputy Collector of Ganjam District, from April to August 1867, requiring the orders of Government, forwarded under paragraph 89, Section II, of the Manual of Accounts.

Particular of each item.	AMOUNT				Superintending Engineer's explanation.	Remarks by Controller.
	Of estimate or item.	Expended up to date.	Expended during the months quoted above.	Disallowed pending order.		
Constructing Sub-Magistrate's Cutcherry and Police Station-house at Darungabadi in Ganjam District.	RS. 8,750	RS. A. P. *13,294 11 2	RS. A. P. 3,839 4 5	RS. A. P. 3,839 4 5	The Superintending Engineer states that the excess will be adjusted by supplemental estimates, which are under preparation by the Collector of Ganjam, and which will be submitted to Government when received from him.	This work is not yet completed. It was sanctioned in G. O. No. 3,400, dated 29th November 1865. The total expenditure incurred on this work amounts to Rupees 13,294-11-2, being Rupees 4,544-11-2, or 52 per cent. in excess of the authorized amount, and the expenditure is still going on. In reporting these facts for the orders of Government, the Controller requests to be informed if the abstracts may be continued to be passed provisionally pending sanction to the estimates now under preparation.

* Inclusive of expenditure of Rupees 551-9-11 1/2 Public Works Department.

(Signed) P. P. L. O'CONNELL, Lieut.-Colonel, R. E.,
Controller of Public Works Accounts.

MADRAS,

17th October 1867.

*Proceedings of the Madras Government, Public Works Department,
25th October 1867.*

No. 560.

ORDER THEREON, 25th October 1867, No. 3,321.

ACCOUNT, No. 54.

The Controller will continue to pass the abstracts of expenditure on the buildings at Darungabadi, pending the submission of supplemental estimates by the Collector of Ganjam.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Controller of Public Works Accounts, with five Enclosures.

- „ Superintending Engineer, 1st Division.
- „ Collector of Ganjam.
- „ Judicial Department.
- „ Accountant General.

History of the

Academic 1887

no 30

Academic 1887

no 331

2/23/87

no 2329

Academic 1887

Academic 1887

Academic 1887

Academic 1887

Academic 1887

Academic 1887

Academic 1887

Academic 1887

Academic 1887

26-97