

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	2055	Press
		~~Mis.~~
Dated	13 — 12 — 1867.	

125-126

28/28

Not to be folded or roughly handled

12-11-20

*Proceedings of the Madras Government, Judicial Department,
13th December 1867.*

Read the following :—

No. 175. Progress Report of the Central Jail at Rajahmundry for the month of September 1867 from the Acting Assistant Engineer in charge of No. VI or Rajahmundry Range, forwarded by the Superintending Engineer 1st Division.

Transferred to the Judicial Department.

2. The net expenditure during September 1867 on the Central Jail at Rajahmundry was Rupees 5384 on the items marginally noted, and the total outlay up to the 30th idem was Rupees 18,729, or 47 per cent. upon the current year's assignment of Rupees 40,000.

FORT SAINT GEORGE,
10th December 1867.

(Signed) C. A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 176. ORDER THEREON, 13th December 1867, No. 2055.
Communicated to the Inspector General of Jails.
(True Extract).

Chief Secretary

To the Inspector General of Jails.

Exd. J. H. Burns.

Transferred to the Judicial
Department.

The net expenditure during
September 1867 on the Central
Jail at Rajahmundry was Rupees

	Rupees
Roof of Workshop	831
Converting 2 shops roof work- shops into a barrack & 1/2	14
Towers	14
Enclosure Wall	305
Front Gate & Palisading	55
E. Barrack	624
G. Barrack	1774
Hospital & Kitchens & Hard	1188
Office and Stores	164
Well	12
Guard Room	57
Latrine	18
<u>Add.</u>	<u>5036</u>
For Stock payments	348
	<u>5384</u>

5,384 on the items
marginally noted,
and the total out-
lay up to the 31st inst
was Rupees 18,729 or 47
percent upon the annual
years assignment of
Rupees 40,000.

Fort St. George
10th December 1867

Wm. A. M. Col M.
Secretary to Govt
Jail Workshop

11 Terrace roof work complete				
Rough Stone in Chuanum	Agals 1495 $\frac{7}{9}$	3	"	4481
	216 $\frac{2}{9}$	3	3	690
Brick in Chuanum	247 $\frac{4}{9}$	4	4	104
Terracing with brick an Edge Selly 3 Courses of flat tiles and 3 Coats Plastering to the ceiling and top of terrace	220 $\frac{8}{10}$	22	"	4857 98
Brugai Slope terrace roof to Verandah with teak wood rafters, rafter, nails, 2 Courses of flat tiles 3 Coats of Chuanum over them	29 $\frac{20}{100}$	12	"	250 64
Flooring with bricks an Edge in Chuanum and levelling Course of wall bricks underneath	200 192	74		1392
Flooring Verandah with Earth 9" thick of Sand underneath	50 $\frac{89}{100}$	2	"	101 12 10
Excavating foundations and filling in basement				184
Teak wood wrought and put up	361 10 $\frac{1}{9}$	2	4	8190 4
	205	2	12	563 12
Painting with fair Chuanum	158 $\frac{33}{50}$	10	"	99 27
Whitewashing 2 Coats Chuanum	251 $\frac{12}{50}$	3	"	48 15 82
	158 $\frac{33}{50}$	4	"	39 10 73
Put Stone over the side pillars heads $1\frac{1}{2} + 1\frac{1}{2} + 1\frac{1}{2}$	152	1	4	190
Centre $2 + 2 + \frac{1}{2}$	84	1	8	126
Wood oil 3 Coats	292	1	"	292
Removing old parapets and part of terrace and rebuilding them again	"	"	"	66
Building Parapet walls on roof terrace work shed in	"	"	"	18 3
Carried forward				2334082

615 2 14 13 10 5 102 $\frac{11}{9}$ 2 10 4 271 11 3 91 Cansito

40 $\frac{80}{100}$ 9-10 144 126 148 $\frac{70}{100}$ 5 3 1 773 4 1 271 Cansito + including
 10128 1 Rafter
 5 Hip rafter
 181 1 Beam
 314 4 10128

" " " 12 " " " 12 "

253 2 5 11 600 379 $\frac{9}{12}$ 2 4 2 8574 12 "

14 107 53 $\frac{78}{100}$ 10 " 33 10 7 73 Cansito

" " 6 4 5 " " 6 4 5

1080 11 9660 6 4

5 Terrace road work notes

Brought forward

Iron pipes for carrying off rain from terrace

Dumbos masonry for workshed to convert it into a temporary Hospital

Carting masonry

Concrete work in Chumam

2334 08 2

13 11 3

82 4 9

2143 10 10

25580

Deduct about 5 1/2 percent for Net Value of accounts labor on additional Terraces

210

25370

Portico wall between Centre pillars of Workshop for converting it into a cooking place

1060

6 Towers

Rough stone in Chumam

Qty 405 3 1215

Brick in Chumam

Do 89 1/3 4 3575

Flat Arches

Qty 129 3 243

Paving with brick on Edge in Chumam and levelling Course of wall bricks underneath

5 61/100 7 4 40106

Arched roof Brick in Chumam

Qty 739 1/2 4 18414

Teak wood wrought and put up

Do 57 1/2 2 4 1182

Carried forward

1940 26

1280 1 11 9660 6 14

4

656 1773 9 7

1133 15 11

8797 5 3

Deduct 1145 7 11
Actual 314 4 831 3 11

Total 20231 5 2

Total 59997 same as last reported

20830 14 9

Brought forward. . . . 174026

Terracing with bricks on Edges in Chumam
 3 Courses of flat tiles and 3 coats of Plastering to the Ceiling & top of Terrace
 Cost here for making Curragues No 36 1 . . 36 . .
 Whitewashing in Chumam 400 109 $\frac{1}{55}$ " 3 " 207 . .
 Wood oil 3 coats " " " 6 . .
 Excavating foundations &c " " " 15 . .
 Carting &c " " " 256 136
 Painting in Chumam 400 " " " . .

2508 . .

Outward with Upper Story " . . . 6210 . .

Constructing 2 Truss roof workshops in to a
 barrack at 3 wards each and a
 looking room at End

Rough stone in Chumam 713 $\frac{31}{54}$ 3 " " 2140 116
 215 $\frac{5}{7}$ 3 3 " 687 14

Brick in Chumam 18 58 " 99 . .

Flashing with bricks on Edge in Chumam 400
 and levelling base of wall bricks &c 86 $\frac{72}{100}$ 7 4 " 628 128

Cut stone over pillars heads No 38 1 4 " 47 8

Pointing with Chumam 400 106 $\frac{8}{10}$. 10 " 66 12

Whitewashing in Chumam 160 . 3 " 30 . .

Roofing with Country wood treppers, Nails, and flat tiles and Chumam borders &c 225 $\frac{1}{2}$. 4 " 56 45

Complete 130 $\frac{32}{100}$ 12 " " 1563 134

Complete 400 " " " . .

Carried forward 5319 156

20830 149

5

417 " " " 177 146

417 ✓ 2295 29
 Total 2475 13

Total 6064 1310 same as last reported

68 " " 130 $\frac{32}{100}$ 11 5 " 1495 1011 + including R63-11-7 flat tiles

29370 1310

Brought forward . . . 5319 15 6
 Woodra Frames complete Each 38 35 . . 1330 . .
 Oak wood wrought and put up By 1706 ²⁵/₃₀ 2 1/2 3840 11 .
 Partly Iron barred and partly Oak wood
 Partition doors complete 2 1/2 x 9 1/2 Each { 24 11 . . 1056 . .
 Iron barred windows complete 3 1/2 x 4 1/2 do 24 23 . . 552 . .
 Shutters for doors and windows to hook . . . 180 . .
 For removing old walls and fixing doors
 and windows in it . . . 40 . .
 Excavating foundations &c . . . 140 . .
 Pointing with Chumam to workshop and
 red washing to outside walls . . . 40 . .
 Putingmeis . . . 1071 56

Deduct about 5 1/2 per cent. for Net Value of fauvel's
 labor when building is done by fauvel's themselves . . . 160 . .
 13570 . .
 13410 . .

4 Radial black offells (the other ones
 Radial black ordered not to be built . . . 69780 . .

2 Ranges of solitary Cells . . . 7440 . .

Sailors Quarters . . . 4310 . .

Carried forward

Deduct	68	
	53	117
Actual	4	45

	1198	10	11
	9912	9	
Total	11411	3	11

Total 71135 15 4 same as last reported

Total 7439 11 10 do do

Total 4408 12 2 do do

123766 9 1

Brought forward
Sailors Out houses 1030 . .

Hospital and Stores 720 . .

Enclosure wall $\frac{1}{2}$ duodecagon complete . . . 15032 . .

Enclosure wall $\frac{1}{2}$ rectangular
 Rough stone in Chumam 5177 $\frac{49}{54}$ 3 3 . 16504 93
 Brick work in Chumam 650 $\frac{41}{54}$ 4 4 . 2768 37
 " " arches 263 $\frac{117}{216}$ 5 8 . 1449 78
 Concrete work over arches 52 $\frac{17}{15}$ 2 . . 10514 1
 Pointing with Chumam 1083 . 10 . 676 14
 Cut stone steps to Buttresses 210 . 8 . 105 .
 Wrought Iron for railings 7610 . 3 . 1432 8
 Fixing and setting up 160 . .
 Red paint to " 150 . .
 Chisel defrize in rear of Hospital 600 1 10 . 975 . .
 Excavating foundations &c 200 . .
 Scaffolding and contingencies 1273 75

Deduct about 40 percent on Excavating of Earth work }
 4 percent on Masonry of concrete labor } 1080 . .
 24718 . .
 39750 . .

Carried forward

123766 91
Total 1029 15 Same as last reported
 7

Total 717 157 . .

Total 15032 . .

3 2 7 25 4 9 11 53 3 . . 13370 64

32 $\frac{18}{27}$ 2 5 7 76 12 8 32 $\frac{18}{27}$ 2 8 3 82 3 8

" 6 3 6 220 $\frac{95}{100}$ 1 . 9 232 21

630 " 4 9 18 713 11 7146 " 3 1 1398 9 . 4 & carried forward

. . . 9 4 9 . . . 939 8 9

25798 . .

16022 13 10
 6635 11 2
Total 22658 9
 305 77

. 163204 31

Brought forward
Inner partition walls " " " 4390 "

Front gate and Palisading for the whole building
Light Enclosures of women's court and Hospital

Teak wood palisade set up Rft 4010 2 12 " 11027 8.
 Pair of gates with teak wood posts and rails see complete Each } 12 35 " 420 "
 Pair of outer gate 4" thick with wicket and barred slide with iron work complete 10 x 12 } 1 " 200 "
 Pair of inner gate open iron work with hinges } 1 " 210 "
 Pad Locks for the above 2 gates " " 50 "
 Rough stone in Chum an Cpl 57 1/8 3 3 " 1831 92
 Fanning the palisade and gates " " 400 "
 Excavating foundations &c " " 50 "
 Contingencies " " 720 1470

14890

Deduct for Net Value of amounts labor " " 300 "
14590

Pad Locks " " " 2880 "

Wall No 1 " " " 7105 "

Carried forward

163204 3.1

Total 4450 3 10 Same as last reported

60 112 421 " 2190 395 7869 42

6 123 7 3 20 6/27 3 14 " 803 95

656 " " 369 7.2

9042 49
 142 146
5569 ✓ Total 9185 3 3

Total 525 5 Same as last reported

Total 7910 610 Same as last reported

185275 1.57

Brought forward

For supplying water from well No 1 to the various
Court yards. Large Cisterns Conducting
pipes &c

" " " 1550 "

Apparatus for drawing water from well No 1 complete " " 1500 "

Building Temporary Cisterns to well No 1 (these
will have to be removed when the water supply to
the whole Jail systematized) " " 150 "

Barrack of 5 wards marked C " " 9200 "

Barrack of 5 wards marked E.
Sough stone in Chumam " " 735 $\frac{5}{27}$ 3 3 " 2502 12 5
Brick in Chumam arches " " 14 $\frac{1}{2}$ 5 8 " 77 14 8
Flooring with Earth 9 inches thick of
Land Underneath " " 55 $\frac{1}{2}$ 2 " " 110 6 5
Pointing with fair Chumam and
White washing " " 187 $\frac{78}{100}$ 14 " 164 14 11
Oak wood Trusses complete " " 25 40 " 1000 " "
Stones under " " 50 " 8 " 25 " "
Oak wood wrought and put up " " 322 $\frac{1}{18}$ 2 12 " 885 10 5
Roofing with Oak wood rafters, sleepers,
Nails, flat and painted and Chumam borders
&c complete " " 90 $\frac{82}{100}$ 20 " 1816 6 5

Carried forward " " 6582 7 3

18527515

9

Total 1161 " Same as last reported

Total 151478 Same as last reported

Total 5352 12 " Same as last reported

80 3 5 " 576 81 565 $\frac{21}{7}$ 3 6 2 1916 10 9 1093 Carved & including
R 104-15-11 Roughing
1-7-4 Gun powder
12-6 Match
107-3-9 Total

70 $\frac{73}{100}$ 10 4 45 10 10 142 $\frac{4}{100}$ 8 11 79 5 9 134 Carved & including
R 20-8 shell chum
Total

342 25 V X

191943 51

[illegible]

Brought forward

Worked and solitary worked for G. Barraek

Rough stone in Chumam	Yds	482 $\frac{8}{9}$	3 3	1539 34
Floring with Earth 9" thick of sand underneath	sq	35 $\frac{16}{100}$	2	64 51
Painting in Chumam and whitewashing	sq	102 $\frac{51}{100}$	14	95 146
Plak stones on pillars heads	sq	16	8	8
Teak wood principal rafters 19'4" x 8"	sq	16	11	176
Teak wood wrought and put up	sq	240 $\frac{4}{100}$	2 12	661 143
Roofing with teak wood rafters, struts				
(for solitary worked) Ropers, rails, flat		57 $\frac{76}{100}$	23	1328 78
and plaster and Chumam borders complete				
Ridge Trunkelation roof with teak wood				
posts rafters, roopers &c	sq	9 $\frac{6}{50}$	20	182 65
Cut stone hearth under struts	sq	16	8	8
Excavating foundations &c				60
Movable frames to hold series of				
matting to shed in solitary worked	sq	20	3	60
Contingencies				210 129
Carriage work in Chumam	sq			

4395

Deduct about 1 percent for Art. Value of Carriage labor - 175

4220

Constructing Cook house for G. Barraek

Rough stone in Chumam	Yds	61 $\frac{27}{27}$	3 3	194 147
Brick in Chumam	sq	1 $\frac{19}{138}$	11 11	19 311
White washing in	sq	1 $\frac{16}{2}$	14	215 2
Heavy Comb tile work in Chumam	sq	195	44	24 37
		2 $\frac{7}{2}$	2	5 37

Brought forward

222 51

194970 11

11

30 - 151 28 1 6 1039 $\frac{6}{27}$ 1 2 1169 64

134 - 2 11 24 9 - 268 $\frac{47}{100}$ 11 5 73 12 3 260 Carriage

10 $\frac{4}{100}$ 2 12 11 661 11 3 210 $\frac{4}{100}$ 2 12 661 11 3

4 $\frac{88}{100}$ 26 8 5 905 510 67 $\frac{56}{100}$ 17 8 8 1185 4 4 254 Carriage

20 - 64 7 14 3 20 - 64 7 14 3 36 Carriage

49 5 3 - - - 370 11 9

3468 15 2

56 15 8

1677 51

% lab 3525 1410

96 3

1773

198496910

Brought forward - - - 222 51
 Teak wood wrought and put up - - - 2 12 - 41 4
 Roofing with teak wood rafters, rafter, nails, }
 flat & hand tiles & Chumam borders etc - - - 5 7 101
 Excavating foundations etc - - - 10
 Filling under floor scaffolding & contingencies - - - 18 56

Deduct about 4 percent for Net Value of convict's labor - 20 -
 380 -

Constructing Cook house for E. Barrack - - - 380 -

Constructing smaller Cook houses for J. & H. Barracks - 250 -
 - Iron & nothing - - - 250 -
 Constructing a range of 16 Solitary Cells - - - 500 -
 1430 -

Hospital for Men

Rough stone work in Chumam - - - 1150 3 3 - 3665 10 -
 Rammed sand under floor - - - 361 13 9 - 203 8 4 -
 Brick Selly under floor (rammed) - - - 144 3 10 - 90 7 6 -
 Concrete under asphalt - - - 72 13 2 2 - 15 11 8 -
 Asphalt and sand laid 1 1/2" thick per sq ft - 78 15 8 - 625 3 2 -

Brought forward - - - 4739 88

198496 9 10
 15 2 12 41 4 15 2 12 41 4

5415 14 11 6 11 11 99 12 2

96 3 1141 2
 154 9 5
 295 9 7

7 18 2 13 8 21 14 10 63 27 2 10 2289 10 1 65 Camillo
 309 8 17 7 3 309 8 17 7 3 562 20

198792 3 5

Brought forward

Brick in chimney arches	Each	33 $\frac{3}{4}$ - 5' 8"	184 15	4739 88
Bricklay with fair masonry	Each	115 $\frac{3}{4}$ - 10"	91 13 11	
Plastering & joints	Each	99 $\frac{3}{4}$ - 2' 12"	274 5	
Whitewashing	Each	186 $\frac{1}{10}$ - 1"	46 97	
Cut Stone Carrels etc	Each	9 $\frac{5}{32}$ - 10"	91 9	
Trusses Lead wood (18 ft span)	Each	14 44 -	616	
End Trusses Endia Lathing	Each	2 52 8 -	105	
Half Trusses at Ends	Each	2 11 -	28	
Lead wood wrought and put up	Each	509 $\frac{3}{8}$ - 2' 12"	851 11	
Roofing with Lead wood rafters, respers.				
Nails, flat and paulins & human borders etc		135 $\frac{9}{10}$ - 20"	2718	
Iron barred frames joined	Each	4 x $7\frac{1}{2}$	33 30	990
do do to Open	Each	4 x $7\frac{1}{2}$	2 43	86
Panel and Glass doors	Each	4 x $7\frac{1}{2}$	35 20	700
Panelled and Glazed	Each	3 $\frac{1}{2}$ x 6 $\frac{3}{4}$	2 29	58
Truclion windows	Each	3 x 4	14 16	64
Glazed do for dispensary	Each	3 x 4	1 16	16
Wood oil for timber roof and for doors etc				45
Excavating foundations etc				40
Scotfolding and Gutting etc				758 19

12500
500
12000

Added about 3 percent for Net Value of convicts labor.

Hospital Store Shed

Brick in chimney	Each	72 $\frac{1}{2}$ 3 3	231 16	
Carried forward			231 16	

$414 \frac{50}{100}$ 1 151 86 69 $114 \frac{50}{100}$ 1 151 86 69 589 convicts
 $15 \frac{24}{100}$ 1 2 1 16 $15 \frac{24}{100}$ 1 2 1 16 22 0

11 44 616 14 44 616

62 6 10 355 10 11

3366.46
3399 10 11
805 45 Total 6765 15 5

$2 \frac{24}{27}$ 127 2 4 69 $\frac{11}{27}$ 2 139 27 convicts

20555 2 10

Brought forward

Brick in Chumam arches	Yds	1 $\frac{1}{8}$	5 8	6 3	-231-1-6
Whitewashing & coats	Sqrs	20 $\frac{76}{100}$	4	5 3	
Sand under flooring	Yds	7 $\frac{1}{2}$	9	1	
Brick Selly rammed	do	3 $\frac{5}{9}$	10	2 3	
Flooring with cut stone in Chumam	Sqrs	3 $\frac{84}{100}$	8	30 11 6	
Roofing with light wood Ceaples, rafters,	Yds	7 $\frac{84}{100}$	29	227 5 9	
flat & painted & Chumam borders &c					
Light wood battre door 3 $\frac{1}{2}$ x 6 $\frac{1}{4}$	Each			18	
Iron barred windows with battre shutters 3 x 4	do	4	20	80	
Pad Lock				2 8	
Excavating foundations &c				4	
Scaffolding and contingencies				33 11 8	
Painting in Chumam	Sqrs				

645

Deduct about 4 per cent. for Art-Value of correct labor 25

620

Hospital looking sheet

Rough stone in Chumam	Yds	61 $\frac{4}{27}$	3 3	19 11 7	
Brick in Chumam	do	4 $\frac{19}{30}$	4 4	19 3 11	
Whitewashing in do	Sqrs	16 $\frac{1}{2}$	4	4 2	
Heavy Comb tile work	do	95	4 4	4 7	
Light wood wrought and put up	Yds	15	2 12	41 4	
Roofing with light wood rafters, rafters,	Yds	6 $\frac{3}{10}$	8	113 6 5	
flat & painted & Chumam borders &c					
Excavating foundation & filling in				5	
Filling under floor, scaffolding & contingencies				18	

Carried forward

400

20558-2-10

14

20 13

84 2 2 6 16 15 6 7 $\frac{84}{100}$ 2 2 6 16 15 6 22 Carried to

1 12

5 6 11 $\frac{1}{2}$ 6 2 11 6 10

205 3 5

16 6

412 2

Total 221 3 11

8 6 7 $\frac{18}{100}$ 3 4 1 8 6

5 2 12 41 4 15 2 12 41 4

53 12 53 12

1 4 6 8

2057796.9

Brought forward

Pointing in Chumam Spec
Red washing 00

400 -
20 -
380 -

Deduct about 4 percent for Net Value off convict labor

Prisy for Hospital

Rough stone in Chumam Spec 1.5 $\frac{11}{27}$ 3 3 - 144 11 9
 Plastered bricks Selly under floor 00 3 $\frac{5}{8}$ - 10 - 2 4 3
 Cut stone flooring in Chumam Spec 2 $\frac{83\frac{1}{2}}{100}$ 8 " - 22 10 11
 White washing 2 coats in 00 12 $\frac{8}{50}$. 4 . 3 - 8
 Heavy Cement like work in Chumam 00 1 $\frac{26}{100}$ 4 4 . 5 5 8
 Laid wood wrought and put up 00 14 $\frac{13}{18}$ 2 12 . 39 3 11
 Roofing with teak wood rafters, reapers. }
 Hat & spanties & Chumam borders &c Spec { 5 $\frac{94}{100}$ 18 - - 106 14 5
 Excavating foundation and filling under floor
 Leaffol dig & fortifications in Chumam including
 lites to be let in to the lower part of the wall }
 Red washing Spec
 Bricks in Chumam Spec

355 -
15 -
340

Deduct about 4 percent for Net Value of convict labor

Hospital Dead house

Rough stone in Chumam Spec 62 $\frac{14}{27}$ 3 3 . 199 4 5
 Carried forward - - - 199 4 5

205779 65

129 6 $\frac{94}{100}$. 5 . 2 2 9

105 3 3
215 15 10
Total 321 31
97 15 3

15 1 2 2 $\frac{88}{100}$ 7 8 . 21 10 7

2 12 . 39 3 11 14 $\frac{13}{18}$ 2 12 . 39 3 11

119 " 1 119 . 1

1 21 11 2

1 8 9 2 $\frac{52}{100}$ - 12 11 2 . 9

14 6 14 6

204 9 .
131 1 8
Total 335 10 8
176 12 5

2061364 6

Brought forward

Rammed brick Eddy under floor	Agts 2 1/2	10	19
Flooring with brick an Eddy in chumam	Agts 1 8/100	64	11 4
Brick work in chumam (arches)	Agts 1 1/4	58	63
Whitewashing 2 coats in chumam	Agts 13 36/100	4	3 55
Teak wood wrought and put up	Agts 18 23/32	2 12	51 77
Roofing with teak wood (couplers, rafters, &c.)	Agts 4 83/100	29	110 11
Nails flat and counters			
Teak wood lattice door 3 1/4 x 6 3/4 Each	1		20
do window frames with iron bars 3 x 4 do 3	17		51
Pad Lock for the door			2 8
Excavating foundation & filling under floor			7 8
Scaffolding and contingencies			25 13 6
Cornice work in chumam	Agts		
Painting in chumam	Agts		
Red washing	do		

520

Deduct about 1 per cent for net value of Amm's labor 20

500

Separation wall at the corner of Hospital including
Palisading

1520

Firm's work

Rough stone in chumam	Agts 34 1/27	33	1098 13 8
Brick work in chumam	do 8 25/27	4 11	37 14 11
Brick work in chumam (arches)	do 8	58	44
Flooring with Earth 9" thick of sand	Agts 16 1/4	2	52 8
Underneath (The Tirandah to be Amm's same as)			

Carried forward

1233 47

20643646

15

136 6 1/100 1 8 1 13 6
18 23/32 2 12 51 77 18 23/32 2 12 51 77
585 585

18 22 10 11

81 8 5

190 12 11

59 56

Total 272 54

206708910

Brought forward

123347

Painting with 2 coats of gum arabic and white washing	sq	11 $\frac{7\frac{3}{4}}{100}$	3	123 134
Painting with blue chinam and white washing	sq	52	14	458
Teak wood Dresser complete	Each	10	30	300
Stone slabs under	sq	20	8	10
Stone slabs over pillars heads	sq	9	8	48
Teak wood wrought & put up	sq	113 $\frac{99}{38}$	2 12	312 37
Roofing with teak wood rafters, rafter, nails, flat & paint and chinam borders	sq	11 $\frac{1}{2}$	20	824
sq complete	sq			
Ridge Ventilator roof with teak wood posts, purlins, rafters, rafter, nails, flat and paint and chinam borders	sq	6	20	120
sq complete	sq			
Iron barred frames fixed & fitted 4x8	Each	14	43	602
Sets of teak wood shutters hang by flat hooks on iron rails half painted and half black	Each	16	64	100
Iron grated doors to be forced and fitted for ingress and egress 4x8	Each	2	56	112
Excavating foundation & filling in basement				90
Contingencies				192106

4070

Deduct 3 percent for net Value of service labor 120

3950

63

Total 1093

Carried forward

20671931

Brought forward

Cooking shed for Female Prisoners 380

Price for Female Prisoners 600

Hospital for Female Prisoners 900

Hospital for Contagious Cases 860

Price for 2 Hospitals for Female Prisoners 600

Carried forward

206,719 31

206,719 31

Brought forward

Matrons Quarters . . . 1350 . .

Inner Separation wall at the corners
of Female Prisoners qu . . . 1500 . .

Juvenile ward . . . 1590 . .

Juvenile workshop . . . 460 . .

Office and Store
Rough store in chimney . . . Gas 327 $\frac{22}{27}$ 3 3 . . 1044 147

Carried forward . . . 1044 147

206719 31

19

$21 \frac{6}{27}$ 1 3 3 113 106 206 $\frac{20}{27}$ 1 11 2 351 . . 395 Carried

206719 31

Drought forward

Brick work in chimney 3.6 5 ²⁵/₁₀₀ 5 8 32 96
 Plastering with 1/2" brick & gully in chimney 19 8 ⁴/₁₀₀ 6 11 124 ..
 Plastering 2 coats & white washing 10 5 ⁶/₁₀₀ 3 .. 31 10 10
 Pointing with fine Chumam and .. 71 .. 14 .. 622 ..
 Lead doors wrought and put up 33 ²/₉ 2 12 91 59
 Roofing with lead wood Coopers of
 collar piece with reapers, nails, flat 36 ⁴/₁₀ 29 .. 1055 97
 and panelling with Chumam borders 1900
 Pairs of blackwood batten door with
 frame & complete 3 1/2 x 6 3/4 Each 2 21 .. 42 ..
 do do half framed and half
 Truettion doors & complete 3 1/2 x 6 3/4 Each 1 24 .. 24 ..
 do do batten windows with wooden
 bars & complete 3 x 4 Each 14 10 .. 140 ..
 Excavating foundation & filling in basement. — .. 60 ..
 Frames and shutters for 2 store rooms with
 single wood — .. 50 ..
 Contingencies — .. 136 11 9

10411 147

2895 ..

Deduct about 4 percent for net value of Carver's labor 115 ..

2780 ..

Office and Store — .. 2780 ..

Carried forward

10671931

20

16 10 12 14 .. 16 1 3 10 19 13 5 4 Carver's

3 7 3 3 7 3

34 4 34 12 1

164 39 109 9

207128 3 10

Brought forward
Well No 2

Excavating 1 st 20 ft deep	7/66 2/3	16 67 14
do 2 nd	35 13 1/3	26 59 5 13 4
do 3 rd	169 3 1/3	4 423 5 4
do 4 th 4 ft	233 1/3	59 83 138
2 yards sinking well in wet soil & sand, 1 yd depth	2 25	50
Filling in again and ramming	12000	16 1125
Bricks in Chumam	61 3/4	4 4 2949 1/4 4
do 4 th 10 ft of masonry	72 37/54	4 12 345 4 1
do 5 th	90 5/7	5 4 476 14
do 6 th 20 ft	55 1/8	5 8 302 9
do 7 th 1 st outer wall round facing	52 7/27	5 12 300 7 10
Out. Stone lining to lowest 10 ft	12 7/9	20 255 8 11
Concrete rammed to flat form allowed	73 1/3	2 146 10 8
Pointing to inside of well	22 1/10	10 13 12 6
Plastering 2 coats to both sides of parapet walls	2 87/100	3 12 10 12 2
Curb		700
Cistern		50
Lift Pump		1000
Contingencies		425 11 6

7240

Deduct about 40 percent on Earth work in the amount of Earth work for net value of Currier's labor	1180
do 4 percent on masonry for	170
	1350
	5890

Carried forward

207.128 3 10

21

11 11 131 89

131 89
51777
Total 649 4

207.777 4 2

Brought forward
 Bill No 3 _____
 " " " 5890

Pisternus ga b # 2 & 3 will's for female ward " " " 540 " "

Edward Hoar

rough stone in Chumam ————— Gals 512 $\frac{2}{3}$ 3.3 .. 1632 39

Brest work in Chumam 7 18 $\frac{4}{9}$ 44. 7863

<u>do</u>	<u>do</u>	<u>Career</u>	<u>oo</u>	31 ²³ / ₂₄	58.	172	136
-----------	-----------	---------------	-----------	----------------------------------	-----	-----	-----

Flooring with 3" thick Selly and Asphaltum { 75 $\frac{17}{2}$ 8 00 701.81

$\frac{25 \frac{17}{100}}{100} \times 8 = 20186$

Flowering Nuclear florets with Rough stamens.

Hammer dressed and Carefully packed. 3 8 " 24 ..

Painting white, and Red washing,

with 2 goats Chumam. ————— } 79⁴ 14 69 56

Auf Höhe in Churam ————— $3 \frac{15}{128}$ 8 " " 25 2 11

1000 ft. in diameter ————— $\text{Vol } 3 \frac{15}{108} \text{ } 8 \text{ " } 25 \text{ } 211$
 increasing soil with high wind

Shedding roof with light wood - } 18 $\frac{9}{2}$ 54 " 107 9 13 10

Saints Geo _____ Age { 18 ^{7 1/2} 57 " 1079/1310

Leah wood Upper and Lower Breast. } 83 2 12 30 12

Summers for Terandah—Apr 33 2 12. 90 12.

Carried forward — . . . 337423

207777 42

..... Solab 571 22 Same as last reported

1510 7.145 $410\frac{7}{27}$ 1.148. 787 149

6. $4\frac{13}{27}$ 5 11 11 25 12 1

$$68240 \frac{30}{100} = 129 \quad 3247$$

208348.64

Brought forward . . . 3374 23

208348 64

Roofing Tread and with teak wood			
rafters, rakers, rails, flat and	{	$8 \frac{84}{100}$	18 " " 159 11
scanties &c			
Diagonal Battens doors with frames	{	3	22 " " 66 " "
&c $3\frac{1}{2} \times 7$ Each			
Batten door with do to Bathroom		1	15 " " 15 " "
Windows with frames and battens	{	13	11 " " 143 " "
shutters 3×4 Each			
Set of iron bars for 9 of them 3×4 do		9	16 " " 144 " "
Window with bars and battens shutters	{	1	9 " " 9 " "
2×2 Each			
Frames and movable Trestle shutters			
Teak wood Battens for upper windows	{	9	4 " " 36 " "
$3 \times 1\frac{1}{2}$ Each			
Hatch with hinge frame, Combing &c	{	"	" " " 18 " "
to admit to top of wall $4\frac{1}{2} \times 3$			
Set of forced teak wood steps with	{	"	" " " 45 " "
railings &c to lead to top of wall			
Racks for 40 stands of arms		"	" " " 20 " "
Excavating foundations &c		"	" " " 80 " "
Scaffolding and contingencies		"	" " " 205 11 10

4315 " "

Subtract about 4 percent for Nat. Value of Amm's labor 175

4140 " "

Carried forward

11 12 4 " " " " " " 11 12 4

30 8 " " " " " " 137 7 3

995 3 "	
67 5 6	
<u>57 " "</u>	<u>Total 1062 8 6</u>

209410 14 10

Brought forward

Latrine for Male Prisoners under Standard Plan

Rough Stone in Chumam	Cybs	677 $\frac{5}{27}$	3 3	2222	4 5
Latwood wrought and put up	Aft	390	2 12	1072	8
Pointing and whitewashing in Chumam	Spd	210 $\frac{51\frac{3}{4}}{100}$	. 14	176	5 3
Flooring with $\frac{1}{2}$ " inches brick Selly or gravel					
3" inches Concrete $\frac{1}{4}$ " inches asphalt	Spd	26 $\frac{1}{10}$	10.8	274	9
Flooring with brick in Chumam $\frac{1}{2}$ " inches brick Selly Underneath	Spd	24 $\frac{45\frac{1}{2}}{100}$	6 4	152	13 4
Roofing with teak wood Camphles of 2 Collar pieces, reapers, Nails, flat and paulis and Chumam borders	Spd	166 $\frac{72}{100}$	29	3094	14 9
Excavating for foundations and filling where necessary			" . . .	80	"
Concrete for Cisterns and contingencies			" . . .	357	1 6

Deduct about 4 percent for Canteen Labor

7425

295

7130

Wall around the Large Latrine 1240

Carried forward

2094101410

24

31 " 38 " 250 Canteen
112 " 2.6

413

5066 586

20941674

Brought forward

Temporary Latrine and Cooking sheds
and Constructing Cisterns &c " " " 767 ..
Reservoir

Masonry Linings to the Principal
Drains within Enclosure. 1360 ..

Constructing the Separation walls
of Juvenile Court yard from that
of L. Barracks. " " " 570 ..

Total whole Estimate 294,500 ..

Total whole Expe
Deduct
Actual

Carried forward

209,416 7 11

131 131 ..
694 2 11
Total 707 3 11

Expenditure .. 5682128
64678
50365 ..

210,123 11 3

Brought forward

Stock payments

Rough Stone	Rs	
Polio-polio-encia Quarry Rough stone	Rs	
Building Stone	Rs	
Building New Lime kiln		
Round iron	Rs	
Flat iron	Rs	
Shell Churns	Rs	
Crow bars	Rs	
Nuts & bolts	Rs	
Hammers	Rs	
Saws	Rs	
Iron borings	Rs	
Flat files	Rs	
Pad Locks	Rs	
Sephalti	Rs	
Measuring Paras	Rs	
Wheel barrows	Rs	

10/23 11 3

57 10 11	57 10 11
42 $\frac{1}{12}$ 10 6 31 11 2 42 $\frac{6}{18}$ 10 6	31 11 2
24 11 4 3	43 13
277 2 8	
3296 $\frac{1}{2}$ 1 2 245 10 3296 $\frac{1}{2}$ 1 2	245 10
175 12 13 49 175 12	13 49
642 $\frac{1}{2}$ 7 6	29 11 2
12 1 10 10	20 2 9
16 15	15
27 8	13 8
31 11 7	21 12 2
2 11 5	1 6 11
6 10 4	3 14
55 1 15	106 8 6
4190 7	164 9 2
6 3 12	23 2 7
6 8 14 2	53 5 2

347 11 8

1391 11 9

Unadjusted advances 6176 4 3

217,691 11 3

Deduct other items as shown in Progress report for March/67 76 6 11

217,615 4 4

Balance 6030 8 4

Stock 6467 8

Balance 5384 8

Shamun
Acting Asst Engineer
in charge Govt of Rajahmundry Range

W. R. S. Capt. R. S.

To the Secretary to Govt. Supy Engineer's Office

Major, Rajahmundry Range
Godavery District
Rajahmundry
7th November 1867

Total whole expenses
Deduct last month
Actual expenses

13 Dec 1867
Communicated to the
y-lair.

W. H. Dyer
y-lair

John Dyer
Gladway

Mr Superintendent
1st Division
Camp
Dowland

Del'd 7th
Rec'd 8th } November
P. 6 } 1867
W. H. Dyer
Rec'd 11

No 2429.

Progress Report of the
Central Salt at
Pishawary for the
month of September 1867
With an order
Transferred.

175.176

W. H. Dyer
y-lair