

# Local & Munl. (1895) Department.

MISCELLANEOUS.

G.O., No. 1554 L.

DATED 26<sup>th</sup> Sept 1895

---

[Despatch Abstract.]

Incomplete Works. . .

Recording, with remark, list of --- of 1894-95 in the  
Calicut Taluk Board.

# BACK PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

# FURTHER PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

[ 7 ]

## Miscellaneous.

LOCAL AND MUNICIPAL DEPT.

G.O., DATED 26-8-95  
No. 1554 L.

## INDEXED.

When given for copying.

[Despatch Abstract.]

### Incomplete works

Recording with remark list of  
of 1894-95 in the Calicut  
Gk. Bd.

READ AGAIN ORDER OF GOVERNMENT, DATED  
189 . No . MISCELLANEOUS.

BACK PAPER, No.

OF 119

FURTHER PAPER, No.

OF 120

ENCLOSURES.

CURRENT No

STATEMENT WITH DITTO.

ORDER OF GOVERNMENT

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DISPATCH  
IN ORIGINAL (not paged).

N.B.

- A - Copy in full.
- B - Not to be copied.
- P - Copy abstract only.
- C - Copy heading only.

Copied by *hmc*  
Examined by *Sund*

*1995*  
The President, Taluk Board  
Local & Municipal Calicut

CURRENT No. 23/2 L

To The Chief Secretary,  
Dro The President, St. Bd.

Malabar

Dated. 29 July 95

Dep 2 30 - Do.

Recd. 115 AUG. 95

H. MOBERLY.  
1 AUG. 95

No. 116  
Dis

Submitting list of Ducomplete  
works 16 94-95

*1995*  
N. mis. Order 26/8/95 No. 1532  
Recorded with the remark  
that the cost of repairing the work  
attached to the Tamarackeri  
Chattram should be debited to  
Grant I (b) Repairs, Civil Build-  
ings, and not to Grant II, Sani-  
tation, Improvement of water  
supply.

V.R.  
21/8/95

T. The President, Taluk Board,  
Calicut, thro' the Presd.  
St. Bd. Malabar. P. 40.

*1995*  
Depd. 2/9/95

(with order)

Extract from the Proceedings of the Calicut  
Taluk Board at a meeting held at Calicut  
on Saturday the 27<sup>th</sup> July 1895.

Present.

1. M. R. Ry. K. Krishnan nair avl<sup>l</sup> B.A., B.C.E.  
Presiding member.
2. " K. Krishnan unni nair ~~avl<sup>l</sup>~~  
Tahsildar
3. " J. Mathai ~~avl<sup>l</sup>~~ Sub assistant  
Inspector of Schools.
4. " E. Kunjunni nair avl<sup>l</sup>
5. " K. Kunhunni Kurup avl<sup>l</sup>
6. " M. Chappunni nair avl<sup>l</sup>
7. " C. Moideen Sahab <sup>Bahadur</sup> ~~avl<sup>l</sup>~~
8. " P. Kanaram avl<sup>l</sup>
9. " P. Neelakandhan Nambudiri avl<sup>l</sup>
10. " K. Agnidethan nambudiri avl<sup>l</sup>

x x x x  
5. Read list of Incomplete works  
of 94-95.

Item 2 will be met from the  
Balance.

Item.

President in anticipation of the approval  
of the Board.

(3) Bill for Rs 45-12-6 for completing  
the repairs to the well attached to the  
Tamaracherry chuthram.

Approved.

(signed) S. Swaminatha Iyer

~~President~~ President.

(True copy).

President.

Extract from the Proceedings of the Calicut  
Taluk Board at a meeting held at Calicut  
on <sup>Friday</sup> Saturday the 31<sup>st</sup> May 1895.

Present.

1. Rao Sahib S. Swaminath Iyer av<sup>t</sup> B.A.

President

2. M. R. Ry. J. J. Srinivasagam Pillai <sup>av<sup>t</sup></sup>  
Assistant Surgeon.

3. " E. Kunjunni Nair av<sup>t</sup>

4. " K. Kunhunni Kurup av<sup>t</sup>

5. " M. Sankaran Mousad av<sup>t</sup>

6. " P. Kanaran. av<sup>t</sup>

7. " P. Melakandhan Nambudiri av<sup>t</sup>

2. Read letter from the District Board,  
District Engineer, Malabar, dated 13<sup>th</sup> May 1895,

Ref on 519 <sup>of</sup> D.B. 5, forwarding List <sup>of</sup> incomplete works  
of '94-'95 for sanction and appropriation of  
funds.

Sanctioned. Funds will be  
allotted.

94—95

| Figure<br>March. | Balance or<br>Excess<br>of Estimate. | Amount<br>required for. | Remarks.                                                                                                                                                                        |
|------------------|--------------------------------------|-------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00               | 45 12 6                              | 45 12 6                 | The work has since been completed and the<br>payment made from the provision for im-<br>provement of water supply. (Taluk Board's<br>resolution dated 29 <sup>th</sup> Jan. 95) |
|                  |                                      |                         | President<br>District Board<br>Malabar                                                                                                                                          |
|                  |                                      |                         | President                                                                                                                                                                       |

# Calicut Taluk Board

## List of Incomplete works of 1894-95

| No.                                             | Name of work.                                                                                                                         | Amount of Estimate. | Date of Sanction.              | Expenditure up to March. | Balance or Excess of Estimate. | Amount required for. | Remarks.                                                                                                                                                                                                                          |
|-------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------------------------|--------------------------|--------------------------------|----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <u>Grant I.</u>                                 |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| <u>Original works. Communications</u>           |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| 1                                               | Constructing two bridges on the foot-path from Beypore to Cheruvannore.                                                               | 80 "                | 21 <sup>st</sup> December 1894 | 51 15 8                  | 28 "                           | 28 "                 | Funds have been sanctioned from Reserve for the completion of the work (vide Tg. Bd's Resolution No. 2 of 31 <sup>st</sup> May '95)                                                                                               |
| <u>Original works. Civil Buildings</u>          |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| 2                                               | Raising the wall on the western side of the Tamaracherry Hospital and bungalow Compound, putting up a gate, and fencing the compound. | 107 6 5             | 20 <sup>th</sup> February 1895 | " "                      | 107 6 5                        | 107 6 5              | Funds have been sanctioned from Reserve (vide Tg. Bd's resolution no. 5 of 27 <sup>th</sup> July '95)                                                                                                                             |
| <u>Repairs Communications</u>                   |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| 3                                               | Repairing the village road branching from the $4\frac{1}{2}$ mile of the Cannanore road to Eringikkhal bridge.                        | 300 "               | 21 <sup>st</sup> December 1894 | 139 12 11                | 160 3 1                        | 160 3 1              | The amount required for the completion of the work has been sanctioned from Reserve (vide Tg. Bd's resolution no. 2 of 31 <sup>st</sup> May '95)                                                                                  |
| <u>Repairs. Civil Buildings</u>                 |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| 4                                               | Improving and repairing the Hospital at Tamaracherry                                                                                  | 170 "               | 23 <sup>rd</sup> March 95      | " "                      | 170 "                          | 170 "                | The amount has been sanctioned from Reserve (vide Tg. Bd's Resolution no. 2 of 31 <sup>st</sup> May '95)                                                                                                                          |
| 5                                               | Ceiling the upstairs room of the Namminida chuttram.                                                                                  | 25 10 7             | 15 <sup>th</sup> September 94  | " "                      | 25 10 7                        | 25 10 7              | The amount has been sanctioned from Reserve (vide Tg. Bd's Resolution No. 5 of 27 <sup>th</sup> July '95)                                                                                                                         |
| <u>Grant. III.</u>                              |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| <u>Sanitation. Improvement of water supply.</u> |                                                                                                                                       |                     |                                |                          |                                |                      |                                                                                                                                                                                                                                   |
| 6                                               | Sinking a well in the compound of the Kovur amsan cutcherry.                                                                          | 50 "                | 15 <sup>th</sup> September 94  | 30 "                     | 50 "                           | 50 "                 | The work was not completed within the estimated amount as rocks were found in the course of digging the wells. The amount required has been sanctioned from Reserve (vide Tg. Bd's Resolution no. 5 of 27 <sup>th</sup> July '95) |

# List of Incomplete works of

| No. | Name of work.                                            | Amount of Estimate. | Date of Sanction.             | Expended up to |
|-----|----------------------------------------------------------|---------------------|-------------------------------|----------------|
| 72  | Repairing the well attached to the Samarachery chuttram. | 85 12 6             | 29 <sup>th</sup> November 94. | 1              |
|     | Calicut Taluk Board Office<br>Calicut 29 July 95         |                     |                               |                |
|     | 12 8 95                                                  |                     |                               |                |

When given for copying \_\_\_\_\_  
 When copied \_\_\_\_\_  
 When examined \_\_\_\_\_  
 When signed \_\_\_\_\_

189.

READ AGAIN G.O., No.  
189

DATED

CURRENT No.

ENCLOSURES TO O. No.

ORDER OF GOVERNMENT

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.

N.B. -

- A = Copy in full.
- B = Not to be copied.
- P = Copy abstract only.
- Q = Copy heading only.

A A A A A A A