

26
8-3-38
7

M.B.O. 1-82,400-29-11-80

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Am 18/10/58

G.O. No. <i>2185</i>	Press Mis.
<i>84.86</i> Dated <i>18/10</i>	<i>18.5.8</i>

Not to be folded or roughly handled

26
8/10/58

PUBLIC WORKS DEPARTMENT.

Public.

No. 2185.

Extract from the Minutes of Consultation under date the 18th October 1858.

Read the following letter from the Officiating Chief Engineer.

Submits for orders a report by Mr. Fraser on the state of the works to the proposed road from Maumbut on the Beypoor river by the Carcoor Pass to Chuckanullah on the Mysore Frontier, with a branch from Goodalore to Ootacamund, and recommends certain arrangements connected with the work. Solicits sanction for Rupees 15,000 for completing the trace and making the surveys, and for Rupees 7500 for the repair of the existing communications between the Mysore Country and the Beypoor river.

(Here enter 2nd September 1858, No. 3367.)

Resolved that the following letter, on the subject of the foregoing application, be forwarded to the Government of India, and that a copy of it be furnished to the Officiating Chief Engineer for his information.

To the Officiating Secretary to the Government of India.

(Here enter 18th October 1858, No. 2186.)

(A true Extract.)

(Signed) T. PYCROFT,
Chief Secretary.

To the Officiating Chief Engineer with letter.

grout

2^d September 1858.

Now

The Chief Engineer



The Secretary to Government, &c.

Public

27th July 1858

Sir,

Sir,
 I have the honor to forward a report,
 with Map by Mr. Travers, on the state of
 the works to the proposed road, from Madras
 to the Bay of Bengal, by the Canoe Pass,
 to Chuchanullah on the Mysore Frontier,
 with a branch from Goodaloor to Cotacamund.

24.

1. *Erigeron annuus* L.

29. C. D. 112

10.9.14.12.13.14.15.16.17.18.19.20.21.22.23.24.25.26.27.28.29.30.31.32.33.34.35.36.37.38.39.40.41.42.43.44.45.46.47.48.49.50.51.52.53.54.55.56.57.58.59.60.61.62.63.64.65.66.67.68.69.70.71.72.73.74.75.76.77.78.79.80.81.82.83.84.85.86.87.88.89.90.91.92.93.94.95.96.97.98.99.100.101.102.103.104.105.106.107.108.109.110.111.112.113.114.115.116.117.118.119.120.121.122.123.124.125.126.127.128.129.130.131.132.133.134.135.136.137.138.139.140.141.142.143.144.145.146.147.148.149.150.151.152.153.154.155.156.157.158.159.160.161.162.163.164.165.166.167.168.169.170.171.172.173.174.175.176.177.178.179.180.181.182.183.184.185.186.187.188.189.190.191.192.193.194.195.196.197.198.199.200.201.202.203.204.205.206.207.208.209.210.211.212.213.214.215.216.217.218.219.220.221.222.223.224.225.226.227.228.229.230.231.232.233.234.235.236.237.238.239.240.241.242.243.244.245.246.247.248.249.250.251.252.253.254.255.256.257.258.259.260.261.262.263.264.265.266.267.268.269.270.271.272.273.274.275.276.277.278.279.280.281.282.283.284.285.286.287.288.289.290.291.292.293.294.295.296.297.298.299.300.301.302.303.304.305.306.307.308.309.310.311.312.313.314.315.316.317.318.319.320.321.322.323.324.325.326.327.328.329.330.331.332.333.334.335.336.337.338.339.340.341.342.343.344.345.346.347.348.349.350.351.352.353.354.355.356.357.358.359.360.361.362.363.364.365.366.367.368.369.370.371.372.373.374.375.376.377.378.379.380.381.382.383.384.385.386.387.388.389.390.391.392.393.394.395.396.397.398.399.400.401.402.403.404.405.406.407.408.409.410.411.412.413.414.415.416.417.418.419.420.421.422.423.424.425.426.427.428.429.430.431.432.433.434.435.436.437.438.439.440.441.442.443.444.445.446.447.448.449.450.451.452.453.454.455.456.457.458.459.460.461.462.463.464.465.466.467.468.469.470.471.472.473.474.475.476.477.478.479.480.481.482.483.484.485.486.487.488.489.490.491.492.493.494.495.496.497.498.499.500.501.502.503.504.505.506.507.508.509.510.511.512.513.514.515.516.517.518.519.520.521.522.523.524.525.526.527.528.529.530.531.532.533.534.535.536.537.538.539.540.541.542.543.544.545.546.547.548.549.550.551.552.553.554.555.556.557.558.559.560.561.562.563.564.565.566.567.568.569.570.571.572.573.574.575.576.577.578.579.580.581.582.583.584.585.586.587.588.589.590.591.592.593.594.595.596.597.598.599.600.601.602.603.604.605.606.607.608.609.610.611.612.613.614.615.616.617.618.619.620.621.622.623.624.625.626.627.628.629.630.631.632.633.634.635.636.637.638.639.640.641.642.643.644.645.646.647.648.649.650.651.652.653.654.655.656.657.658.659.660.661.662.663.664.665.666.667.668.669.670.671.672.673.674.675.676.677.678.679.680.681.682.683.684.685.686.687.688.689.690.691.692.693.694.695.696.697.698.699.700.701.702.703.704.705.706.707.708.709.710.711.712.713.714.715.716.717.718.719.720.721.722.723.724.725.726.727.728.729.730.731.732.733.734.735.736.737.738.739.740.741.742.743.744.745.746.747.748.749.750.751.752.753.754.755.756.757.758.759.760.761.762.763.764.765.766.767.768.769.770.771.772.773.774.775.776.777.778.779.780.781.782.783.784.785.786.787.788.789.790.791.792.793.794.795.796.797.798.799.800.801.802.803.804.805.806.807.808.809.810.811.812.813.814.815.816.817.818.819.820.821.822.823.824.825.826.827.828.829.830.831.832.833.834.835.836.837.838.839.840.841.842.843.844.845.846.847.848.849.850.851.852.853.854.855.856.857.858.859.860.861.862.863.864.865.866.867.868.869.870.871.872.873.874.875.876.877.878.879.880.881.882.883.884.885.886.887.888.889.890.891.892.893.894.895.896.897.898.899.900.901.902.903.904.905.906.907.908.909.910.911.912.913.914.915.916.917.918.919.920.921.922.923.924.925.926.927.928.929.930.931.932.933.934.935.936.937.938.939.940.941.942.943.944.945.946.947.948.949.950.951.952.953.954.955.956.957.958.959.960.961.962.963.964.965.966.967.968.969.970.971.972.973.974.975.976.977.978.979.980.981.982.983.984.985.986.987.988.989.990.991.992.993.994.995.996.997.998.999.1000.1001.1002.1003.1004.1005.1006.1007.1008.1009.1010.1011.1012.1013.1014.1015.1016.1017.1018.1019.1020.1021.1022.1023.1024.1025.1026.1027.1028.1029.1030.1031.1032.1033.1034.1035.1036.1037.1038.1039.1040.1041.1042.1043.10

Enclosure
The original of the same

Sept. 1955

1898

2. This report shows clearly what had been done up to the close of the last working season, and what remains to be done; and a Statement is appended showing the expenditure; and that there remains nothing from the sanction of \$,000 Rupees from the one Lac fund, granted in H. Muz: Govt: No. 24, dated 19th February 1858, but the working season will

will recommence at the end of November,
and in some parts of the line earlier, the decision
of Government is therefore requested on
the course to be pursued, so that action
may be taken as soon as possible, for many
arrangements have to be made before beginning
work again.

3. The late frequent changes of Officers
attached to the Nilgerry Range and the
exclusive character of the work show that
no adequate progress can be made in
carrying out the views of Government, unless
a special superintendent be appointed to
the work, and such appointment would
do away with all the difficulties alluded
to by Mr. Traver, as it would not matter
whether the work were in Coimbatore or
Malabar. The Officer might correspond
direct with the Central Office, but in the
first instance he should gain an oversight
into the work to be done, under Mr. Traver's
guidance, and he might be allowed at
any time to go to that gentleman for
advice, as Mr. Traver took up the
work

work from Captain Francis and thoroughly
understands the project.

11. I would recommend then, that
the project be taken up in such a manner
as that, if possible, the whole tract may
be determined and cut through, during
the next working season. The Govern-
ment will observe that a somewhat
modified project is now laid before
them, in which the main line of road is
considered to be that from the Mysore
frontier, through the Wynand, and by the
Coorey Ghaut, to the navigation on the
Peypoor river; and the communication
with Coatacamund, is termed the Nilgerry
Branch, and the view of the subject
which is taken by Mr. Robinson, then
Collector of Malabar, in his letter
N^o 111 dated 15th January 1858, and by
Captain Francis in his letter N^o 19 dated
July 1858. I believe to be a correct one,
for no doubt this is one of the great
lines of communication which are absolutely
required for the improvement of the
European

European Settlement of Myraugh.

The Sulphur Branch in the present project is also so far altered that it will commence at Goodalur, leaving the main line near that village, or in fact at the watershed of the Country, and as Captain Francis has explained in his letter N^o 14 above quoted, that the former branch to Neduvattam, the terminus of Mr Travers's 1st Division, would have had in great measure to be retraced, there is no loss of time in the change, which was agreed upon in communication on the spot, between Captain Francis and Mr Travers, and to which I beg to give my support.

Mr Travers in a letter N^o 98 dated 14th August 1888, roughly calculates the cost of main line and branch at about 4 1/2 lacs of Rupees, and including bridging and metalling they could certainly not be done for much less than that sum, but until the trace is finished and approved, no such

costs 11 1/2 lacs 3

such complete report, surveys and estimates can be sent in, as would enable Government to forward the project for the sanction of the Home Authorities. Mr Travers has also shown that 78 miles of road have to be traced, some of it is in a easy country, but at least 50 miles require great care and skill, so that with every exertion it will take the whole season; and to do this I beg to propose the following monthly arrangements for a special executive and staff - for seven months - viz,

One Superintendent or Special Executive	Rs 300
(and travelling allowance additional)	
4 Surveyors at 35 Rs each	140
2 Altimeter men at 15	30
2 Practical overseers at 50 Rs each the trace of 8 feet wide	100
2 Check Clerks at 15 Rs	30
1 Pay Clerk & Accountant	50
	450

For seven months 4550
Ten thousand Rupees for the expense of cutting the Trace, which should be done whenever practicable to a width of 8 feet; would also be needed, or altogether say 15000-

Meanwhile

grant

7. Meanwhile the state of the old roads on the main line, should be considered for the purposes of bullock traffic, and I beg to recommend that a separate sanction be granted from the general funds of the district of Rs 7500 for its repair, to cover also the cost of Subordinate Superintendence, and to be under the Special Officer, an equal sum is entered in Budget Statement N^o 2 item 472, which would not then be required, as if that were released from the restrictive orders it would only be spent on the small portion of the main line between Tappasoo and Godaloo for which it was provided.

8. In this spirit I have not hesitated to bring forward the expected contribution of 5000 Rs from Mr. Cockerley which Government in Ex. M. Order N^o 742 dated 20th April authorized the District Engineer to receive, if he could give corresponding accounts to that gentleman, such as improving the line from the head of Career downwards, so as to make it an efficient road for

for traffic; but owing to the lateness in the season at which the works were recommenced under the sanction of the 19th February 1883 (Ex. M. Order N^o 264) nothing was done in this way. An attempt was indeed made to alter the head of the Career Gharh which is one of the exceeding difficulties of the present road, but it could not be accomplished and though more was done to the old road and the bridges on it, than the maintenance allowance could cover in anticipation of Mr. Cockerley's help, yet I do not feel justified in recommending Government to receive his contribution at present, especially as it is understood, that the only coffee which he was able to get down to the coast, was lost in consequence of the gale which it was shipped, being driven ashore by the unusually early commencement of the monsoon.

9. In conclusion I have the honor to solicit the sanction of Rs 15000 / Fifteen thousand Rs for completing the road and preparing the surveys for during the

The working season now at hand, with
permission to make the Executive arrange-
ments proposed within that
amount and sanction for Rs 7500 from the
General funds of the Malabar District,
for the repair of a bullock road of the
existing communication between the Mysore
Country and the Beypur River.

Tot S. G. S.
2 Sept 1855

Have the honor to be,
Sir,
Your most obedt Servt

Lawrence Major
Offg Chief Engineer

To
The Secretary to
Government P.W.D.

for widening the river. The

Memorandum on letter from
the officiating Chief Engineer
dated 2^d September 1858 N^o 3367.

On the 20th April 1858
the Government had under con-
sideration an offer from Mr
Mackintosh to contribute a sum
of Rupees 25000 towards the
construction of a road from the
head of the Caracoor pass to the
Teypeer river, on the line from
Colacumud to the Western
Coast. They observed that a
sum of nearly 5000 Rupees
had been expended in tracing
that line, and that a further
sum of 5,000 Rupees had been
granted out of the one lac fund
for widening the track. The

~~gross~~

bound: 23rd of 18th / 58 of 216 33.
 a - 20th of 18th - a - 14th of 11/5.
 Copy in our library to England
 14th of 31st October 18th 1862.
 of 1862.

To Mother 1858
Dear Mother
I have been thinking of you very much lately
and wondering how you are getting on.
I hope you are well and happy.

4. Put 3, Enc.
Enc. N 26 Nov 55

Accepted
Dec 4th 1855

1870

1864 Dec 18 - 1865

Edw. S. H.

Copy with Buxton & Co.
Plan is the enclosed
Buxton 18 Oct.

I am to be excused
 respect to my absence in the
 first of the week of the present
 week from church on the day
 prescribed by the Convention for
 a Christian conference in the Syna-
 gogue in this town & have
 given too to the determination
 of my friends to be absent on
 my way on to Connecticut in the
 afternoon & deliver a sermon
 for my friends at the Synagogue
 the first of the week of the present
 week. I am to be excused
 from church for the present
 week.

The teaching Commission
between the two
years by the day
has not

Q23-Q24. Collection - 12

grant, they added, was solely
intended for the recovery and
preservation of the trace that had
already been made; but as
Mr. Quekett was desirous
that his contribution should be
laid out in the construction of
an efficient road for traffic, they
requested the District Engineer
to state whether, with the \$5000
grants offered by Mr. Quekett,
he could so improve the line as
to make it of any value to
that Government; and if so, to
receive and expend the same
offered, without further reference
to them.

In a subsequent Mi-
nute of Consultation, upon a
letter from the Office in charge
of the Central Office, submitting
Captain Francis' report of his
proceedings after giving over
charge

79 July 58 N 1326

1504
charge of the Combarone District
to Mr. Fraser, the Govern-
ment considered it very
desirable that some informa-
tion should be laid before
them as to the actual pro-
gress of the work on the
Quekett line, the expenditure
incurred thereon, and the
funds available for future
operations. They stated that,
as recommended by Major
Lumsford, it was the intention
of Government that work
should be resumed on that
line, on the termination of
the monsoon; and they
approved of his proposal
to call on the Acting District
Engineer for a report on
his future plan of operations,
in which they hoped infor-
mation would be furnished

on the points above mentioned.

This report Major Langford submits with his letter now before Government.

Mr. Fraser's report describes what has been done to the road up to the close of the last working season, and what remains to be done; and the statements appended show that Rs. 245 have been expended in excess of the total outlay of Rs. 7900 sanctioned on three different occasions. But this expenditure, it is stated, will be more than covered by the value of the plank and implements in hand.

The project however, as now submitted to Government, has been somewhat modified

17th
modified. It appears that in conformity with the views expressed by Mr. Robinson, the late Acting Collector of Malabar, and by Captain Francis, the late District Engineer, the main line has been carried from the Mysore frontier, through the Wynad, and by the Carcoor Ghats, to the navigation on the Bappoor river, with a branch from Goodloor to Colacannur. This modification the officiating Chief Engineer considers advisable, and recommends its adoption.

In his letter dated 14th August 1858, Mr. Fraser roughly calculates the cost of forming the main line and branch, including metalling and

and bridging, at about $1\frac{1}{2}$ lacs;
 and Major Lawford, though of
 opinion that they could not be
 thoroughly executed for much less
 than that sum, considers that
 no safe conclusion can be arrived
 at regarding the probable cost,
 until the trace is finished and
 approved, and surveys and estimates
 are prepared.

Mr. Fraser gives the follow-
 ing summary of the preliminary
 works yet to be executed on the line.
 Trace cut one yard wide, to be re-
 -lified as described.

On the main line	<u>17</u>	M. M.
On the Kelgherry branch	<u>3</u>	20
Country already examined and the general line decided on, but the proper line still to be traced.		
On the main line	<u>5</u>	
On the Kelgherry branch	<u>23</u>	28
Country to be examined, trial lines to be surveyed, and line to be marked off	<u>50</u>	50
Portion on which no preliminary work is done, but which may be required for branch.	<u>2</u>	2
		100

192*

It thus appears that
 78 miles of road have yet to be
 traced. Of these, the Officiating
 Chief Engineer states, 50 miles
 at least require great care
 and skill, and will occupy
 the whole working season.
 He therefore proposes the follow-
 ing establishment for a
 Special Executive and staff, for
 seven months.

Superintendent or Special Executive	<u>300</u>	300
(with travelling allowance)		
Surveyors, at 30 Rs each	<u>140</u>	
Estimate men, at 15 Rs	<u>30</u>	
Practical Overseers, at 50 Rs each		
to cut the trees 8 feet wide	<u>100</u>	
Check Clerks at 15 Rs	<u>50</u>	
Pay Clerk & Accountant	<u>50</u>	
For messes	<u>650</u>	
For seven months	<u>4550</u>	

In addition to the above
 sum of Rs 10,000 was requested
 for

Public Works Dept

2185-2186

Extract from the Minutes of Consultation

Under date 18th Oct. 1858

Read the following letter from the officiating Chief Engineer.

Submits for orders a report by Mr. Fraser on the state of the works to the proposed road from Mumm. but on the Beypoor river by the Carver Dept to Chukkannellak on the Mysore Frontier, with a branch from Doddaballur to Ootacamund and recommends certain arrangements connected with the work. Solicits sanction for Rs 15,000 for completing the trace and making the survey, and for Rs 7,500 for the repair of the existing communications between the Mysore Country and the Beypoor river.

There entered 2nd September 1858

W. J. W. M.

Resolved that Rep

Govt of India to mean "a sudden and unavoidable necessity." It is true that if work is not prosecuted, the money already expended will be lost; but the Govt of India, while admitting and deploring such loss, have ruled that "it must be borne with, for the sake of the temporary advantages arising thereby to the State." It appears therefore that the amount required should either be entered in the Budget, or a special application be made for it to the Government of India.

24 April 57 para 9 CO B. page 546.

21st Feb 1858 para 9 in Ans. 20 April.

The line is a very important one and I think a special application may be made but I fear the project is too large to hope that it will be carried out to its completion for many a day W. M.

the following letter, on
the subject of the fore-
going application,
be forwarded to the
Government of India,
and that a copy of it
be furnished to the
Officiating Chief Engi-
neer for his informa-
tion.-

To
Major R. Strachey
Officiating Secretary
to the Government

India



Here enter 18th May 1886.

10 Copies to the Offr Chief Engr. D. D. D.
with Letter

Cons 23 Feb / 58. 81 to 33.
- a 20th April - u 144 & 145.
Copy in letter to England
dated 31st October 8th 100 of 1862

Public Works 1858 2 parts.
Dy. to Govt. 19th October

No 2185.
Extract Minis. of Govt.
Dy 18th October / 58.

From the Govt of India 13th
Decr / 58 C. 8311 inb. 25th Jan / 59
No. 48-49

From the Chief Engineer of May
1859 C. 1052 in p. 10: June 1863.

From 22nd Aug / 51 No.
1962.

Resolving to apply,
for the sanction of the Supreme
Government for a sum of Rs.
15,000 for completing the bridge
of a road from Trimmabatur
the Raypur River by the Caran-
pale to Chikamallu on the
Mysore Frontier as well as
for another grant of Rs 7500
for the repair of the exist-
ing communication between
that Country and the Ray-
pur river.

With Letter to the Govt
of India No 2186 dated
18th Oct 1858.

24 & 25-80.