

(1) Number of pages 8(2) Date of repair 23-5-38(3) Initials of the Referencer Q

MADRAS RECORD OFFICE.

Government of Madras.

Police Commissioner DEPARTMENT.*Am - 10/6/39*

G.O. No. <u>1334</u>	Press Mis.
<u>12-13</u> Dated <u>1-6-38</u>	<u>18-5-38</u>

Not to be folded or roughly handled*Q/M*
23/5/38

Proceedings of the Madras Government, Public Works Department,
from 1st to 10th June 1859.

No. 12. Read the following.

No. 314.

List of Bills submitted for the sanction of Government which exceed their respective Estimates
by more than 5 per cent.

Audit No.	Date of Bills.	Description of Works.	Amount of Estimate.			Amount of Bills.			Excess.		Per centage of excess.	To what year's expenditureappertaining.	Remarks.
			Rs.	A.	P.	Rs.	A.	P.	Rs.	A.			
402		1st part Bill for constructing a Talook Cutcherry in Bourdillon Pettah at Chittoor, original Estimate... Sanctioned by Government in Extract Minutes of Consultation, dated 14th March 1854, No. 113, and Supplemental Estimate†..... Sanctioned in Extract Minutes of Consultation, dated 6th November 1855, No. 771..... 2nd part or final Bill for do. do. Add the value of the materials of the old Talook Cutcherry at Gramspett..... Total Rs....	2,243	3	5								The excess is ascribed to the following circumstance. The Estimate for the work was framed by Captain Collyer with the understanding that the Cutcherry was to be built at Gramspett in the immediate vicinity of the old one where the ground was high and strong. The new Cutcherry had however been placed at Bourdillon Pettah where the ground was low and swampy, in consequence of which, a foundation of 2½ feet of rough stone, with 4 feet of stone in chunam on top, and a basement of 2½ feet had to be built, which increased the quantity of work performed much above that estimated for. The accompanying Comparative Statement prepared by the Overseer, under whom the work was completed, fully explains the excess under each head of charge.
			†401	0	0								
						3,129	0	2				1855-56	
						86	12	6				1856-57	
403			320	0	0								
			2,964	3	5	3,215	12	8	251	9	3	8½	

Central Office of P. W.,
Fort Saint George,
11th May 1859.

(Signed) J. H. BELL, Lieut-Colonel,
Chief Engineer.

No. 13. ORDER THEREON, 1st June 1859, No. 1334.

The Bills are sanctioned accordingly.

(Signed) J. D. BOURDILLON,
Secretary to Government.

PUBLIC WORKS DEPARTMENT.
Revenue General.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following.

No. 314.

List of Bills submitted for the sanction of Government which exceed their respective Estimates by more than 5 per cent.

Audit No.	Date of Bills.	Description of Works.	Amount of Estimate.			Amount of Bills			Excess.			Per centage of excess.	To what year's expenditure pertaining.	Remarks.
			Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.			
402		1st part Bill for constructing a Talook Cutcherry in Bourdillon Pettah at Chittoor, original Estimate... Sanctioned by Government in Extract Minutes of Consultation, dated 14th March 1854, No. 113, and Supplemental Estimate... Sanctioned in Extract Minutes of Consultation, dated 6th November 1855, No. 771.....	2,243	3	5									
			401	0	0									
403		2nd part or final Bill for do. do. Add the value of the materials of the old Talook Cutcherry at Græmspett.....				3,129	0	2					1855-56	
						86	12	6					1856-57	
			320	0	0									
		Total Rs....	2,964	3	5	3,215	12	8	251	9	3	8½		

Central Office of P. W.,
Fort Saint George,
11th May 1859.

(Signed) J. H. BELL, Lieut-Colonel,

Chief Engineer.

ORDER THEREON, 1st June 1859, No. 1334.

The Bills are sanctioned accordingly.

(True Extract.)

(Signed) J. D. BOURDILLON,

Secretary to Government.

To the Chief Engineer with 3 Bills.

„ Accountant General.

d. Wm. Thomas.

20 miles, 1550 Delite.
Cousin D. June 1.
No 1186

Ms. 1334

The Chief Engineer.

The Secretary to Govt.

10
Feb.

Blackall
Dec^r 12

May 1839

100314

Enc: 03

Not a Bill for Richard
3215-12-8 received from the

Edw'd Englebert of South.

used and substituted for

direction, which exceed their

Respectfully Submitted, Eugene

Thurs 27th Decr. —

The hills are sometimes
very high.



11

It was added in
domestic No. 1.

Deposits 2 this kind

with the

Shirley L. Lee

Seventeen cash

114. ~~the~~ continue

[illegible]

1445
Doubtful on me

Thos. W. George

10th April 1859. Dear Sir,
I have the pleasure to acknowledge the receipt of your letter of the 2nd inst. with reference to the above.

Account of the

1723.

10/25/12