

(1) Number of pages 6(2) Date of repair 17-12-38(3) Initials of the Referencer 4

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.*Cons. 10.6.1859*

G.O. No.	<i>1382</i>	Press Mis.
<i>109-110</i> Dated	<i>7-6-</i>	<i>1859.</i>

Not to be folded or roughly handled*224*
17/12/38

*Proceedings of the Madras Government, Public Works Department,
from 1st to 10th June 1859.*

No. 109. Read the following.

No. 1146.

List of Bills submitted for the sanction of Government which exceed their Estimates by more than 5 per cent.

Audit No.	Date of Bills.	Description of Works.	Amount of Estimate.			Amount of Bill.			Excess.		Per centage of Excess.	The year to which the expenditure appertains	Remarks.
			Rs.	Rs.	A. P.	Rs.	Rs.	A. P.	Rs.	A. P.			
	1859												
79	February 19	Opening an Irrigating Channel from the Yedla Codoo at Vudlamanad in Bunder Talook in the District of Masulipatam, sanctioned by the Collector 19th May 1858	59	63	13	4	4	13	4	6	6	1858-59	The excess is owing to the work having been executed with difficulty in the rainy season.
121	April	4 Repairing the Nulapaud Tank in the Guntoor Talook, sanctioned by the Collector 19th July 1858	74	78	0	9	4	0	9	5	5	1858-59	The excess is owing to a little more work having been done to the Tank bund in three or four places, which was considered necessary for the better security of the Tank.
	1858												
120	October 20	Repairs to the Innacondah Talook Cutcherry in the Innacondah Talook in the District of Guntoor, sanctioned by the Chief Engineer 31st Oct. 1857....	55	67	9	3	12	9	3	21	1	1858-59	The excess is owing to the execution of the following repairs
			188	209	7	4							which were necessary, though no provision for the same was made in the Estimate. The basement of outer walls re-plastered, and building whitewashed, and some additional work performed to the roofing, with some trifling repairs to the windows.

Central Office of P. W.,
Fort Saint George,
1st June 1859.

(Signed) J. H. BELL, Lieut.-Colonel,

Chief Engineer.

No. 110.

ORDER THEREON, 7th June 1859, No. 1382.

The Bills are sanctioned.

(Signed) J. D. BOURDILLON,

Secretary to Government.

W. M. 1839 9/14

Quoted 20/11/33.

From

The Chief Engineer

D. J. W.

To The Secretary to Govt

D. J. W.

Quoted 1 above } 1839

Quoted 2 above

1836.

Quoted 3

End of Bill amount

being to 20/11/33-1-4 received

from the District Engineer

Division of Public

works for construction, since

they exceed their respective

Estimates by more than

50% each.

20/11/33. 7th June 1839.

With our orders

13/11/33 1832

The Bills are
returned.

[Signature]

From 20/11/33

7th June 1839

10/11/33 to the Chief Engineer & Co with 30/11/33

1 - a - account 20/11/33

20/11/33