

(1) Number of pages 6

(2) Date of repair 22.9.58

(3) Initials of the Referencer 9

MADRAS RECORD OFFICE.

Government of Madras.

P. Subbarao DEPARTMENT.

Acc 10-6-59

G.O. No. <i>1418</i>	Press <u>Mis.</u>
<i>18/82</i> Dated <i>10-6-</i> 18 <i>59</i>	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
from 1st to 10th June 1859.*

No. 181. Read the following letter from Lieutenant-Colonel J. H. BELL, Chief Engineer; to J. D. BOURDILLON, Esq., Secretary to Government, dated 28th May 1859, No. 1022.

I have the honor to forward a letter as per margin, from the District Engineer of the Kistnah Division, submitting a revised estimate for the construction of the Moonsiff's Court house at Baupettah in the Guntoor District, and after explaining the cause of the original one proving insufficient, soliciting that the excess of Rupees (405) four hundred and five, required to complete the building may be sanctioned.

2. The estimate of Rupees 1,629-10 for this Court house, entered as item No. 68 of List No. 2 of the current Budget, having been sanctioned on the 19th May 1854, the building was commenced by the Collector's Department, and was handed over with other public works to the District Engineer after an expenditure of Rupees 739 had been incurred on work valued in the estimate at Rupees 675.

3. Owing to the great difficulty of procuring materials of all kinds but especially fuel at so inaccessible a place as Baupettah, after the transfer of the executive to this Department, the progress of the Court house has been extremely slow, and the scale of payments for labor and materials having in the mean time risen perceptibly, the expense of construction has become so enhanced as, with the extra cost of the work done by the Revenue Department and the deterioration of materials collected by it, to cause the excess of Rupees 405* for which the District Engineer requests sanction, and which I beg may be granted.

	Rs.	A.	P.
* Excess of Estimate ..	240	15	11
Extra cost of Collector's work ..	164	0	1
Rupees.....	405	0	0

No. 182. ORDER THEREON, 10th June 1859, No. 1418.

The supplemental Estimate amounting to Rupees (405) four hundred and five submitted with this letter is sanctioned for immediate execution.

(Signed) J. D. BOURDILLON,
Secretary to Government.

Central Office of Public Works
Fort St. George 28 May 1859.
N^o 1022

From The Chief Engineer
To The Secretary to Government
Public Works Department.

Judicial.

Sir,
I have the honor to forward a letter

Enclosure 2.

as per Margin, from the District Engineer of
the District Division submitting a revised
Estimate for the construction of the Moonsiff's
Court House at Baupattah in the Sunkoor
District, and after explaining the cause of the
original one proving insufficient, soliciting that
the sum of Rupees 405 Four hundred and
five, required to complete the building may
be sanctioned.

1 Letter from District
Eng^r of the District
N^o 156 of 27th April 1859.
1 Estimate.

The Estimate of Rupees 1029-10-68
for this Court House, entered as item N^o 357
of List N^o 2 of the Current Budget, having been
sanctioned on the 19th May 1854, the building
was commenced by the Collector's Department,
and was handed over with other public works to
the District Engineer after an expenditure of
Rupees 739 had been incurred on work valued
in the Estimate at Rupees 675.

Owing.

3. Owing to the great difficulty of procuring materials of all kinds but especially fuel at so inaccessible a place as Bampetta, after the transfer of the executive to this Department the progress of the Court House has been extremely slow, and the scale of payments for labor and materials having in the mean time risen perceptibly, the expense of construction has become so enhanced as, with the Extra Cost of the work done by the

+
Excess of Estimate Rupees 240 - 15 - 11

Extra Cost of Collectors work - 164 - 0 - 1 -

Rupees 405 - " - "

Revenue Department

and the deterioration of

materials collected by it, to cause the excess of

+
Rupees 405. for which the District Engineer

requests sanction, and which I beg may be granted. -

I have the honor to be,

Sir,

Your Most Obedient Servant.

M. L. S. P. C.

Chief Engineer

Central Office of P. W.
Fort St. George
28 May 1859

152

Sub Comm 23rd May 1854 No 1-2

29th May 1859. (Detachment
of 1000 men) No 1394-

From the Chief Engineer
to the Secretary to Government
P. H. 20.

29th May 1859.
Per 28th }
30th }
29th May 1859.

29th May 1859.

For: 2. Referred to the
Forwards, revised estimate for
the Somerset County House, etc.
to complete the plan from the
Chief Engineer and to grant
the original one may be done;
to be used for the completion of
the building.

23rd June 1859.

With care order
21st June 1859. 10th June 1859.

28th June 1859

The estimate amounting to the
(105) from London and
five submitted with the
letter is a national for im-
mediate execution.

W. H. M. M.

W. H. M. M.

29th May 1859
10th June 1859
10th June 1859