

(1) Number of pages 6(2) Date of repair 5.11.57

(3) Initials of the Referencer \_\_\_\_\_

## MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.  
*24/10/57*

|               |              |              |
|---------------|--------------|--------------|
| G.O. No.      | <i>2437</i>  | Press        |
|               |              | <u>Mis.</u>  |
| <i>125-26</i> |              |              |
| Dated         | <i>13-10</i> | <i>18 57</i> |

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,  
from 5th to 21st October 1859.

No. 125. Read the following.

No. 5797.

List of a Bill received from the District Engineer, Vizagapatam, submitted for the sanction of Government, which exceeds its estimate by more than 5 per cent.

| Audit No. | Date of Bill. | Description of Work.                                                                                                                               | Amount of Estimate. | Amount of Bill. |       | Excess. |       | Per centage of excess. | To what year's expenditure appertains. | Remarks.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-----------|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-----------------|-------|---------|-------|------------------------|----------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |               |                                                                                                                                                    |                     | Rs.             | A. P. | Rs.     | A. P. |                        |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 1414      | 1st May...    | Construction of a Staff Serjeant's house at Nursi-patam, sanctioned by Government in Extract Minutes Consultation, dated 12th Oct. 1858, No. 2131. | 210                 | 281             | 0 5   | 71      | 0 5   | 33 1/2                 | 1858-59                                | The excess is owing to having provided the house with a verandah which was considered unnecessary when the estimate was prepared. The Serjeant's house was originally intended to be built in a locality where it would have been much sheltered by trees, and would, therefore, have had less occasion for a verandah than in its present site, which is on high ground and very much exposed. The present site was preferred by the Commandant, Captain Owen, from being close to the barracks. The District Engineer states, that the extra expenditure caused by the addition of the verandah was by mistake omitted to be reported to the Central office. |

Central Office of P. W.,  
Fort Saint George,  
6th October, 1859. }

(Signed) J. H. BELL, Lieut.-Colonel,  
Chief Engineer.

No. 126.

ORDER THEREON, 13th October 1859, No. 2437.

The bill is sanctioned.

(Signed) T. PYCROFT,  
Chief Secretary.

1377

List of a Bill received from the District Engineer Vizagapatnam submitted for the sanction of Government which exceeds its Estimate by more than 5 per Cent.

| Serial<br>No.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Date<br>of Bill     | Description of Works                                                                                                                                                    | Amount<br>of<br>Estimate | Amount<br>of<br>Bill | Excess | Per Centage<br>of excess | What<br>years of<br>service<br>are<br>credited | Remarks. |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|----------------------|--------|--------------------------|------------------------------------------------|----------|
| 1414                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | May 1 <sup>st</sup> | Construction of a Staff<br>Sergeant's house at Nuz-<br>vidatam sanctioned<br>by Government in G.<br>Mins. Cons. dated 12 <sup>th</sup> Octr<br>1858 N <sup>o</sup> 2131 | 210                      | 281                  | 5      | 71                       | 5 33 <sup>3</sup> / <sub>16</sub>              | 1858/59  |
| <p>The excess is owing to having pro-<br/>vided the house with a Verandah which<br/>was considered unnecessary when the Esti-<br/>mate was prepared. The Sergeant's house<br/>was originally intended to be built in a lo-<br/>cality where it would have been much<br/>sheltered by trees, and would therefore have<br/>had less occasion for a Verandah than in<br/>its present site, which is on high ground and<br/>very much exposed. The present site was<br/>preferred by the Commandant, Captain<br/>Green from being close to the Barracks.<br/>The District Engineer states that the extra<br/>expenditure caused by the addition of the<br/>Verandah was by mistake omitted to be<br/>reported to the Central Office.</p> |                     |                                                                                                                                                                         |                          |                      |        |                          |                                                |          |

Central Office of M.  
Fort Saint George  
6<sup>th</sup> October 1859  
B. Murray

H. Bell Lieut. Colonel  
Chief Engineer

Cons. 12<sup>th</sup> Dec<sup>r</sup> 78 & 11.5 V 146

100 11 - 1855 Dec 11  
Proposed 24 Oct  
No 7611.

12-22-37

The Chief Engineer  
of the Navy & Coast Guard

The bill is submitted

Wm L. A.  
Dec 6 1855

*[Signature]*

No 2577  
12-22-37 1855 Dec 11

Just 1-41-1855  
12-22-37 1855 Dec 11

Received from the District  
Engineer of the American  
Engineers for the same  
from the Government what  
exceeds its estimate by  
more than 5 per cent.

Is copied to the Chief Engineer - 14  
with 14th

No 125496

With an order