

(1) Number of pages 10(2) Date of repair 3-28(3) Initials of the Referencer 9

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.
On 5/4/57

G.O. No.	792	Press
		Mis.
<i>14-15</i> Dated	<i>2-4</i>	18 57.

Not to be folded or roughly handled

71

Fort Saint George, Public Works Consultation of 5th April 1859.

No. 14. Read the following.

List of Bills submitted for the sanction of Government.

Audit No.	Date of Bills.	Description of Work.	Amount of Estimate.			Amount of Bill.			Excess.			Per centage of Excess.	Remarks.
			Rs.	A.	P.	Rs.	A.	P.	Rs.	A.	P.		
80	1858. July 9th.	Constructing Hospital for Malabar Police Corps at Maliapooram. 1st Part Bill for 1857-58.....				1 081	4	7					The excess is attributed to the following causes. Captain Ouchterlony in his original Estimate for this work has by an oversight entered the rates prevailing for laterite in clay instead of laterite in chunam, viz., 9 Rupees in place of 13 Rupees per 100 feet. Doors to the value of Rupees 14 were also left out of the Estimate. There were also low rates allowed in the Estimate for Roofing and Out-houses, besides the excavation of the foundations being included with the sundries at 5 per cent.
81	1859. Jany. 31st.	Do. Do. 2nd Part Bill for 1858-59.....	1,790	0	0				435	9	4	24 ⁵ / ₁₆	
						244	4	9					
						2,225	9	4					
83	Jany. 31st.	Re-building a Wooden Bridge over the Poolootode in 1858-59.....	123	4	0	165	0	0	41	12	0	33 ¹ / ₂	The excess is owing to the Wood-work having been slightly increased, and the abutment having been damaged after the Estimate was made.
		Total Rupees...	1,913	4	0	2,390	9	4					

Central Office of P. W.,
Fort Saint George,
11th March 1859.

(Signed) C. E. FABER, Colonel,

Chief Engineer.

No. 15.

ORDER THEREON, No. 792 ; dated 2nd April 1859.

The Governor in Council sanctions the three Bills submitted with this list, amounting to Rupees (2,390-9-4) two thousand, three hundred and ninety, annas nine and pice four, and which exceed the Estimates by more than five per cent.

(Signed) J. D. BOURDILLON,

Secretary to Government.

N^o 8495-

Central Office of P. W.
Fort St. George.

From, 11 March 1859

The Chief Engineer

To,

The Secretary to Government
Department of Public Works.

Sir,

Encls. 3

Bills

Agreeably to the Fifth para of the Code, Section 1, for the D. P. W. I have the honor to submit for the sanction of Government the three Bills received from the District Engineer of Malabar amounting to Rupees (2390-4-2) two thousand three hundred thirty Annas and four paise and which exceed the amount of their respective Estimates by more than five per cent. Explanation as to the causes of excess, is given in the Column of Remarks which I consider to be satisfactory.

I have the honor to be,

Sir,

Your most obedient Servt.

W. S. S. Colonel,
Chief Engineer, D. P. W.

Recd. 11 March 1859
W. S. S.

List of Bills submitted for the sanction of Government.

Audit No.	Date of Bills	Description of work.	Amount of Estimate.	Amount of Bill	Excess	Per cent. Excess	Remarks.
80.	1858. July 7 th	Constructing Hospital for Malabar Police Corps at Malabar. 1 st Part Bill for 1857/58.		1981 4/			The excess is attributed to the following causes. Captain Buchtelony in his original Estimate for this work has by an oversight put in the rates prevailing for latents in clay instead of latents in Chumand viz. 9 Rs. in place of 13 Rs. & 100 feet - Dons to the value of Rs. 14 were also left out of the Estimate. There were also few rates allowed in the Estimate for Roofing and Out-houses, besides the excavation of the foundations being included with the Foundations at 5 p Cent.
81	1859. Jan'y 31 st	Do. 2 nd Part Bill for 1858/59.	1790 .	266 4/	4359 6	24 1/2	
				2225 9/4			
83.	Do. 31 st	Rebuilding of Wooden Bridge over the Poolooz Lake in 1858/59.	123 6.	165 .	41 12.	33 1/8	The excess is owing to the work having been slightly increased and the abutment having been damaged after the Estimate was made.
		Total Papers	1913 4.	2390 9/4			

Central Office of Lt. Col.
Fort St. George
11th March 1859

Respected Colonel
Chief Engineer D.P.M.

Consol: 24th of February 1858
— 4th May 1858 — 41-42

2097-1858 Dep't
2012-5000-5000
No. 576. Phil.

Shore

The Chief Engineer

Department of Public Works

The Department of Public Works

Public Works Department

Dep't of Public Works

Dep't of Public Works

Consol: 3

Submitting 3 Bills

for the amount of 1000

2000-5000-5000

in the District of Columbia

10/10/58 2nd April 1858

with number

10/10/58

Consol: 3

with the letter, amounting to 1000

2000-5000-5000

and finally, amounting to 1000

1000-5000-5000

and finally, amounting to 1000

1000-5000-5000

and finally, amounting to 1000

1000-5000-5000

and finally, amounting to 1000

1000-5000-5000

and finally, amounting to 1000

1000-5000-5000

and finally, amounting to 1000

1000-5000-5000

and finally, amounting to 1000