

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_  
*4*

## MADRAS RECORD OFFICE.

Government of Madras.

*Public Works* DEPARTMENT.*Cons. 20-5-1860*

|                       |                   |               |
|-----------------------|-------------------|---------------|
| G.O. No.              | <i>1007</i>       | Press<br>Mis. |
| <i>61-12</i><br>Dated | <i>15-5-1860.</i> |               |

Not to be folded or roughly handled

No. 62.

ORDER THEREON, 15th May 1860, No. 1007.

The Bills are sanctioned.

(Signed) C. G. MASTER,  
Dy. Secretary to Government.

No. 61.

Read the following :—

No. 101.

List of Bills received from the District Engineer which exceed their Estimate by more than 5 per cent., submitted for the sanction of Government.

| Audit Dept. | Date of Bills. | Description of Work.                                                          | Amount of Estimates. |       | Amount of Bill. |       | Excess. |       | Percentage of Excess. | The year to which the expenditure appertains. | Remarks.                                                                                                                                                                                                                                                                                                                                                        |
|-------------|----------------|-------------------------------------------------------------------------------|----------------------|-------|-----------------|-------|---------|-------|-----------------------|-----------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|             |                |                                                                               | R.                   | A. P. | R.              | A. P. | R.      | A. P. |                       |                                               |                                                                                                                                                                                                                                                                                                                                                                 |
| 4,123       | June 21 1859.  | Repairing the Jári Talah Tank.....                                            | 1,200                |       | 1,321           | 8 8   | 121     | 8 8   | 10 1/2                | 1858-9                                        | The excess is owing partly to a larger amount of work executed in closing the breach and to the cost of extra Establishment which was not provided for. The Tank is one of the largest in the Durampuri Taluq. The Rayets headed by their Monigar refused to give any assistance, and a Maistry on a high salary had to be exclusively employed upon this work. |
| 4,123       | Nov. 7         | Construction of a new Jail at Salem... ..                                     | 0                    |       | 24,325          | 13 8  | 0       | 0 0   | 0                     | 0                                             |                                                                                                                                                                                                                                                                                                                                                                 |
|             |                | Amount of Bill for 1856-7 passed by the Chief Engineer 23rd August 1858... .. | 0                    |       | 872             | 11 7  | 0       | 0 0   | 0                     | 0                                             |                                                                                                                                                                                                                                                                                                                                                                 |
|             |                | Do. for 1857-8 passed by the Chief Engineer, 19th Nov. 1858.....              | 0                    |       | 22,266          | 8 8   | 0       | 0 0   | 0                     | 0                                             |                                                                                                                                                                                                                                                                                                                                                                 |
|             |                | Deduct amount of Bills passed by the Chief Engineer.....                      | 45,000               |       | 47,465          | 1 11  | 2,465   | 1 11  | 5 1/2                 | 1858-9                                        | The causes of excess have formed the subject of a separate correspondence upon which the Government have passed Order, vide Proceedings of the Madras Government, No. 492, dated 24th February 1860.                                                                                                                                                            |
|             |                | Requiring sanction..                                                          | 0                    |       | 23,139          | 4 3   |         |       |                       |                                               |                                                                                                                                                                                                                                                                                                                                                                 |
|             |                | Total amount requiring sanction.....                                          | 0                    |       | 24,325          | 13 8  |         |       |                       |                                               |                                                                                                                                                                                                                                                                                                                                                                 |
|             |                |                                                                               | 0                    |       | 25,647          | 6 4   |         |       |                       |                                               |                                                                                                                                                                                                                                                                                                                                                                 |

Central Office of P. W., Chepauk,  
2nd May 1860.

(Signed) J. H. BELL, Colonel,  
Chief Engineer.

No. 21.

Central Office. P.M. }  
Chepauke }  
28<sup>th</sup> May 1860

For The Secretary to Government.

back

3

The craft is owing partly to a larger amount of work executed in cloving the Breach and to the cost of extra establishment which was not provided for. The Tank is one of the largest in the Sham Shory Talook. The Ryot headed by their Mungar refused to give any assistance, and so Shashy on a high salary had to be exclusively employed upon this work.

From 29 July/Aug 1861

Sept. 1860. Deptt  
Chief Engineer  
No. 1107.

From  
The Chief Engineer  
to  
The Deputy Governor  
No. 1107.

Oct 22  
Recd 42. } May 1862  
Encl. 2. } No. 1111

Submitting for the  
donation of 1000 feet of  
Bill Redwood from the  
Irish Engineer's School  
Accounting to the  
25647-6-4 which  
exceeds the estimate  
by more than 500 feet.

As 1007-15 is May 2  
William Carter

Feb. 1867.

The Bill is one hundred  
feet

From 1007-15  
1500 feet

10 copies  
Chief Engineer with 2 bills  
1000 feet