

(1) Number of pages 8(2) Date of repair 13. 3. 37(3) Initials of the Referencer 4**MADRAS RECORD OFFICE.****Government of Madras.***Public Works* **DEPARTMENT.***Despatches to England*

<i>Despatch</i> G.O. No.	44	Press Mis.
Dated	22 - 6 -	1860 .

Not to be folded or roughly handled

15

PUBLIC WORKS DEPARTMENT.

No. 44 of 1860.

TO THE RIGHT HONORABLE THE SECRETARY OF STATE FOR INDIA.

RIGHT HONORABLE SIR,

1. With reference to paragraph 2 of our letter of the 14th instant, No. 39, we forward a Report from the Consulting Engineer of the Irrigation and Canal Company, stating that the first fourteen miles of the Main Canal, viz., from Kurnool as far as the village of Shaitancottah, are staked out ready to be commenced immediately. The Collector shall make over the land, the principal part of the first two miles being private property. He further states that there are eight miles in the neighbourhood of the deep cutting staked out, and that the portion between it and Shaitancottah, a distance of eighteen miles, is in process of being definitely laid down.

2. There are 6,000 labourers ready to set to work upon the first fourteen miles; and besides the 17,600 tons deposited in the river, several thousand tons of stone have been quarried ready for the immediate commencement of operations after the season of freshes has past.

We have the honor to be,

Right Honorable Sir,

Your most obedient humble Servants,

FORT SAINT GEORGE,
22nd June 1860.

states

FORT SAINT GEORGE.
PUBLIC WORKS DEPARTMENT.

Letter to the Right Honorable
the Secretary of State for India,
Dated 22nd June,
No. 44 of 1860.

Forwarding a Report from the Consulting Engineer for
the Irrigation and Canal Company, stating that the first
fourteen miles of the Main Canal, viz., from Kurnool as
far as the village of Shaitancottah, are staked out ready
to be commenced immediately.

N^o 44 P. M. Dept^{ts}

To The Right Honorable
the Sec^y of State for India

Right Hon. Sir,

has been
- the
in the
the
the
the

Pro: 22^d June 1860 N^o 1314-

One - it is much as

for the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

the
the
the

With reference to para
2 of your letter of the
11th Instant N^o 39 we
forward a report from
the Consulting Engineer
of the Irrigation and
Canal Company, stating
that the first fourteen
miles of the main canal
viz from Kurnool as
far as the village of
Shaitancottah, are
staked out ready to
be commenced im-
mediately. The collector
shall make over the
land, the principal
part of the first two
miles being private
property. He further
states

states that there are
eight miles in the neigh-
borhood of the deep
cutting stake out, and
that the portion between
it and Shaitancehah
a distance of 18 miles
is in process of being
definitely laid down.

2. — There are 6000
-bawers ready to set to
work upon the first
fourteen miles, and
besides the 17,000 tons
deposited in the river,
several thousand tons
of stone have been
grained ready for the
immediate commence-
ment of operations after
the season of freshes
has past.

J. J.

Asst. Secy.
Acty. Com. Int. Aff.

P.W.L.

44

Letter to the Hon: the
Secretary of State
for India

Dated 22nd June 1860.

Orig. fr Steamer Sun la Vie
Marseilles. 23rd June 1860

Copy fr Steamer Sun la Vie
Bristol. 23rd June 1860

Copy to the Govt of Ind: 23rd June 1860

Forwarding a Report from
the Consulting Engineer for the
I & C Company relating to the
first 14 miles of the main
Canal Dig from Turnool
as far as the Village of
Shastanah are staked
out ready to be commenced
immediately