

(1) Number of pages 6

(2) Date of repair 14-11-38

(3) Initials of the Referencer C

MADRAS RECORD OFFICE.

Government of Madras.

P. Subbarao DEPARTMENT.
Secy 31/3/60

G.O. No. <u>617</u>	Press <u>Mis.</u>
<u>37.38</u> Dated <u>23. 3</u> 18 <u>60</u>	

Not to be folded or roughly handled

my

Proceedings of the Madras Government, Public Works Department,
for the month of March 1860.

No. 37.

Read the following :—

No. 11,120.
List of Bills received from the Civil Architect, and submitted for the sanction of Government, which exceed their
respective Estimates by more than 5 per cent.

Audit No.	Date of Bill.	Description of Work.	Rs. A. P.	Amount of Estimate.	Rs. A. P.	Amount of Bill.	Excess.	Per centage of Excess.	To what years expenditure appertains.	Remarks.
1862 Jan. 31	1860	Erecting an open Drain along the outside of the Eastern compound wall of the General Police Office at Rayapetta. Estimate sanctioned by Government in Proceedings No. 981, dated 20th July 1859.	700 0 0		Rs. A. P. 838 15 9	Rs. A. P. 138 15 9		19 1/2	1859-60	This excess is stated to have been caused by 1st. Increased prices of materials, & 2nd. The small size of the bricks supplied to the work, which rendered a larger number necessary and caused a proportionate increase in cart hire. A Statement exhibiting the items on which there has been an excess is herewith forwarded.
1877 Aug. 13	1855	Erecting a small Building at the back of the terraced mound on which the Flag Staff stands on the summit at Saint Thomas' Mount to contain the Signal Flags and Powder used to announce the arrival of the Steamer. Estimate passed by the Military Board on the 12th April 1853.	193 4 10		230 13 0	37 8 2		19	1855-56	The causes which led to this excess are as follows : 1st. The increased price of timber, and 2nd. The extra labor that had to be employed for taking the materials from the base to the summit of the Hill, for which no provision was made in the Estimate prepared by the late Colonel Atkinson.
Total Rupees...			...	...	1,069 12 9					

Central Office of P. W.,
Sénakkam,
5th March 1860.

(Signed) J. II. BELL, Colonel,
Chief Engineer.

No. 38. ORDER THEREON, 23rd March 1860, No. 617.

The second Bill in the list is sanctioned; but the charge ought to have been adjusted several years ago.

2. With regard to the first Bill, the Chief Engineer is requested to explain why such small sized bricks as are referred to in the column of remarks were received, or why received without proportionate deduction in the price.

(Signed) J. D. BOURDILLON,
Secretary to Government.

List of Bills received from the Court of Sessions and Admiralty
 Estimated by more than 5 per cent.

[illegible]

This message is directed to you
 by the University of Toronto

9	138	169	197	1859/60.	worth, which includes a large amount of free/irrigation; and a. 1/2 of the land is being used.
---	-----	-----	-----	----------	--

has been my work to show
the cause which led to this
the increased prices of

37 8 2 10
1855/56.
made in the Colorado Territory
west of the hills, for which
taking the Colorado from
the Colorado River to
the Colorado River

— *молитва гонимых*

6

Handwritten signature: *Handwritten signature*

1000

10/10/11

