

(1) Number of pages 16(2) Date of repair 7.3.43.

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2706	Press
201-202	~~Mis.~~
Dated	//. // 1862

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
11th November 1862.

No. 201. Read the following Proceedings of the Board of Revenue, dated 14th October 1862, No. 6,874 :—

Read the following letter from P. GRANT, Esq., Collector of Coimbatore, to W. HUDLESTON, Esq., Secretary to the Board of Revenue, dated Ootacamund, 1st September 1862, No. 185.

SIR,

1. With reference to the Circulars noted in the margin, I have the honor to submit my Report on Public Works during the official year 1861-62, together with a copy of the detailed Statement of their progress received from the District Engineer.

Dated 2nd April 1860, No. 1,668.
Dated 27th September 1860, No. 4,412.

2. The following is an abstract of the amount expended during the year under review as compared with the preceding one :—

Works.	Expenditure of 1860-61.	Expenditure of 1861-62.	Difference.	
			Increase.	Decrease.
<i>New Works.</i>				
Irrigation.....	4,364	1,288	...	3,076
Communications.....	24,148	17,470	...	6,678
Buildings.....	24,065	28,169	4,104	...
Total...	52,577	46,927	4,104	9,751
<i>Repairs.</i>				
Irrigation.....	37,133	36,461	...	672
Communications.....	51,197	72,044	20,847	...
Buildings.....	4,374	2,486	...	1,888
Total...	92,704	1,10,991	20,847	2,560
Grand Total...	1,45,281	1,57,918	24,951	12,314
Deduct decrease...	...	...	12,314	...
Net increase...	...	...	12,637	...

3. The new works of irrigation on which the sum of Rupees 1,288 was spent, are those named in the margin. These works, it will appear from the District Engineer's remarks in the detailed Statement, are suspended pending a reference to Government, and their orders thereon in consequence of the insufficiency of the estimated amount originally sanctioned.

Improving the Arakencotta Channel.....	Rs. 524
Do. the Tadapully Channel.....	764
	<u>1,288</u>

4. The particulars of expenditure on new roads are shown below.

1. Compensation paid to Reverend J. Griffiths, being the value of a road constructed by him from Saint Stephen's Church to Northdowns at Ootacamund.....	Rs. 2,892
2. Completing the new trace from Goodaloor to Neduvuttum.....	223
3. Cost of cast iron pipes for laying across Elk Hill cutting.....	2,299
4. Tracing a road from Ootacamund to Devasholay.....	111
5. Constructing a first class road from the Railway station to connect trunk road No. 5, and the town of Coimbatore.....	3,235
6. Do. a first class road from the Railway station at Samanoor to trunk road No. 5, near Caroomuttumputty.....	2,204
7. Do. do. from Perindoray to Railway station.....	2,886
8. Constructing a bridge at Sunganoor.....	1,833
9. Constructing a bridge across Valanthavalam river.....	20

*Proceedings of the Madras Government, Public Works Department,
11th November 1862.*

10. Building a timber bridge at the approaches of the single arched masonry bridge at Eachanary on the road from Coimbatore to Pullachy	rs. 1,072
11. Constructing a tiled shed at Metapolliem for the convenience of coolies.....	193
12. Minor new works on roads.....	502
	17,470

5. No. 1 is a road originally constructed by the Reverend J. Griffiths at his private cost some 10 years ago, but made use of by the public, and compensation was paid to him in the year under review under the sanction of Government. It is now brought under the head of Public road, and kept in repair at Government cost.

6. No. 2 does not require any remarks.

7. No. 3 is a work intended to convey water across the Elk Hill cutting for several European properties at Ootacamund. Cast iron pipes have been deposited at the site, but the work is suspended pending a Supplemental Estimate, owing to some change in the design of the work, the amount originally sanctioned being insufficient. This work was proposed and sanctioned several years ago, but remains still incomplete. General Dowker and other proprietors in the neighbourhood have often complained on the score of their supply of water being cut off by the Elk Hill cutting; the speedy completion of the work is highly desirable.

8. No. 4. This tracing was made by Captain Farewell, the Executive Engineer of the Neilgherry Range. The line of road from Ootacamund to Davasholay, the chief source of supply of fuel to the increasing community of Ootacamund, is now under construction under the superintendence of Major Babington, and the Tahsildar of Neilgherry Taluq on an estimate of 4,000 Rupees, sanctioned by Government under date the 23rd June 1862, No. 1,441. The actual expenditure an result will appear in the Report of the current official year 1862-63.

9. Nos. 5, 6 and 7 are Railway feeders, and are a great convenience to the trade of the country.

10. The bridge at Sunganoor, No. 8, is of material aid to all wheeled conveyances proceeding to and from the foot of the Neilgherry Hills.

11. The small sum of 20 Rupees only has been spent on the Valanthavalam bridge No. 9, and the District Engineer remarks that a revised estimate is under preparation.

12. The timber bridge at Eachanary, No. 10, has obviated the inconvenience to which wheeled conveyances passing between Coimbatore and Pullachy were put previous to its construction.

13. The tiled shed at Metapolliem for the shelter of coolies was constructed by the Collector's Department at a cost of 300 Rupees as sanctioned by Government, as account of actual expenditure did not reach the District Engineer's office by the time the Statement was prepared, 193 Rupees only are therein entered. This building has answered the purpose for which it was constructed, and has proved a great comfort to the numerous coolies proceeding to and from the Neilgherry Hills.

14. The item Minor new works, under the head of Communications, require no particular comment.

15. The expenditure on new buildings amounts to Rupees 28,169, the largest portion of which was spent on the jail for European prisoners at Ootacamund. Rupees 307 were spent for certain additions and alterations to the Munsiff's Court House at Bhowany, but the work is suspended pending the final orders of Government for the removal of the Munsiff Court to Perindoray, where there is a Travellers' Bungalow available.

16. Under the head "Repairs to irrigation works" the expenditure amounts to Rupees 36,461, and consists chiefly of the usual clearance of the channels, and other works of an ordinary character for the maintenance of the existing revenue.

17. The expenditure on repairs of roads consists chiefly of the annual maintenance allowance.

18. The outlay on the repair of buildings is 2,486 Rupees, and consists chiefly of minor repairs to several buildings.

*Proceedings of the Madras Government, Public Works Department,
11th November 1862.*

19. On the whole the administration of the Department Public Works in this District for 1861-62 has been satisfactory. I have not as yet had opportunities of visiting all the District roads, and am therefore unable from personal knowledge to form a correct opinion as to their condition.

20. Adverting to paragraph 2 of the Government Order of the 13th November 1860, No. 2,355, Public Works Department, I beg to report that the annual allowance of Rupees 1,500 for 1861-62, placed at the disposal of the Collector for the repair and formation of bridle paths and cross roads on the Neilgherry Hills, was carefully and beneficially laid out. A Statement left by Mr. Thomas of the works performed up to 30th April 1862 is enclosed.

21. The delay in the submission of this Report has been unavoidable in consequence of the District Engineer's detailed Statement having reached my office on the 25th ultimo only.

ENCLOSURE No. 1.

ABSTRACT.—Report of progress during the year 1861-62, in the execution of projects enumerated in Statements Nos. 1, 2 and 3 of the Public Works Budget of the Madras Presidency for the same year submitted on 3rd January 1860, and sanctioned on 21st February 1860, No. 381.

ENCLOSURE No. 2.

ABSTRACT.—Statement showing the expenses incurred for repairing cross roads, &c., from May 1861 to April 1862.

1. Ordered that the foregoing report on public works in the Coimbatore District during the official year 1861-62, be submitted for the information of Government.

2. There has been an increase of expenditure on public works in Coimbatore in the year under report to a net amount of 12,637 Rupees, as compared with the outlay of the previous year; the total sum spent in each year having been 1,45,281 Rupees in 1860-61, and 1,57,918 Rupees in 1861-62. The expenditure on new irrigation works was small in the former year, having been only 4,364 Rupees; but the expenditure on the same account was still less in the latter year, having dwindled to 1,288 Rupees, or 3,076 Rupees less. Neither was the outlay on new communications of any importance, being 17,470 Rupees against 24,148 Rupees spent on a similar account in the previous year, or 6,678 Rupees less. There was an increase of 4,104 Rupees on new buildings, the expenditure under that head in the two years in question having been 24,065 and 28,169 Rupees respectively. But there was a large increase of 20,847 Rupees on repairs of communications, 72,044 Rupees having been spent in 1861-62 against 51,197 Rupees in 1860-61. The outlay on Irrigation repairs was nearly equal in the two years in question; the sum spent on that account in 1860-61 was 37,133 Rupees, and that laid out in 1861-62 was 36,461 Rupees, or a difference of only 672 Rupees. The sum expended on repairs of buildings was 2,486 Rupees in the latter year against 4,374 Rupees in the former, or 1,888 Rupees less. It is thus seen that the expenditure on new works was trifling in the extreme in the two most important items, viz., Irrigation projects and communications, although the total expenditure under all heads, new and old put together, was considerable.

	Amount of Estimate.	Amount spent.	3. It is not necessary to notice the new irrigation works, except to remark that to leave them in an incomplete state, after having laid out large sums of money
1. Improvement of Arkencotta Channel....	9,997	7,377	
2. Do. of Thadapully do.	23,631	16,936	

on them, must be prejudicial to the work already executed. In respect to the new communications, the Board observe that six of them have been completed; and that of these six, three are important connecting links between the Railway stations and the adjacent towns, and are described as first class roads. Of the remaining five items the first is the amount of compensation paid to the Reverend J. Griffiths for a road originally constructed by him for his own private use at Ootacamund; and the other four are works either suspended or left incomplete. The Board would draw attention to two of these: one is the trace from Goodaloor to Neddivattam suspended

51

*Proceedings of the Madras Government, Public Works Department,
11th November 1862.*

after an expenditure of only 223 Rupees out of an estimated cost of 5,000 Rupees; and the other is the project for conveying water across the Elk Hill cutting to several properties at Ootacamund, a work which was proposed and sanctioned several years ago, but still remains incomplete. From the remarks in the District Engineer's Progress Report, the Board learn that the cause of the suspension of the work is the incompleteness of the design and the insufficiency of the estimate; but it is of importance to complete the work early, as the proprietors have frequently complained of the injury to their properties by the water having been cut off. Under the head of new buildings, almost the whole of the expenditure was on the jail for European prisoners at Ootacamund, which has now been completed. 307 Rupees were laid out on additions, &c. to the District Munsiff's Court at Bhowany; but Government have since authorized* the transfer of the Court to the Travellers' Bungalow at Perindoray.

* Revenue Proceedings 18th September 1862, No. 2,027.

4. The outlay on Irrigation, Communication, and Building Repairs, although large, calls for no remark; the work having chiefly consisted in the usual clearing out of channels, &c. for the maintenance of the revenue, the appropriation of the usual maintenance allowances on roads, and minor repairs to buildings.

5. A copy of the Statement referred to in paragraph 20, viz., Mr. Thomas' disposal of the annual allowance of 1,500 Rupees for the repair and formation of bridle and cross paths on the Neilgherries, will be forwarded for the information of the Chief Engineer.

(A true Copy and Extract.)

(Signed) W. HUDLESTON, *Secretary.*

No. 202.

ORDER THEREON, 11th November 1862, No. 2,706.

1. Communicated to the Deputy Chief Engineer, Southern Circle.
2. It is observed that the Budget of the current official year contains the following provisions for the irrigation works referred to in paragraph 3 of the Board's Proceedings:—

Improvement of Arkencotta Channel... Rupees 2,620

Do. of Thadapully do. ... „ 4,000

* From Deputy Chief Engineer, Southern Circle, 20th October 1862, No. 231. Revised estimates for these works have been received,* and are now under the consideration of Government.

3. The Board draw attention to the necessity of prosecuting the project for conveying water across the Elk Hill cutting at Ootacamund, and the trace from Goodaloor to Neddivattam. With regard to the former work the Government observe that in Proceedings dated 7th October 1862, No. 2,398, they permitted Colonel Ouchterlony to proceed to the Coimbatore District for the purpose of preparing the necessary estimate. A sum of Rupees 5,000 was granted for completing the trace from Goodaloor to Neddivattam in Proceedings dated

30th September 1861, No. 1,804; but on a re-consideration of those orders the Government were† of opinion that the grant should be appropriated to the improvement of the road between the foot of the Karkoor Ghát and Mambat. On the recommendation of the Board, however, the Government request that the Deputy Chief Engineer, Southern Circle, will authorize the District Engineer to complete the trace referred to above, from the General Funds at his disposal, which will be supplemented hereafter, if necessary.

† Proceedings 26th November 1861, No. 2,179.

(Signed) W. I. BIRDWOOD, Colonel, R. E.,
Secretary to Government.

Dec 1862 Ootacamund
Proc. of Govt. for 1862
No. 2406
Proc. of Mr. Pao 31100
Govt. of Ootacamund
25/11/1862

No. 6,874.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 14th October 1862,
 Read the following letter from P. GRANT, Esq., Collector of Coimbatore, to W. HUDLESTON, Esq., Secretary to the Board of Revenue, dated Ootacamund, 1st September 1862, No. 185:—

Dated 2nd April 1860, No. 1,663. 1. With reference to the Circulars noted in the margin, I have the honor to submit my Report on Public Works during the official year 1861-62, together with a copy of the detailed Statement of their progress received from the District Engineer.
 Dated 27th September 1860, No. 4,412. 2. The following is an abstract of the amount expended during the year under review as compared with the preceding one:—

Works.	Expenditure of 1860-61.	Expenditure of 1861-62.	Difference.	
			Increase.	Decrease.
<i>New Works.</i>				
Irrigation.....	4,364	1,288	...	3,076
Communications.....	24,148	17,470	...	6,678
Buildings.....	24,065	28,169	4,104	...
Total.....	52,577	46,927	4,104	9,754
<i>Repairs.</i>				
Irrigation.....	37,133	36,461	...	672
Communications.....	51,197	72,044	20,847	...
Buildings.....	4,374	2,486	...	1,888
Total.....	92,704	1,10,991	20,847	2,560
Grand Total.....	1,15,281	1,57,918	24,951	12,314
Deduct decrease	...	...	12,314	..
Net increase.....	...	...	12,637	...

Improving the Arakencotta Channel... .. 524
 Do. the Tadapully Channel... .. 764
 1,288

3. The new works of irrigation on which the sum of Rupees 1,288 was spent, are those named in the margin. These works, it will appear from the District Engineer's remarks in the detailed Statement, are suspended pending a reference to Government, and their orders thereon in consequence of the insufficiency of the estimated amount originally sanctioned.

4. The particulars of expenditure on new roads are shown below.
- | | |
|---|--------|
| 1. Compensation paid to Reverend J. Griffiths, being the value of a road constructed by him from Saint Stephen's Church to Northdowns at Ootacamund... .. | 2,892 |
| 2. Completing the new trace from Goodaloor to Neduvuttum... .. | 223 |
| 3. Cost of cast iron pipes for laying across Elk Hill cutting..... | 2,299 |
| 4. Tracing a road from Ootacamund to Devasholay... .. | 111 |
| 5. Constructing a first class road from the Railway station to connect trunk road No. 5, and the town of Coimbatore... .. | 3,235 |
| 6. Do. a first class road from the Railway station at Samanoor to trunk road No. 5, near Caroomuttumputty... .. | 2,204 |
| 7. Do. do. from Perindoray to Railway station... .. | 2,886 |
| 8. Constructing a bridge at Sunganoor... .. | 1,833 |
| 9. Constructing a bridge across a Valanthavalam river... .. | 20 |
| 10. Building a timber bridge at the approaches of the single arched masonry bridge at Eachanary on the road from Coimbatore to Pullachy... .. | 1,072 |
| 11. Constructing a tiled shed at Metapolliem for the convenience of coolies... .. | 193 |
| 12. Minor new works on roads... .. | 502 |
| | 17,470 |

5. No. 1 is a road originally constructed by the Reverend J. Griffiths at his private cost some 10 years ago, but made use of by the public, and compensation was paid to him in the year under review under the sanction of Government. It is now brought under the head of Public road, and kept in repair at Government cost.

6. No. 2 does not require any remarks.

7. No. 3 is a work intended to convey water across the Elk Hill cutting for several European properties at Ootacamund. Cast iron pipes have been deposited at the site, but the work is suspended pending a Supplemental Estimate, owing to some change in the design of the work, the amount originally sanctioned being insufficient. This work was proposed and sanctioned several years ago, but remains still incomplete. General Dowker and other proprietors in the neighbourhood have often complained on the score of their supply of water being cut off by the Elk Hill cutting; the speedy completion of the work is highly desirable.

8. No. 4. This tracing was made by Captain Farewell, the Executive Engineer of the Neilgherry Range. The line of road from Ootacamund to Davasholay, the chief source of supply of fuel to the increasing community of Ootacamund, is now under construction under the superintendence of Major Babington, and the Tahsildar of Neilgherry Taluk on an estimate of 4,000 Rupees, sanctioned by Government under date the 23rd June 1862, No. 1,441. The actual expenditure an result will appear in the Report of the current official year 1862-63.

9. Nos. 5, 6 and 7 are Railway feeders, and are a great convenience to the trade of the country.

10. The bridge at Sunganoor, No. 8, is of material aid to all wheeled conveyances proceeding to and from the foot of the Neilgherry Hills.

11. The small sum of 20 Rupees only has been spent on the Valanthavalam bridge No. 9, and the District Engineer remarks that a revised estimate is under preparation.

12. The timber bridge at Eachanary, No. 10, has obviated the inconvenience to which wheeled conveyances passing between Coimbatore and Pullachy were put previous to its construction.

13. The tiled shed at Metopolliem for the shelter of coolies was constructed by the Collector's Department at a cost of 300 Rupees as sanctioned by Government, as account of actual expenditure did not reach the District Engineer's office by the time the Statement was prepared, 193 Rupees only are therein entered. This building has answered the purpose for which it was constructed, and has proved a great comfort to the numerous coolies proceeding to and from the Neilgherry Hills.

14. The item Minor new works, under the head of Communications, require no particular comment.

15. The expenditure on new buildings amounts to Rupees 28,169, the largest portion of which was spent on the jail for European prisoners at Ootacamund. Rupees 307 were spent for certain additions and alterations to the Munsiff's Court House at Bhowany, but the work is suspended pending the final orders of Government for the removal of the Munsiff Court to Perindoray, where there is a Travellers' Bungalow available.

16. Under the head "Repairs to irrigation works" the expenditure amounts to Rupees 36,461, and consists chiefly of the usual clearance of the channels, and other works of an ordinary character for the maintenance of the existing revenue.

17. The expenditure on repairs of roads consists chiefly of the annual maintenance allowance.

18. The outlay on the repair of buildings is 2,486 Rupees, and consists chiefly of minor repairs to several buildings.

19. On the whole the administration of the Department Public Works in this District for 1861-62 has been satisfactory. I have not as yet had opportunities of visiting all the District roads, and am therefore unable from personal knowledge to form a correct opinion as to their condition.

20. Adverting to paragraph 2 of the Government Order of the 13th November 1860, No. 2,355, Public Works Department, I beg to report that the annual allowance of Rupees 1,500 for 1861-62, placed at the disposal of the Collector for the repair and formation of bridle paths and cross roads on the Neilgherry Hills, was carefully and beneficially laid out. A Statement left by Mr. Thomas of the works performed up to 30th April 1862 is enclosed.

21. The delay in the submission of this Report has been unavoidable in consequence of the District Engineer's detailed Statement having reached my office on the 25th ultimo only.

ENCLOSURE No. 1.

ABSTRACT.—Report of progress during the year 1861-62, in the execution of projects enumerated in Statements Nos. 1, 2 and 3 of the Public Works Budget of the Madras Presidency for the same year submitted on 3rd January 1860, and sanctioned on 21st February 1860, No. 381.

ENCLOSURE No. 2.

ABSTRACT.—Statement showing the expenses incurred for repairing cross roads, &c., from May 1861 to April 1862.

1. Ordered that the foregoing report on public works in the Coimbatore District during the official year 1861-62, be submitted for the information of Government.

2. There has been an increase of expenditure on public works in Coimbatore in the year under report to a net amount of 12,637 Rupees, as compared with the outlay of the previous year; the total sum spent in each year having been 1,45,281 Rupees in 1860-61, and 1,57,918 Rupees in 1861-62. The expenditure on new irrigation works was small in the former year, having been only 4,364 Rupees; but the expenditure on the same account was still less in the latter year, having dwindled to 1,288 Rupees, or 3,076 Rupees less. Neither was the outlay on new communications of any importance, being 17,470 Rupees against 24,148 Rupees spent on a similar account in the previous year, or 6,678 Rupees less. There was an increase of 4,104 Rupees on new buildings, the expenditure under that head in the two years in question having been 24,065 and 28,169 Rupees respectively. But there was a large increase of 20,847 Rupees on repairs of communications, 72,044 Rupees having been spent in 1861-62 against 51,197 Rupees in 1860-61. The outlay on Irrigation repairs was nearly equal in the two years in question; the sum spent on that account in 1860-61 was 37,133 Rupees, and that laid out in 1861-62 was 36,461 Rupees, or a difference of only 672 Rupees. The sum expended on repairs of buildings was 2,486 Rupees in the latter year against 4,374 Rupees in the former, or 1,888 Rupees less. It is thus seen that the expenditure on new works was trifling in the extreme in the two most important items, viz., Irrigation projects and Communications, although the total expenditure under all heads, new and old put together, was considerable.

	Amount of Estimate.	Amount spent.
1. Improvement of Arkencotta Channel...	9,997	7,377
2. Do. of Thadapully Channel.....	23,631	16,936

3. It is not necessary to notice the new irrigation works, except to remark that to leave them in an incomplete state, after having laid out large sums of money on them, must be prejudicial to the work already executed. In respect to the new communications, the Board observe that six of them have been completed; and that of these six, three are important connecting links between the Railway stations and the adjacent towns, and are described as first class roads. Of the remaining five items the first is the amount of compensation paid to the Reverend J. Griffiths for a road originally constructed by him for his own private use at Ootacamund; and the other four are works either suspended or left incomplete. The Board would draw attention to two of these: one is the trace from Goodaloor to Neddivattam suspended after an expenditure of only 223 Rupees out of an estimated cost of 5,000 Rupees; and the other is the project for conveying water across the Elk Hill cutting to several properties at Ootacamund,

1862/66 E.W.D.

Proceedings of the Madras Government
Under date the 11th November 1862.

Read the following Proceedings
of the Board of Revenue.

Submitting for information
report from the Collector of Coimbatore
on Public Works during the official year 1861-62, with the
Board's remarks thereon. (Here enter the 14th October 1862 at 6874)

Communicated to the Deputy
Chief Engineer Southern Circle.
It is observed that the
Budget of the current official
year contains the following pro-
visions for the irrigation works
referred to in Para 3 of the
Board's Pro.

Improvement of Arkinetta Channel - Rs 2620
Do of Phadapully Do " 1000
Revised estimates for these
works have been received, &
are now under the consideration
of Govt.

The Bd draw attention
to the necessity of prosecuting
the project for conveying water
across the Hill cutting
at Ootacamund, & the trace
from Goodaloor to Koddivakkam.

Done at Changanassery
20 Oct 1862 - 231.

210/98 January 1863 - 160/8
1862/63 - 1862/63 - 1862/63
1862/63 - 1862/63 - 1862/63
1862/63 - 1862/63 - 1862/63

1862. Department.
No. 2165

PROCEEDINGS OF THE BOARD OF REVENUE.

Dated 11th October 1862.
Despatched 20
Received 27
2.2.63

No. 6874.

Submitting for information report from the
Collector of Coimbatore on Public Works du-
ring the official year 1861-62, with the Board's
remarks thereon.

Exd. J. Wright.

To Hon orable T. Pycroft, Chief Secretary to Government.
,, Colonel W. I. Birdwood, R. E., Chief Engineer, P. W. D.,
with a list referred to in paragraph 5.
Copy to P. Grant, Esq., Collector of Coimbatore.

Secretary.

(A true Copy and Extract.)

a work which was proposed and sanctioned several years ago, but still remains incomplete. From the remarks in the District Engineer's Progress Report, the Board learn that the cause of the sus-
pension of the work is the incompleteness of the design and the insufficiency of the estimate; but
it is of importance to complete the work early, as the proprietors have frequently complained of the
injury to their properties by the water having been cut off. Under the head of new Buildings,
almost the whole of the expenditure was on the jail for European prisoners at Ootacamund, which
has now been completed. 307 Rupees were laid out on additions, &c. to the District Munsiff's Court
* Revenue Proceedings 18th September 1862, No. 2,027. at Bhowany; but Government have since
authorized* the transfer of the Court to the
Travellers' Bungalow at Perindoray.
4. The outlay on Irrigation, Communication, and Building Repairs, although large, calls for
no remark; the work having chiefly consisted in the usual clearing out of channels, &c. for the
maintenance of the revenue, the appropriation of the usual maintenance allowances on roads, and
minor repairs to buildings.
5. A copy of the Statement referred to in paragraph 20, viz., Mr. Thomas' disposal of the
annual allowance of 1,500 Rupees for the repair and formation of bridle and cross paths on the
Neilgherries, will be forwarded for the information of the Chief Engineer.

if necessary
twice

T.B.

With regard to the former note
the Govt. Order that in No.
of 7 Oct 52, No 2398, they
permitted Col. Auchtertony
to proceed to the Combalore
(District for the purpose of
preparing the necessary Re.

A sum of Rs 5000 was granted
for completing the trace
from Gerdaloor to Veddiamattam
in No. of 30 Sept 51, No 1804;

but on a reconsideration of
those orders the Govt. were of
opinion that the grant should
be appropriated to the
improvements of the road
between the foot of the Paroor

No 20 Nov 57, No 2179

ghat & Bannabai - On the recommendation of the Board however
by Mr. Engineer S. Perce
is requested to ^{approve} ~~report~~ the
recommendation of the Board
for the completion of the
Trace referred to above, which
by the diversion of funds,
has been under suspension
up to the present

the Government request
that the Deputy Chief
Engineer Southern Circle
will authorize the District
Engineer to ~~pro~~ complete
the Trace referred to
above, from the general
funds at his disposal,
which will be sup-
-plemented hereafter,

W
JP
13 copies

The Dy. Chrg. S. C. Supd. 12th 5
H. of Revenue with 2 Encls.
Acct General

Wich. 1862. Detm
No. 1. Gou. St. H. v. 11

8502706

No. of the Address

2/11/1884

From Alexander Boring to D. C. Boring.
Nov^r 1/62 Co. H 5785 in. 100.

Records Proceeding
on the report of the Committee
of Co-ordinators on the Public
Works during the official
year 1861-62 with order
thereon.

№ 201. 202.

30 October 1911