

Diary of the Superintending Engineer 8 Division for the month of July

1863.

Date.	Where present.	How employed	What works inspected.	Under charge of what Officer.	Remarks.
1 st	Madura.	Took charge of 200 th stores			
2 nd	"	Organizing my office and making arrangements for execution of work according to...	The road in & near Madura & water project & school house.	Mr. Hanington succeeded by Capt. Payne.	Works are progressing very slowly and unsatisfactorily. numbers of people employed being very small owing to the rates allowed by the estimate. time & money lost in frequent and close superintendence required for inferior workpeople.
21 st	Tirumangalam	Road to Palamathi	—	Capt. Payne	In very good order
22 nd	Kalagoody.	"	"	"	4 miles heavily damaged. never seen before. by completion. the small balance of the estimate required to finish this work has been unfortunately not allowed in the budget.
23 rd	Vithupathy	—	—	home.	
24 th	Vatchakarapathy	—	—	home.	
25 th & 26 th	Satur.	"	Bridge		This work is dragging on with little hope of early completion. no workpeople no bricks & mortar & lime wood utterly insufficient. while the avenue trees for miles are so close & so much overhang the road as to render it almost impassable & keep the sun off it. The centre of the road being alone passable the cart have worn it into a hollow.
27 th	Coilpatty	"	—	✓	
28 th	Ettyapuram	Cotton road.	Cotton road.		Road in fair order. but arrangements for maintenance bad. ordered coolies on each mile at higher rate to save the road from destruction, as the subsoil is very bad & neglect is very dangerous.
29 th	Epattur and an	—	—		
30 th	Periannatham	—	—		
31 st	Tuticorin.	—	—		
			Palanickottai	1863.	

Sept. Engr. 8th 1863.

