

(1) Number of pages

6

(2) Date of repair

6-8-42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.

1413

Press
Mis.

Dated

3-6-1843.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
3rd June 1863.*

No. 71.

Read the following:—

No. 591.
List of Bills received from the District Engineer of Coimbatore submitted for the sanction of Government which exceed their Estimates by more than 5 per cent.

Audit No.	Date of Bill	Description of work.	Amount of Estimate.	Amount of Bill.	Excess.	Percentage.	The year to which the expenditure appertains	Date when received.	Remarks.
27	1861. Aug. 31st	Altering and repairing the Godown for Female Civil Debtors in the Jail at Coimbatore.	rs. 450	rs. A. P. 640 9 2	rs. A. P. 190 9 2	42½	1860-61.	1st, on the 21st August 1862. 2nd, on the 4th May 1863.	The excess expenditure over the estimated cost of this work appears to have been incurred on account of an increased quantity of materials, &c., appropriated as shown in the accompanying Comparative Statement. The District Engineer is unable to furnish any more detailed explanation.
458	1863. Jan. 30th	Repairing portion of Road from Metoopalliem to Caroor via Avanasny.	1,250	1,562 1 4	312 1 4	25	1862-63.	30th April 1863.	The cause of excess over the estimated cost is explained in Lieutenant Trail's letter dated 30th January 1863, No. 238, herewith submitted, to the heavy rains in September and October which seriously damaged the roads.
		Total ...	1,700	2,202 10 6	502 10 6	67½			

(Signed) C. V. WILKIESON, Captain, R. E.,
Controller and Auditor of P. W. Accounts.

Mount Road,
20th May 1863.

*Proceedings of the Madras Government, Public Works Department,
3rd June 1863.*

No. 72. ORDER THEREON, 3rd June 1863, No. 1,413.

The Government must decline to sanction the Bill submitted with this List without full explanation regarding the excess on the first item.

(Signed) W. I. BIRDWOOD, Colonel, R. E.,
Secretary to Government.

201
C. 1413-

The Government must decline to sanc-
tion the Bill submitted with this List without full
explanation regarding the excess on the first item.

W.B.

Chepauca }
3rd June 1860 }

To the Controller & Auditor of P.W. accounts With 4 Enclos.
" Superintending Eng^r & Division. Recd. 14th June

X^o 82

Pro. 29 January 1863 at 31.33

of W. 1863 Department
Pm. of Gov. for Cane

From

N^o 1502

The Controller and Auditor of
Public Works Accounts

To

The Secretary to Government
1863

Dated 20th

Rec^d 21st

May 1863

N^o 591. Encl^y

List of Bills received from
the District Engineer, Coimbatore
submitted for the sanction of
Government which exceed their
Estimates by more than 5 per cent

N^o 1413 - 3rd June

With an order.

L

7.41.72