

(1) Number of pages 4(2) Date of repair 3-10-1942

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.G.O. No. 2127Press
Mis.Dated 9-5-42

18

Not to be folded or roughly handled

18

*Proceedings of the Madras Government, Public Works Department,
25th July 1864.*

No. 437. Read the following letter from Colonel A. J. M. BOILEAU, R. E., Superintending Engineer, 4th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Madras, 16th July 1864, No. 1,667 :—

SIR,

1. With reference to the Proceedings of Government No. 1,400, dated 13th May 1864, allotting funds for the proposed work connected with the water supply at Guindy Park, I have the honor to report that from information furnished by the Range Officer, I have reason to believe that instead of Rupees 13,981, as sanctioned in G. O. No. 3,576 of the 4th December 1863, the works will cost Rupees 20,000 or about 69 per cent. above that sum.

2. I have called for a full report of the cause of excess together with Revised Estimates, which will be sent on to you for the information of Government as soon as possible after their receipt in this Office.

No. 438.

ORDER THEREON, 25th July 1864, No. 2,127.

Ordered to be recorded.

(True Extract)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Public Department.

.. Superintending Engineer, 4th Division.

Exd. S, T. Augustia.

A. Boileau, Colonel R.E.
Sub. to Govt. 16th July

From,

Colonel A. J. M. Boileau R.E.

Superintending Engineer & ^{1st} ^{2nd} ^{3rd} ^{4th} ^{5th} ^{6th} ^{7th} ^{8th} ^{9th} ^{10th} ^{11th} ^{12th} ^{13th} ^{14th} ^{15th} ^{16th} ^{17th} ^{18th} ^{19th} ^{20th} ^{21st} ^{22nd} ^{23rd} ^{24th} ^{25th} ^{26th} ^{27th} ^{28th} ^{29th} ^{30th} ^{31st}

To,

Colonel C. A. Orr R.E.

Secretary to Government P.W.D.

Public

Sir,

With reference to the Proceedings of Government No. 1400 dated 13th May 1864, allotting funds for the proposed work connected with the water supply at Guindy Park, I have the honor to report that from information furnished by the Range Officer I have reason to believe that instead of Rupees 13,984, as sanctioned in G.O. No. 3576 of the 4th December 1863, the works will cost Rupees 20,000 or about 69 per cent above that sum.

I have called for a full report of the cause of excess together with Revised Estimates, which will be sent on to you for the information of Government as soon as possible after their receipt in this Office.

I have the honor to be

Sir
Yours Most Obedt Servt

Superintg. Engr. Office & ^{1st} ^{2nd} ^{3rd} ^{4th} ^{5th} ^{6th} ^{7th} ^{8th} ^{9th} ^{10th} ^{11th} ^{12th} ^{13th} ^{14th} ^{15th} ^{16th} ^{17th} ^{18th} ^{19th} ^{20th} ^{21st} ^{22nd} ^{23rd} ^{24th} ^{25th} ^{26th} ^{27th} ^{28th} ^{29th} ^{30th} ^{31st}
Madras 16th July 1864

A. Boileau Colonel R.E.

Supg. Engr. & ^{1st} ^{2nd} ^{3rd} ^{4th} ^{5th} ^{6th} ^{7th} ^{8th} ^{9th} ^{10th} ^{11th} ^{12th} ^{13th} ^{14th} ^{15th} ^{16th} ^{17th} ^{18th} ^{19th} ^{20th} ^{21st} ^{22nd} ^{23rd} ^{24th} ^{25th} ^{26th} ^{27th} ^{28th} ^{29th} ^{30th} ^{31st}

1864
23rd July 1864
From Mr. 2175

The Superintendent Engineer

To Mr. 4 D. 92

Secretary to Government

Public Works Department

Date 18th July 1864.
Recd 18th July 1864.

Ref 1663
25th July 1864.
States that the work

connected with water supply
at Quindry will cost Rs 1000
more instead of Rs 1300
as originally sanctioned
and that revised estimate
has been with explanation
of excess which will be sent
to Government for action and
received - discrepancy

Enclosure

25th July 1864

Order to Accounts

M.

Chapman
25th July 1864

To the Public Department
in copy signed 4th July 1864
26

25th July 1864

C. M. 4993

1864. 438

C. 20 July 1864 - 02.2125