

(1) Number of pages 6(2) Date of repair 7-10-62

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. <u>2318</u>	Press Mis.
<u>277-278</u>	
Dated <u>12-8-</u>	<u>18</u> <u>66</u>

Not to be folded or roughly handled

11.

*Proceedings of the Madras Government, Public Works Department,
12th August 1864.*

No. 277. Read the following letter from Captain J. BEAN, R. E., Officiating Superintending Engineer, 6th Division, to Major J. H. M. SHAW STEWART, R. E., Deputy Secretary to Government, Public Works Department, dated Tanjore, 5th August 1864, No. 992 :—

SIR,

1. In reply to Government Order No. 3,711, dated 16th December 1863, directing that the Court's decision in the case of a suit brought by certain Contractors for planting Nanal in the river Coleroon against the Combaconum Range Officer should be reported, I beg to state that, as surmised by me in the remark column of the List of Unanswered References, dated 26th July 1864, opposite this order, the Plaintiffs withdrew the suit on the understanding that the work was to be done over again.

2. After considerable delay on the Contractors, part, the Estimates of Rupees 743 and Rupees 610 were carried out in 1863-64 and 1864-65, to the extent of Rupees 997-12-9, and the balances of the Estimates were cancelled owing to the lateness of the season.

No 278. ORDER THEREON, 12th August 1864, No. 2,318.

Ordered to be recorded.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government,

Exd S. T. Augustin.

N^o 992.

Sup^r Engr's Office to D^r
Tanjore 5th August 1864

From,

Captain J. Bean R.E.
Off^r Sup^r Engineer to D^r

To,

Major J. H. M. Shaw Stewart R.E.
Deputy Secretary to Government
P. W. D.

Sir,

In reply to Government
Order N^o 3711 dated 16th December 1863,
directing that the Court's decision in
the case of a suit brought by certain
Contractors for planting Namal in
the River Coleroon against the
Combaconum Range Officer should
be reported, I beg to state that,
as surmised by me in the remark
column of the List of Unanswered
References dated 26th July 1864,
opposite this order, the Plaintiffs
withdrew the suit on the understanding
that the work was to be done over
again.

2

After considerable delay
on

on the Contractors part, the Estimates
of Rs 743 and Rs 610 were carried
out in 1863/64, and 1864/65, to the extent
of Rs 997 - 12 - 9, and the balances
of the Estimates were cancelled
owing to the lateness of the Season.

I have the honor to be
Sir,

Your most obedient servant

J. H. C. Capt. R. C.

Offen Super Engineer to Govt.

Chelapattu
12th Aug 1865

Received

2102318.

9th 1864 Deft
from No. 3479
The Paper Engineer
in Dn.

To
The Dy. Secretary to Govt.

Dated 5th August 1864
Recd 8th August 1864

No. 992
No. 2318-12th August/64

Recorded. Wm

10th Standing that the suit
brought by certain contractors
for planting a canal
in the River Coleroon against
the Combaconum Range Officer
was withdrawn by the Plaintiff
on the understanding that
the work was to be done over
again.

No. 277. 278

10th August 1864 Or. 115