

(1) Number of pages 6(2) Date of repair 8-10-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>2456</u>	Press <u>Mis.</u>
<u>542-543</u>	
Dated <u>25</u> - <u>8</u> - <u>1864</u>	

Not to be folded or roughly handled

*Report of progress of the Junction Canal between Negapatam and Tripundry for July 1864, called for in Government Order No. 1,750 of the 20th June 1864,
Public Works Department.*

Description of Works.	Amount of Estimate.	By whom sanctioned, No. and date of sanction.	Date of commencement of works.	Net expenditure up to the end of previous years.	Recoveries in this year of expenditure appertaining to previous years.	Number of items in the Budget of the Current year and the amount authorized in it.	Expenditure in this year.		Recoveries of expenditure in this year.		Net expenditure in this year.	Bill submitted up to this month.		Balance of expenditure in this year remaining unaccounted for.
							In this month.	Up to this month.	In this month.	Up to this month.		13	14	
1	Rs.	3	4	5	6	7	8	9	10	11	12	13	14	15
Junction Canal.							Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.
From Negapatam to Tripundry.	22,565	Government, 30th Jan. 1864.		5,562 8 10		150 9,565	1,111 4 6	3,073 3 3			3,073 3 3			3,073 3 3
Add expenditure incurred in the 1st Range on account of cut stones.				631 4 5			24 8 1	198 4 10			198 4 10			198 4 10
	...			6,193 13 3		...	1,135 12 1	3,271 8 1			3,271 8 1			3,271 8 1

REMARKS.—Of 65,153 cubic yards of earth work, and 70,130½ of cubic feet of masonry work, in all provided in the Estimate, 57,534 ½ cubic yards of the former and 9,300 cubic feet of the latter executed up to end of June; and 870 cubic yards of earth work and 4,987 cubic feet of masonry work executed during July. Foundation of the bridge is completed, and Chundranuddy under tunnel is all but finished. The progress during the month was not so satisfactory as it would be, were it not for the frequent falls of heavy rain, in consequence of which the crown of the Chundranuddy under tunnel is two feet under water, which is being bailed out.

NEGAPATAM, 6th August 1864.

CAMP CALENJAIRY, 15th August 1864.

(Signed) W. ROBERTS,
Assistant Engineer, D. P. W.

(Signed) J. BEAN, Captain, R. E.,
Offg. Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
25th August 1861.*

No. 543.

ORDER THEREON, 25th August 1861, No. 2,456.

Communicated to the Revenue Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Revenue Department.

Report of progress of the Junction Canal between Sagapalan and Lippom for July/Aug. Called for in last order No 1780 of the 20th June/84 Public Works Department.

Descrip- tion of Works.	Amount of Estimate.	By whom done Name of Contractor	Date of com- mencement of work.	Per-centage of the work done to date	Amount of the work done to date	Amount of the work done to date	Amount of the work done to date	Expenditure in the year.		Revenues Expd. in the year.		Total Expd. in the year.	Total Revenue in the year.	Balance in hand	Remarks.
								For the year	For the year	For the year	For the year				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Junction Canal Sagapalan to Lippom	22565	3571 3571 163	30th 16th	55	28	10	150	4565	1111	4	3072	2	2	3072	Of 65153 Exp of earth work, and 70134 of Exp of masonry work, in all provided in the estimate, 57534 of Exp of the join- ing and 3301 of the latter executed up to end of June. And 845 Exp of earth work and 4387 of Exp of masonry work executed during July. Foundation of the bridge is completed, and Chandra- mudry masonry tunnel is all but finished. The progress during the month was not satisfactory as it would be, were it not for the frequent falls of rain. In consequence of which the crown of the Chandramudry masonry tunnel is now full of water which is being raised.

4th Range Office.

Sagapalan

6th August/84.

Sup. Engr's Office for the
Canal Commission
15th August 1864 3

Hean

H. W. B. -
Capt. B. B. B.

Captain B. B.

15th Aug. Engr's Office

Theodore Tilton

6th Division

Date Dec 2 1917 }
 Dec 2 1917 } August 1917

Elephant
25th August/64

Communicated to the
Revenue Department.

2456

200,2456-255 adust/lt.

To the President of the

Ms. A. 9. 2. 4. 5. 6. 3

Report of Jurgens, N. S.
made on the

from this cause
between the relations
of church and state in
England & America (1870)

Oct 26th August.