

(1) Number of pages 4(2) Date of repair 14-10-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**G.O. No. 2564Press
Mis.79-80Dated 3-9-1864**Not to be folded or roughly handled**

11

*Proceedings of the Madras Government, Public Works Department,
3rd September 1864.*

No. 79.

Read the following:—

GODAVERY DISTRICT.

*Monthly Report on the progress made in constructing the Central Jail at Rajahmundry
in the month of July 1864.*

	RS.	A.	P.
Expenditure in this month...	5,408	4	1
Do. up to this month ...	12,574	11	5
Expenditure in last year 1863-64 ...	57,002	14	9
Deduct Recoveries ...	1,251	15	0
Total ...	68,325	11	2

WORK PERFORMED.

For No. 5 Radial Block.—Foundations dug, in which one row of rough stone laid; water thrown and well rammed. Foundations and basement being raised. 350 cubic yards of masonry work performed for building the foundations of the Radial Block No. VII. The wall round the well built 6 feet high. 7,800 cubic yards of rough stone, 125 garces of chunam, and 400 garces of sand being collected at work.

Wood and iron work for 100 doors finished and 20 in progress.

(Signed) O. W. S. CHAMBERS, Lieut.-Colonel, R. E.,
Superintending Engineer, 1st Division

WALTAIR,
22nd August 1864.

No. 80.

ORDER THEREON, 3rd September 1864, No. 2,564.

Communicated to the Judicial Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin!

67.

H. S. Narayana

*Secretary to Government P.W.D.
Madras.*

Godavery District

Monthly Report on the progress made in construct-
ing the Central Jail at Rajahmundry in the
month of July 1864—

Rs—As—P

Expenditure in this month— 5408—4—1

— Do — up to this month— 12574—11—5

Expenditure in last year 1863-64— 57002—14—9

— Deduct Recoveries— 1251—15—0 55751—15—9

Total Rs— 68325—11—2

Work performed—

For No 5 Radial block. Foundations dug, in which
one row of rough stone laid, water thrown
and well rammed. Foundations and base ment
being raised. 350 cubic yards of masonry work
performed for building the foundations of the
Radial block No VII. The wall round the
well built 6 feet high. 9800 cubic yards of
rough stone, 125 fances of chunam, & 400 fances
of sand. being collected at work.
Wood and Iron work for 100 doors finished
and 20 in progress.

Superintending Engineer's
Office 1 Division
Walair 22nd August 1864

Obd Chamberlain
Superintending Engineer

To
The Secretary to Government P.W.D.
Madras.

67
H. S. Narayana

17 1864 Sept

Off. of Gen. J. R. R. R.

Thom.

The Superintendent of Engineers,

of the 1st Division

The Secretary to the

War

Patent Office

Dept. of War

Sept 31

Monthly Report on the progress made in constructing the Great Jail at Washington in the month of Aug. 1864

210,2564-210, Sept 15/64

William

1879-80

1st

210,2564-

Communicated to the Special Department

Sept 12/64

Special Department

Sept 15/64