

(1) Number of pages 6(2) Date of repair 12.10.1962

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	2649	Press
		~~Mis.~~
	245-246.	
Dated	13-9-	1864.

Not to be folded or roughly handled

1E

*Proceedings of the Madras Government, Public Works Department,
13th September 1864.*

No. 245.

Read the following :—

FORM No. 1.

Progress Report of Lieutenant H. C. SMITH, R. E., for the Central Jail at Coimbatore, for the month of August 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Net expenditure up to the previous year.	EXPENDITURE.			
				In this month.		Up to this month.	
	RS.		RS. A. P.	RS. A. P.		RS. A. P.	
J. JUDICIAL. Building Central Jail at Coimbatore.	1,80,800	Government.	30,660 1 2	4,471 9 8		12,275 12 1	

REMARKS.

164½ Cubic yards of walls and pillars built to Work-shop No. 2 with brick in chunam.
 49 Cubic yards of radial walls built with brick in chunam.
 153½ Cubic yards of outer walls built with rough stone in chunam.
 131 Cubic yards of walls built ; Radial Cell No. 1 with brick in chunam, fixing 32 door frames.
 16½ Cubic yards of basement built to Work-shop No. 3, with rough stone in chunam.
 76 Do. do. built to do. with rough stone in chunam by Sappers.
 125 Cubic yards of foundation built to do. with rough stone in chunam by Sappers.
 88,508 Wall bricks moulded.
 28,908 Terrace bricks do.
 2,100 Flat tiles do.
 900 Roof tiles do.
 100,000 of wall and terrace bricks burnt.
 150½ Cubic yards of limestone quarried.
 1,812 Paras of chunam burnt and drawn.
 3,782 Paras of sand carted from Noyel river to Jail site by hired carts.
 283 Paras of do. do. from do. by Jail carts.
 2,719½ Cubic yards of rough stone quarried.
 178½ Cubic yards of rough stone carted from quarry to Jail site by Jail carts.
 258 Cubic yards of do. do. carted by hired carts.
 36,750 Bricks carted from brick field to Jail site by Jail carts.
 1 Stack of straw 23' x 10' x 7' purchased.

COIMBATORE,
1st September 1864.

(Signed) H. C. SMITH, Lieutenant, R. E.,
Acting Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 246.

ORDER THEREON, 13th September 1864, No. 2,640.

Communicated to the Judicial Department.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin

Paul

3 E

cro 2649

*Commenced to
the Judicial Department*

*Chapman
13th Sept/64*

*To The Judicial Department
X^o 87*

Sept 14th left

1864 Sept
Pro. of Gov. for Sept.
No 3902

from
The Sup. Eng. & M.
5th

to
The Secy. to Gov.
D. P. W.

Of 1 Sept 1864
Recd. 5 " 1864

no 2649 - 13th Sept 1864

Progr. report of
the Central Fair at
Cincinnati for the
month of August 1864

No 245. 246

W. H. C. W.
With an order.