

(1) Number of pages 6

(2) Date of repair 10-20-72

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	2682	Press <u>Mis.</u>
Dated	15-9	1864.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
15th September 1864.*

No. 3 19.

Read the following:—

No. 1,004.
*List of Bills received from the Superintending Engineer, 4th Division, submitted for the sanction of Government, which exceed their Estimate
by more than 5 per cent.*

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Per centage of excess.	To what year the expenditure appertaining.	Date when received.	Remarks.
563	1863. Jan. 26th	Improving a portion of 2nd class Road No. 13, and maintaining the same from Mammundoor to Balapully, North Arcot.	Rs. 5,400	Rs. A. P. 2,409 4 8 1,189 9 6	Rs. A. P. 2,258 7 6	51	1863-63	Received 6th June 1864, returned 23rd July 1864, received back 19th August 1864.	No regular estimate appears to have been sanctioned by Government for this work. Captain Prendergast when District Engineer estimated Rupees 5,400 for its improvement, but the then Chief Engineer, Colonel Horsely, recommended only Rupees 2,400 to be laid out in 1863-63 from the Imperial Funds, and which Government in their Proceedings No. 66, dated 28th January 1862, approved, and a sum of Rupees 3,004 was provided for the same in the Income Tax Budget of that year to make up the total of Rupees 5,400.
564 565	April 29th May 20th	Do. do. Metalling and repaving 2nd class Road No. 13, from Naggery to Balapully, North Arcot District.		910 5 1 752 3 8					The total amount of Bills now submitted amounts to Rupees 5,262-0-11 besides the Rupees 2,396-6-8 already accounted for from the Imperial grant, thereby showing an excess expenditure of Rupees 2,258-7-6, being more than 50 per cent. over the authorized allotments. Under these circumstances the enclosed Bills are submitted for the sanction of Government.
566	June 20th	Do. do.	5,262 0 11	2,396 6 8					
		Amount of bill already passed...		7,658 7 6					
		Total							

Proceedings of the Madras Government, Public Works Department,
15th September 1864.

Audit No.	Date of Bill.	Description of work.	Amount of Estimate.	Amount of Bill.	Excess.	Per centage of excess.	To what year the expenditure appertaining.	Date when received.	Remarks.
567	1863. June 20th	Metalling the road from Tripatty to the Tripatty Station and from thence to Kalas-try, North Arcot.	5,000	2,355 0 9	RS. A. P. 427 4 3	Nearly 8.	1862-63.	Received 6th June 1864, returned 23rd July 1864, received back 19th August 1864.	No fresh estimate appears to have been sanctioned for this work save the one authorized for Rupees 15,660 on the 6th May 1861 for which Bills to the extent of Rupees 15,659-9-8 have already been accounted for. As however the sum of Rupees 5,000 granted from the Income Tax Fund of 1860-61, for expenditure in 1862-63, appears to have been assumed as extra to the Estimate, vide paragraph 4 of Colonel Boileau's report No. 4,673, dated 23rd January 1864, embodied in G. O. No. 1,206, dated 27th April 1864, the Bills now received amount together to Rupees 5,427, being Rupees 427 or nearly 8 per cent. over the authorized allotment are therefore submitted for the sanction of Government.
568	Do.	Do. do.		3,072 3 6					
		Total ...		5,427 4 3					

CHEPAUK,

31st August 1864.

(Signed) C. V. WILKIESON, Lieut.-Colonel, R. E.,
Controller of Public Works Accounts.

Proceedings of the Madras Government, Public Works Department,
15th September 1864.

No. 320.

ORDER THEREON, 15th September 1864, No. 2,682.

The Government has no alternative but to sanction these Bills, the works appearing to have been carried under the supervision of Sub-Engineer Chedambaram Moodelly, who is now ad.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government.

the Superintending Engineer, 4th Division.

Controller of Public Works Accounts, with seven Enclosures.
Accountant General.

S. T. Augustin.

30 28 - 1 m... 120 120
27 April 1861

1861 1861
1861 1861

to the Secretary of the Government

Dated 31st 1861
No. 1004

which exceed the rate
5 per cent.

1861 1861

2682
2682

The Government has no

alternatives but to sanction these
bills, the works appearing to have
been carried under the supervision of
the Engineer Superintendent, Mr.
who is now dead.

Elephant
15th 1861

M

22

Chief Engineer & Co.
Contractor of the works
Superintendent General

1861 1861