

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works **DEPARTMENT.**

G.O. No. 2930

Press
~~Mis~~

188-189

Dated 12-6-1864.

Not to be folded or roughly handled

1 ✓

*Proceedings of the Madras Government, Public Works Department,
12th October 1864.*

No. 188.

Read the following :—

FORM No. 1.

Progress Report of Lieutenant H. C. SMITH, R. E., Acting Assistant Engineer for the Central Jail at Coimbatore, for the month of September 1864.

Description of work.	Amount of estimate.	By whom sanctioned.	Net expenditure up to the previous year.	EXPENDITURE.	
				In this month.	Up to this month.
	RS.		RS. A. P.	RS. A. P.	RS. A. P.
J. JUDICIAL. Building Central Jail at Coimbatore. Sanction of 1864-65 Rupees 60,000.	1,80,800	Government.	30,660 1 2	3,495 0 6	15,772 9 7

REMARKS.

78½ Cubic yards of foundation built to outer-wall with rough stone in chunam.
 265½ Cubic yards of walls built to outer-wall with rough stone in chunam.
 43 Cubic yards of basement and walls built to Workshop No. 3, with rough stone in chunam.
 125,085 Wall bricks moulded.
 48,000 Terrace bricks do.
 2,220 Tiles do.
 3,440 Flat tiles do.
 100,000 Of wall bricks and 30,000 terrace bricks burnt.
 240½ Cubic yards of limestone quarried.
 67½ Do. do. broken.
 1,280 Paras of chunam burnt and drawn.
 1,345 Cubic yards of rough stone quarried.
 838 Cubic yards of do. do. carted from quarry to Jail site by Jail carts.
 391½ Cubic yards of do. do. carted by hired carts.
 19,250 Bricks carted from brick-field to Jail site by Jail carts.
 3,043 Paras of sand carted from Noyel river to Jail site by hired carts.
 479½ Cubic feet of Vengay timber purchased.

COIMBATORE,
1st October 1864.

(Signed) H. C. SMITH, Lieutenant, R. E.,
Acting Assistant Engineer.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 189.

ORDER THEREON, 12th October 1864, No. 2,930.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Form No. 1.

Progress Report of Lieutenant A. C. Smith R. E. Acting Assistant Engineer for the Central Jail at Comhatore for the month of September 1864.

Description of work	Amount	Estimated	By whom	Amount actually charged up to the previous year	Expenditure		Remarks
					In this month	Up to this month	
I Initial - Building Central Jail at Comhatore - Sanction of 1864 - 65 <u>Rs 60,000.</u>							78 1/2 Cys of Foundation built to outer wall with Rough stone in Chumam - 260 1/2 Cys of walls built to inner wall with Rough stone in Chumam - 49 1/2 Cys of Basement and walls built to floor level with Rough stone in Chumam - 155 1/2 Wall Bricks moulded - 28,000 Terrace Bricks - Do - 28,000 Tiles - Do - 28,000 Flat Tiles - Do - 100,000 Wall Bricks, and 3,000 Terrace Bricks burnt - 240 1/2 Cys of Limestone Quarried - 67 1/2 Cys of Do - Do - broken - 1280 Paras of Chumam burnt and drawn - 1345 Cys of Rough stone Quarried - 838 Cys of Do - Do - Carted from Quarry to Jail site by Jail Carts - 391 1/2 Cys of Do - Do - Do - by hired Carts - 19250 Bricks Carted from Brick Field to Jail site by Jail Carts - 30430 Paras of Sand Carted from Noyel river to Jail site by hired Carts - 479 1/2 Cys of Kungay Timber purchased -

Comhatore - }
1st October 1864 }

Witnessed by A. Smith R. E.
Superintendent Engineer

1888-1889

MS. A. 9. 2. 20 - 123, Oct. 1864.

With an order

Eleventh St
12 Dec/64

To the President of the

68. X

NO 2930

Comme^{nted} to
the Judicial Department



Oct 18th 1880