

(1) Number of pages 2
(2) Date of repair 17-10-11
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>3426</u>	Press
<u>603-604</u>	Mis.
Dated <u>30-11-</u> 18 <u>64</u> .	

Not to be folded or roughly handled

AR

Read the following papers:—

No. 603. From Colonel A. J. M. BOILEAU, R. E., Superintending Engineer, 4th Division,
to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department,
dated Madras, 2nd November 1864, No. 3,337.

SIR,

1. In continuation of my letter, No 1,667, dated 16th July 1864, embodied in G. O. No. 2,127,
dated 25th idem, I have the honor to report

1 Comparative Statement.
6 Plans

progress as regards the works connected with
the Guindy Government House water-supply

project, and at the same time to forward a comparative Statement showing the variations from
the former estimate which it has been deemed advisable to make, entailing in some cases an
increase and in others a decrease, as compared with the original estimate.

2. One of the principal deviations is the omission of the dam which it was at first intended
to construct across the Adyar river, for I found the springs at certain points so strong (and
ascertained that they were so all the year round) that it occurred to me that by deepening out
the bed at one of these places and forming an open (and eventually a carefully revetted) reservoir
communicating as in the original scheme by a conduit with the filter and reservoir placed at a
convenient distance within the bank, the construction of the dam would not be necessary; and
this I should observe is a contingency which Mr. Fraser, Civil Engineer, himself seems to have
contemplated, but he thought that by the raising of the dam, and the water spread caused
thereby, a more picturesque appearance would be given to the river and to the adjoining scenery.
There are, however, I think two stronger reasons for its being left alone at least for the present;
the one is, that it has been more recently estimated at Rupees 4,300 in lieu of Rupees 2,115;
and the other is that if that most desirable project of linking the north and south canals together
be sanctioned, the dam to be erected in connection with that scheme may probably be made
available for both projects.

3. In Plan No. 4 the place marked A has been selected by me as a suitable one from which
to derive a direct supply of water to Guindy House, and the river bank just there presents an
excellent site for the Engine house, filter, &c.

4. At one time I thought of recommending a more radical change in the original plan in
proposing the construction of a water tower adjacent to the Engine, the water being pumped
directly up to its full height, and being allowed to reach its eventual destination by gravitation.
The Executive Engineer however estimated that such a tower, 100 feet high, would cost 10,000
Rupees; moreover on conversing with those who have had to deal with similar matters in England,
I ascertained that the system of water towers is not so much in vogue as it was, the more econo-
mical and equally simple mode of forcing the water up to any elevation direct through the pipes
being now generally followed.

5. In paragraph 7 of his report, Mr. Fraser observed that if the Adyar dam were built, the
causeway on the road from Saidapett to the Mount would have to be raised; this work was taken
in hand at once and has been completed, but the Assistant Engineer having represented that the
traffic over the causeway was very great, greater indeed than that over the Marmalong bridge,
and the other causeway put together, as all the carts from the Southern Trunk Road No. VIII
go by it, I considered that only 9 feet clear roadway as allowed by Mr Fraser was insufficient
and I ordered it to be made 18 feet. The non-construction of the Adyar dam does away also
with the necessity of raising, as was intended the causeway below the Marmalong bridge.

Proceedings of the Madras Government, Public Works Department,
30th November 1864.

6. The only alteration I would suggest is the enlargement of the capacity of the portion

Expected to arrive in October 1864.	Socket pipes, cast iron, 6 inches diameter running feet ..	150	} 20 or 30 feet of this to be in $\frac{1}{2}$ lengths. 30 or 40 do. do. The branch to be curved to about 135° All to be curved. Curve 100° " 135° " 160° " 90° " 160° " 90°
	Do do 5 do do do ...	4,100	
	*Do. dp. 2½ do do do. ...	2,000	
	Branches, cast iron 6 do. ...	No. 1	
	Do. do. 2½ do ..	6	
	Bends do. 6 do ..	1	
	Do do. 5 do. ...	2	
	Do do. 5 do ...	2	
	Do. do. 5 do ...	2	
	Do do 2½ do. ..	2	
Do do 2½ do. ...	5		
Welded wrought iron tubes, 1 inch diameter feet	1,600	About 20 feet of this should be in $\frac{1}{2}$ and $\frac{1}{4}$ lengths 15 Tees for the above. Elbows for do To be equal to a pressure of 20 feet	
Do. do 1 do do do. ..	15		
Do do 1 do do do. ...	12		
Sluice cocks or sliding valves under Haye's patent 5 inch diameter	No. 2		
Round full way bath cocks, 1 inch diameter ..	24		
Stand posts with draw off cocks and spout ...	5		
WARNER'S FOUNTAIN DESIGNS.			
Prince of Wales feather ..	No. 1		
Crown, large ..	1		
Convolver ..	1		
Barker's Mill with 4 strait arms and holes on the upper side	1		

Expected to arrive in September 1864	Socket pipes, cast iron, 6 inches diameter running feet ..	150	} 20 or 30 feet of this to be in $\frac{1}{2}$ lengths. 30 or 40 do. do. The branch to be curved to about 135° All to be curved. Curve 100° " 135° " 160° " 90° " 160° " 90°
	Do do 5 do do do ...	4,100	
	*Do. dp. 2½ do do do. ...	2,000	
	Branches, cast iron 6 do. ...	No. 1	
	Do. do. 2½ do ..	6	
	Bends do. 6 do ..	1	
	Do do. 5 do. ...	2	
	Do do. 5 do ...	2	
	Do. do. 5 do ...	2	
	Do do 2½ do. ..	2	
Do do 2½ do. ...	5		
Welded wrought iron tubes, 1 inch diameter feet	1,600	About 20 feet of this should be in $\frac{1}{2}$ and $\frac{1}{4}$ lengths 15 Tees for the above. Elbows for do To be equal to a pressure of 20 feet	
Do. do 1 do do do. ..	15		
Do do 1 do do do. ...	12		
Sluice cocks or sliding valves under Haye's patent 5 inch diameter	No. 2		
Round full way bath cocks, 1 inch diameter ..	24		
Stand posts with draw off cocks and spout ...	5		
WARNER'S FOUNTAIN DESIGNS.			
Prince of Wales feather ..	No. 1		
Crown, large ..	1		
Convolver ..	1		
Barker's Mill with 4 strait arms and holes on the upper side	1		

marked No. 4 which is in fact the pump well which I would make of the same area as the filter. The latter and the Engine house are just about to be commenced. The roof cisterns are ordered. The Garden basin is completed. Stores (as per margin), are now due from England.

7. An application for the following additional Stores will be embodied in the annual indent for 1865-66:—

Socket pipes, cast iron, 5 inch diameter	... 1,800 and 4 bends of 160°
Welded wrought iron tubes, 1 inch diameter feet.	200
Round full way bath cock, 1 inch do	7
Lead pipe, 1 inch diameter running feet	750

8. The following is an abstract of the comparative Statement showing the increase and decrease under each general head, showing a net expected increase of Rupees 4,005, but from the novelty of the kind of work, and the prices of articles to be obtained from England, actual charge for freight, &c., not being very well known, there may still be a considerable modification to be made in the estimates.

Proceedings of the Madras Government, Public Works Department,
30th November 1864.

Description of work.	Original estimate.			Work executed.	Work remaining to be executed.	Difference between original and revised estimate.		Remarks.
	No. and date of sanction.	By whom framed.	Amount.			Increase.	Decrease.	
				RS.	A.			
1. Proposed Dam ...			2,115 0 0	67 9 6			2,047 6 6	Work now proposed, not to be executed. Unnecessary, if dam is not built. Additional roadway given and two sluices built. Higher rates required. Do. do. Two small cisterns preferred to one large. Made larger than intended at first and turf brought long distance. Deeper cutting required consequent on alteration of line. Additional length required owing to alteration of site. Additional length to be laid, also proposed to be laid in lead Ornamental building nearly completed. Two cheap summer houses built.
2. Raising Causeway below Marmal long bridge.			289 0 0	50 6 0			238 10 0	
3. Do. do. on Saidapett road.			252 0 0	1,310 0 0		1,058 0 0		
4. Filter ...			501 0 0		640 0 0	139 0 0		
5. Engine house, &c. ...			1,465 0 0		1,600 0 0	135 0 0		
6. Roof Cisterns ...			700 0 0		1,220 0 0	520 0 0		
7. Earth Basin in Garden			1,196 0 0	1,700 0 0		504 0 0		
8. Open Channel ...			197 0 0		560 0 0	363 0 0		
9. Pipes, &c....			5,060 0 0		8,224 0 0	3,164 0 0		
10. Laying pipes...			506 0 0		1,114 0 0	608 0 0		
11. Fountain houses and Fountains.			1,700 0 0		1,700 0 0			
			13,981 0 0	3,127 15 6	14,858 0 0	6,491 0 0	2,486 0 6	

*Proceedings of the Madras Government, Public Works Department,
30th November 1864.*

9. I do not however at present apply for additional funds to be held at my disposal more particularly as under recent rules. Articles required through the Public Works Stores need not be paid for, and thus a considerable sum will be set free to pay for what would otherwise be excesses.

Referred to the Public Department, with reference to the Orders in that Department, No. 1,290, dated 24th November 1863.

CHEPAUK,
4th November 1864.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 603A. Memorandum from the Chief Secretary to Government, Public Department:—
(Here enter 17th November 1864, No. 582.)

No. 604. ORDER THEREON, 30th November 1864, No. 3,426.

1. In the foregoing letter the Superintending Engineer, 4th Division, reports on the works in progress in connection with the Guindy water supply project, and he submits a comparative Statement showing the variations from the original estimate which it has been deemed advisable to make,

2. The original estimate for the project amounted to Rupees 13,981 and the cost of work executed is Rupees 3,128. The work remaining to be done is estimated at Rupees 14,858 and the net excess as far as can be ascertained at present is Rupees 4,005. Colonel Boileau considers that owing to the novelty of the work and to other causes, a considerable modification in the estimate may still be necessary.

3. The Government authorize the execution of the work as now proposed; but they observe that no provision has been made for a Pumping Engine.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
" Controller of Public Works Accounts.

" *Accountant Genl.*
" *Public Department.*

Public Department

No. 1489

*From the Superintending Engineer's Division
2nd November 1864*

For Orders

*As so much has been done the remainder
may as well be put in hand - but no
provision is made for the Pumping Engine*

*Wd
E. W.
J. P.*

Public Works Department

No 3887.

Superint'g. Engrs. Office 4th Div.

7.
8582. Public Department.

Memorandum

From Sup'g Engr 4th Div.
dated 2nd November 1882.
No 3887.

The Chief Secretary has the honor
to return the letter noted in the margin, together with the
Plans and Comparative Statement which accompanied it,
showing the variations from the original Estimate for the
water supply at Quindry which it has been considered
advisable to make, and to inform Colonel Orr that
~~there is~~ no objection to the ^{execution of the} work as now proposed. It is
observed, however, that no provision is made for the Pump-
ing Engine

For T. Smith Esq
17th Nov. 1882.

G. J. Crumpton
Chief Secretary

The Secretary to Government
Public Works Department

ent.

Pro-44 Dec/63 N^o 112-113
28th July/64 N^o 497-498

9th Nov 1864 Dated
Pro: of Govt for November
N^o 4992
From the Chief Secy
to Govt Public Dept
D^y 17th Nov/64
Rec^d 18th Nov/64
C. G. N^o 582

Approving of the
variations proposed, from the
original estimate for the
water supply at Guindy, Madras
D^y; and observing that no
provision is made for the
Pumping Engine -

2426-30th Nov 1864

N^o 608 A

N^o 3887

Superint^g Engrs Office 4th D^y
Madras 2nd November 1864

From,

Colonel A. J. M. Boileau R. E.
Superintending Engineer Srd D^y

To,

Colonel C. A. Orr R. E.
Secretary to Government P. W. D.

Sir,

In continuation of my letter N^o 1667
dated 16th July 1864 embodied in G. O. N^o 2127
dated 25th Idem, I have the honor to report
progress as regards the works connected with the
Gundee Government House Water-supply project,
and at the same time to forward a Comparative
Statement showing the variations from the former
estimate which it has been deemed advisable to make,
entailing in some cases an increase and in others a
decrease, as compared with the original Estimate.
2nd One of the principal deviations is the
omission of the dam which it was at first intended
to construct across the Adyar River, for I
found the springs at certain points so strong
(and ascertained that they were so all the year
round) that it occurred to me that by deepening
ent.

cut the Bed at one of these places and forming an open (and eventually a carefully revetted) reservoir communicating as in the original scheme by a conduit with the Filter and Reservoir placed at a convenient distance within the bank, the construction of the Dam would not be necessary; and this I should observe is a contingency which Mr. Fraser, Civil Engineer, himself, seems to have contemplated; but he thought that by the raising of the Dam, and the water spread caused thereby, a more picturesque appearance would be given to the River and to the adjoining scenery. There are, however, I think two stronger reasons for its being left alone at least for the present; the one is, that it has been more recently estimated at Rupees 4,300 in lieu of Rupees 2,115; and the other is that if that most desirable project of linking the North and South Canals together be sanctioned, the Dam to be erected

erected in connection with that scheme ¹³⁴ may probably be made available for both projects.

3 In Plan No. 4 the place marked A has been selected by me as a suitable one from which to derive a direct supply of water to Gindi House, and the River Bank just there presents an excellent site for the Engine House Filter.

4 At one time I thought of recommending a more radical change in the original plan in proposing the construction of a water tower adjacent to the Engine, the water being pumped directly up to its full height, and being allowed to reach its eventual destination by gravitation. The Executive Engineer however estimated that such a tower 100 feet high would cost 10,000 Rupees; moreover in conversing with those who have had to deal with similar matters in England, I ascertained that the system

system of water towers is not so much in vogue as it was; the more economical and equally simple mode of forcing the water up to any elevation direct through the pipes being now generally followed.

5 In para 7 of his Report Mr. Fraser observed that if the Adyar Dam were built, the Causeway on the Road from Saidapet to the Mount would have to be raised; this work was taken in hand at once and has been completed, but the Assistant Engineer having represented that the traffic over the Causeway was very great, greater indeed than that over the Marmalong Bridge, and the other causeway put together, as all the Carts from the Southern Trunk Road No. VIII go by it, I considered that only 9 feet clear Roadway as allowed by Mr. Fraser was insufficient and ordered it to be made 10 feet. The non-construction of the Adyar dam does away also with the necessity of raising, as was intended, the Causeway below the Marmalong Bridge.

The

6 The only alteration I would suggest is the enlargement of the capacity of the portion marked N^o. 1 which is in fact the Pump wells which I would make of the same area as the Filter. The latter and the Engine House are just

Expected to arrive in October 1864.	Socket pipes, Cast Iron 6" Diam ^r . R ^u feet	150	20 or 30 feet of this to be in 1/2 lengths.	about to be commenced.	
	do do 5" " "	400			
	do do 2 1/2" " "	2000			
	Branches Cast Iron 6" " "	1	The branch to be curved to about 135° & all to be curved.	The roof cisterns are ordered.	
	do do 2 1/2" " "	6			
	Bends do 6" " "	1			
	do do 5" " "	2	Curve 100°	The garden Basin is completed.	
	do do 5" " "	2	" 135°		
	do do 5" " "	2	" 160°		
	do do 2 1/2" " "	2	" 90°		
	do do 2 1/2" " "	5	" 160°		
Expected to arrive in September 1864.	Welded wrought Iron tubes 1" Diam ^r . feet	1600	About 20 feet of this should be in 1/2 and 1/4 lengths. 15 feet for the above Elbows for do	Stones (as per margin)	
	do do 1" " "	15			
	do do 1" " "	12			
	Sluice Cocks or sliding Valves under Hayes patent 5" diam ^r . 3 1/2	2	To be equal to a pressure of 120 feet.		
	Round full way bath Cocks 1" diam ^r	24			
	Stand parts with draw off Cocks and spout	5			
	Harners Fountain Designs.				
	Prince of Wales feather	1			
	Crown large	1			
	Convolverus	1			
	Burkers Mill with 4. Strait arms and holes on the Upper Side	5			

are now due from England.

7 An application for the following additional Stores will be embodied in the annual Indent for 1865/66.

Socket pipes Cast Iron 5" Diameter	1800
Welded wrought Iron tubes 1" Diameter feet	200
Round full way bath Cock 1" do	7
Lead Pipe 1" Diameter Running feet	750

8 The following is an Abstract of the Comparative Statement shewing the increase and

Decrease

Decrease under each general head showing a net expected increase of Rupees 1,005-¹¹/₁₀₀—, but from the novelty of the kind of work, and the prices of Articles to be obtained from England, actual charge for freight &c not being very well known, there may still be a considerable modification to be made in the Estimates.

Description of work.	Original Estimate		Work executed to be included		Difference between original and Revised Estimate		Remarks
	Amount	Amount	Amount	Amount	Increase	Decrease	
1 Proposed Dam	2115	6796			20476		Work now proposed not to be executed.
2 Crossing causeway below	289	506			23810		In necessity of dam, not built.
3 do do on Chudapett Road	252	1310			1058		Additional roadway given and 2 sluices built.
4 Filter	501		640		139		Higher water required.
5 Engine Horse &c	1465		1600		135		do do
6 Roof Cisterns	700		1220		520		Two small cisterns proposed to be done.
7 Earth Basin in Garden	1196	1700			504		Made larger than intended at first and turf brought from distance.
8 Open Channel	197		660		363		Deeper cutting required consequent on alteration of level.
9 Pipes &c	5060		8224		3164		Additional length required owing to alteration of level.
10 Laying pipes	506		1114		608		Additional length to be laid unless proposed to be laid in lead.
11 Fountain houses and Pountains	1700		1700				Domestic building nearly completed - 2 chaff. summer houses built.
	13984	312715	64958	6491	2486	6	

I do not however at present apply for additional Funds to be held at my disposal more particularly as under recent Rules. Articles required thro' the Public Works Stores need not be paid for, and thus a considerable sum will be set free to pay for what would

would otherwise be expenses. —
 I have the honor to be
 Sir
 Your Most Obedient St.
 Supy. Engr. Office
 Madras 2^d November 1841.

A. Brileau C.E.
 Supy. Engr. &c
 To
 Colonel G. A. Orr R.E.
 Secretary to Government
 Public Works Dept.

Ministry of the Interior
 Order date the 30th Nov/64
 Read the following

From the Chief Eng^r 4th Divⁿ
 Reports progress as regards
 the works connected with the
 Grunby Post House Water supply
 project & forwards a comparative
 statement showing the variations
 from the former estimate which
 it has been deemed advisable
 to make, entailing in some cases an
 increase & in others a decrease as com-
 pared with the original Estimate
 Memo: Chief Secy 10th Nov/64

St. 2nd Nov/64 - No 388

St. 17th Nov/64 - No 582

In the foregoing letter
 the Chief Eng^r 4th Division reports
 on the works in progress in con-
 nection with the Grunby water
 supply project, & he submits
 a comparative statement showing
 the variations from the original
 estimate which it has been
 deemed advisable to make.

The original estimate
 for the project amounted to
 Rs 13,981 & the cost of work
 executed is Rs 3,128. The work
 remaining to be done is
 estimated at Rs 14,858 and the

Refer to the
 Public Department
 with reference to the
 orders in that Dept^t
 amount of Rs 12,900-00-00
 24 Nov/64/1864

Michael J. J.
 See Report 17th Nov/64
 1864
 4: Nov/64/1864
 1864

Pub No 30 July/64 No 187-88
 24 Nov/64-131-32

Chief Secy 10th Nov/64
 1864

1864
 10th Nov/64
 1864
 10th Nov/64
 1864
 10th Nov/64
 1864

1864

Report progress as regards the works connected with the Grunby Post House Water supply project & forwards a comparative statement showing the variations from the former estimate which it has been deemed advisable to make, entailing in some cases an increase & in others a decrease as compared with the original Estimate.

1864

not except as far as can be
ascertained at present is Rs 4005.
Col. Borlawn considers that owing
to the novelty of the work &
to other causes, a considerable
modification in the estimate
may still be necessary.

The Government
authorize the execution of the
works as now proposed; but
they observe that no provision
has been made for a Pumping
Engine.

W.B.

The Supy Engr to the Honble Secy to Govt
Cont of Rs 4005
Accountant General
Public Works
11 December

10
N^o 1864 Dep't
Proc: of Govt for Nav

N^o 2426
Proc: of the Govt
D^o of the Navt / 1864
Rec'd 8/14

The Modifications
proposed by the Supg.
Eng^r & Lt D^o in the
Estimate for the Quincy
Water Supply pro-
ject. Approved Dec^r
approved.

N^o 603 @ 605
N^o 604