

(1) Number of pages 1236

(2) Date of repair 20-11-62

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3532	Press
201-242	Mis.
Dated 12-12.	1864

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
12th December 1864.*

No. 201. Read the following letter from Captain J. F. FISCHER, R. E., Controller of Public Works Accounts, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Madras, 31st October 1864, No. 1,467 :—

SIR,

- 1 Endorsement from the Superintending Engineer, 1st Division, dated 12th October 1864, No. 748, with one list.
- 1 Letter from do. do. 2nd Division, dated 27th September 1864, No. 38.
- 1 Endorsement from do. do. 3rd Division, dated 28th do.
- 1 Letter from do. do. 4th Division, dated 27th do. 1864, No. 3,061.
- 1 Endorsement from do. do. 5th Division, dated 8th Oct. 1864, No. 1,163, with one list.
- 1 Letter from do. do. 6th Division, dated 29th Sept. 1864, No. 1,514, with one list.
- 1 List from do. do. 7th Division, dated 7th October 1864.
- 1 Letter from do. do. 8th Division, dated 3rd do. 1864, No. 1,249.

1. With reference to the Proceedings of Government, dated 21st September 1864, No. 2,758, I have the honor to forward herewith the lists received from Superintending Engineers, shewing the original works in progress without estimates, the cost of each of which is Rupees 2,000 and upwards.

2. Police works of the description referred to in the letter from this Office, dated 14th October 1864, No. 1,345,* have not been included by Superintending Engineers.

3. The lists for the Salem and South Arcot Districts have not yet been received in this Office from the Superintending Engineer, 5th Division.

No. 202. ORDER THEREON, 12th December 1864, No. 3,532.

Ordered that the following letter be sent :—

(Here enter No. 3,533, dated 12th December 1864.)

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. S. T. Augustin.

3
PUBLIC WORKS DEPARTMENT.

Public.

FORT SAINT GEORGE,
12th December 1864.

No. 3,533.

No. 203.

From

COLONEL C. A. ORR, R. E.,

Secretary to the Government of Fort Saint George, P. W. D.,

To

The Secretary to the Government of India, Public Works Department.

SIR,

With reference to your Circular No. 55, dated 16th August 1864, I am directed by His Excellency the Governor in Council, to forward for the information of the Government of India, a Statement shewing the works now in progress in this Presidency, without estimates, and the circumstances under which they were ordered to be begun.

I have the honor to be,

Sir,

Your most obedient servant,

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. S. T. Augustin:

1/3521/64

1/3521/64

From
The Supg. Engineer
3^d Division

To
The Controller
of P.W. Accounts

Dated 26 September
Recd. } 1864

Statement showing the
number of Original works
without Estimates in pro-
gress in the 3^d Division
each costing Rs. 2,000--
and upwards.

From
Superintending Engineer 4th Division
To
The Controller P.W. Accounts
N^o 3061 dated 27th September 1864.

Refers with reference to the
Proceedings of Government N^o 2958 dated
21st September 1864 that there are no works
in progress in the 3 Districts of this
Division without Estimates, the cost of
which will amount to Rupees 2000 and
upwards.

Atklean Col. R.E.
Supg. Eng^r 4th Div


List of the original works to cost Rs 2000 and upwards in progress in Bangalore without Estimates, as called for in Superintending Engineer's No 1090 of 29th September 1864

No	Names of works	Amount	Remarks
1	Constructing a wash house at New Dragoon Barracks	2230	See letter No 69 of 10 June 64 from this Office & the Sup Engineer's reply No 373 dated 16 th July
2	D. 2 Fines Court at New D. B.	3620	
3	Grain boiling shed at New Dragoon Barracks	2680	
4	Constructing a Privy at N. D. B.	2310	Part of New Dec 1864 Revised estimates are on hand.
5	D. 2 Troop Sergeants Majors Quarters New Dragoon Barracks	18,600	
6	A drain from Hospital Old Dragoon Barracks to Main Sewer	4190	The work was sanctioned in the Supplement to the Budget and hence the work is under execution.

Executive Engineer's Office
Bangalore 4th October 1864

Arrived Captain R. C.
Executive Engineer Bangalore

31/10/64



1031106

Off the Duty Engineer 14th Dec
to the Controller of
P. & M. Accounts

Dated 27th Dec 1864
R. C.

No 3061.

Reports that no works are in progress in this & the without Estimates the cost of which amounts to Rs 2000 and upwards.

No. 383.

Executive Eng^r Office,
Bangalore, 4th October 1864

From

Captain H. W. Wood M.E.
Executive Engineer Bangalore

To

The Superintending Engineer
5th Division

Sir,

With reference to your No. 1090 dated
29th Ultimo, I have the honor to forward
herewith a list of the original works, to
enclosure 1. cost, Rupees 2000 and upwards in pro-
gress as therein called for.

2. Estimates for all the works
entered in the list are in hand and
will be submitted as they are com-
pleted.

I have the honor to be
signed / H. W. Wood Capt. M.E.
Executive Eng^r Bangalore

No. 1165

Enclosure 1.

Copy of the foregoing letter and
of its enclosure forwarded to Government
with reference to G.O. 21st September 1864
No. 2758.

Sup^r Eng^r Office 5th Divⁿ
Salem, 8th Oct^r / 64

W. M. M.
Superint^y Eng^r 5th Divⁿ

To

The Secretary to Government
thru the Controller of P. Works
Accounts.
Madras



Captain

I have the honor to acknowledge the receipt of your letter of the 11th inst. in relation to the estimate for the dredging of the harbor of San Francisco. I have the honor to inform you that the same has been forwarded to the Department of the Interior for their consideration. I am, Sir, very respectfully,
 Yours, etc.
 J. B.



1864
 1864
 1864

6th Division.

List of original works in progress without Estimates.

District	Name of work.	Amount Estimated	Amount spent from 1st May to 31st August 1864	Remarks.
Sanjore	Extending the Argapataw Jetty to a length of 40 yards on the north side of the Harbour	40000	6984 2	The estimate is not sanctioned but the dredge operations are in progress under G. O. No 1334, dated 9th May 1864, and the cost has to be included in the estimate.
Trichinopoly	None	"	"	"

Supt. Engineer's Office
 29 September 1864

H. C. P. Esq.
 Capt. P. Esq.
 Off. Superintending Engineer 6th Division

N^o 1574

Supt. Engrs Office 6th Dⁿ
Tanjore 29th September 1864

From,

Captain J. Dean R.E.

Offs: Supt. Engineer 6th Dⁿ

To,

Lt Col. C. V. Wilkinson R.E.

Controller P. W. Accounts

Sir,

Enclosure 1

I have the honor to forward
agreeably to Government Order
N^o 2758 dated 21st September
1864, a list of original works
which are in progress in this
Division without Estimate.

I have the honor to be
Sir,

Your most Obedient servt.

Dean Captn R.E.

Offs: Supt. Engineer

6th Dⁿ



Estimated 8/3
 Original in the office
 Original in the office
 Original in the office

1864
 1864
 1864

1864

1864

1864



1864

List of Original Works in progress in the year 1864
 called for in Government order of 21st April 1864

Name of Work	Date of Commencement	Expenditure up to end of August 1864	Remarks and References
Cumbalour District			
Cannoor Ghaut New Trace	Nov 1863	20,600 Rs.	Order of Government of 29th of 14th October 1863, Rs 760 of 12th March 1864, & Rs 1167 of 1st April 1864, and 10197 of 14th July, estimate under preparation.
Manghoo Ghaut New Trace	16 October 1863	5,001 Rs.	Approx Rs 550 was expended from Income Tax funds. Work commenced under authority of Rs. 10,000 of 25th April 1863. And proceeded in the current year from Income Tax funds under Rs. 10,000 of 25th April 1863, and also a Rs. 100 of 12th March 1864.
Cooculoor Ghaut New Trace	April 1863		Approx Rs 1000 expended from Income Tax funds. Work commenced under authority of Rs. 10,000 of 25th April 1863, and also a Rs. 100 of 12th March 1864.
Malabar District			
Periak Ghaut new trace			
Imperial Road Budget to the 1st April 1864			

is such as to be...
 the very nature of these works...
 incurring previous...
 of the... and the amount of work likely to be executed.
 Superintending Engineer's Office
 1st October 1864



From
The Superintendent of Prisons

7th An.

Dec 11/11

9774728764

Chief of Criminals
in program of the
Prisoners
of the
Prisoners
of the
Prisoners

2000-01-01 to 01-01-01



103901

Firm
The Capital Group Inc

2000-01-01 to 01-01-01

Date Recd 25 Oct 04

Forward Statement showing
work in progress in his Dm
without estimate

7M4725/1



200/100

2000-01-01 to 01-01-01
2000-01-01 to 01-01-01
2000-01-01 to 01-01-01

Q238.
0000

Superintending Engineer's Office²⁷
2^d Division. Manipaliam
27th September 1864.

From,
Lieut Coll J. Anderson RE
Suptg Engrs 2^d Div.

To The Controller
P. W. Accounts
Madras.

Sir

Referring to G. O. No. 2758 dated
21st Instant. I have the honor to
inform you that there are no original
works in progress without estimates
in this Division.

I have the honor to be,
Sir

Your most obed^t Serv^t

J. Anderson Lieut Coll RE
Suptg Engineer 2^d Div.

Is cost Rs 2000
and upwards.

LK

Rehiet

Bangalore.

Hals

Constructing a wash house at
New Spagoon Barracks.

2

Do. 20. 1850.

5.

I have boiled shed. — at — 100 —

20

Constructing a Privy at. — 1891 —

Q

Co. D. 2. Troop Sergeant. Major's Quarter
at — 500 —

20

Spain from Hospital of
Bisayon Barcelona to Main Fever.

Part of ~~present~~ ^{present} letter
No-19 of Current
Gov's Budget - Re-
vised Estimates
will shortly be sent
by the Supply & Demand

Part of ~~New Begon~~ Barracks
Estimater are in hand.

This work is included in the
Current Years Budget - See Sheet
No 18th. The Supply Sugar ~~has~~
ordered its commitment
without authority, but states
that its estimate will be
at once submitted for sanction

District.

Kombatore

Do

Do

Works.

Doonoo: That New Trac.

Bwighoo: That. S.

Doonoo: That. S.

Grounds on which the
works have been commenced
without Estimates.

The very nature of these works
is such as to necessitate their
commencement without Estimates
which cannot be prepared without
incurring previous outlay for tools
& can only be relied upon
till a width of some feet
has been cut to show the
nature of the soil & the amount
of rock likely to be encountered.

Circular
No. 3532

Ordered that the following letter
be sent.

To The Secretary to the Government of India
P. W. D.

Sir,
With reference to your Circular No 55, 7/16
August/64 I am directed by His Excellency the
Governor in Council to forward for the
information of the Government of India,
a statement showing the works now in progress
in this Presidency, without Estimates,
and the circumstances under which they
were ordered to be begun.

Chepauk
12th Dec/64
Dec^r 13th December

A. C.

To 1864 Depo
Pro: of for December
from No 4720
Captain J. F. Fischer R.E.
Controller of P. & Accounts
To Colonel A. A. R. R.E.
Secretary to Government
P. & A.
248

Dated 31st October 1864.
Recd for No 1467.

Enclosures 81

Forwarding Lists received
From Superintending Engineers,
showing the Original Works in
progress without Estimates, the
cost of each of which is An.
pees 2000 and upwards.

Nos. 3532 - 3533 - 12th Decr/64

W. H. C. Order

No 201. 202
203

12th Decr 1864 - O. & M.