

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

## Government of Madras.

*public works***DEPARTMENT.**

|          |      |       |
|----------|------|-------|
| G.O. No. | 1620 | Press |
| 67-68    |      | Mis.  |
| Dated    | 3-6  | 1866. |

Not to be folded or roughly handled

**Proceedings of the Madras Government, Public Works Department,  
3rd June 1864.**

No. 67. Read the following Endorsement of the Superintending Engineer, 7th Division, dated Coimbatore, 27th May 1864, No. 9:—

Read the following letter from Captain J. VERTUE, R. E., Executive Engineer, Malabar, to Lieutenant-Colonel G. W. WALKER, R. E., Superintending Engineer, 7th Division, dated Cannanore, 16th May 1864, No. 38.

Sir,

1. In accordance with Government Order No. 1,086, dated 15th April 1864, I have the honor to inform you that we have now excavated five yards, and that the funds allowed have been expended.

2. I have been disappointed so far as the quality of the stone is concerned, it contains so much alumina as to render it unfit for building purposes.

3. It is evident that we are not far from water from the moistness and softness of the stone encountered, and I think it almost certain that two or three yards more will bring us to water.

4. Although five yards only have been now excavated the bottom of the excavation may be said to be seven yards below the level of the ground, as two yards had been taken out at some previous time.

5. Since writing the foregoing I have learnt that the water of a spring has actually oozed out.

1. Returned for personal verification of the report alluded to in last paragraph, and for submission of an Estimate of further cost.

2. Endorsement will suffice.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,  
Superintending Engineer, 7th Division.

19th May 1864.

Water has been reached in the seventh yard, but to obtain it in any quantity we must go a good deal deeper, say three yards.

| ESTIMATE.                                    |            | Cubic yards. |                |
|----------------------------------------------|------------|--------------|----------------|
| 6th yard 12 x 10 =                           | 120        |              |                |
| 7th yard 11 x 9 =                            | 99         |              |                |
| 8th yard 10 x 8 =                            | 80         |              |                |
|                                              | <u>299</u> |              |                |
| 299 Cubic yards at 8 Annas                   | ...        | ...          | Rs. A. P.      |
| Trimming excavated soil, turling slopes, &c. | ...        | ...          | 149 8 0        |
| Superintendence and sundries                 | ...        | ...          | 30 0 0         |
|                                              |            |              | <u>200 0 0</u> |
| Total.....                                   |            |              |                |

CANNANORE,  
23rd May 1864.

(Signed) J. VERTUE, Captain, R. E.,  
Executive Engineer.

Submitted to Government with reference to Order No. 1,086 of 15th April.

(Signed) G. W. WALKER, Lieut.-Colonel, R. E.,  
Superintending Engineer, 7th Division.

No. 68. ORDER THEREON, 3rd June 1864, No. 1,620.

The Governor in Council sanctions an additional grant of Rupees 200 from the Reserve under "Military" for the further excavation proposed by Captain Vertue.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,  
Secretary to Government.

To the Superintending Engineer, 7th Division.

„ Controller and Auditor of Public Works Accounts.

„ Accountant General.

„ Military Department.

Exd. S. T. Augustin.

Abstract Estimate of 1864-65

Mellone District

Work: Constructing a Bridge of 7 Arches of 30 ft span each across Oyarsoo River and raising its Approaches on Trunk Road No 6

| Quantity   | Description of work                                         | Rate | Amount | Sub     |
|------------|-------------------------------------------------------------|------|--------|---------|
|            | <u>Raising Approaches.</u>                                  |      |        |         |
| 29,311     | Cubics of Earth work                                        | " 12 | 2,137  | 42      |
| 9,058      | Square yards of Surfing                                     | " 4  | 188    | 114     |
| 921        | Cubic yards of Metalling                                    | " 8  | 460    | 8       |
| 1228       | Do of Travelling                                            | " 8  | 614    | "       |
|            | Superintendence and Sundries                                |      | 199    | 86      |
|            |                                                             |      |        | 3600 "  |
|            | <u>Constructing a Bridge of 7 Arches of 30 ft span each</u> |      |        |         |
| 56,794 1/2 | Cubic feet of Laterite in Chunnam                           | " 2  | 6887   | 423     |
| 964 6 1/8  | Do of Arch work                                             | " 3  | 1808   | 127     |
| 132 11 1/2 | Do of Concrete                                              | " 13 | 1032   | 27      |
| 400        | Cubic yards of Metalling                                    | " 8  | 80     | "       |
|            | Centering                                                   |      | 3000   | "       |
|            | Excavation & Backing                                        |      | 500    | "       |
|            | Sundries & Contingencies                                    |      | 1104   | 147     |
|            |                                                             |      |        | 16400 " |
|            | <u>Improving Channel bed above and below</u>                |      |        |         |
|            |                                                             |      |        | 1000 "  |
|            | <u>Grand Total Estimate Rs</u>                              |      | 21,000 | "       |

Superintending Engr. Office  
2. Division Madras District  
16<sup>th</sup> May 1864  
E. S. S. S.

J. C. Anderson Esq. D. E.  
Superintending Engineer  
2<sup>nd</sup> Division

Enclosed is a letter from  
 Mr. J. G. G. by mail 20. 1863  
 No. 5 dated 16. 19. 1864 to  
 the Chief of Post. 1863  
 9377 2302/64  
 30 June 1864  
 Mr. J. G. G. by mail 20. 1863  
 No. 5 dated 16. 19. 1864 to  
 the Chief of Post. 1863  
 9377 2302/64  
 30 June 1864  
 Mr. J. G. G. by mail 20. 1863  
 No. 5 dated 16. 19. 1864 to  
 the Chief of Post. 1863  
 9377 2302/64  
 30 June 1864

1621  
 1863  
 1864  
 1865  
 1866  
 1867  
 1868  
 1869  
 1870  
 1871  
 1872  
 1873  
 1874  
 1875  
 1876  
 1877  
 1878  
 1879  
 1880  
 1881  
 1882  
 1883  
 1884  
 1885  
 1886  
 1887  
 1888  
 1889  
 1890  
 1891  
 1892  
 1893  
 1894  
 1895  
 1896  
 1897  
 1898  
 1899  
 1900

1621

1863

The Government sanction  
 the Estimate of Rs. 2,100 submitted  
 with this letter for a bridge of 7  
 arches of 30 feet span, with em-  
 banked approaches across the  
 Cydaria River at the 178<sup>th</sup> Mile  
 of Trans. Road. 1863.

The cost of the work will  
 be met from the assignment of  
 Rs. 2,100 in the Budget for Main-  
 tenance works in the road within the  
 Malabar District.

The Sup. Engr. 2<sup>d</sup> Div. With specification & estimate  
 Controller & Asst. of P. & Accounts  
 Assistant Genl. 33  
 30 June 1863

