

(1) Number of pages

60

(2) Date of repair

17-9-42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 772

Press

332 333

Mis.

Dated 14-3-

1864.

Not to be folded or roughly handled

P.

**Proceedings of the Madras Government, Public Works Department,
14th March 1864.**

No. 332. Read the following letter from the Officiating Controller and Auditor of Public Works Accounts:—

Report of expenditure upon Public Works up to the 30th November 1863 and of the cash balances on the last day of the month with the Public Works Officers of the Madras Presidency, submitted with reference to the Order of Government, No. 182, dated 28th January 1861. (Here enter 22nd February 1864, No. 2,577.)

No. 333. ORDER THEREON, 14th March 1864, No. 772.

1. From the Progress Report recorded above, it is observed that the expenditure up to 30th November 1863 amounted to Rupees 22,27,417, viz., Rupees 10,60,227 on account of New Works, and Rupees 11,67,190 on account of Repairs.

2. The outlay upon the two works marginally noted exceeds the estimated cost as shown below. The Controller will report, in due course, how the excesses are to be met.

FIRST WORK.		RS.
Expenditure up to 30th April 1863		28,389
Do. in this year		7,199
		35,588
Deduct estimated cost		35,390 ✓
		Excess... 198
SECOND WORK.		
Expenditure up to 30th April 1863		2,55,250
Do. in this year...		6,847
		2,62,097
Deduct estimated cost		2,59,826
		Excess... 2,271

3. Besides the expenditure of Rupees 7,199 on the first of the foregoing works, a sum of Rupees 522 is shown to have been laid out, and the following remark is entered:—

"Lieutenant-Colonel Chambers states that this amount will be recovered and transferred to "the Local Fund Accounts." The Superintending Engineer, 1st Division, will be good enough to submit a further report upon this subject at an early date.

4. Rupees 4,739 appears to have been expended in Trichinopoly on the repair of the Murdyar under-tunnel, for which no allotment has yet been made. In January last, Captain Bean brought to notice that Rupees 5,472 were required for the completion of the work, and that

it was being carried out from the sum allotted for "Repairs of Irrigation Canals." In reply,* the Government observed that

the subject of providing the requisite funds would be disposed of, on the receipt, from the several Divisions, of the Statements called for in G. O. No. 3,631, dated 14th December 1863, but it has been found impracticable to make a special allotment, owing to the circumstance that no portion of the Repair Funds was available for transfer from one Division to another, and Captain Bean has accordingly been informed that the Government will look to him to provide the additional sum required under certain sub-divisional heads of repair by corresponding reductions in the allotments under other heads.

5. The allotment from the Reserve for the Bellary District is given at Rupees 12,815, instead of Rupees 17,235. The difference is owing to the omission of the grant of Rupees 4,420 sanctioned in G.O. No. 3,240, dated 7th November 1863.

6. The Budget allotment for the Kistna District is entered as Rupees 2,14,537. To this amount should be added Rupees 235, granted out of the Three lac Fund in G. O. No. 2,200, dated 5th August 1863. In his letter No. 612-81, dated 15th September 1863, the Superintending

Engineer recommended that the sum just mentioned should be expended upon the work marginally noted. This is accordingly sanctioned.

Enclosure of English Tombs in Masulipatam.

*Proceedings of the Madras Government, Public Works Department,
14th March 1864.*

7. The Government has already called attention to the large number of bills due for works completed and in progress, and has impressed upon the Superintending Engineers the necessity for submitting them with greater punctuality. From the present report, it is observed that no less than 888 bills, amounting to Rupees 1,70,916 for completed works, and 400 periodical bills, amounting to Rupees 6,33,508, are due by the local Officers. The Government confidently hopes that every effort will be used to clear off the arrears at an early date.

(True Extract.)

To the Superintending Engineers.
„ Controller and Auditor of Public Works Accounts.
„ Accountant General.

Exd. S. T. Augustin.

I.

WORKS.

Madras Presidency for the Month of November 1863.

[illegible]

		Net Expenditure in the year up to this										month after deducting recoveries of expenditures.											
		Civil Administration—(Concluded.)										Public Improvements.											
		General— (Concluded.)		Ecclesiastical.				Judicial.				Municipal.						Marine.					
		Miscellaneous.	Total.	Churches and other Buildings.	Burial Grounds.	Total.	Educational.	Police.	Court Houses.	Jails.	Total.	Town Buildings.	Markets.	Paving and Streets.	Lighting.	Water supply.	Sewage.	Total.	Harbours and Navi- gation.	Light Houses.	Total.		
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
1st Division.	Ganjam.....	431						992	1399	11698	12089												
	Vizagapatam.....	392	784	213		213	833	940		2009	2949												
	Godavery.....	3162		4000		4000		961	1617	820	3218								583		583		
2nd Division.	Kistna.....	2146	2408		329	329		2167			2167												
	Nellore.....	723						2000			2000									8	8		
	Cuddapah...	1091						5000			5000												
3rd Division.	Kurnool...	379						602	330		932												
	Bellary.....	1427						2210	280		2690												
	Presidency...	235	50203	86500	563	563		5472	14766	5481	25719								959		959		
4th Division.	Madras...	826	13182					4281	12		4293									500	500		
	North Arcot ...	973			700	700		2200			2200												
	South Arcot ...	463						2030			2030												
5th Division.	Salem.....	326						1286		7965	9251												
	Bangalore...	1213		119		119																	
	Tanjore...	3320						3183			3183												
6th Division.	Trichinopoly ...	3126						4650		1460	6110												
	Coimbatore.....	1333		2387		2387		1294	260	3549	5303												
	Malabar...	1650	4919	3520		3520		1627	472	74	2173								507		507		
7th Division.	South Canara ...	3711	312					1986	26		2032								1244		1244		
	Madura.....	4352	113					4666			4666												
	Tinnevely.	2668						2012			2012								1249		1249		
Total.....		20220	50203	108320	10802	1029	11831	833	49559	19582	33076	102217							4542	508	5050		

Deputy Quarter Master and Auditor General

Secretary to Government

Deputy Commr. R. L.
 Secy and Sub-Comr. R. L.
 Secy to Government
 2/12/63

Part I.

NEW WORKS.

PROGRESS REPORT of Works in the Districts of the

Madras Presidency for the Month of November 1863.

Divisions.	Districts.	Allotment for the year 1863-64, et.	Net Expenditure in the year up to this										month after deducting recoveries of expenditures.										Grand Total.	Rem.	
			Industrial.			Agricultural.					Public		Improvements—(Concluded.)												
			Mines.	Manufactures.	Total.	Irrigation Canals.	Tanks.	Dykes.	Drainage.	Forests.	Total.	Metalled Roads.	Communications.												
													Unmetalled Roads.	Bridges.	Boat Bridges and Ferries.	Navigable Canals.	River Improvements.	Accommodation for Travellers.	Railway.	Total.					
1st Division.	2nd Division.	3rd Division.	4th Division.	5th Division.	6th Division.	7th Division.	8th Division.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
	Ganjam.....	43/8									900	392													
	Vizagapatam.....	392									2600	772	63												
	Godavery.....	3/62									50450			1054											
	Kistna.....	2/48									106332	204		2335											
	Nellore.....	733									28930	10674													
	Cuddapah....	1092									396	1164													
	Kurnool....	379																							
	Bellary.....	1427									359	5068													
	Presidency...	235																							
	Madras....	826									20283	405													
	North Arcot ...	972									51917	861													
	South Arcot ...	462									2485	1528													
	Salem.....	326									287														
	Bangalore....	1212																							
	Tanjore....	332									1945			205											
	Trichinopoly ...	312									4290	272													
	Coimbatore.....	1232									21589														
	Malabar....	165																							
	South Canara ...	371																							
	Madura.....	433									52														
	Tinnevely....	266																							
	Total....	2024									313017	21362	63	5594											
											320036	129220	28												
																		</							

Office of the Controller and Auditor of the Accounts
Madras 22 February 1864

Charles Dargatz
Controller and Auditor of the Accounts
Secretary to Government

PROGRESS REPORT of Works in the Districts of the

Divisions.	Districts.	Allotment for the year 1863-64, according to the same Budget.	Other Grants.	Total.	Net Expenditure in the year up to this									
					Military.									
					Army.									
					Fortifications.	Cantonments.	Accommodation for Troops.	Ordnance.	Commissariat.	Stud.	Staff.	Total.	Navy.	
Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.			
1st Division.	Ganjam...	59,619	810	60,429	103	"	"	"	"	"	103			
	Vizagapatam....	48,624	4,404	53,028	2,078	2,915	21	35	"	20	5,069			
	Godavery.....	25,302	7,186	26,026	"	"	"	"	"	"	"			
2nd Division.	Kistna.....	13,206	"	13,206	"	951	"	601	"	"	1,552			
	Nellore.....	10,583	"	10,583	"	"	"	"	"	"	"			
3rd Division.	Cuddapah...	110,770	12,260	122,230	"	190	"	"	"	"	190			
	Kurnool ..	5,135	"	5,135	"	"	"	"	"	"	"			
	Bellary.....	12,626	"	12,626	1943	2,602	"	"	"	94	94			
4th Division.	Presidency...	70,941	"	70,941	5,799	7,012	3,665	1,057	"	186	17,719			
	Madras...	16,599	4,300	20,899	1546	3,324	339	"	"	"	5,203			
	North Arcot ...	10,586	"	10,586	12	820	381	123	151	"	1,507			
5th Division.	South Arcot ...	12,865	"	12,865	"	"	"	"	"	"	"			
	Salem.....	95,772	"	95,772	"	202	"	"	"	"	202			
	Bangalore...	13,289	"	13,289	4,602	6,301	600	79	"	126	11,708			
6th Division.	Tanjore...	181,604	"	181,604	"	"	"	"	"	"	"			
	Trichinopoly ...	110,606	"	110,606	"	"	"	"	"	"	"			
	Coimbatore.....	13,572	2,832	13,853	590	1,788	35	72	"	"	2,485			
7th Division.	Malabar...	4,369	2,400	4,609	626	2,087	"	858	"	"	5,571			
	South Canara ...	3,727	2,000	4,127	400	3,212	101	269	"	"	3,982			
	Madura.....	10,444	"	10,444	"	720	"	102	"	10	832			
8th Division.	Tinnevelly...	12,375	2,680	12,623	"	"	"	"	"	"	"			
Total...		2,208,332	42,972	2,251,304	5,311	12,722	35,665	4,884	3,224	"	236	62,762		

Civil Administration.											Remarks.
Revenue.						General.					
Land and Miscellaneous.	Customs.	Salt.	Opium.	Post Office.	Total.	Govt. Houses and Residences.	Public Departments.	Scientific Institutions.	Charitable Institutions.	Monuments and Antiquities.	
Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
1701	8	398	"	"	576	"	25	"	"	"	✓
"	"	191	"	"	191	"	"	"	"	"	✓
64	"	1094	"	"	1158	"	17	"	38	"	✓
224	"	246	"	"	470	"	280	"	"	"	✓
137	"	"	"	"	137	"	"	"	51	"	✓
412	"	"	"	"	412	"	"	"	48	"	✓
834	"	"	"	"	834	"	42	"	46	"	✓
569	"	"	"	"	569	"	14	"	"	"	✓
"	"	323	"	"	323	6415	1162	20	1637	9	✓
1337	"	"	"	"	1337	3036	"	"	73	"	✓
724	"	"	"	"	724	"	"	"	"	"	✓
400	"	666	"	"	1066	"	"	"	69	"	✓
486	"	"	"	"	486	"	36	"	"	"	✓
"	"	"	"	"	"	"	"	"	"	"	✓
329	288	626	"	116	1359	"	"	"	67	"	✓
1943	"	"	"	"	1943	"	"	"	"	"	✓
823	"	"	"	"	823	1858	"	"	"	"	✓
468	299	542	"	32	1341	"	4	"	203	"	✓
593	111	191	"	125	1020	"	29	"	35	"	✓
206	148	359	"	"	713	"	"	"	"	"	✓
628	8	361	"	"	1017	"	"	"	"	"	✓
13329	862	5017	"	273	19481	11309	1779	20	2267	9	
1283	"	"	"	"	781	50	"	21943	42179	"	
38692	2457	990	28162	1538	7414	"	587813	1167190	"	"	

view rendered just Capt. R.
By Controller & Auditor G. H. S. S. S.
To the Secretary to Government

under the direction of
 Controller and Auditor General
 Secretary to Government

		Civil Administration—(Concluded.)										Public Improvement.							Marine.			Remarks.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Districts	Divisions.	General— (Concluded.)		Ecclesiastical.		Educational.	Judicial.				Municipal.							Harbours and Navi- gation.	Light. Houses.	Total.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
		Miscellaneous.	Total.	Churches and other Buildings.	Burial Grounds.		Total.	Police.	Court Houses.	Jails.	Total.	Town Buildings.	Markets.	Paving and Streets.	Lighting.	Water supply.	Sewage.				Total.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
																							Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
	1st Division.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

undergust
 Controller & Auditor
 Secretary to Government

10257.7 PART II.

Controller and Auditor of P. W. Accounts

Report of Expenditure in the Public Works Department in the Madras Presidency up to the 30th November 1863, accounted for to the ~~Government~~ by the submission of Bills, or otherwise.

Submitted to Government with reference to their Order No. 182, dated 23rd January 1861.

Districts.	Total of expenditure upon P. W. after deducting recoveries of the current year's expenditure.	Bills received during the year.				Remaining amount for which Bills have not been submitted.								Total of Columns 6 and 14	Period to which completed works refer.	Amount of Bills disposed of by the Controller up to this month not entered in the current year's expenditure.	Date of receipt of Bills longest on hand.
		In this month.		Up to the end of this month.		Works completed.		Works for which periodical Bills are due.		Works in progress.		Total.					
		No.	Amount.	No.	Amount.	No.	Amount.	No.	Amount.	No.	Amount.	No.	Amount.				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Ganjam.....	85415	9	5,844	32	32,232	62	12,567	"	"	63	40,616	122	53,183	85415	July to Nov 1863	1,06,107	
Vizagapatam.....	67,630	10	2,592	30	7,699	22	3,946	13	17,035	106	38,888	141	59,931	67,630	June to Nov 1863	45,888	
Godavery.....	2,19,085	24	15,595	67	1,05,977	19	5,627	46	6,0014	159	47,467	224	1,13,108	2,19,085	May to August 1863	33,1417	
Kistnah.....	1,97,417	"	"	"	"	141	27,745	58	1,24,489	203	45,183	402	1,97,417	1,97,417	May to Nov 1863	1,25,411	
Neilore.....	99,183	"	"	"	"	21	5,735	22	3,9033	48	54,215	91	99,183	99,183	June to Oct 1863	82,616	
Cuddapah.....	1,20,432	9	5,437	78	77,814	"	"	"	"	58	42,618	58	42,618	1,20,432		1,37,575	
Bellary.....	85,249	36	25,828	219	73,066	"	"	"	"	100	12,183	100	12,183	85,249		2,23,779	
Kurnool.....	32,838	5	4,399	24	19,109	"	"	4	3,773	46	9,936	50	13,729	32,838		1,03,080	
Madras.....	1,71,087	"	"	"	"	81	17,501	17	10,9217	71	41,367	189	1,71,087	1,71,087	Sept & October 1863	2,16,475	
North Arcot.....	1,06,138	"	"	"	"	9	572	11	4,706	203	10,6860	223	1,06,138	1,06,138	July 1863	1,83,161	
South Arcot.....	75,513	33	23,282	80	51,757	"	"	"	"	107	23,756	107	23,756	75,513		1,19,458	
Tanjore.....	90,242	"	"	3	144	235	29,474	24	2,7030	160	33,594	419	90,098	90,242	May to Nov 1863	1,36,033	
Trichinopoly.....	87,840	"	"	"	"	117	26,610	"	"	170	61,830	287	87,840	87,840	May to Nov 1863	89,19	
Madura.....	55,726	9	6,964	20	13,154	17	1,303	25	1,7028	118	24,241	160	42,572	55,726	June to Nov 1863	80,153	
Tinnevely.....	52,647	5	759	13	6,695	22	3,117	25	14,860	108	27,975	155	45,352	52,647	July to Nov 1863	94,012	
Coimbatore.....	1,60,445	4	1,620	20	8,032	29	8,001	47	10,2840	85	41,572	161	15,2413	1,60,445	July to Nov 1863	55,680	
Salem.....	65,889	6	2,583	11	5,575	20	3,192	19	3,2377	73	24,745	112	60,314	65,889	May to Sept 1863	40,890	
South Canara.....	35,973	4	2,296	20	11,224	8	1,912	167	11,623	44	11,214	219	24,749	35,973	July to Oct 1863	75,434	
Malabar.....	78,515	"	"	"	"	53	6,914	6	2,501	58	69,100	117	78,515	78,515	May to Nov 1863	54,781	
Presidency.....	245,282	12	34,354	34	45,471	"	"	"	"	214	19,9811	214	19,9811	245,282		1,06,813	
Bangalore.....	94,871	2	5,102	2	5,102	32	17,128	6	66,900	42	57,41	100	89,769	94,871	August to Nov 1863	42,637	
Upper Godavery.....																	
Total.....	2,22,7417	168	1,36,655	653	4,63,051	888	1,70,946	490	6,33,508	2,273	9,59,912	3,651	17,64,366	2,22,7417		2,37,0569	

The Controller & Auditor of
Office of P. W. Accounts

Madras,

22nd February 1864.

To

The Secretary to Government, P. W. D.

In charge of the Audit and Account Department P. W.

Herbert Pendergast. Captain R. P.

No 2546

List of Works the estimates of which exceed Rs 20000 showing the expenditure thereon, up to November 1863 Submitted to Government with reference to their Order No 2602 dated 20th November 1861.

District	Description of Work	Amount of Estimate	Expenditure up to 30 th April 1863	Allocation for 1863/64	Net expense this year up to November 1863	Remarks
Bangalore	Bridges of 8 arches of 30 feet span each across Kothallu hal. - low at Mipilly	14290 13790	625 12000	5057 3290	6147	* Income Tax Fund.
	Road from Mopayadah near Perpetendah via Donga. - Perpetendah has 1000 pints. to Kalingiah and Secunderabad.	49700	10028 2513	16900	3048	* Income Tax Fund.
	Road from Fella Point - mainly on trunk Road No 6					
	L. ...					

[illegible]

Not used

Description of Works

Brought forward

Constructing Central fur
at Rajahmundry

Amount of Estimate	Expenditure up to 30th June 1883	Balance for 1883/84	Net of Expenditure in the year 1883	Remarks
106000		50000	8600	
			49080	

Masnipatam Canal

Channel from Vullababadi
permanently to tide water

259026	255250	9400	6847	* Including Rs 126 the amount of last year's expenditure...
139400	33535	9000	9771	
290214	233353	24000	17610	

Nizampatam Co.
- canal

Sloping down the banks
of the main channel for
the first four miles from the
northern flank of the ancient

Sloping down the banks of the
main channel for the first four
miles from the southern flank
of the ancient and enlarging head
of main channel from Setaona.
- garrison to Dongaralla

20240	14867	4600	483	
261344				

Other sanctioned works
forming part of the above pro-
ject.

30460	11010	45000	29491	
291804				

Carried forward

64202

15

the work / some work

Description of Work	Amount	Expenses up to 6.30	Balance for 1863/64	Total amount due in March 1864	Remarks
Brought forward	53,000			64,202	
Excavating two new channels in the Eastern Delta or Capstan Dykes channels	33,700	6,155	3,574	836	✓
Widening the lower portion of the Pollair channel	9,840	5,935	20,000	21,908	✓
High Northern Road from Sultanagarum to Gunton	26,034	10,485	440 10,000	645	✓
				87,591	

Improving Labon branch of the Jaffer's salt's channel	30,000	18,073	15	1697	
Pottapuri dividing dam	680		4,600	653	
Improving Edon Flooded branch of the Jaffer's salt's Channel	24,100	13,091	3,400	4,995	✓
Excavating a Canal of Irrigation from the Yellow to Pottapuri	54,600	32,072	18,600	12,074	✓
Construction of Trunk Road N. 6	11,713	8,165	18,299	4,995	✓
Carried forward				25,214	

* An additional amount allocated to the Pottapuri in G. O. of 18th January 1864 Rs. 115/-

District	Description of Works	Amount	Estimate	Up to 30th April 1863	Up to 30th April 1863	Remarks
Vellore and Arcot	Brought forward				25214	
	New Cut from Laffer Sait to Survaipully Chain.	64,300 3143 25,183	64,100		7780	
	Constructing an aqueduct at the site of the Abutts - by flow on the Survaipully Channel	1530			931	
	Angole and Jettapattanam Road	50,200	16,253	10,000	7793	* The Superintendent - doing Engineer states that the Estimate for this work has been submitted to Government
	Completing Vellore and Arcot - mail Road	101,000	13,712	10,000	214	for sanction.
	New Line of Do	*		10,000	1144	* Note No 11927 of 17th July 1863 from Do.
Eudlaipath	Road from Poyachoti to Rajampett	85,000		25,000	10,936	
	Road from Eudlaipath to Madras	128,237	76,682 + 19,999	11,556 + 20,000	8804 + 19,988	* From Local Funds
	Metalling portion of Trunk Road No. 1	22,500	10,469 + 4,929	7,090	3695	* Do
	Road Eudlaipath to Tirumal Junction	60,000	15,000 + 10,000	20,000 + 5,000	3387 + 5,000	* Do
					57,810	

Description of Works	Amount of Estimate	Expenditure up to 30 th April 1863	Amount for 1863/64	Balance up to 30 th April 1863	Remarks
Manned Men's Quarters at Battery 1858	116,400	113,669	1591	2011	
Auxiliary Buildings for the occupation of the Royal Artillery	209,600		30,000 189,600	2,238	
Road from Soladrawy to Comdantah	23,400	22,545	855	442	
Bridge across the Tarn	30,563	26,438	2,500 1,625 2,300	5,339	
Road from Numbail to Chagolmurry	60,000	17,000	20,000 10,000	1016	
Raising the whole of the huts of the Barrackstore lines	23,220 } 5,800 } 11,977 }	21,910	2110 1117	3227	
Constructing 106 New Family Quarters on the site of the present Barrackstore Barracks on the top	159,100	20,913	45,000 15,000	4,3534	
Constructing Buildings for the first set of Incorporating Mills and machinery at the Gun Powder Manufactory	37,000	16,244	21,558	10,008	
Carried forward				56,769	

Receipts

Description of Works

Amount of Expenditure	Estimated for 1863/64	Actual for 1863
Brought forward		54,699
Constructing a second set of incorporating mill, Engine and Boiler House &c at the Gun Powder munition factory	30,100	4,228
Erecting additional wards (new wing) to General Hos- pital	219,500	86,950
Constructing a Palace here and arcade Terrace and also making alterations and additions to the general		

Expenditure (continued)

Remains

Plan of the Government Gen- eral's Museum	35,500	3,145	225,000	13,291
				85,983
Value amount of Project	293,243	133,414	54,000	40,283
Deepening and widening the old channels at Pallare at the old Goldmine River and Vijaypore	33,900		13,900	10,434
Road between Coma and Mylapore from Tanjore via Cochin- nour River	24,050	* 663		2411
Cochinbaw River Road over the Nungunbaw River and Myla- pore Tank & bridge	10,700		4,034 x 5,000	876
				54,000

Miscellaneous

* From Local Funds

10,000, 3, 2, 1

Description of Works

Colon Amint Project

Enlarging the Channel from the Pomey river and Constructing other subsidiary works connected with the Amint Project

Amount of Estimate

57,204

59,500

34,574

15,474

Net amount paid in the year up to June 1863

29,935

33,479

35,247

60,497

Improving and metalling the road from Marcomun to Tindavannum

22,000

40,24

10,600

4,405

Metalling Trunk Road No 9 from Papunapal to the Lower Colerins

24,900

5,000

5,500

24,62

Bridges on the Road from Cuddalore to Salem

20,870

14,479

277

7,524

Constructing an Upper Story to the Jail at Salem

4,050

5,075

15,000

9,961

9,965

North

North

North

South

Salem

Remarks

20

District	Description of Works	Amount of Estimate	Expenditure up to 30 April 1863	Minimum for 1863/64	Notified here in the year up to 30 April 1863	Remarks
Bangalore	Construction of new Dra. - gonn Barracks	59,225	35,262	100,410	58,812	
	Water Supply Project	2,200	2391	10,000	2,041	1863/64
	Metalling Road from Nag. - Station Railway - Station to Nagore	25,230	3,582	20,000	3,166	* Purchase 8,000 of this Subsidy monthly transferred to the Comptroller's side
Tangore					3,166	G.O. 3641 of 10 th December 1863.
Trichinopoly	Improving Peruvallay Channel and constructing Road Sluice and Dam	24,700	19,157	55,43	20,32	
	Repairing Musdryar Under Tunnel and going as extended apron	22,000	16,367	*	4,739	Captain Brown states that he has applied to Government for funds for this work in a letter dated 21 st January 1864 with reference to Proceedings of Govt. No. 3681 dated 14 th December 1863 that Officer has applied for an al. estimate of Rs. 54,72. * Local Fund
	Constructing Road from Trichinopoly to Salem Boundary	50,000	10,192	5,000	133	18,386
						18,090

District	Description of Works	Amount	Estimate	Expenditure up to 30 June/63	Amount for 1863/64	Net amount due in this year up to 30 June/63	Remarks
Coimbatore	Gradually channel	60,357	24,875	23,000	186,662		
	Lawrence Asylum at Polasemonal	180,150		30,000	19,023		
	Centrat fail at Coimbatore	180,800		27,000	35,249		
	Stone work for the surface drainage of Wellington Barracks and Hospital	22,640	18,022	2,990	10,42		
	Squares				40,306		

South Canara	Description of Works	Amount	Estimate	Expenditure up to 30 June/63	Amount for 1863/64	Net amount due in this year up to 30 June/63	Remarks
Meklar	Constructing a Road from Mangalore to Veiledharan	34,660	9,841	10,000	8,191		
	Four Bridges on Channaray Road	32,720	212	15,300	577		
	Road from Calicut by Poyyem Comidotty, Mullassoman, Angaripparam and Anuran to Mundam or Trunk Road N.5 to Palghat	520,83	102,783	20,000	2776		
	Completing and Bridging the Road from Calicut to Palghat via Mundam	88,830					
	Carried forward				2776		

Major Andrew -

Description of Works

Brought forward

Erecting temporary Quarters for married Soldiers at Can-

manore - D^o - at Calicut -

Erecting - D^o - at Madras

Opening a Traced of the Eastern

Wharf from Mandali to Gooda-

lun -

Road from Madras to

Fort - Earth work -

- D^o - Masonry work

Road from Pallanam to

Colliamputty - Earthwork -

- D^o - Masonry work

Road from Madras to Ramnad

Gridding an inner angle of the

Reef Channel -

Completing the last 3 1/2 miles

of the Trunk Colton Road -

Office of the Controller

and Dir. of M^o Accounts

Madras 22 Feb 1864

To Colonel C. A. G. R. E. Secretary to Government

Ex² M^o

Amount of Estimate

83,000

54,000

16,000

7,016

14,500

9,855

20,000

43,340

29,000

Expenditure up to 30 April 63

9,500

5,041

35,654

14,244

1,152.67

4,317

12,647

27,114

Balance for 1863/64

20,000

12,000

5,814

6,276

5,000

9,000

17,410

Balance up to 30 April 1863

2,476

4,842

3,644

232

13,013

16,23

19,48

2070

3,121

27,02

1125

1125

New Brem dengust

Off^r Com^r and Dir. of M^o Accounts

Capital

4981.1

1864

No. 2546

From
The Off^r Contr^r and Aud^r
of S. W. Accounts

To
The Secretary to Gov^t

Dated 22nd Feb^y 1864
Rec^d

No. 2546

List of works the
Estimates of which exceed
Rupees 20000 Shewing the
expenditure thereon up to
November 1863, Submitted
to Government with reference
to their Order No. 2602 dated
20th November 1861.

9077492/64

1864 Sept
No. 2546
From
The Off^r Contr^r & Aud^r
of S. W. Accounts
To
The Secretary to Gov^t
Dated 22nd Feb^y 1864
Received 22nd Feb^y 1864
No. 2546
PART I.
Report of Expenditure upon P. W.
up to the 31st Dec^r 1863, and of
the Cash balances on the last day of the
month with the P. W. Officers of the
Madras Presidency, submitted with re-
ference to the Order of Government
No. 183, dated 28th January 1861.

9077492-14 March

Proceedings of the Madras Government
Order date the 14th March/61

Read the following letter
from the Offy Govt Andover
Accto

Report of expenditure upon
P.W. up to the 30th Nov/63 & of the
Cash balances on the last day
of the month with the M. Officers
of the Madras Presidency, submitted
with reference to the order of Govt
No 182 D 28th January 1861

D.E. 22nd Feb 1864 No 257

From the Progress
Report recorded above,
it is observed that the
expenditure up to 30th
Nov/63 amounted to
Rs 22,27,417, viz Rs 10,60,227
on account of new works,
and Rs 11,67,190 on account
of Repairs.

Manjam - Road from Kola
Bomully on Gun Road
No 6 to Jugganada poor
on Road from Chiecode to
Palemada

Krishnah Masulipatam
Cand

2 The village upon
the two works marginally
noted exceeds the estimated
Cost

cost as shown below.

The Controller will
report, in due course,
how the expenses are to
be met.

1st work.

Expenditure upto 30th April 1863 - 28,389

Expenditure in this year ——— 7,199

35,588

Deduct estimated cost ——— 35,390

Excess ——— 198

2nd work.

Expenditure upto 30th April 1863 - 255,250

Do in this year ——— 6,847

262,097

Deduct estimated cost ——— 259,826

Excess ——— 2,271

3 Besides the above
expenditure of Rs. 7,199

on the first of the foregoing
work, a sum of Rs. 522

is shown to have been
laid out, and the
following remarks are
entered.

"Sint Coll" Chambers
states that this amount
will be recovered and
transferred to the Local
Fund Accounts. The
Superintendent will
be good enough to sub-
mit a further report
upon this subject at an
early date.

4 Rs. 4,739 appears
to have been expended
in Pichinofdy on the
repair of the Munday
Under Tunnel for
which no allotment
has

has yet been made.

In Jan'y last, Caplani

Beam brought to notice

that Rs. 5472 were

required for the com-

pletion of the work

and that it was being

carried out from the

sum allotted for Repairs

of Irrigation Canals.

In reply, the Govt. 2nd Feb - 1864 No 344

observed that the

subject of providing

the requisite funds

would be disposed of

on the receipt, from

the several Divisions,

of the statements

called for in No. 3

No 3681, dated 14th Decy

but it has been found

impracticable to make

a special allotment, owing

to the circumstance that

no portion of the Repair

funds was available

for transfer from one

Division to another,

and Caplani Beam

has accordingly been

informed that the Govt.

will look to him to

provide the additional

sum required under

certain sub divisional

heads of repair by

corresponding reduction

in the allotments under

other heads.

5 The allotment
from the Reeme
for the Bellary well
is given at Rs. 12815,
instead of Rs. 17,235.

The difference is owing
to the omission of the
grant of Rs. 4,420 em-
sanded in J. O.

No. 3,240 dated 7th Nov/63

6 The Budget
allotment for the Kistnah etc.
is entered as Rs. 2,14,537.

To this amount should
be added Rs. 235

granted out of the 5 Lac
fund in J. O. No. 2200

of 5th Aug/63. In his

Ch

Enrolment of English Bombs
in - Marakpatam -

14
In his letter No. 612/81
dated 15th September
1863, the Superintending
Engineer recommended
that the sum just men-
tioned should be ex-
pended upon the work
marginally noted. This
is accordingly sanctioned.

7. The Government
has already called
attention to the large
number of Bills due
for work completed
and in progress,
and has impressed upon
the Superintending
Engineers the necessity
of submitting them

with greater punctuality
them ~~at an early date~~
~~date~~. From the present
report, it is observed
that, no less than
888 Bills, amounting
to Rs. 170,946 for com-
pleted work, and 490
periodical Bills,
amounting to Rs. 633,508,
are due by the Local
Officers. The Govt.
confidently hopes that
every effort will be made
to clear off the arrears
at an early date.

[Signature]

To
The Secy Genl
Conts & Accts
Accts
Accts Genl
The Secy Genl

1864 Dapre
Pro. of Govt for char

No 772
Pro. of the. M. Govt.
Of 14th March/64

No 772. 650