

(1) Number of pages 6
(2) Date of repair 17-9-42
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	<u>828</u>	Press ☒ Mis.
Dated	<u>17-9-42</u>	18.65.

Not to be folded or roughly handled

1a

*Proceedings of the Madras Government, Public Works Department,
18th March 1864.*

No. 443. Read the following letter from Lieutenant-Colonel C. V. WILKIESON, R. E.,
Controller and Auditor of Public Works Accounts, to Colonel C. A. ORR, R. E.,
Secretary to Government, Public Works Department, dated Chepauk, 10th March
1864, No. 2,730:—

SIR,

I have the honor to submit a Bill of the Executive Engineer of Bangalore for Rupees 349-4-4 spent in 1861-62, which, with Rupees 1,131-3-5 passed in 1861, upon a previous Bill, make up Rupees 1,483-7-9 laid out on a new road from the Artillery Lines to the Race Course in the Cantonment of Bangalore, on account of an Estimate of Rupees 1,410 sanctioned in G. O., No. 2,446, dated the 14th October 1859. This road it is stated by Captain Goddard in a foot note to the Bill was not completed up to 30th April 1862, notwithstanding the increased outlay thereon, but that it was subsequently completed in the course of the past official year by the Chief Engineer, Mysore, from funds obtained by that Officer, on the representation of Captain Goddard that additional funds could not be expected from this Government. No record is said to be in existence of the cause of excess in outlay and of the incomplete state of the work, but Captain Tulloch is referred to for further information as to the history of the work. Under the circumstances above stated, I have deemed it proper to submit the present Bill specially with reference to paragraph 13, Chapter IV of the New Code for the sanction of Government.

No. 444. ORDER THEREON, 18th March 1864, No. 828.

The Bill is sanctioned.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
,, Accountant General.
,, Controller and Auditor of Public Works Accounts.

Exd. S. T. Augustin.

No. 2730

Office of the Controller and Auditor
of P. W. Accounts
Cheramb 10th March 1864.

From

Spent by C. V. Wilkinson B. E.

Controller and Auditor of P. W. Accounts

To. Job C. S. Ott B. E.

Secy to Govt P. W. Dept.

Sir,

I have the honor to submit a Bill of the
Executive Engineer of Bangalore for Rupees 349-4-4
spent in 1861/62, which, with Rupees 1134-3-5 paid
in 1861, upon a previous Bill make up Rupees 1483-7-9
laid out on a new Road from the Artillery Lines to
the Race course in the Cantonment of Bangalore,
on account of an Estimate of Rupees 1410 sanctioned
in G. O. No. 2446 dated the 14th October/59. This road
it is stated by Captain Goddard in a foot note
to the Bill was not completed up to 30th Oct/62,
notwithstanding the increased outlay there was
but that it was subsequently completed in the
course of the past Official Year by the Chief Eng.
Major from funds obtained by that Officer on the
representation of Captain Goddard that ad-
ditional funds could not be expected from the
Govt. - No more is said to be in existence of the
cause of excess in outlay and of the incomplete state
of the work, but Captain Pulloch is referred to for
further information as to the history of the work.

Under the circumstances above stated I have deemed
it proper to submit the present Bill specially

for the sanction of Govt.

I have the honor to be
Sir,

Your most Obedt. Servt

Johnson George

Wm. Lloyd Garrison.
No. 101101

The Secretary to Govt
270 Chr. St.

Plato^r
No 11 June 6/64
See over will

2430

submit to the direction of
Government a bill for
349-4-4 - Growth performed
with 1/2 on the new road from
the artillery, since to the Race
Course in the Contonment of
Bourgeois —

80443.444

210828

The Bill instructed

Elizabeth
1877-1878

25 The City of New York
 " Dept of General
 " Controller's Office
 1892

1000

Boef 19 1/2 pounds