

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

## MADRAS RECORD OFFICE.

Government of Madras.

*Public works* DEPARTMENT.

|                      |                         |
|----------------------|-------------------------|
| G.O. No. 87/         | Press<br><del>Mis</del> |
| 532-533              |                         |
| Dated 30 - 3 - 1864. |                         |

Not to be folded or roughly handled

17

*Proceedings of the Madras Government, Public Works Department,  
30th March 1864.*

No. 532. Read the following letter from Lieutenant-Colonel G. W. WALKER, R. E.,  
Superintending Engineer, 7th Division, to Colonel C. A. ORR, R. E., Secretary to  
Government, Department Public Works, dated Kotaparamba, 4th March 1864,  
No. 346:—

SIR,

I have the honor to request that funds, if available, may be provided for the completion  
of the undermentioned sanctioned works, which have been under suspension during the current  
year, partly for want of funds, partly for want of explanations, and partly from the want of effi-  
cient Executive agency in the distant and inaccessible part of the Coimbatore District in which  
Collegal lies.

(1.) *Completing the Travellers' Gumchee at Collegal.*—Original sanction of Government  
Order No. 2,683 of 7th November 1862 Rupees 590, expended in 1862-63 Rupees 144-12-0,  
estimated amount required to complete Rupees 490 including unauthorized expenditures of  
Rupees 161 in current year, excess Rupees 44-12-0 which is attributable chiefly to the delay  
in carrying on the work by Mr. Overseer Martin.

(2.) *Completing the Moonsiff's Court House at Collegal.*—  
\* The Order not in Circuit Office. Original sanction of Government Order No. \* — of Rupees  
1,900, of which Rupees 462, available in current year. Expended up to date Rupees 1,667-6-2.  
Estimated amount required for completion Rupees 573-14-3. Excess Rupees 341-4-5 attributed  
entirely to the insufficient rate allowed for timber, viz., Rupee 1 per cubic foot, which was  
about its cost in the rough, so that the charges incurred for carpenters and sawyers, viz.,  
Rupees 346-4-11, have been altogether in excess. Materials being ready, and a Supervisor in  
charge of the Range, the works should now be completed without much trouble. Mr. Overseer  
Martin is thought not to have done his duty regarding these works, but having fallen into a  
bad state of health from residence at Collegal was not strictly dealt with, but allowed to  
exchange to another Taluq on the re-organization. There also he has not given satisfaction to  
his Range Officer, and is at present under suspension for reputed failure of attention to an  
emergent duty.

No. 533.

ORDER THEREON, 30th March 1864, No. 871.

|                                 |     |    |    |
|---------------------------------|-----|----|----|
|                                 | RS. | A. | P. |
| Travellers' Gumchee at Collegal | 490 | 0  | 0  |
| Moonsiff's Court House at do.   | 311 | 4  | 5  |

The Government sanctions Rupees 831-4-5 from the  
current year's Reserve for the completion of the works  
marginally noted.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,  
Secretary to Government.

To the Superintending Engineer, 7th Division.  
" Controller and Auditor of Public Works Accounts.  
" Accountant General.

Exd. S. T. Augustin.

# Imperial Land.

54

Comparative statement showing the work done and remaining to be done to the House of Court House at Kallagal

| Particulars of work.                                                                                 | Abstract of Original Estimate |       |         |         | Quantity and cost of work done. |      |         |          | Quantity and cost of work remaining to be done. |      |         |          | Remarks.                                                           |
|------------------------------------------------------------------------------------------------------|-------------------------------|-------|---------|---------|---------------------------------|------|---------|----------|-------------------------------------------------|------|---------|----------|--------------------------------------------------------------------|
|                                                                                                      | Quantity                      | Rate. | Per     | Amount  | Quantity                        | Rate | Per     | Amount   | Quantity                                        | Rate | Per     | Amount   |                                                                    |
| Brick work in chunam                                                                                 | 188 1/4                       | 4     | 0.75    | 753 5 4 | 188 1/4                         | 4    | 0.75    | 753 5 4  | "                                               | "    | "       | "        | Not provided for in original estimate.                             |
| Do Do Beam filling                                                                                   | "                             | "     | "       | "       | "                               | "    | "       | "        | 5                                               | 4    | 0.75    | 20       |                                                                    |
| Roofing with jungle wood rafters, rafter, wall plates, nails, flat and pan tiles and chunam borders. | 2572 1/2                      | 20    | 100 1/2 | 514 8   | 1200                            | 28   | 100 1/2 | 336      | 1372 1/2                                        | 24   | 100 1/2 | 329 6 5  | The rafters and rafter are only fixed, no tiles or chunam borders. |
|                                                                                                      | "                             | "     | "       | "       | "                               | "    | "       | "        | 1200                                            | 5    | 0.75    | 60       | * For tiles and chunam borders.                                    |
| Beams over posts                                                                                     | 33 3/4                        | 1     | 0.75    | 33 12   | 22 1/2                          | 2    | 0.75    | 45       | "                                               | "    | "       | "        | These beams are only 9x7. The estimate provides for 12x9.          |
| Bress summers                                                                                        | 28 7/16                       | 1     | 0.75    | 28 7    | "                               | "    | "       | 3        | 28 7/16                                         | 1    | 0.75    | 35 8 9   |                                                                    |
| Capitals to pillars                                                                                  | 18                            | 1     | 0.75    | 18      | 18                              | 2    | 0.75    | 24       | "                                               | "    | "       | "        |                                                                    |
| Flooring with jelly in chunam                                                                        | 1472 1/4                      | 2     | 100 1/2 | 29 7 1  | "                               | "    | "       | "        | 1472 1/4                                        | 2    | 100 1/2 | 29 7 1   |                                                                    |
| Plastering with chunam                                                                               | 4183                          | 2     | 0.75    | 83 10 6 | 4100                            | 2    | 100 1/2 | 82       | 4183                                            | "    | 0.75    | 20 14 8  | This will require a fine coat over the present rough one.          |
| Trusses with iron straps complete                                                                    | 2                             | 15    | each    | 30      | 2                               | 25   | each    | 50       | "                                               | "    | "       | "        | These posts belong to the old building.                            |
| Posts complete                                                                                       | 2                             | 10    | 0.75    | 20      | 2                               | 2    | 0.75    | 4        | "                                               | "    | "       | "        | Miller's finches, and not yet charged against this work.           |
| Batten doors 5x6 1/2 with frames, hooks, hinges &c                                                   | 2                             | 17 8  | 0.75    | 35      | 25                              | 0.75 | 0.75    | 33 5 4   | 20                                              | 13   | 0.75    | 13 5 4   |                                                                    |
| Do Do 4x7                                                                                            | 4                             | 14    | 0.75    | 56      | 20                              | 0.75 | 0.75    | 60       | 16                                              | 0.75 | 0.75    | 16       |                                                                    |
| Do Do 4x5                                                                                            | 5                             | 22    | 0.75    | 110     | 30                              | 0.75 | 0.75    | 112 8    | 25                                              | 0.75 | 0.75    | 31 4     |                                                                    |
| Excavating foundation and filling in the base                                                        | 3                             | 15    | 0.75    | 45      | 25                              | 0.75 | 0.75    | 50       | 18                                              | 0.75 | 0.75    | 18       |                                                                    |
| Superintendence                                                                                      | "                             | "     | "       | "       | "                               | "    | "       | 26 15 1  | "                                               | "    | "       | "        |                                                                    |
| Slundries                                                                                            | "                             | "     | "       | 85 10 8 | "                               | "    | "       | 76 7 9   | "                                               | "    | "       | "        |                                                                    |
|                                                                                                      | "                             | "     | "       | 74 15   | "                               | "    | "       | 32 8 8   | "                                               | "    | "       | "        |                                                                    |
| Balance remaining unexpended.                                                                        | "                             | "     | "       | 1900    | "                               | "    | "       | 1667 6 2 | "                                               | "    | "       | 573 14 3 |                                                                    |
|                                                                                                      | "                             | "     | "       | "       | "                               | "    | "       | "        | "                                               | "    | "       | 232 9 10 |                                                                    |
| Amount required for completing the Building.                                                         | "                             | "     | "       | "       | "                               | "    | "       | "        | "                                               | "    | "       | 341 4 5  |                                                                    |

Bawany Range Office.  
Kallagal 4<sup>th</sup> September 1883.

Wm. H. H. H.  
Superintendent

M. J. Donough  
Supervisor Bawany Range

carpenters and sawyers viz. No. 346-4-11 kam  
heru

711

April 1863-64.  
 Kaukauna District.  
 Item . . . . .  
 The Superior of . . . . .  
 Flouring Range.  
 Dd.

Sadelet's September.  
Received } 1863.

22721044/074

Compositio fluidi.

learn, practice & experience  
of words, done and remain-  
ing, so he saved for the stor-  
ing the heart of a village.

100

Watt Carpenters and Sawyers Div. No 4316 1 11/2

Embroid. Quilts.

Q. W. 122

11.6 Led minute for completing the

| Colly. | Long th. | Breadth. | Wt. per sq ft. | Cubic feet. | Description of work.                                                                                           |
|--------|----------|----------|----------------|-------------|----------------------------------------------------------------------------------------------------------------|
| 100    | 1 1/2    | 3/4      | -              | 112 1/2     | Raising the acornatake walls.                                                                                  |
| 90     | 2        | 2        | -              | 360         | Foundation to the dwarf wall around drain.                                                                     |
| 90     | 1 1/2    | 2        | -              | 270         | Dwarf wall around drain.                                                                                       |
| 8      | 2        | 1        | -              | 16          | Steps.                                                                                                         |
| 110    | 6        | -        | 660            | 755 1/2     | Lime put or 28 3/4 - Lime yards of Brickwork in clay at 2 Ryper per lime yard.                                 |
| 21     | 21       | -        | 441            | -           | Flooring to acornatake.                                                                                        |
| 308    | 7        | -        | 2156           | 1101        | Do. to drain.                                                                                                  |
| 96     | 3        | -        | 288            | -           | Square feet of plastering with chumam at 2 Ryper 100 Sq ft.                                                    |
| 96     | 7 1/2    | 5 1/2    | -              | 2444        | Plastering do. walls.                                                                                          |
| 160    | 4        | 4        | -              | 256         | Do. to Basement.                                                                                               |
| 160    | 4        | 4        | -              | 256         | Square feet of plastering with chumam at 2 Ryper 100 Sq ft.                                                    |
| 42     | 5 1/2    | -        | 2308           | 50          | 12 Burnt                                                                                                       |
| 10     | 7        | -        | -              | 17 1/2      | Work platform.                                                                                                 |
| 6      | 6        | -        | -              | 47 1/2      | Lime put of jungle wood wrought and put up at 2 Ryper per lime foot.                                           |
| 2 1/2  | 2 1/2    | -        | -              | 2308        | Square feet of flooring (including the old materials) with Bamboo mat, Jan Lilo, a 10 ft. for 100 square feet. |
| 10     | 7        | -        | -              | 20          | 5 Poles each 6 Ryper.                                                                                          |
| 6      | 6        | -        | -              | 10          | 1 Chain door.                                                                                                  |
| 2 1/2  | 2 1/2    | -        | -              | 15          | 6 Windows without frames / a 2 1/2 ft. each.                                                                   |
|        |          |          |                | 21 7 2      | Limes at bar & 5 per cent.                                                                                     |
|        |          |          |                | 468 8 10    | Total.                                                                                                         |

97

Bhawary Range Office.  
 Bhawary December 3.

Hawary December 3.

Am. Walter at 100 St. St.

Supp. Exec. 7 a. Sec.

*A. A. Cunningham*  
*Dr. J. H. Shawarm Ruler*

In. Ch. of Shawany Rang

H. H. Chundrasegum Pillay  
No. 149, Crossen.

Kolaparamba 4<sup>th</sup> March 1864

Genl. C. C. C. W. Walker A. C. C.

Col. L. R. Orr R. C.

Secretary to Government D. P. M.  
Madras—



1. Completing the Travelling Commission College

Original Duction of Government Order No. 2683 of  
7<sup>th</sup> November 1862, No. 590 - Expended in 1862/63. No. 106.

12-- Estimates Amount required to Complete R.  
490-- including unauthorized expenditure of

2. Completion of Broome's Court house at Coll. ga.  
Original sanction of Government Order No. 4.

Supers 1900, of which Rs 462, available  
in Current year. Expended up to date Rs 1664-6-2

*Estimated Amount Required for Completion*

entirely to the insufficient rate allowed for  
Lumber viz. \$1 per cubic foot, which was about

its cost in the rough, so that the charges incurred  
for Carpenters and Sawyers viz. Rs. 346-4-11 have

100

In a letter to Mr. G.  
 11<sup>th</sup> March 1884  
 How  
 the duty begins & ends  
 do  
 the duty. Of course  
 & then

Wilmington District  
Nov 17 1834

Dear Sir

I have the pleasure to acknowledge the receipt of your letter of the 11th inst. in relation to the above named case.

I have conferred with the District Attorney and he is of the opinion that the same should be referred to the District Court for their consideration.

I am, Sir, very respectfully,  
Your obedient servant,  
J. M. Smith

dated  
Paris & St. Cloud } 1863.  
Confidential &c.

to estimate for conflicting  
the Howell's purchase  
collateral.

Int. No. 490 a.u.

44-1044-1064

It is my honor to be

Your Most Obedt<sup>t</sup> Servant

Muncks. Luth. Coll. 1822

[illegible][illegible]

Ms 871-30<sup>th</sup> Decembris/64.  
Wills and Under.