

(1) Number of pages 6

(2) Date of repair 19.9.1962

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Work DEPARTMENT.

G.O. No. <u>913</u>	Press <u>Mr.</u>
<u>44-45</u>	
Dated <u>2-4</u>	18 <u>64</u>

Not to be folded or roughly handled

103.

*Proceedings of the Madras Government, Public Works Department,
2nd April 1864.*

No. 44.

Read the following :—

*Report of progress made in improving road from the Railway Station at Pothanoor to foot of
Coonor Ghát, from 1st to 15th March 1864.*

	Convict labor.	Gravel carted.	Jelly dug.	Spreading, water- ing and tamping.	Amount ex- pended.	Remarks.
	Metal broken.					
	C. Yds.	C. Yds.	C. Yds.	S. Yds.	Rs. A. P.	
5th Mile north of Coimbatore ...	145 $\frac{1}{2}$	...	...	...		Materials are being collected for the repair of the road during the ensuing rains. No payments were made for the Matoopolliam road during the fort-night for want of funds which having now been provided, the works that are now in progress will appear in the next report.
Pothanoor Railway Feeder... ..		187 $\frac{1}{2}$	350	1,056	245 2 2	
	145 $\frac{1}{2}$	187 $\frac{1}{2}$	350	1,056	245 2 2	

Expended between Pothanoor and foot of the Coonor Ghát...	Rupees	245	2	2
Do. for bridges along the road	"	94	5	10
Total Rupees		339	8	0

*Coimbatore,
16th March 1864.*

(Signed) R. THOMPSON, Lieutenant, R. E.,
Assistant Engineer.

No. 45.

ORDER THEREON, 2nd April 1864, No. 913.

Ordered to be recorded.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. S. T. Augustin.

212
No 913.

Recorded

Shepard }
2nd April/64 }

D. P. G. 1864
The Assistant Eng.
Coimbatore

To
The Secretary to Govt.
D. P. G. Fort St. George,
Madras.

Dated 18th
Recd. 18th March 1864

CS No 913 - 2nd April 1864.

Report of Progress
made in improving
road from Coimbatore
Railway Station to
foot of the Coorg
ghat from 1st to
15th March 1864

Recorded
- 9/11

P. 44. 45

2. 21st March 1864 - On 30th 1