

(1) Number of pages 6(2) Date of repair 19-2-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 956	Press Mis.
129-130	
Dated 5-4-	1864.

Not to be folded or roughly handled

15

*Proceedings of the Madras Government, Public Works Department,
5th April 1864.*

No. 129. Read the following letter from Lieutenant-Colonel O. W. S. CHAMBERS, R. E.,
Superintending Engineer, 1st Division, to Colonel C. A. ORR, R. E., Secretary to
Government, Department Public Works, dated Camp Dowlaishweram, 23rd March
1864, No. 2,389:—

SIR,

No. 687 of 7th March 1864.

Amount of Estimate Rupees 613, sanc-
tioned in G. O. No. 1,906 of 1863.

1. With reference to the Order of Government as per
margin, I beg to state that the new works Military, on which
excesses are unavoidable, are the partition walls to the upper
and lower Patcherries at Waltair, occupied by the married
men of the Royal Artillery.

2. These partition walls have already cost 100 Rupees more than they were estimated to
cost and are still not quite finished.

No. 130.

ORDER THEREON, 5th April 1864, No. 956.

* See G. O. No. 687, dated 7th March
1864.

Alterations and additions to the two
temporary Barracks used as Married
Men's Quarters by the Royal Artillery
at Waltair, Estimate Rupees 740.

1. The Governor in Council grants authority for the
excess over the Estimate referred to in this letter being met
from the saving of Rupees 276-9-7* in the work marginally
noted.

2. A Supplemental Estimate showing the total excess-
anticipated should have been submitted by the Superintending Engineer, 1st Division.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.

„ Accountant General.

„ Controller and Auditor of Public Works Accounts.

„ Military Department.

Exd. S. T. Augustin.

Superintending Engineer
Office, Camp Duboiswarum
No 2389. 23rd March 1864. 2nd

From
Lieut. Col. Chambers R. E.
Superintending Engineer

To
Colonel C. A. Orr R. E.
Secretary to Government D. S.

Madras.

Sir,

With reference to the Order of
Government as per margin, I beg
to state, that the new works military
on which expenses are unavoidable
are the partition walls to the Upper
and Lower Patcherries at Wattai.
occupied by the married men of
the Royal Artillery.

2. These partition walls have
already cost 100 Rs. more than they
were estimated to cost and are
still not quite finished.

No 687 of
1st March
1864.

annual of
Estimates P. 113
sanctioned in
G. O. No. 1906 of 1863

J

3 F

2^d Letter aff. 16. 6.
O. H. C.

Comptroller & Auditor of C. & P. Accounts {
11/20/11 {
11/20/11 {

O
 Dec 2. 1867
 dated March 1874
 better being met from the change
 of Prices 276-9-7 in the month
 of August 1874
 the two temporary loans
 used no married men
 200 by the original 1000
 at the present time 200 1/4
 2
 of Capital Capital Capital

The Governor in Council

21095-6/5

I have the honor to be

Y^r 1864 Dep^y
Secy of War
No 355
The Sup^r Engineer
To the Engineer
The Sup^r Engineer

Recd 21st / 64
Des 21st / 64
Recd 21st / 64
No 355

With reference to
No 687 of 7th March / 64.
States that the new marks
indicated on which vessels
are unavoidable are the
position of the Upper
& Lower Ratcherniet
station occupied by the
manned men of the Royal
Artillery.

No 956 - 5500 / 64

With an order

No 129. 130