

(1) Number of pages 4

(2) Date of repair 19-9-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>974</u>	Press Mis.
<u>168-169</u>	
Dated <u>6-4-</u>	<u>1864.</u>

Not to be folded or roughly handled

R1

*Proceedings of the Madras Government, Public Works Department,
6th April 1864.*

No. 168. Read the following letter from Lieutenant-Colonel E. HEMERY, R. E., Superintending Engineer, 3rd Division, to Colonel C. A. ORR, R. E., Secretary to Government, Public Works Department, dated Cuddapah, 1st April 1864, No. 311:—

SIR,

1. I have the honor to report that the expenditure on two small works in this Division has exceeded the sanctioned amount by more than 5 per cent.

2. In the Cuddapah District, an Estimate amounting to Rupees 424 was sanctioned by Government in Order No. 448, dated 23rd March 1863, for a Subsidiary Jail to the Badwail Taluq Cutcherry; the expenditure up to the end of last month was Rupees 472-6-0 or 11 per cent. above the sanctioned amount; this excess has been caused entirely by the high rates of seigniorage paid for timber required for the building.

3. In the Kurnool District the same reason is given by the Range Officer for the excess of expenditure above the Estimate for an "additional room to the Moonsiff's Court House at Cumbum."

4. The Estimate for this work, amounting to Rupees 530, was sanctioned by Government in Order No. 1,316, dated 14th August 1862; the expenditure up to the end of last month was Rupees 609-3-1 and the work is still incomplete; I have therefore called upon the Range Officer to explain fully the cause of the excess and also of the great delay in completing the work.

No. 169. ORDER THEREON, 6th April 1864, No. 974.

The Superintending Engineer, 3rd Division, will be requested to report the source from which the excess referred to in this letter are to be met, and to submit supplemental Estimates for the sanction of Government.

(True Extract.)

(Signed) CHARLES, A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.

„ Controller and Auditor of Public Works Accounts.

„ Accountant General.

Exd. S. T. Angustin.

No 311.

Supdy. Engineer's Office
Buddapah 1st April 1864.

R3

From

Lieut. Col. G. Nugent R.E.

Supdy. Engineer

3rd Division

To

Colonel C.A. Pitt, R.E.

Secretary to Government

Public Works Department

Sir

I have the honor to report that the expenditure on two small works in this Division has exceeded the sanctioned amount by more than 5 per cent.

2. In the Buddapah District, an estimate amounting to Rupees 424 was sanctioned by Government in Order No. 448 dated 23rd March 1863 for a subsidiary Jail to the Badwail Taluk Katcherry; the expenditure up to the end of last month was Rupees 472.6-0 or 11 per cent above the sanctioned amount; this excess has been caused entirely by the rates of 8 annas per paid for timber required for the building.

3. In the Khamul District the same reason is given by the Range Officer for the excess of expenditure above the estimate for an additional room to the Moonsiff's Court House at Fumbum.

4. The estimate for this work amounting to Rupees 530, was sanctioned by Government in Order No. 1316 dated 14th August 1862; the expenditure up to the end of last month was Rupees 669.3.1 and the work is still incomplete; I have therefore called upon the Range Officer to explain fully the cause of the excess and also of the great delay in completing the work.

I have &c

G. Nugent

Lieut. Col. R.E.

Supdy. Engineer

3rd Division.

1884 2nd 10
Pro of for the State.
1884 1/4 50

The survey being under
3rd Division

The Secretary of Government

Water 1st
No. 303 1/4 11/4

Registers that the re-
production in the small works

is more than 5000 and
where the mechanical amount

1884 1st 2nd April

Print on Order

Print
1884 1/4 50

1884 1/4 50

The Survey Engineer 3rd 1/4
will be requested to report
the source from which the
excepted referred to in the
letter are to be met, and to
submit supplemental
Estimates for the sanction
of Government.

1884 1/4 50
Contract 1884 1/4 50
P. N. Account 1884 1/4 50
Receipt 1884 1/4 50
Receipt 1884 1/4 50