

(1) Number of pages 6

(2) Date of repair 16. 11. 1962

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1066	Press
357-352	~~Mis.~~
Dated 21-4-	1865.

Not to be folded or roughly handled

12/11

No. 351.

Read the following:—

Report of Progress of the Junction Canal between Negapatam and Teroopondy, for the month of March 1865, called for in Government Order No. 1,780 of the 20th June 1864.

DESCRIPTION OF WORKS.	Amount of Estimate.	By whom sanctioned, name and date of sanction.	Date of commencement of works.	Net expenditure up to the end of previous year.	Recoveries in this year of expenditure appertaining to previous year.	Number of item in the Budget of current year, and the amount authorized in it.	EXPENDITURE IN THIS YEAR.		RECOVERIES OF EXPENDITURE IN THIS YEAR.		Net expenditure in this year.	Balance of expenditure in this year remaining unaccounted for.
							In this month.	Up to this month.	In this month.	Up to this month.		
1	2	3	4	5	6	7	8	9	10	11	12	13
Junction Canal from Negapatam to Teroopondy.	RS. 22,565	Government Order No. 3,511, dated 30th Nov. 1863.	30th Jan. 1864.	RS. A. P. 5,562 8 10		150	RS. A. P. 1,106 1 1	RS. A. P. 7,417 1 3		RS. A. P. 1 8 7	RS. A. P. 7,415 8 8	RS. A. P. 7,415 8 8

REMARKS.—59,537 Cubic yards earth-work done.

25,152½ Cubic feet of brick-work in chunam up to February 1865.
6,208 Do. do. in this month.

31,360½ Do. do. up to this month.
The expenditure in this month has been on the masonry work only.

TANJORE,
10th April 1865.

(True Copy.)

(Signed) W. F. BATEMAN,
Sub-Engineer, D. P. W.
(Signed) T. GREENAWAY, Lieut.-Colonel,
Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
21st April 1865.*

No. 352.

ORDER THEREON, 21st April 1865, No. 1,066.

CIVIL WORKS, No. 63.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Civil Works 3/1

no 1066

*Communicated to
the Revenue Department.*

*Fruct St. George
21st April 1865*

To the Revenue Dept.

X082

Recd. 22nd April.

PT 1865 Dept
Pro. of Govt for April
No. 7. 1296.
51

The Sup^{ts} Engrs
6 "Division
To

The Secretary
to Govt
C. B. W. Dep^t

Date & 10th 3rd 1865
Received
No. 1066-21 dated April 15th
Report of Progress

of the Panama Canal
between Nicaragua
and Central America for the
month of March 1865
called for in L. O.

1782 of the 20th June
With an Order

357. 352