

(1) Number of pages 140

(2) Date of repair 18. 11. 62

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1211	Press Mis.
96-97.		
Dated	4-5	1865.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public

No. 96.

Read the
Progress Report of the Central Jail at

ESTIMATE.				WORK PER
Items.	Quantity.	Rate.	Amount.	Quantity.
<i>Four Workshops.</i>				
Rough stone in chunam Cubic yards.	1,493 ²¹ / ₂₇	3 0 0	4,481 5 4	52
Terracing with brick on edge, &c. &c. ... Squares.	220 ¹⁰⁰ / ₁₀₀	22 0 0	4,857 9 8	
Flooring with do. do. ... Do.	192	7 4 0	1,392 0 0	9
Excavating foundations and filling the basement ...			164 0 0	
Cut stones over the pillars' heads ... No.	152	1 4 0	190 0 0	
Do. do. centre do.	84	1 8 0	126 0 0	
Contingencies			1,926 13 4	
<i>Partition walls between centre pillars, &c.</i>				
Rough stone in chunam Cubic yards.	185 ² / ₂₇	3 0 0	556 0 0	33
Contingencies			91 6 4	
<i>Six Towers.</i>				
Rough stone in chunam Cubic yards.	421 ¹¹ / ₂₇	3 0 0	1,263 2 6	44
Excavating foundations and filling the basement ...			15 0 0	
<i>Centre Warder.</i>				
Rough stone in chunam Cubic yards.	316 ¹¹ / ₂₇	3 0 0	1,040 0 0	9
Arch work in do. Cubic feet.	152	0 3 0	28 8 0	
Stone columns No.	12	12 8 0	150 0 0	
Excavating foundations and filling the basement ...			80 0 0	
Cut stones over the pillars' heads ... No.	12	1 8 0	18 0 0	
<i>Upper Story.</i>				
Stone columns No.	12	12 0 0	144 0 0	
Cut stones over the pillars' heads ... No.	12	1 4 0	15 0 0	
Contingencies			534 15 6	
<i>Two Workshops with truss roof.</i>				
Rough stone in chunam Cubic yards.	713 ¹¹ / ₂₇	3 0 0	2,140 11 6	
Flooring with brick on edge, &c. &c. ... Squares.	86 ¹⁰⁰ / ₁₀₀	7 4 0	628 12 8	
Excavating foundations and filling the basement ...			120 0 0	
Cut stones over the pillars' heads ... No.	38	1 4 0	47 8 0	
Contingencies			968 7 6	
<i>Radial block of cells.</i>				
Rough stone in chunam Cubic yards.	11,027 ¹¹ / ₂₇	3 0 0	33,352 9 3	433
Arch work in chunam over the doors ...			35 2 6	
Do. do. with brick in chunam ... Cubic feet.	65,812 ¹ / ₂	0 4 0	16,453 2 0	9,990
Centrings			2,400 0 0	
Cornice work in chunam			628 2 0	295
Terracing with brick on edge, &c. &c. ... Squares.	251 ¹⁰⁰ / ₁₀₀	22 0 0	560 15 10	
Putting jelly, two courses of flat-tiles, &c. ...	286 ¹⁰⁰ / ₁₀₀	10 15 3	3,138 1 2	
White-washing in chunam Squares.	1,720	0 3 0	322 8 0	
Flooring with brick on edge, &c. &c. ...	307 ¹⁰⁰ / ₁₀₀	7 4 0	2,229 6 0	17
Excavating foundations and filling the basement ...			600 0 0	
Contingencies			8,030 1 3	
<i>Two Solitary cells for Women.</i>				
Rough stone in chunam Cubic yards.	1,513 ¹¹ / ₂₇	3 0 0	4,541 5 4	
Terracing with brick on edge, &c. &c. ... Squares.	76 ¹⁰⁰ / ₁₀₀	22 0 0	1,689 9 6	
Flooring with brick on edge, &c. ... Do.	54 ¹⁰⁰ / ₁₀₀	7 4 0	392 5 10	
Excavating foundations and filling the basement ...			140 0 0	

Works Department, 4th May 1865.

following:—

Rajahmundry for the month of March 1865.

FORMED IN THIS MONTH.		WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.	
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.	
1 4 11	67 14 11	1,504	2 6 2	3,586 1 7	Fifty-one squares of terrace work done. Bricks, &c., remain at work.
.....	182 7 1			566 8 0	
3 13 11	31 13 9	9	25 10 6	230 14 6	
.....				179 2 4	Few stones remain at work. Do. do.
.....	20 11 0	114	1 7 11	170 2 7	
.....	11 9 2	41	1 14 2	77 5 1	
.....	20 7 6			566 9 5	
0 15 2	31 4 3	182	2 10 10	487 8 11	
.....	18 9 6			81 1 2	
0 3 2	8 10 2	64	0 2 11	15 3 5	
.....	4 6 8			12 13 4	
32 6 11	291 14 3	298	2 12 3	824 11 6	Stone, &c., remain at work.
.....		152	0 0 9	7 4 9	
.....	54 7 1			154 7 7	
.....	7 5 0			74 9 1	
.....				8 8 0	
.....	98 6 5			115 15 10	
.....	3 14 6			6 1 3	
.....	45 14 10			170 2 2	
.....		696	2 4 3	1,575 4 11	Bricks remain at work.
.....				143 2 8	
.....				128 11 9	
.....	9 8 0			22 15 0	The sum of Rupees 64-1-0 for tools and stores charged in last month to this item has been recovered in this month. Vide Superintending Engineer's Memorandum No. 1,399, dated 30th March 1865.
.....				212 3 1	
2 2 9	541 13 2	8,225	2 11 0	22,114 8 9	
0 1 7	996 2 1	32,176	0 2 2	4,346 15 3	Bricks, &c., remain at work.
.....	87 8 6			789 2 4	
0 0 9	13 10 6	1,293	0 4 2	335 6 2	
.....	4 12 0			163 14 8	
.....	322 11 3			394 8 0	
.....	150 0 0			150 0 0	
8 10 1	146 12 0	170	10 1 1	1,711 9 2	Bricks, &c., do. do.
.....				809 15 9	
.....	62 15 0			3,686 3 5	
.....		587	2 6 3	2,360 5 5	30,088 small bricks remain at work.
.....	1 7 9			1 7 9	
.....	1 7 3			136 13 7	
.....				143 4 4	

Proceedings of the Madras Government, Public

Progress Report of the

ESTIMATE.				WORK PER
Items.	Quantity.	Rate.	Amount.	Quantity.
<i>Two Solitary cells for Women.—(Concluded.)</i>				
Contingencies		Rs. A. P.	Rs. A. P.	
			1,016 3 10	
<i>Enclosure walls.</i>				
Rough stone in chunam	Cubic yards. 4,776 1/2	3 0 0	14,328 14 2	756
Broken bottle in do.	Squares. 7,440	0 2 0	930 0 0	
Excavating foundations and filling the basement			150 0 0	
Contingencies			1,552 5 1	
<i>Banquits, &c.</i>				
Broken bottle in chunam	Squares. 49 1/2	0 2 0	615 0 0	
Contingencies			526 13 7	
<i>Front gate and wooden railings.</i>				
Wooden railings complete	R. feet. 1,300	2 8 0	3,250 0 0	
Masonry work			560 0 0	
<i>Well.</i>				
Earthwork	Cubic yards. 2,287	0 1 4	190 9 4	
Do.	Do. 620	0 1 6	53 2 0	
Do.	Do. 2,118 1/2	0 2 5	320 0 0	
Do.	Do. 2,400	0 7 0	1,050 0 0	
Baling water and sinking the well frame			442 10 0	
Value of well frame			433 6 5	
Cut stone in chunam	Cubic yards. 40 5	29 0 11	1,167 10 9	
Do. do.	Do. 40 5	22 6 11	901 7 1	
Do. do.	Do. 40 5	18 0 4	724 2 9	
Do. do.	Do. 16 2	17 8 0	231 4 9	
Do. do.	Do. 24 3	17 8 0	421 15 1	
Do. do.	Do. 36 4 1/2	16 14 0	610 5 0	
Filling in the outside of steening	Do. 6,600	0 1 0	412 8 0	
Contingencies			355 14 10	
Clearing jungle				
Total...				
Unadjusted advances remaining at the end of March 1865.				
Total				

CAMP AT COTTAPILLY,
9th April 1865.

Works Department, 4th May 1865.

Central Jail &c.—(Concluded.)

FORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.			Remarks.
Rate.	Amount.	Quantity.	Rate.	Amount.		
RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		
.....				345 1 2		The sum of Rupees 80 charged for tools and stores in last month, has been recovered in this month. <i>Vide</i> Superintending Engineer's Memorandum No. 1,399, dated 30th March 1865.
5 2 8	3,906 15 2	1,474	4 15 8	7,341 4 2		Stone, &c., remain at work.
.....	26 13 8			444 9 10		22,231 bottles have been collected.
.....	328 1 0			75 4 11		
.....				614 9 4		The sum of Rupees 100 for tools and stores charged in last month to this item has been recovered in this month. <i>Vide</i> Superintending Engineer's Memorandum No. 1,399, dated 30th March 1865.
.....				31 5 5		1,567 Bottles do. do.
.....	5 0 0			5 0 0		
.....				77 12 0		77 1/2 Teak wood purchased.
.....				2 5 6		
.....		2,287	0 1 4	190 9 4		No. 2 Terrace roof Workshop : walls completed.
.....		620	0 1 6	58 2 0		No. 2 Women cells : walls raised 5 feet.
.....		2,118 1/2	0 2 5	320 0 0		No. 3 Radial block : arches all turned, cornice work and floor completed.
.....		2,400	0 7 0	1,050 0 0		No. 4 Truss roof Workshop : walls completed.
.....				462 10 0		No. 5 Radial block : arches all turned, cornice work and floors completed.
.....				483 6 5		No. 6 Terrace roof Workshop : terrace work completed, and 10 squares of floor made.
.....		40 5	29 0 11	1,167 11 8		No. 7 Radial block : arches all turned, cornice work and floor completed.
.....		40 5	22 6 9	901 1 8		No. 8 Terrace roof Workshop : joists all fitted.
.....				727 14 10		No. 9 Radial block : 26 iron doors have been set in the building, side walls raised 10 feet, and 18 cross walls raised 5 feet.
.....				347 7 11		No. 10 Truss roof Workshop : walls completed.
.....				181 2 1		No. 11 Radial block : walls built up to basement.
.....	7,908 5 5			62,955 15 4		No. 12 Women cells : walls raised 5 feet.
.....				55,074 13 9		No. 12 Terrace roof Workshop : walls completed.
.....				1,18,030 13 1		Centre Warder : walls are up and 8 stone columns completed.
.....						Compound wall and towers, 1,517 cubic yards of masonry work done.

(Signed) T. RAMIAH,
Supervisor in charge of No. 6 Range, Godavery District.
(Signed) J. G. RYVES, Captain, R. E.,
Superintending Engineer, 1st Division.

*Proceedings of the Madras Government, Public Works Department,
4th May 1865.*

No. 97.

ORDER THEREON, 4th May 1865, No. 1,211.

CIVIL WORKS, No. 11.

Communicated to the Judicial Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Judicial Department.

Exd. S. T. Augustin.

Civil works

no 1211

*Communicated to the
Judicial Department.*

*Forthwith George
4th May 1865*

*To the Judicial Department
No 97*

Recd 5th May

1865
Recd 14 April 65
Pro. of Court for May
\$14.71

from
Hannah
Lup. Ind. with
to the Sup. Eng.
1st Division

Dated 9th April 65
Recd 28 April 65
Progress report of the
Central Jail of Cape
Murray for the month
of March 65 -

No 96-97

With an order
no. 1211-42, May 1865