

(1) Number of pages 8(2) Date of repair 19-11-42.

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1221	Press Mis.
104-115		
Dated	5-5	1865.

Not to be folded or roughly handled

[Handwritten mark]

16

*Proceedings of the Madras Government, Public Works Department,
5th May 1865.*

No. 114. Read the following letter from Colonel A. J. M. BOILEAU, R. E.,
Superintending Engineer, 4th Division, to Colonel C. A. ORR, R. E.,
Secretary to Government, Public Works Department, dated Madras, 24th
April 1865, No. 6,625 :—

SIR,

1. As promised in the concluding paragraph of my letter No. 6,577, dated
21st April 1865, I have the honor to
forward a comparative statement exhibit-
ing the particulars and amount of excess*
over the sanctioned† estimate, Rs. 3,320,
for the bridge at Puduputnum near Sadras in the Madras District.

* Comparative Statement.

* Rupees 300.

† G. O. No. 3,005, dated 19th October 1864.

2. The difference is owing to embankments and foundation wells having been
omitted in the original estimate, which on actual commencement of building opera-
tions have been found to be absolutely necessary.

3. I have authorized the Sub-Engineer of the Range to proceed with the work,
and I solicit the sanction of Government
to the excess,† which is 9 per cent. on the
sanctioned amount.

† Sanctioned estimate	..	..	..	Rupees	3,320
Revised do.	..	..	..	"	3,620
				Excess	300

4. No additional funds are required this year, and the amount required for
next year's operations will be reported in furnishing the Lists of Incomplete Works.

No. 115. ORDER THEREON, 5th May 1865, No. 1,221.

CIVIL WORKS, No. 14.

The supplemental estimate amounting
to Rupees 300 is sanctioned, but the Go-
vernment must observe that the necessity
for providing for the embankments and wells should have been foreseen when the
original estimate was under preparation.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division.
" Accountant General.
" Controller of Public Works Accounts.

Exd. S. T. Augustin.

Excess 300

which

N^o 6625 Superintending Engineer's Office 4th Divⁿ
Madras 24th April 1865.

From
Colonel A. J. M. Poileau R.E.
Superintending Engineer 4th Division
To
Colonel C. A. Orr R.E.
Secretary to Government P.W.D.

Enclosure 1
1 Comparative Statement
+ Rupees 300
G.O. N^o 3005
dated 19 Oct^r 64

As promised in the concluding para of my letter N^o 6577 dated 21 April 1865, I have the honor to forward a comparative statement exhibiting the particulars and amount of excess over the sanctioned estimate Rupees 3320 for the Bridge at Podupattanam near Sackas in the Madras District.

2 The difference is owing to embankments and foundation wells having been omitted in the original estimate, for which on actual commencement of building operations have been found to be absolutely necessary.

3 I have authorized the Sub Engineer of the Range to proceed with the work, and I solicit the sanction of Government to the excess which

Sanct^d estimate
Rs 3320
Revised n^o 3620
Excess 300

which is 9 per cent on the sanctioned amount.

4 No additional funds are required
this year, and the amount ^{required} for next year's operations
will be reported in furnishing the List of
Incomplete works.

Supg Engrs Office } I have the honor to be
4. D. Madras } Sir
24-April 1865. } Your Most Obedient Servant
A. B. Meau Col R.E.
Supg Engr 4 Division

To
Colonel C. A. Orr R.E.
Secretary to Government P.W.D.

Private

Civil Works

515

no 1221

The Supplemental

Estimate amounting to Rs. 200,000 sanctioned, but the Government must observe that the necessity for providing for the embankments and wells should have been foreseen when the original Estimate was under preparation.

Hand Shewen
5th May 1865
To the Supg Engr 4 D. Madras
Accountant P.W.D.
Controller P.W. Account
4. Supg Engr 4 D. Madras

90 W 1865 Dep't
Prof of Govt for clay 51
From N: 1404

The Supg Engineer & Co
To The Secretary to Government
P.O.

Dated 24th
Recd 25th April 1865

El. N° 6625.

Submits for sanction a
Comparative statement in
showing particulars of excess
over the original estimate
N° 3320 for Bridge at
Podopattum near
Sadras.

Warrant Order

1221-5th May 1865

N° 114.115

2. 28th April 1865 or 2nd May