

(1) Number of pages 8
(2) Date of repair 19-11-42
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	1256	Press Mis.
182-184		
Dated	9-5	18 65.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
9th May 1865.*

No. 183.

Read the following :—

No. 3,900.
*List of Bills received from the Superintending Engineer, 7th Division, for works executed in the South Canara District, submitted for the sanction
of Government, which exceed their estimate by more than 5 per cent.*

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Percentage of excess.	To what year's expenditure appertaining.	Date when received.	REMARKS.
940	30th June 1864.	Constructing Taluq Cut-cherry at Oodipce. Total amount of Bills passed by this Office.	RS. 5,940 Total.	RS. A. P. 238 13 7 6,034 13 5 6,273 11 0	RS A. P. 333 11 C	5 1/2	1863-64.	17th April 1865.	This Bill is submitted for sanction, with reference to the 3rd paragraph of the Proceedings of Government, dated 21st March 1864. No. 846. The Officer in charge states, that the excess of expenditure is exclusively due to increased rates, more particularly to high prices having been paid for laterite stone, Bricklayers' wages, and for the carriage of doors and windows. The latter were made up at the Engineer's Stores, Mangalore, for the purpose of securing good materials and workmanship.
937	15th Aug. 1863.	Constructing a Taluq Cut-cherry at Oopinangady.	6,500	301 1 5 3,633 0 7			1861-62. 1862-63.	Do.	Major Farowell accounts for the excess of expenditure on this work to increased rates having been paid for labor in an unhealthy and feverish locality. Liberal wages have alone induced good workmen to seek employment on this work.
939	19th April 1864	Do. do.		1,079 12 1			1863-64.	Do.	
		Total amount of Bills passed by this Office.	Total.	5,013 14 1 3,185 9 0 8,199 7 1	1,699 7 1	26 1/2	Do.	Do.	

List of Bills received from the Superintending Engineer, 7th Division, for works executed in the South Canara District, &c.,—(Concluded.)

Proceedings of the Madras Government, Public Works Department,
9th May 1865.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Percentage of excess.	To what year's expenditure appertaining.	Date when received.	REMARKS.
938	30th June 1864.	Additions to Police Station House at Mangalore.	RS. 1,550	RS. A. P. 1,838 8 5	RS. A. P. 283 8 5	18½	1863-64.	17th April 1865.	The excess of expenditure on this work is attributed, by the Officer in charge, to increased prices having been paid for timber, tiles, &c. It would appear that no provision had been made in the estimate for centings to arches. The rate allowed in the estimate for balustrade work has been found to be insufficient.

MADRAS,
26th April 1865.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

Proceedings of the Madras Government, Public Works Department,
9th May 1865.

No. 184.

ORDER THEREON, 9th May 1865, No. 1,256.

ACCOUNT, No. 30.

Under the explanation afforded, the Government sanction the Bills submitted with the foregoing List.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

Secretary to Government.

To the Controller of Public Works Accounts, with four Bills.
„ Superintending Engineer, 7th Division.
„ Accountant General.

Exd. R. H. Lee.

W. 1865 Depue
Prin^g of Gov^t of May
1442
The Controller,
Public Works Account,

To The Secy: to Government,
Public Works Depart^t

Dated 26th
Rec^d 27th } April 1865.

BIO. Enclosures.

4 Bills. N^o 3090

Submitting four Bills
for the sanction of Govern-
ment, received from the
Superintending Engineer,
7th Division, for works
executed in the South
Canara District, which
exceed their Estimate by
more than 5 per cent.

With an order

N^o 1256-9th May 1865

Jan 1863 - 1864