

(1) Number of pages 12
(2) Date of repair 25-11-42
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

0 _____
Government of Madras.

Public Works **DEPARTMENT.**

G.O. No.	<i>1649</i>	Press Mis.
<i>364-365</i> Dated	<i>14-6-</i>	<i>1865.</i>

Not to be folded or roughly handled

84

*Proceedings of the Madras Government, Public Works Department,
14th June 1865.*

Read the following papers:—

No. 363. Memorandum from the Quarter Master General, to the Secretary to Government, Military Department, dated Fort Saint George, 10th May 1865, No. 5,249.
From Lieutenant-Colonel C. HILL, R. E., Commandant Sappers and Miners, to the Assistant Quarter Master General of the Army, Fort Saint George, dated Bangalore, 4th May 1865, No. 396.

SIR,
I beg the favor of your drawing the attention of the Executive Engineer to the fact that although the end of the official year is passed, not one of the buildings intended for the occupation of the European Non-Commissioned Officers of the Corps under my command is yet completed. The Contractor was, I believe, bound down under heavy penalties to finish them all by the end of April.

HEAD QUARTERS, MYSORE DIVISION,
BANGALORE,
6th May 1865.

No. 142.
Submitted.

(Signed) F. P. HAINES, C. B., Major-General,
Commanding Mysore Division.

Forwarded to Government for information and disposal.
(By Order,)

(Signed) F. H. SCOTT, Lieut.-Colonel,
Quarter Master General.

Transferred to the Department of Public Works.

FORT SAINT GEORGE,
12th May 1865.

(Signed) R. HAMILTON, Lieut.-Colonel,
Under Secretary to Government.

Referred to the Superintending Engineer, 5th Division, for early report, as to the circumstances under which the buildings referred to were not completed by the 30th ultimo.
FORT SAINT GEORGE,
12th May 1865.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 364. From Lieutenant-Colonel E. A. FOORD, R. E., Superintending Engineer, 5th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Salem, 3rd June 1865, No. 378.

SIR,

* Herewith returned.

1. With reference to your Endorsement* dated 12th instant, on letter No. 396, dated 4th May 1865, from the Commandant Sappers

and Miners to the Assistant Quarter Master General of the Army, Fort Saint George, I have the honor to report that the Executive Engineer Bangalore, who was called upon to explain the circumstances under which the Sapper buildings at Bangalore were not completed by the 30th of April 1865, states that the utmost has been done to get these buildings ready, and that the Contractor has forfeited 1,000 Rupees by not completing them by the 30th April.

2. Two out of four blocks of Married Quarters have now been completed, and the other two will be given over for occupation in a few days.

3. The Executive Engineer also brings to notice that time contracts, notwithstanding all the efforts of the Department, have almost without an exception failed. While so much competition in building is going on, materials will be somewhat scarce, and in the present state of the Contract system, it will not be advisable to be too severe with the Contractors

No. 365. ORDER THEREON, 14th June 1865, No. 1649.

MILITARY WORKS, No. 23.

The foregoing letter from the Superintending Engineer, 5th Division, will be communicated to the Quarter Master General, with reference to his Endorsement dated 10th May 1865, No. 5,249.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,

Secretary to Government.

To the Quarter Master General.
" Military Department.
" Superintending Engineer, 5th Division.
Exd. S. T. Augustin.

N^o 396

Bangalore

4th May 1865.

To The Assistant Quarter Master
General of the Army
Fort Saint George

Sir,

I beg the favor of your drawing
the attention of the Executive Engineer to the
fact that altho the end of the official year is
passed, not one of the buildings intended for
the occupation of the European Non-Commissioned
officers of the Corps under my Command is
yet completed. The contractor was I believe
bound down under heavy penalties to finish
them all by the end of April.

I have the honor to be
Sir

Your obedient servant

Head Quarters Mysore D^o
Bangalore 5th May 1865

Submitted

W. H. Haines

Major General

Very Respectfully

W. H. Haines

Commandant Sappers & Miners

Referred to the
 Superintending Engineer 5th
 Division for early report as
 to the circumstances under
 which the buildings re-
 ferred to were not com-
 pleted by the 30th
 ultimo.

Fort St. George }
 12th May 1865 } Amos A. M. C. R.
 Secretary to Govt.
 Public Works Dept.
 To The Superintending Engineer 5th Division.
 To be returned -
 2225.5587

1063249
 12th May 1865

From the command
 of the 1st Division

The Adjutant General
 of the Army
 Fort St. George

12th May 1865

Referred to 12th May 1865

Received 10th May 1865

1063249

Referred to 12th May 1865

Forwarded to Government for
 information and disposal
 1063249
 12th May 1865
 Secretary to Government
 Military Department

1063249
 12th May 1865
 Secretary to Government
 Military Department

Military Works

Public Works Dept

No 1649

Proceedings of the Madras Government

Order date the 14th June 1865

Read the following

To the Superintending Engineer

Explaining delay in completing
manned Quarters of the Sappers (How enter 3rd June 1865 No 578)
and miners at Bangalore.

From the Quarter Master General

Forwarding letter from the
Commandant Sappers and
Miners calling attention to
the fact that not one of the
buildings intended for the European
Non Comm. Officers is yet complete
though the official year is past. (How enter 18th May 1865 No 5249)

The foregoing
letter from the Super-
intending Engineer
5th Division will be
communicated to the
Quarter Master
General

P. W. 1865 Dept
Pro. of Gen. of June
1865
From

The Lt. Gen. General
of the Army
Fort St George
through the Military
Department.

10th May 1865
12th May 1865
1997/54-5249

Forwarding letter from
the Commandant Sappers
and Miners calling
attention to the fact that
not one of the buildings intended
for the European Non Comm. Officers
is yet complete though the official
year is past.

No 563

27 June 1865 Or. 95 12 1649-14 June 1865
William Order.

31113

General with reference
to his endorsement dated
10th May 1865 No 5249.

W.B.

To The Quarter Master Genl
" Military Dept
" Superintending Engineer
5th Div

26
4

Dec^r 15th 1865

Let Mrs D return
of No: 4 Good-fortune

June 16/49
June of the previous
29/14 June/88

Letter from the
 Acting Brig. Gen. to the
 Acting the Commr of the
 Station in the Com.
 is location of the
 needed maps required
 for the Regt, New York.
 nearest all the maps
 can be the Regt
 General.

Robert C. St.