

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No.	1665	Press
		~~Mis.~~
396-397		
Dated	16. 6.	1865.

Not to be folded or roughly handled

12

Proceedings of the Madras Government, Public Works Department,
16th June 1865.

No. 396.

Read the following :—

No. 310.
List of Bill received from the Superintending Engineer, 2nd Division, for work executed in the Nellore District, submitted for sanction of Government, which exceeds its estimate by more than 5 per cent.

Audit No.	Date of Bill.	Description of Work.	Amount of Estimate.	Amount of Bill.	Excess.	Percentage of excess.	For what year expenditure appertaining.	Date when received.	REMARKS.
1,217	10th Jan. 1864.	Construction of a calingulah to Moothoocur large tank. Amount of bill already passed.	RS. 220	RS. A. P. 303 15 5 15 14 6 319 13 11	RS. A. P. 99 13 11	 45½	1863-64.	10th April 1865.	The cause of excess expenditure over the estimate is explained by the Superintending Engineer, 2nd Division, as follows :— “The excess in brick in chunam is caused by the firewood having cost much more than had been anticipated. Lieutenant Smith, when he prepared the estimate, counted on obtaining the requisite supply of fuel in the neighbourhood, but he failed, and had to cart it from a distance of upwards of 30 miles.” No provision was made for this work for the year 1863-64, as stated on the face of the bill.

CHEFAUK,
31st May 1865.

(Signed) J. F. FISCHER, Captain, R. E.,
Controller of Public Works Accounts.

*Proceedings of the Madras Government, Public Works Department,
16th June 1865.*

No. 397.

ORDER THEREON, 16th June 1865, No. 1,665.

ACCOUNT, No. 72.

The Bill is sanctioned.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

to the Controller of Public Works Accounts, with one Bill.
.. Superintending Engineer, 2nd Division.
.. Accountant General.

Exd. S. T. Augustin.

Account

No 1665

30

The Bill is sanctioned.

M

16th June 1865

JP

W

CB

*To the Controller of P.W. Accounts with one bill
" Superintending Engineer 2nd Div
" Acct General ✓
X087*

17th June

P. W. 1865 D. 9/6/65
Pro. of Cont. for June
From
The Controller of
P. W. Accounts.

To The Secretary to Govt.
D. P. W.

Dated 31st 3 May 1865.
R. P. 1st June 3

Enc. 0.000.

N^o 310.

List of Bill received from
the Chief Engineer 2nd Division for
work executed in the Mollon Dock
Submitted for the sanction of
Govt. which exceeds its Estimate
by more than 5 percent.

N^o 396.397

N^o 1865-16 June/65

With an order.