

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1730

Press
Mis.

530-531

Dated

21

6

1865

Not to be folded or roughly handled

141

*Proceedings of the Madras Government, Public Works Department,
21st June 1865.*

No. 520.

Read the following :—

Progress Report of Junction Canal between Negapatam and Teroopoondy for the month of May 1865, called for in Government Order
No. 1,780 of 20th June 1864, Department Public Works.

Description of works.	Amount of estimate.	By whom sanctioned, number and date of sanction.	Date of commencement of works.	Net expenditure to the end of previous year.	Recoveries in this year of expenditure appertaining to previous year.	Number of item in the Budget of current year and amount authorized in it.	EXPENDITURE IN THIS YEAR.		RECOVERIES OF EXPENDITURE IN THIS YEAR.		Net expenditure in this year.	Balance of expenditure in this year remaining unaccounted for.
							In this month.	Up to this month.	In this month.	Up to this month.		
1	2	3	4	5	6	7	8	9	10	11	12	13
Junction Canal from Negapatam to Teroopoondy.	RS. 22,565	No. 3,511, 30th Nov. 1863.	30th Jan. 1864.	RS. A. P. 14,820 3 6	RS. A. P. ...	150 8,065	RS. A. P. 1,310 2 8	RS. A. P. 1,310 2 8	RS. A. P. ...	RS. A. P. ...	RS. A. P. 1,310 2 8	RS. A. P. 1,310 2 8

REMARKS.—59,537 cubic yards of earth work. 43,958½ cubic feet brick in chunam done up to last year. 1,500 cubic feet do. in this month. Undertunnels have been finished with the exception of the parapets to the upper wings and centrings for turning the arch for the bridge have also been finished.

(True Copy.)

(Signed) W. F. BATEMAN,
Sub-Engineer, D. P. W.

* (Signed) R. F. OAKES, Captain, R. E.,
Acting Superintending Engineer, 6th Division.

TANJORE,
— June 1865.

Proceedings of the Madras Government, Public Works Department,
21st June 1865.

No. 531.

ORDER THEREON, 21st June 1865, No. 1,730.

CIVIL WORKS, No. 81.

Communicated to the Revenue Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government

To the Revenue Departm

Exd. S. T. Augustin.

Progress Report of Junction Canal between Nagapattam, and Tiruppur for the month of May 1865. Called for in Government order No 1780. of 25th June 1864. D.M.

Description of Work.	Amount Estimated.	By whom sanctioned.	Date of sanction.	Date of commencement of work.	Est. expended up to the end of period.	Balance of est. pertaining to previous years.	Number of items in the Budget of current year authorized in it.	Expenditure in this year.		Review of expenditure in this year.		Balance of est. expended in this year.	Remarks.
								in this month.	up to this month.	in this month.	up to this month.		
Junction Canal from Nagapattam to Tiruppur.	22565	3511	30-11/63	30-1-64	148203.6	..	150	8065	1310	28	1310	28	59537 - Cyp of earthwork 43958 7/8 - cyp of Brick in channel done up to last year. 1500 - cyp of Rs. in this month. Under Tunnel have been finished with the exception of the parapets to the upper wing, and Centinex for turning the arch for the Bridge, have also been finished.

Superintending Eng^r Office of Division
June 1865
E. J. P. S.

Signed W. F. Bateman
Asst Engineer D. 12. 10.
True Copy

A. J. P. S. Captain R. E.
Asst Supt to Engineer Division

1860-61
The Secretary
of the
Division

1860-61

Civil Service

1860-61
1860-61

Communicated to the
Revenue Department.

1860-61

1860-61
1860-61

With an order.

1860-61
1860-61

1860-61

1860-61