

(1) Number of pages 114(2) Date of repair 2-1-43

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works

DEPARTMENT.

G.O. No. 1353Press
Mis.73-83

Dated

16. 7. 1943

1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

Read the following papers :—

No. 73. From the Superintending Engineer, 1st Division.

Submitting Statements of works remaining incomplete on the 30th April 1865, and of those estimated to cost less than Rupees 2,500 each, which are recommended for execution during the current official year.

(Here enter 20th May 1865, No. 84.)

No. 74. From do. do. 2nd do.
(Here enter 12th June 1865.)

No. 75. From do. do. 3rd do.
(Here enter 16th May 1865.)

No. 76. From do. do. 4th do.
(Here enter 1st June 1865, No. 450.)

No. 77-78. From do. do. 5th do.
(Here enter 18th and 22nd May 1865, Nos. 223 and 233.)

No. 79. From do. do. 6th do.
(Here enter 29th May 1865, No. 218.)

No. 80. From do. do. 7th do.
(Here enter 13th May 1865, No. 8.)

No. 81. From do. do. 7th do.
(Here enter 22nd May 1865, No. 18.)

No. 82. From do. do. 8th do.
(Here enter 24th May 1865.)

No. 83. ORDER THEREON, 4th July 1865, No. 1,863.

ACCOUNT, No. 13.

1. With the letters above recorded the Superintending Engineers submit the undermentioned Returns called for in paragraph 19 of G. O. No. 361, dated 7th February 1865 :—

Statements of works expected to be, but not completed on the 30th April 1865, and for which no funds are provided in the current year's Budget.

Statements of new works estimated to cost less than Rupees 2,500 each.

2. In the former of these Returns additional grants are applied for on account of works for which funds, in part, have been provided in the Budget for 1865-66. These works should not have been entered in the Statement in question, and as there are no funds at the disposal of Government for appropriation thereto, and an additional grant cannot, under the Orders

No. 1,631, dated 16th June 1865.

tending Engineers concerned will be requested to submit separate proposals for supplementing existing grants, where necessary, by transfers from other sources.

Of reductions to be made in existing allotments in order to provide funds for the works struck out of the Budget in pursuance of the orders of the Government of India.

3. The Statements marginally noted, submitted by the Superintending Engineers in pursuance of paragraph 6 of G. O. No. 1,318, dated 15th May 1865, will be separately disposed of.

4. The total amount applied for by the Superintending Engineers on account of other than Budget works which remained incomplete on the 30th April last is Rupees 2,58,759. The sum standing to the credit of the Reserve being only Rupees 3,03,992, the Government are unable to allot a larger grant than Rupees 2,25,196, as shown below :—

Proceedings of the Madras Government, Public Works Department,
4th July 1865.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Canniam	Constructing Sub-Magistrate's Cutcherry at Darangabadi.		G. O. No. 236, 21st Jan. 1864.	397		3,000	Civil Buildings.
Do.	Constructing Taluq Cutcherry at Rassecondah.	5,750	G. O. No. 2,101, 21st July 1864.	320	5,430	3,430	Do.
Vizianagaram	Constructing Principal Agent's Cutcherry at Nursipatam.	2,370	G. O. No. 3,351, 17th Nov. 1863.	2,169	201	201	Do.
Do.	Formation of new Salt-pans at Bimlipatam ...	9,820	G. O. No. 638, 2nd April 1862.	9,775	45	45	Do.
Do.	Constructing certain small works in connection with, and enlarging the Salt platform in the District.	2,510	G. O. No. 3,032, 18th Dec. 1862.	880	1,630	764	Do.
Do.	Constructing a Civil Dispensary at Bimlipatam...	5,561	G. O. No. 317, 3rd Oct. 1863.	4,907	554	354	Do.
Do.	Constructing a District Moonsiff's Court House at Bimlipatam.	3,820	G. O. No. 1,580, 31st May 1864.	2,800	1,020	1,020	Do.
Do.	Constructing a Sub-Magistrate's Cutcherry, Taluq Jail, and Police Station house at Akarapilly.	2,740	G. O. No. 1,582, 31st May 1864.	1,500	1,240	1,240	Do.
Do.	Making certain improvements to the Sessions Court House at Vizianagaram.	810	G. O. No. 3,610, 20th Dec. 1861.	186	624	624	Do.
Do.	Constructing a Sea Custom House at Vizianagaram.	5,272	G. O. No. 761, 18th March 1863.	4,674	598	598	Do.
Do.	Constructing a Belfry in front of the Church at Vizianagaram.	1,010	G. O. No. 673, 5th March 1864.	619	421	421	Do.
Do.	Converting a large tank at Nursipatam into a reservoir to be filled with water from the Gubbadah anicut.	1,980	G. O. No. 1,761, 17th June 1864.	1,506	474	474	Agricultural.
Do.	Distribution channels from Gubbadah anicut...	3,398	G. O. No. 3,391, 29th Nov. 1863.	3,462	496	496	Do.
Do.	Constructing a road from Nellimookoo to Gauzewakah.	8,070	G. O. No. 2,880, 2nd Dec. 1862.	6,677	1,393	1,393	Communications.
Do.	Constructing a branch road from Vizianagaram to Cheerpully.	20,430	G. O. No. 3,581, 4th Dec. 1863.	18,715	1,715	1,715	Do.

Proceedings of the Madras Government, Public Works Department,
4th July 1865.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Godavery	Constructing a road from Vizianagaram ...	53,080	G. O. No. 2,610, 1st Dec. 1863.	38,662	14,418	3,680	Do.
Do.	Do. a building for the Assistant Apothecary at Cocanada.	2,653	G. O. No. 1,443, 13th May 1864.	1,608	1,045	1,055	Civil Buildings.
Do.	Do. a new Record-room to the Yernagoodem Taluq Cutcherry.	300	G. O. No. 349, 7th Feb. 1865.	22	278	278	Do.
Do.	Do. a calingulah to the Bayany river.	16,200	G. O. No. 2,403, 24th Aug. 1863.	6,765	9,234	1,234	Agricultural.
Do.	Cutting a drainage to carry off surplus water from Kykaram escape.	800	G. O. No. 1,605, 12th June 1863.	350	440	440	Do.
Do.	Cutting drains and clearing jungle on Trunk Road No. 6 from Rajahmundry to Icoonce.	9,400	G. O. No. 1,504, 11th June 1863.	8,183	1,217	1,217	Communications.
Do.	Constructing locks and calingulabs in the Mundapetah canal.	41,560	G. O. No. 816, 17th March 1864.	40,251	1,709	1,709	Do.
Do.	Improving communications in Rumpah country.	15,400	G. O. No. 1,442, 5th June 1863.	3,515	11,885	4,000	Do.
Do.	Cocanada Harbour Light-house groynes, Dredging and Flag-staff.	71,435	G. O. No. 2,036, 22nd Dec. 1860.	70,307	1,128	1,138	Miscellaneous Public Improvements.
Kistna	Improving Repally Taluq Cutcherry ...	2,10	G. O. No. 2,255, 13th Aug. 1863.	96	2,014	2,014	Civil Buildings.
Do.	Channel from Duggeraleah to Peddaravur ...	7,40	G. O. No. 73, 15th Jan. 1863.	3,312	4,088	4,088	Agricultural.
Do.	Constructing new shutters for Bezwarah and Settanagaram under-sluices.	2,240	G. O. No. 3,478, 21st Jan. 1857.	504	1,736	1,736	Do.
Do.	Addapally and Iyalavaram channels ...	2,077	G. O. No. 1,694, 26th Nov. 1863.	1,358	717	717	Do.
Do.	Raising and strengthening river embankment from Settanagaram to Oondavally.	1,916	G. O. No. 3,213, 29th June 1863.	221	1,689	1,689	Do.
Do.	Drainage channel from Allapad channel to Sandole.	880	G. O. No. 3,454, 25th Nov. 1863.	40	840	840	Do.
Do.	Improving coast road ...	4,580	G. O. No. 3,218, 9th Nov. 1863.	3,537	1,043	1,043	Communications.
Do.	Constructing tunnels and raising 3rd class road between Goodavadah, Aragalloo, and Buntumulli.	23,980	Collector 30th May 1861.	22,448	1,532	1,532	Do.
			G. O. No. 303, 2nd Feb. 1865.				

Proceedings of the Madras Government, Public Works Department,
4th July 1865.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Kistna	Constructing Mootada road up to Ganapavaram channel.	1,250	G. O. No. 3248, 9th Nov. 1863.	447	773	773	Communications.
Nellore	Do. a portion of road and three tunnels between Coppole and Vengayacommittoo.	2,170	G. O. No. 1,844, 21st June 1864.	276	1,894	1,000	Do.
Do.	Do. a branch road from northern Trunk Road No. 6 to the Salt Cotaurat Ramapuram.	1,900	G. O. No. 2,270, 8th Aug. 1864.	210	1,690	1,690	Do.
Do.	Travellers' Bungalow at Gúdúr	4,700	G. O. No. 58, 10th Jan. 1863, and No. 1,428, 17th May 1864.	4,325	375	375	Do.
Cuddapah	Constructing Pallampett Taluq Cutcherry	7,30	G. O. No. 2,503, 30th Aug. 1864.	2,213	5,057	5,057	Civil Buildings.
Do.	Road from Rajampett. Railway station to Rajampett.	2,000	G. O. No. 3,665, 22nd Dec. 1864.	633	2,002	2,002	Communications.
Do.	Road from Nandalore Railway station to Madras road Nandalore.	7,312	Do.	1,762	5,550	5,550	Do.
Do.	Road from Cuddapah to Bellary frontier	1,06,431	G. O. No. 2,131, 5th Sept. 1862.	82,303	24,128	5,000	Do.
Bellary	Head Assistant Collector's Cutcherry at Hoss-pett.	2,745	G. O. No. 1,559, 16th June 1863.	2,673	72	72	Civil Buildings.
Do.	Constructing a Range Office at Pennakondah...	350	G. O. No. 270, 23rd Jan. 1864.	292	58	58	Do.
Do.	Do. at Kudlighi	350	Do.	267	83	83	Do.
Do.	Do. at Annanapur	350	Do.		350	350	Do.
Do.	Do. at Rairdroog	350	Do.		350	350	Do.
Do.	Road from Bellary to Cuddapah frontier	1,02,200	G. O. No. 1,174, 11 May 1863.	93,773	8,422	4,000	Communications.
Do.	No. 9 for 16 married quarters...	23,024	G. O. No. 560, 2nd Feb. 1865.	12,612	13,382	13,382	Military.

Proceedings of the Madras Government, Public Works Department,
4th July 1865.

District.	Work.	No. 10 for 9 Non-Commissioned Officers' quarters.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Do.	Constructing a building for Roman Catholic place of Worship at Bellary.	11,220	11,220	G. O. No. 362, 3rd Feb. 1864.	9,283	1,937	1,937	Do.
Do.	Do. a School room and place of Worship in the Cantonment of Bellary.	11,220	11,220	Do.	9,952	1,268	1,268	Do.
Do.	Cutting a channel from a ruined tank to a Goontah in the Native Infantry Lines.	15,806	15,806	G. O. No. 1,186, 2nd May 1865.	13,291	2,515	2,515	Do.
Do.	One Bath-room to each Married quarters, Ramandroog.	1,360	1,360	G. O. No. 1,371, 12th May 1864.	716	644	644	Do.
Do.	Constructing a building for the performance of Divine Worship at Ramandroog.	7,810	7,810	G. O. No. 1,170, 1st May 1865.	5,066	2,744	2,744	Do.
Do.	Apothecary's quarters, Bellary	3,446	3,446	G. O. No. 1,371, 12th May 1864.	1,979	1,467	1,467	Do.
Do.	Raising bund of a channel from a ruined tank to a Goontah in the Native Infantry Lines.	9,700	9,700	G. O. No. 1,186, 2nd May 1865.	3,068	6,632	6,632	Do.
Do.	Putting up Gunny blinds and substituting venetians for the pannels of the outer doors of the verandah of the new European Hospital in the Cantonment Bellary.	670	670	G. O. No. 218, 23rd Jan. 1865.	27	643	643	Do.
(Kurnool)	Constructing Range Office at Nandial	350	350	G. O. No. 270, 25th Jan. 1864.		350	350	Civil Buildings.
Do.	Completing Nandikanama Ghát	54,540	54,540	G. O. No. 2,135, 12th Oct. 1858.	54,386	154	154	Communications.
Do.	Masonry drains in the Native Infantry Lines at Kurnool.	4,540	4,540	G. O. No. 346, 3rd March 1862.	3,868	672	672	Military.
Presidency	Making certain alterations to Sea face Battery.	13,130	13,130	G. O. No. 2,493, 29th Aug. 1864.	9,753	3,377	3,377	Do.
Do.	Laying Asphalt round the 1st and 2nd set of Incorporating Mills at the Gun Powder Manufactory.	3,200	3,200	G. O. No. 131, 15th Jan. 1864.	3,123	77	77	Do.
Do.	Putting up Lightning Conductors to Expense Magazine at Veyasarpady.	2,240	2,240	G. O. No. 1,754, 17th June 1864.	1,060	1,180	1,180	Do.
Do.	Putting up Lightning Conductors to the Merchant's Magazine, Black Town.	770	770	G. O. No. 1,754, 17th June 1864.	363	407	407	Do.
Do.	Constructing a second set of Incorporating Mills at the Gun Powder Manufactory.	38,100	38,100	G. O. No. 1,764, 6th July 1863.	33,115	600	600	Do.
Do.	Cast iron pipes to convey water from the Seven Wells to the Incorporating Mills at the Gun Powder Manufactory.	9,500	9,500	G. O. No. 2,302, 19th Aug. 1863.		14,485	14,485	Do.

Proceedings of the Madras Government, Public Works Department,
4th July 1865.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Presidency	Erecting Stamp Office ...	28,880	G. O. No. 141, 15th Jan. 1864.	23,213	5,667	5,667	Civil Buildings.
Do.	Dividing the grounds of the Medical College and General Hospital by iron railings.	10,350	G. O. No. 3,474, 26th Nov. 1863.	4,064	6,286	3,000	Do.
Do.	Laying down pipes for supplying water to the General Hospital.	4,510	G. O. No. 1,874, 27th June 1864.	450	4,060	540	Do.
Do.	Making a small Equatorial Dome at the Observatory.	850		1,324	56	56	Do.
Do.	Erecting Tower at the Observatory ...	530		56	350	350	Do.
Do.	Constructing a semi-terraced verandah to the Cook-house now being erected for the Regiment in Fort Saint George.	795	G. O. No. 1,288, 12th May 1865.		795	795	Military.
Do.	Adapting rooms in the Government Office for the Secretary and Under Secretary to Government, Public Works Department.	430	G. O. No. 1,148, 28th April 1865.		430	430	Civil Buildings.
Madras	Constructing Camel shed at Codambaukam ...	1,370	G. O. No. 3,179, 4th Nov. 1864.	1,017	353	353	Military.
Do.	Re-constructing Lightning Conductors of the Powder Magazine at the Mount.	480	G. O. No. 1,754, 17th June 1864.	493	77	77	Do.
Do.	Constructing Madrantacam Taluq Cutcherry.	11,500	G. O. No. 2,837, 30th Sept. 1863.	10,453	842	842	Civil Buildings.
Do.	Constructing Tealery, Guindy Park ...	3,000	Estimate under consideration.	1,031	1,969	1,969	Do.
Do.	Road from Mylapore tank bund to Connatore via Codambaukam.	27,100	G. O. No. 3,295, 13th Nov. 1863.	25,904	1,196	1,196	Communications.
Do.	Constructing a bridge of 40 feet span East Coast Canal at Poodupatnam.	3,320	G. O. No. 3,005, 19th Oct. 1864.	2,620	1,000	1,000	Do.
		300	G. O. No. 1,221, 5th May 1865.				

Proceedings of the Madras Government, Public Works Department,
4th July 1865.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Do.	Constructing calingulah, &c., to Todoor tank, Trivellore Taluq.	2,260	G. O. No. 1,016, 12th April 1865.	1,400	860	860	Agricultural.
Do.	Water supply to Guindy Park ...	13,981	G. O. No. 1,086, 24th April 1865.	5,058	8,923	8,923	Miscellaneous Public Improvements.
North Arcot...	Improving the Court House at Chittoor ...	1,400	G. O. No. 183, 4th Dec. 1863.	748	652	652	Civil Buildings.
Do.	Do. the Collector's Treasury do. ...	1,150	G. O. No. 31, 19th Jan. 1865.	981	169	100	Do.
Do.	Constructing Lock-up rooms at Palmanair ...	1,170	G. O. No. 993, 6th Jan. 1865.	1,035	135	135	Do.
Do.	Cutting a channel from the south sluice of the tank to Narraiyantangle tank and constructing under-sluice.	4,900	G. O. No. 3,007, 8th April 1864.	3,959	941	941	Agricultural.
Do.	Completing the southern calingulah surplus channel of Mahendravady tank.	5,000	G. O. No. 3,650, 20th Dec. 1864.	3,500	1,500	1,500	Do.
Do.	Constructing a step in rear of the body of Palar anicut.	12,700	G. O. No. 465, 16th Feb. 1865.	2,000	10,700	5,700	Do.
Do.	Extending western channel from Kodacan-thangal to Yaranthangal.	4,000	G. O. No. 2,662, 14th Sept. 1864.	2,776	1,224	1,224	Do.
Do.	Cutting channel and raising embankment from Veppalay calingulah to Streepathanellore supply channel.	140	Do.	110	30	30	Do.
Do.	Cutting channel from Streepathanellore calingulah to the Cookanellore supply channel.	460	Do.	225	235	235	Do.
Do.	Constructing a calingulah at the south end of the 4th or Bommasamudram Mailpady tank.	225	Do.	160	65	63	Do.
Do.	Constructing two tunnels of 4 vents each across the Poiney Western channel.	1,000	Do.	469	531	230	Do.
Do.	Palar anicut head sluice ...	8,300	G. O. No. 142, 16th Jan. 1865.	8,130	170	170	Do.
Do.	Widening and deepening Takkolum channel ...	3,400	G. O. No. 3,174, 4th Nov. 1864.	3,083	317	317	Do.
Do.	Do. the Poloor supply channel ...	2,200	G. O. No. 2,645, 13th Sept. 1864.	748	1,452	1,450	Do.
Do.	Raising calingulah and extending sluice of the Yellianellore tank.	70	G. O. No. 2,662, 14th Sept. 1864.	50	20	15	Do.
Do.	Improving the Keeshanthoray tank supply channel and calingulah.	1,960	G. O. No. 3,115, 31st Oct. 1864.	1,129	831	831	Do.
Do.	Improving Doosy Main Channel ...	1,983		1,874	109	109	Do.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
		RS.		RS.	RS.	RS.	
South Arcot...	Restoring the portions washed away in the Teruvady anicut by the flood of the 18th and 19th October 1864.	3,510	G. O. No. 760, 18th March 1865.	2,718	822	822	Agricultural.
Do.	Do. in the Teruvandipooram anicut washed away by do.	8,521	Do.	6,791	1,730	1,730	Do.
Do.	Do. in the Vanamadavy anicut.	2,305	Do.	2,305	200	200	Do.
Do.	Strengthening the north and south banks of the Guddilam river near the Teruvady Anicut.	1,450	G. O. No. 1,307, 13th May 1865.	707	743	743	Do.
Do.	Improving and extending the Govarappett channel.	19,000	G. O. No. 116, 25th Jan. 1856.	17,556	1,444	1,444	Do.
Do.	Re-building 10 arches of the bridge over the Guddilam river at Cuddalore.	12,000	G. O. No. 757, 17th March 1865.	8,210	3,760	3,760	Communications.
Do.	Constructing bridges on the road from Cuddalore to the Salem frontier viz. Verdachellam.	20,870	G. O. No. 150, 21st Jan. 1857.	20,497	373	373	Do.
Salem	Do. ventilators for the lower story of the Jail at Salem.	3,010	G. O. No. 3,595, 7th Dec. 1863.	2,212	828	828	Civil Buildings.
Do.	Do. a workshop for the Salem Jail ...	4,890	G. O. No. 378, 13th Feb. 1863.	1,511	3,319	3,319	Do.
Do.	For the diversion of the inner Court yards of the Salem Jail into 6 work yards by open wooden railings.	4,870	G. O. No. 715, 11th March 1864.	1,816	3,024	3,024	Do.
Do.	Improving the road between Devattipatti on Trunk Road No. 5 and the Ahtour Railway station.	5,500	G. O. No. 1,560, 30th May 1864.	423	5,077	5,077	Communications.
Do.	Do. the road between Omalur and Macheri.	500	G. O. No. 3,093, 27th Oct. 1864.	435	65	65	Do.
Do.	Constructing a bridge of 3-50 feet span across a jungle stream near Sashien's Choultry on the Salem and Cuddalore road.	1,800 } 1,650 }	G. O. No. 2,318, 16th Dec. 1856. G. O. No. 2,448, 31st Dec. 1861.	2,442	1,008	1,008	Do.
Do.	Do. a bridge on Trunk Road No. 5 near Darampuri.	5,780 } 1,475 }	G. O. No. 830, 13th March 1865.	6,059	1,196	1,196	Do.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

Salem	Do.	Do.	Do.	G. O. No. 389, and 2,448, dated 9th Sept. 1854, and 31st Dec. 1861.	1,332 } 1,068 } 990 }	1,346	2,044	2,044	Do.
Do.	Do.	Do.	Do.	G. O. No. 69, 10th Jan. 1865,	1,450	350	1,100	1,100	Do.
Do.	Do.	Do.	Do.	Do. Supt. Engr. 26th April 1865.	1,400 60	700	760	760	Do.
Do.	Do.	Do.	Do.	G. O. No. 215, 24th Jan. 1863.	3,570	3,186	384	384	Do.
Bangalore	Do.	Do.	Do.	G. O. No. 2,975, and 638, dated 15th Oct. 1864, and 7th March 1865.	13,800 } 720 }	13,800	720	720	Military.
Do.	Do.	Do.	Do.	G. O. No. 2,975, 15th Oct. 1864.	6,600	6,000	600	600	Do.
Do.	Do.	Do.	Do.	Do.	1,950	150	1,800	1,800	Do.
Do.	Do.	Do.	Do.	Do.	640	500	140	140	Do.
Do.	Do.	Do.	Do.	Do.	790	650	140	140	Do.
Tanjore	Do.	Do.	Do.	G. O. No. 1,195, 26th April 1864.	1,030 } 221 }	1,017	234	234	Agricultural.
Do.	Do.	Do.	Do.	G. O. No. 942, 6th April 1865.	1,251 } 3,690 }	3,045	615	645	Communications.
Trichinopoly	Do.	Do.	Do.	G. O. No. 1,379, 12th May 1864.	3,300	3,284	16	16	Military.
Do.	Do.	Do.	Do.	G. O. No. 1,563, 30th May 1864.	237	150	87	87	Do.
Do.	Do.	Do.	Do.	G. O. No. 1,978, 9th July 1864.	4,720	4,415	305	305	Do.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Trichinopoly	Apothecary's quarters for the Battery of Artillery at Trichinopoly.	Rs. 300 3,800	G. O. No. 143, 15th Jan. 1864. G. O. No. 143, 16th Jan. 1865.	Rs. 2,333	Rs. 1,767	1,767	Military.
Do.	Purchase of lands for Soldiers' Garden at do...	4,160 1,000	G. O. No. 320, 29th Jan. 1864.	360	640	640	Do.
Do.	Constructing 10 Latrines around the Fort of do.	5,820	G. O. No. 596, 29th Feb. 1864.	4,593	1,227	1,227	Civil Buildings.
Coimbatore	Stone work for the surface drainage of Barrack and Hospital squares, Wellington.	23,371	G. O. No. 1,599, 18th Aug. 1857. G. O. No. 537, 25th March 1858, and G. O. No. 3,121, 27th Oct. 1863.	21,522	1,849	1,630	Military.
Do.	Adding Ball Court to the Racket Court, Wellington.	3,930	G. O. No. 2,799, 27th Sept. 1864.	3,086	844	844	Do.
Do.	Enclosing Soldiers' Garden at Wellington.	2,724	G. O. No. 1,448, 18th May 1864.	2,502	222	222	Do.
Do.	Store-room and Dhooly shed attached to Pothanoor Rest House.	690	G. O. No. 428, 13th Feb. 1865.	466	224	224	Do.
Do.	Well in the compound of the Rest House at Pothanoor.	140	G. O. No. 1,709, 11th June 1864.	82	58	58	Do.
Do.	Upper room to Collector's Cutcherry at Coimbatore.	1,630	G. O. No. 170, 18th Jan. 1864.	326	1,304	1,304	Civil Buildings.
Do.	Improving the Coonoor Church.	6,790	G. O. No. 1,645, 23rd June 1863.	6,320	470	470	Do.
Do.	Collegial Range Office	400	G. O. No. 2,202, 2nd Aug. 1864.	275	125	125	Do.
Do.	Collegial Overseer's Office	200	Do.	96	104	104	Do.
Do.	Head Sluice for the Arkencottah channel	6,500	G. O. No. 3,398, 28th Nov. 1864.	2,000	4,500	3,000	Agricultural.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

Do.	...	1,860	G. O. No. 1,818, 22nd June 1864.	1,227	633	633	Do.
Do.	Road from Coorchee Railway Bridge to Railway Station, Pothanoor.	1,780	G. O. No. 1,059, 13th April 1864. G. O. No. 732, 16th March 1865.	1,359	421	421	Communications.
Do.	Chinnanowkara bridge	5,110	G. O. No. 2,757, 22nd Sept. 1863. G. O. No. 398, 11th Feb. 1865.	4,082	1,028	1,028	Do.
Do.	Vangole bridge	1,000	G. O. No. 1,487, 1st June 1865.	330	670	670	Do.
Do.	Travellers' Bungalow and out-houses at Pothanoor.	10,480	G. O. No. 1,059, 13th April 1864.	4,240	6,240	7,000	Do.
South Canara	Improving the Manzerabad Ghat	2,900	G. O. No. 1,799, 21st June 1864.	2,310	590	750	Do.
Do.	Bridge No. 4 west of Wallala river	875	G. O. No. 662, 14th March 1863.	532	343	400	Do.
Do.	Caddumballa Bridge on Manzerabad road	6,139	G. O. No. 134, 15th Jan. 1864.	4,651	1,488	200	Do.
Do.	Bridge at the 17th mile of Manzerabad road	1,840	G. O. No. 2,134, 6th Sept. 1862.	1,957		250	Do.
Do.	Bridge No. 3 near frontier Manzerabad road.	1,756	G. O. No. 622, 14th March 1863.	2,161		130	Do.
Do.	Cabbinhalla bridge	5,272	G. O. No. 1,702, 10th June 1864.	5,294		750	Do.
Malabar	Flooring the Artillery Barracks at Cannanore.	2,460	G. O. No. 1,724, 13th June 1864.	2,351	109	109	Military.
Do.	Cisterns, &c., for flushing drains in the Barracks at Cannanore.	3,280	G. O. No. 2,316, 12th Aug. 1864.	2,116	1,164	1,164	Do.
Do.	Recreation room of the European Regiment at Cannanore.	16,000	Do.	14,753	1,247	1,217	Do.
Do.	Lightning Conductors for the Powder Magazine at Cannanore.	1,210	G. O. No. 502, 21st Feb. 1865.	662	548	548	Do.
Do.	Constructing additional verandah to the Commissariat Godown at Calicut.	1,310	G. O. No. 2,520, 31st Aug. 1864.	1,225	85	85	Do.
Do.	Converting stables into Commissariat Godown at Mallapooram.	1,890	G. O. No. 3,003, 19th Oct. 1864.	818	1,072	1,072	Do.
Do.	Powder Magazine at Calicut	910	G. O. No. 517, 23rd Feb. 1865.	837	73	73	Do.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1865.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Malabar	Constructing small reservoirs with drains behind the Wash-houses of the Married quarters at Cannanore.	80	G. O. No. 968, 8th April 1865.		80	80	Military.
Do.	Accommodation for the Currency Department at Calicut.	2,760	G. O. No. 430, 13th Feb. 1865.	1,516	1,244	1,244	Civil Buildings.
Do.	Overseer's shed at Terriote	252	G. O. No. 651, 8th March 1865.		252	252	Do.
Do.	Hospital at Goodaloor	500	G. O. No. 962, 8th April 1865.		500	500	Do.
Do.	Bridge over Dhoby's Nullah on the road from Manantoddy to the Mysore frontier.	2,500	G. O. No. 206, 21st Jan. 1865.	1,621	879	879	Communications.
Do.	Re-constructing stables of the Travellers Bungalow at Manantoddy.	317	G. O. No. 1,385, 13th May 1864.	243	74	74	Do.
Madura	Masonry work on road from Madura to Tondy.	7,016	G. O. No. 1,920, 18th Oct. 1861.	6,302	707	675	Do.
Tinnevely	Lightning Conductor at Palamcottah...	1,050	G. O. No. 853, 3rd April 1865.	295	755	755	Military.
Do.	Extending Vypaur Salt road up to the Platform.	4,900	G. O. No. 2,346, 16th Aug. 1864.	3,000	1,900	1,900	Communications.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

5. The demands on account of new works estimated to cost less than Rs. 2,500 each amount in the aggregate to Rupees 1,20,373, of which the Government have found it impossible to allot a larger sum than Rupees 24,088 from the Reserve Fund. The works for which this allotment is made are entered in the following Statement :—

District.	Work.	Amount of Estimate.	No. and date of sanction.	Amount allotted.	Head of Reserve from which the allotment has been made.
		RS.		RS.	
Ganjam	Fitting up a new Lightning Conductor to the Powder Magazine at Russelcondah.	140	G. O. No. 66, 8th Jan. 1864.	140	Military.
Do.	Constructing Salt Cutcherry at Itchapoor.	640	G. O. No. 3,067, 25th Oct. 1864.	640	Civil Buildings.
Do.	Do. do. at Omervally...	810	G. O. No. 3,340, 21st Nov. 1864.	810	Do.
Vizagapatam	Ventilating the European Veteran Barracks at Vizagapatam.	473	G. O. No. 1,026, 19th April 1865.	473	Military.
Do.	Completing the compound wall of the Sub-Magistrate's Cutcherry recently constructed at Palecondah.	500	G. O. No. 2,114, 22nd July 1861.	500	Civil Buildings.
Do.	Constructing a calingulah to Darmasagrum tank.	546	G. O. No. 1,904, 30th June 1864.	546	Agricultural.
Godavery	Alterations and additions to the Press and Record-rooms of the Collector's Cutcherry, Co-canada.	567	G. O. No. 3,305, 17th Nov. 1864.	567	Civil Buildings.
Do.	Construction of a small brick masonry aqueduct, across the Mullikipilly drain.	1,220	G. O. No. 1,697, 10th June 1861.	1,220	Agricultural.
Do.	Re-construction of Dantipilly aqueduct.	1,500	G. O. No. 320, 3rd Feb. 1865.	1,500	Do.
Cuddapah	Road from the Ontimitta Railway station to the Trunk Road No. XIII.	570	G. O. No. 917, 4th April 1865.	570	Communications.
Presidency.	Laying a branch water pipe from the main leading from the Seven Wells to the Fort.	475	G. O. No. 3,176, 4th Nov. 1864.	475	Military.
Do.	Erecting a skittle alley in the square of the Barracks occupied by the Artillery in Fort Saint George.	1,000	G. O. No. 2,890, 7th Oct. 1864.	1,000	Do.
Do.	Sinking a well in the timber yard of the Gun Carriage Manufactory.	310	G. O. No. 2,952, 13th Oct. 1864.	310	Do.
North Arcot.	Constructing road from the Nag-gery Railway station to the town of Naggery.	830	G. O. No. 3,148, 2nd Nov. 1864.	830	Communications.
Do.	Constructing a flood calingulah in the north bank of Thuck-kolam channel.	1,100	G. O. No. 984, 11th April 1865.	1,100	Agricultural.
Do.	Cutting channel from Peroon-canji tank to Vencatapooram tank.	250	G. O. No. 360, 7th Feb. 1865.	250	Do.
Do.	Do. from do. to Cadapantangel tank.	1,145	Do.	1,145	Do.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

District.	Work.	Amount of Estimate.	No. and date of sanction.	Amount allotted.	Head of Reserve from which the allotment has been made.
		RS.		RS.	
North Arcot.	Constructing 4 yards calingulah to Vencatapooram tank.	205	G. O. No. 360, 7th Feb. 1865.	205	Agricultural.
Do. ...	Do. 2 vent tunnel do. do. ...	300	Do.	300	Do.
Do. ...	Improving Soore channel, &c...	1,290	Do.	1,390	Do.
South Arcot.	Constructing a Range Office at Porto Novo.	350	No. 723, 10th March 1864.	350	Civil Buildings.
Salem ...	Constructing a new road to connect Trunk Road No. V. with the Jollarett station about 5 miles from Tripatore.	475	No. 1,087, 21th April 1865.	475	Communications.
Bangalore...	Constructing privies, urinal, and sweeper's room in the Garrison Hospital at Bangalore.	730	No. 476, 17th Feb. 1865.	730	Military.
Do. ...	Altering and improving the Coffee-room in the old Dragon Barracks.	576	No. 1,080, 21th April 1865.	576	Do.
Coimbatore..	New supply channel to Kandedoothumanikum tank.	1,000	No. 2,530, 1st Sept. 1864.	1,000	Agricultural.
Do. ...	Catch and over drains to Coonoor water course.	539	No. 2,611, 11th Sept. 1863.	539	Miscellaneous Public Improvement.
Malabar ...	Restoring a small bridge on road from Palghat to Calicut via Mandoor.	800	G. O. No. 2,647, 13th Sept. 1864.	800	Communications.
Madura ...	Constructing additional Godown to the Sea Custom building at Keelakaray.	795	G. O. No. 702, 14th March 1865.	795	Civil Buildings.
Do. ...	Removing rocks in front of Custom building at Keelakaray.	210	Do.	210	Do.
Do. ...	Re-constructing a shed at Vattanam Salt pan.	212	G. O. No. 881, 31st March 1865.	212	Do.
Do. ...	Constructing two calingulahs and three sluices in Sadoorvadamangalam tank.	1,130	G. O. No. 3,336, 21st Nov. 1864.	1,130	Agricultural.
Tinnevely...	Lightning Conductor at Quilon.	1,500	G. O. No. 1,597, 1st June 1864.	1,500	Military.
Do. ...	Constructing Moonsiff's Court at Ambasamoodram.	1,360	G. O. No. 3,656, 11th Dec. 1863.	1,360	Civil Buildings.
Do. ...	Filling ditch on the east side of Salt platform at Arasady.	410	G. O. No. 975, 10th April 1865.	410	Do.

6. Funds have been already provided for the undermentioned works:—

District.	Work.	Amount granted.
		RS.
Vizagapatam...	Road in the Jeypore country ...	5,000
Salem...	Post Office at Yercand ...	415
Malabar ...	Bowally and Periah road, subject to the approval of the Government of India ...	6,000
Tinnevely ...	Enlarging the Salt platform at Coilpatam ...	144
Do. ...	Improving the Salt-pan Cutcherry at Coilpatam ...	70
Godavery ...	Construction of walls round the Cemeteries of Nursapore and Palcole.	1,294

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

District.	Work.	Amount granted.
		RS.
North Arcot ...	Constructing a flood calingulah in the west branch of Poiney ancient southern channel near Yagmoor tank ...	800
Coimbatore ...	Post Office at Pothanoor ...	1,940
Do. ...	Do. at Erode...	1,399
Malabar ...	Enclosing Burial ground at Manantoddy ...	1,050
Tinnevely ...	Widening and deepening a well in front of the Native Hospital in the Cantonment of Palamcottah ...	700
Do. ...	Sloping the platform at Coilpatam ...	430

7. The attention of the Superintending Engineers will be drawn to the following remarks.

8. GANJAM.—Sub-Magistrate's Cutcherry at Darangabady. The amount applied for has been allotted, and Captain Ryves will be requested to submit, at an early date, the revised plan and estimate called for in G. O. No. 451, dated 15th February 1865.

9. VIZAGAPATAM.—Bridge on the Gauzewaka and Nellimookoo road. The sum of Rupees 7 required for the completion of this work may be adjusted by savings on other items.

10. KISTNA.—Repally Taluq Cutcherry. Raising and strengthening the river embankment from Sectanagaram to Doogarallah.

The unexpended balances of the estimates are Rupees 2,014 and 1,689, and not Rupees 1,914 and 1,699 respectively, as entered in the Superintending Engineer's Statement.

11. BELLARY.—No. 4 School room. The order sanctioning this estimate cannot be traced. That quoted, viz., G. O. No. 362, dated 3rd February 1864, conveys sanction to two estimates as per margin (separately entered in the Superintending Engineer's list) amounting in the aggregate to Rupees 22,440.

	RS.	
Constructing a building for Roman Catholic place of worship at Bellary.	11,220	Captain Moberly will be requested to submit further explanation.
Do. a School room and place of worship in the Cantonment of Bellary.	11,220	

12. The revised estimates said to be under preparation for the two works entered in the margin of the preceding paragraph should be submitted at an early date.

13. PRESIDENCY.—Laying asphalt round the 1st and 2nd sets of Incorporating Mills at the Gun Powder Manufactory.

Stamp Office.
Rupees 317 and 6,787 respectively are applied for by the Superintending Engineer. As only Rupees 77 and 5,667 respectively are due upon the sanctioned estimates, those sums have been allotted. If additional funds be required, separate application should be submitted with full explanation of the cause of excess.

14. Making certain alterations, &c., to Saint George's Cathedral. The estimate for this work having been entered under the head "Repairs" in the Superintending Engineer's Statement No. IV., dated 20th March 1865, disposed of in Proceedings, No. 1,016, dated 12th April following, the funds required during the current year should be provided from the Presidency Repair allotment.

15. No estimates appear to have been received for the works noted in the margin. Colonel Boileau will accordingly be requested to expedite their submission, and to report under what authority the former work has been proceeded with.

Making small Equitorial Dome in the Observatory.
Erecting Tower at the Observatory.

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

16. NORTH ARCOT.—The sanctioned estimate having been already exceeded, no allotment has been made in these orders for the Sub-Magistrate's Cutcherry and the Police Station at Poonganoor. The Superintending Engineer should submit a separate application for the additional funds required and explain fully the causes which have led to the excess.

17. Improving Doosy Main Channel.—The Superintending Engineer is requested to report the number and date of the Order sanctioning the estimate. G. O. No. 1,941, dated 4th July 1864, quoted in the Superintending Engineer's Statement, is the review of the Lists of Incomplete works for 1864-65.

18. SOUTH ARCOT.—Rupees 400 are applied for to complete the bridges on the road from Cuddalore to the Salem frontier, via Verdachellam. The balance due upon the estimate being only Rupees 373, that amount has been provided.

19. SALEM.—Works under execution from Income Tax grants.—The Government are unable to supplement these grants by appropriations from the Imperial allotment.

20. TRICHINOPOLY.—Constructing a Wash-house and Urinal for the Battery of Artillery at Trichinopoly. The balance of the estimate has been provided. If further funds be required, special application should be made.

21. Constructing Magazines for the Battery of Artillery at Trichinopoly. Constructing Grand Magazine at Trichinopoly.

The funds applied for by the Superintending Engineer will be withheld pending the receipt of a reply to G. O. No. 1,689, dated 17th June 1865.

22. COIMBATORE.—Chinna Nowkara Bridge.—The estimate for this work is Rupees 5,110, and not 5,086 as entered in the Superintending Engineer's Statement. Rupees 24 in excess of the amount applied for have accordingly been granted.

23. Travellers' Bungalow at Poothanoor.—The revised estimate called for in G. O. No. 1,291, dated 12th May 1865, should be submitted at an early date.

24. Sub-Magistrates' Cutcheries at Annamalai and Talandy.—Separate estimates should be submitted for these works.

25. Pullapoliem Head Sluice and ten distributing Sluices.

Chinna Darapooram Head Sluice.

Re-building three culverts between the 4th and 5th Mile Stones on the road from Caroor towards Trichinopoly.

Pending the submission of estimates no funds have been provided.

26. Chuttrum at the head of the Seegoor Ghât. The estimate for Rs. 2,123 stated to have been submitted on the 29th November 1862, has not been received. Under any circumstances, the funds required for the work cannot be provided during the current year.

27. COIMBATORE AND MALABAR.—The small sums required for several Military works in these Districts have been provided from the Reserve, thus obviating the necessity of an application to the Government of India for sanction to the transfers of funds proposed by the Superintending Engineer.

28. COIMBATORE AND MALABAR.—Authority is granted for the undermentioned works being carried on from the Budget allotment for Police buildings:—

	Estimate.	Expenditure proposed in current year.
	RS.	RS.
COIMBATORE.—Police Station house at Amoor, sanctioned in G. O. No. 523, dated 22nd February 1864...	425	63
Do. at Metoopolliem, sanctioned in G. O. No. 237, dated 25th January 1865	1,920	1,352
Constables' huts at Moosanacovil, sanctioned in G. O. No. 237, dated 25th January 1865	1,100	1,100

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

Do. at Goodalore, sanctioned in G. O. No. 972, dated 10th April 1865

600 300

Do. at Amoor, sanctioned in G. O. No. 528, dated 22nd February 1864

120 20

Sub-Station house and huts at Marthally, sanctioned in G. O. No. 237, dated 25th January 1865

600 600

Huts at Gowdahally, sanctioned in do.

150 50

MALABAR.—Police huts at Poodoopady, sanctioned in G. O. No. 614, dated 6th March 1865

280 31

Station house at Oliath or Bawally, sanctioned in G. O. No. 825, dated 25th March 1865.

500 411

Police lines at Sultan's Battery, sanctioned in G. O. No. 614, dated 6th March 1865

1,500 676

29. MALABAR.—New Record-room to Taluq Cutcherry at Cannanore. Church at Tellicherry.

The estimates for these works should be submitted for the sanction of Government.

30. Do. Restoring certain bridges in Cochin.

SOUTH CANARA.—Minor bridges on the road below Munzerabad Ghât. Do. Below Charmaudy Ghât.

The sanctioned estimates for these works being above Rupees 2,500 each, should not have been included in the Superintending Engineer's Statement of works estimated to cost less than that amount. It has been found impracticable to provide any portion of the funds applied for.

31. SOUTH CANARA.—The sums stated to be required in addition to the sanctioned estimates for the undermentioned works have been provided, but the Government will expect to receive supplemental estimates from the Superintending Engineer, accompanied by a full report of the cause of excess in each case:—

Improving the Munzerabad Ghât.
Bridge No. 4, west of Wallala river.
Bridge at the 17th mile of Munzerabad road.
Bridge No. 3, near frontier Munzerabad road.
Cubbinhalla bridge.

3rd June 1865, No. 1,513.

32. With reference to the Orders marginally noted, the undermentioned allotments are placed at the disposal of the Superintending Engineer, 2nd Division. Should funds be hereafter available, the Government will be prepared to sanction a further grant for the Commamoor channel:—

Kistna.—Commamoor channel.	5,000	From Reserve under "Agricultural."
Do. Poolair project	5,000	Do.
Nellore.—Embanked road and masonry works across Musanoor valley.	5,000	"Communications."

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

* See G. O. No. 1,227, dated 6th May 1865.

33. The Government regret that they have been unable to provide funds for the Tripatty and Calastry road* in the North Arcot District.

34. The sanction of the Government of India will be requested to the following transfer of funds:—

Malabar—From

Malabar—To

New Artillery Barracks at Cannanore, item No. 11, in the current year's Budget ...

Rs. Regimental School, &c, at Cannanore and School Master's and Mistress' Houses. Estimate Rupees 25,510, sanctioned in G. O. No. 2,316, dated 12th August 1864 ...

9,239

1864

...

...

...

...

...

...

9,239

35. The sums sanctioned in these orders from the Reserve Fund are as follows:—

Districts.	Military.	Civil Buildings.	Agricultural.	Communications.	Miscellaneous Public Improvements.	Total.
<i>First Division.</i>	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Ganjam ...	140	7,880				8,020
Vizagapatam ...	473	5,767	1,456	6,188		13,884
Godavery ...		1,900	4,394	6,926	1,128	14,348
<i>Second Division.</i>						
Kistna ...		2,014	19,070	3,348		24,432
Nellore ...				8,065		8,065
<i>Third Division.</i>						
Cuddapah ...		5,057		13,182		18,239
Kurnool ...	672	350		154		1,176
Bellary ...	41,586	913		4,000		46,499
<i>Fourth Division.</i>						
Presidency ...	8,251	10,043				18,294
North Arcot ...		887	17,205	830		18,922
Madras ...	430	2,811	860	2,196	8,923	15,220
<i>Fifth Division.</i>						
South Arcot... ..		350	4,939	4,133		9,422
Salem... ..		7,201		12,109		19,310
Bangalore ...	4,706					4,706
<i>Sixth Division.</i>						
Tanjore ...			234	645		879
Trichinopoly ...	2,815	1,227				4,042
<i>Seventh Division.</i>						
Coimbatore... ..	2,978	2,003	4,633	9,119	5 39	19,272
South Canara ...				2,480		2,480
Malabar ...	4,378	1,996		1,753		8,127
<i>Eighth Division.</i>						
Madura ...		1,217	1,130	675		3,022
Tinnevely ...	2,255	1,770		1,900		5,925
Total...	68,684	53,386	53,921	77,703	10,590	2,64,284

*Proceedings of the Madras Government, Public Works Department,
4th July 1865.*

36. The balances standing to the credit of the Reserve under certain heads being insufficient to meet the whole of the sanctions under others, the following transfers of funds are ordered:—

RESERVE.—From "Agricultural" to "Civil Buildings" Rs. 4,200
Do. From "Miscellaneous Public Improvements" to "Communications" ... 6,600

37. The sum now standing to the credit of the Reserve under all heads is Rupees 39,708 as shown below:—

Rs.
Under Military... .. 38,804
Do. Civil Buildings 129
Do. Agricultural 553
Do. Communications 77
Do. Miscellaneous Public Improvements 145
Total... 39,708

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineers of Divisions.
" Controller of Public Works Accounts.
" Accountant General.
" Military Department.

Exd. S. T. Augustin.

Proc of the Madras Port R.W.D.

No 1068 - 1, 1st July 1865

No 84

Superintending Engineer's Office,
1st Division, Ballair,
20th May 1865

From

Captain J. G. Ryves, R.E.
Superintending Eng^r 1st Div.

To

Colonel C. A. O'K. R.E.

Secretary to Government. D.P.W.
Madras.

Encls. 9.

Sir,

As directed in paras 19 & 22 of
G.O. No 561 of 7th February last, I have
the honor to submit the accompanying
statements as per margin, for the three
Districts of this Division, and to report
that I have ordered the Works marked
in red ink & thus in statements No 1 to
be proceeded with in anticipation of the
required grant of funds for the current
year.

2nd & 3rd statement
of Works for District with
the former by the same
tapped - 2.

I have the honor to solicit early
orders on this reference.

I have the honor to be,
Sir,
Your most Obedt. Servt.

W. J. Ryves, R.E.
Superintending Engineer 1st Div.

1868-1869-1870/65

District

expected to be completed in 1865 but
30th April 1865

13

14

Allotment		Costs	Past	Balance	Amount	Remarks
During	In	for	Expenditure	of	required	
1865	past	the	of	Estimate		
1865	years	allotments	of			
1000	500	for no 1159 22-4-65 for no 1053 of 20-4-65	397	unknown	3000 - 3000	
269		for no 1053 20-4-65	820	5430	5430	The full amount of the Estimate of this work was not granted in last year - but as the Board of Rev consider this as a work of emer- gency, the amount required for com- pletion should be granted.
					5130	

V. L. Z. - Capt. R. S.
Sup. Engr. R. S.

Vizagapalām-distrikt

Turn of all canalised works estimated to cost less than Rupees 2,500.

Work	Amount of Estimate	Order No. and date of order	Amount required	Remarks
<u>New work</u>				
<u>Military</u>				
Ventilating the European Veteran Barracks at Vizagapalam	472 $\frac{1}{2}$	G.O. No. 102 of 19 th April 1885	472 $\frac{1}{2}$	
<u>Civil Buildings</u>				
Construction of a Culchery at Bravatipore for the use of the Senior & Junior Collection of Vizagapalam	2,170	G.O. No. 730, 16 th March 1885	2,170	
Completing the Compound wall of the Sub Magistrate's Culchery recently constructed at Palakondah	500	G.O. No. 2114, 22 nd July 1884	500	
<u>Agricultural</u>				
Constructing a Calingalahs to Durmasagundi	546	G.O. No. 1904, 30 th June 1884	546	
<u>Total</u>				Total Rupees 3,688 $\frac{1}{2}$

Superintending Engineer
Office 1st Division
Wallais Bay 1885

177

Lt. Col.
Superintending Engineer Division
Captain R.C.

Captain D.D.

Tirupattur District

Statement shewing the works which were expected to be completed in 1864-65, but which remained unfinished on the 30th April 1865, called for in Para 109, of Government Order no 381, of 6th February 1864.

Works	Amount of Estimate	Date of sanction	Allotment during the year 1864-65	Orders granting the allotments	Cost balance of expenditure	Amount required	Remarks
<u>New works</u>							
<u>Civil Buildings</u>							
Constructing Principal Agents Cutcherry at Pussipalam	2,370	17 th November 1862, no 3354	2,170	Item 24, of the Budget for 1864-65, and G.O. no 1053, 20 th April 1865	2,169	201	17
Formation of new Salt Pans at Pimlipalam	9,820	2 nd April 1862, no 658	2,864	G.O. no 1143, 24 th May 1862 G.O. no 2200, 5 th August 1863 G.O. no 940, 4 th April 1864 Item 32, of the Budget for 1864-65 and G.O. no 1189, 26 th April 1864	9,775	45	
Constructing certain small works in connection with and enlarging the Salt Chalform in the District	2,510	18 th December 1862, no 3032	2,510	Item 33, of the Budget for 1864-65	880	1,630	+ 764 + Corrected - see C no 1962
Constructing a Civil Dispensary at Pimlipalam	5,261	3 rd February 1865, no 317	2,274	G.O. no 940, 4 th April 1864 G.O. no 2876, 2 nd December 1862 Item 52, of the Budget for 1864-65, G.O. no 1189, 26 th April, G.O. no 1941, 4 th July 1864 and G.O. no 217, 3 rd February 1865	4,907	354	+ Imperial funds * Private contribution
Constructing a District Moonsiff Court House at Pimlipalam	3,820	31 st May 1864, no 1580	2,800	G.O. no 1580, 31 st May 1864, and G.O. no 555, 27 th February 1865	2,800	1,020	
Constructing a Sub Magistrate's Cutcherry, Talook Jail and Police Station House at Subipilly	2,740	31 st May 1864, no 1582	1,500	G.O. no 1582, 31 st May 1864, and G.O. no 555, 27 th February 1865	1,500	1,240	
Carried forward					4,490		

2-265-Annex 186502-275
30
186

in the district

21

Statement shewing the works which were expected to be completed in 1864-65, but which remained unfinished on the 30th 1865, Called for in Para 109, of Government order no 381, of 6th February 1864.

Works	Amount of Estimate	Date of sanction	allotment during the year 1864-65	Orders granting the allotments	Past balance of expenditure	Balance of estimate	Amount required	Remarks
Brought forward 4,490								
Making certain improvements to the Sessions Court House at Vizagapatam	810	20 th December 1864, no 3640	810	G.O. no 3640, 20 th Decem-ber 1864	186	624	624 x	18
<u>Agricultural</u>								
Converting a large tank at Musripalam into a Reservoir to be filled with water from the Gubbadah anicut	1980	17 th June 1864, no 1761	1580	G.O. no 2547, 2 nd September 1864, and G.O. no 1053, 20 th April 1865	1506	474	474 x	
Distribution channels from Gubbadah anicut	3898	20 th November 1863, no 3391	3598	G.O. no 2547, 2 nd September 1864, and G.O. no 1053, 20 th April 1865	3462	436	436 x	
<u>Communications</u>								
Constructing a Road from Nallimookoo to Gaizewakah	8,070	2 nd December 1862, no 2880	5,295 ⁺ 952 [*]	G.O. no 2187, 4 th August 1863, G.O. no 940, 4 th April 1864, Item 115 of the Budget for 1864-65, and G.O. no 2492, 29 th August 1864	5,745 ⁺ 932 [*]	1,393	1,393	+ Imperial Fund * Income Tax
Constructing a Branch Road from Tizanagram to Chepur Pilly	20,430	4 th December 1863, no 3581	1715 ⁺ 10,091 [*]	G.O. no 3407, 21 st November 1863, G.O. no 1129, 20 th Sept 1864, G.O. no 2184, 1 st August 1864, and G.O. no 1053, 20 th April 1865	8624 10,091	1,715	1,715	+ Imperial Fund * Income Tax
Constructing a bridge of 3 arches of 12 feet span on the Gaizewa-kah and Nallimookoo Road	950	18 th May 1864, no 1452	950	G.O. no 1452, 18 th May 1864	943	7	7 x	

Carried forward 9,139

21

in a separate district

Statement shewing the works which were expected to be completed in 1864-65, but which remained unfinished on the 30th April 1865, Called for in Para 109, of Government Order No. 381, of 6th February 1864.

Works	Amount of Estimate	Date of sanction	Allotment during the past 1864-65 years	Orders granting the allotments	Past expenditure	Balance of estimate	Amount required	Remarks
Brought forward 9,139								
<u>New works</u>								
<u>Civil Buildings</u>								
Constructing a Sea Custom House at Vizagapatam	5,272	18 th March 1865, No. 764	2017	2,860	G.O. No. 2200, 5 th August 1863 G.O. No. 940, 4 th April 1864. Item 31 of the Budget for 1864-65, G.O. No. 1189, 26 th April 1864, G.O. No. 1941, 4 th July 1864, and G.O. No. 1053, 20 th April 1865	4,674	598	598 x
Constructing a Belfry in front of the Church at Vizianagaram	1,040	5 th March 1864, No. 673	458	310	G.O. No. 2200, 5 th August 1863 G.O. No. 2184, 1 st August 1864, and G.O. No. 1941, 4 th July 1864	619	421	421 x
Constructing a Zillah Jail at Vizagapatam	23,372	10 th February 1865, No. 385	9,875	10,000	G.O. No. 2658, 15 th September 1863 Item 77 of the Budget for 1864-65, and G.O. No. 1053, 20 th April 1865	16,543	6,829	1,699 x 3,507. Allowed in the Budget for 1865-66. 1,699. Amount now required 5,000.
<u>Communications</u>								
Constructing masonry works on Trunk Road bet. from Tubbareem to Chittivaleah	36,861	26 th September 1863, No. 2801	13,000	10,000	Item 11 of Local Funds Budget for 1863-64. Item 14 of the Imperial Funds Budget for 1864-65, G.O. No. 1189, 26 th April 1864, G.O. No. 1941, 4 th July 1864, G.O. No. 555, 27 th February 1865, and G.O. No. 1053, 20 th April 1865	26,983	9,878	4,293 x + Imperial Funds Income Tax Funds 5,564. Allowed in the Budget for 1865-66. 21 Balance of Income Tax Funds 4,293. Difference now required. +9,878

Carried forward 16,150

Statement shewing the works which were expected to be completed in 1864-65, but which remained unfinished on the 30th April 1865, Called for in Para 107, of Government Order No. 381, of 6th February 1864.

Works	Amount of Estimate	Date of sanction	Allotment during the past 1864-65 years	Orders granting the allotments	Past balance of expenditure	Balance of estimate required	Remarks	
Constructing a Road from Vizagapatam to Kaseupone	115,000	8 th December 1863, No 3610.	23,897	13,500	37,392	77,608	15,000	Brought forward 16,150 Item 113, of the Budget for 1864-65 G.O. No 2492, 29 th Aug 63, G.O. No 2547, 23 September 1864, and G.O. No 1053, 30 th April 1865 Private contribution 20
Constructing a Road from Vizianagram to Boudara	53,080	do	50,000	11,000	38,662	14,418	3,080	Contributed by the Maharajah of Vizianagram G.O. No 3407, 21 st November 1863
Construction of Roads and the clearing of jungle	10,000	17 th September 1864, No 2718.				10,000	10,000	
Total Rupees					54,230	1630	52600	764
							53364	

Superintending Engineers
Office 1st Division
Maitain 20th May 1865

W. J. S. Captain R. E.
Superintending Engineers 1st Division

Superintending Engineer
Office 1st Division
Balkin 20th May 1865

W. J. S. Captain R. E.
Superintending Engineer 1st Division

[Faint, mostly illegible handwritten text, possibly bleed-through from the reverse side.]

200-7/102
 200-7/102

From the Superior Engineer
 to the Secretary of the Commission
 J. P. P.
Private

Boat 20' } May 1865.
 depth 24' }
 Secs

Statement showing the work
 which was expected to be
 completed in 1864-65 but
 which remained unfinished
 on the 30th April 1865 -

J. P. P. 1871/1875

Annals of the Survey.

Statement shewing the works which were expected to be completed in 1864/65 but which remained unfinished on the 30th April 1865 as called for in Para 19 of G.O. No 361-7th February 1865

25

Works	Amount of Estimate	Date of sanction	Allocation During 1864/65	Orders from Govt = ting the Allocation	Actual Expenditure	Balance of Estimate	Amount required	Remarks
<u>Civil Buildings</u>								
Construction of a building for Asst. Apothecary at Cocanada	2660	G.O. No 1443 18 May/64	2660	G.O. No 1443 18 May/64	1608	1055	1055	23
Do of a new Record Room to the Yernagooden Taluk Cutcherry	300	G.O. No 349 7 th Feb/65	300	G.O. No 349 7 th Feb/65	22	278	278	
<u>Agricultural</u>								
Constructing a balingula to the Mayan River	16000	G.O. No 2400 8 Jan/63 24 Dec/63	5660	G.O. No 3582 15 Dec/64 5400 Budget of 1863/64	6766	9234	1234	Rs 8000 will be obtained from the Zamindars concerned
Cutting a Drainage to carry off surplus water from Rajahmundry Escape	800	G.O. No 1052 20 April/65	800	G.O. No 1052 20 April/65	360	440	440	Estimate will be submitted in a day or two.
<u>Communications</u>								
Cutting drains & clearing jungle on Shank Road no 6 from Rajahmundry to Pooner	9400	G.O. No 1504 11 th June/63	3563	G.O. No 3582 15 Dec/64 G.O. No 555 27 Feb/65 G.O. No 1504 11 th June/63	8183	1217	1217	
					9400		4224	

Statement shewing the works which were projected to be completed in 1864/65 but which remained unfinished on the 30th April 1865 as called for in Para 19 of GO No 361 - 7th February 1865

Works	Amount of Estimate	Date of sanction	During 1864/65	Amount in Past Years	Orders from Govt = ting the Allotments	Past Expenditure	Balance of Estimate	Amount required	Remarks
Constructing Locks & Culungulas in the Mundapetta Canal	41960	Govt No 816 17. March/64	1334		Budget of 1864/65 Item 150. G.O. No 1757 17 June/64		4224		
					7066 Vide Supple Budget List of Incom- plete works received with G.O. No 2207-5 Aug ^r /63	40251	1709	1709	24
					10000 G.O. No 329-7 th Febry/64				
					5000 Vide Budget of 1862/63 Item No 203.				
					5000 G.O. No 1795-28 th July/62				
Improving Communication in Pampak Country	15400	Govt No 1442 5 June/62	3900		G.O. No 1941 4 th July/64	3515	11885	4000	
					1500 G.O. No 1159 22 April/64				
Mis: Public Improvement					Budget of 1864/65 Item No 156. G.O. No 1941-4 4 th July/64				
Locanada Harbour Light House	71435	Govt No 2636 22 Decr/60 No 2078-30 th August/59	4311		3000 Vide Supple Budget List of Incom- plete works communicated with G.O. No 2207-5 Aug ^r /63	40307	1128	1128	X
Groynes Dredging & Flagstaff		No 2285-16 th Aug ^r /63			18068 Budget of 1860/61 Item 110.				
					5962 G.O. No 1872-9 Oct/61				
					25000 Budget of 1861/62 Item No 95				
					16250 G.O. No 1862/63 Item No 52				
Total required							11061		

Supd Surg's Office 1st Div
Waltair 19 May/65

W. J. G. S. Captain R. L.
Superintending Engineer

1000
From 10 July 1865

P. P. 1865/1866

Statement showing the
works which were expected
to be completed in 1864/65
but which remained
unfurnished on the 30th of
April 1865 as called
for in para 19 of G.O.
361. of 28 July 1865.

Dated 19 May 1865
Begd
Res

The Secretary to Government

to

The Superintendent
of the Division

From

Godavery District

Ganjam District

Statement showing all the sanctioned works estimated to cost less than Rs 2500
each which have not been commenced, but which are recommended for execution in 1865-66.

Work	Amount of Estimate	Amount and Date of order sanctioning the Estimate	Amount Required	Remarks
<u>Military</u>				
Setting up a new Lightning Conductor to the Powder Magazine at Orpaleonab	✓ 140	✓ 30. 8. 66 8 th Aug 1864	✓ 140	
<u>Civil Buildings</u>				
Constructing Salt butchery at Khatapoon	64.8	✓ 30. 8. 66 of 25. 8. 64 1864	640	
_____ at Orerwilly	810	✓ 30. 8. 66 of 21. 8. 64 1864	810	
Total	1590		1590	

Superintending Engineer
Office R.D.O. Orpaleonab
19th May 1865. 2

17/5/65
Superintending Engineer
Orpaleonab 2

pt. Goddard's District
 statement showing the works intended to cost less than \$2500 each which have
 not been commenced, but which are recommended for execution in 1867/66.

Work	Amount proposed	Order required	Remarks
------	-----------------	----------------	---------

Public Buildings

Construction of Wall around the Specimens of Manufacture and Pile	1294	Cost 2491.28	1294
Alterations and additions to the Press and Room of the Collector's Landing Room	567	Cost 1707.00	567

Agricultural

Construction of a small brick Masonry structure across the Milling stream	1220	Cost 2406.22	1220
Reconstruction of Building	1500	Cost 370.32	1500
Structure	1865	Cost 370.32	1865

William
 19 May 1865

Total required 4581

W. L. Jones R. E.
 Sup. Eng. Div.

From
 Asst. Engr. Division
 The Secretary to Congress
 22 May 1865

Statement showing all the sanctioned works estimated to cost less than \$2500 each which have not been commenced but which are recommended for execution in 1865/66.
 12 May 1865

Godavery District
From
The Superintending Engineer
Divisions

To
The Secretary to Government
G.O. No. 270

Dated 19 May } 1865
Depd
Recd

Statement showing the
works estimated to cost
less than 2500 each which
have not been commenced
but which are recommended
for execution in 1865/66

P. N. 1074/65

From: July 1865 to 1873

Statement showing the works specified to be but not completed on the 30th April 1865 and for which
no provision has been made in the Budget of 1865-66 as called for in Para 19 of G.O. No. 361
dated 7th February 1865

Works.	Amount	Date of Sanction	Allocation During the year 1865-66	Order granting the C.O. No.	Rank Structure	Balance Amount	Remarks
Protna District -							
Civil Buildings -							
Improving Rappally Taluk	2110	13 January 1863	200	G.O. No. 73	2014	1914	1914
Cutcherry							
Agricultural							
Channel from Draggallah	7400	21 st January 1857	2250	G.O. No. 146	1864/65 Rs. 5000	1914	1914
to Pedda Raoon							
Constructing new shutters							
for Bezawach and							
Sectonayam Ennen sluices	2240	26 November 1863	2240	G.O. No. 3478	15 June 1864	1736	1736
at Sogapully, and of Sogamun							
Channel	2075	29 June 1863	34	G.O. No. 1694	1863-64 Rs. 1160	717	717

Raising and strengthening
 River Embankment from
 Setajagum to Andavally } 1910 4th January/83 2000 Rs. } 40 Rs 303 } 1684 } 1699 } 1699 }
 Continuation of same } 40 Rs 303 } 1684 } 1699 } 1699 }
 in new channel } 1854 to 15th Dec 1863 32000 } 29 April/85 33113 } 152347 } 10000 }
 Poolain Project — 98910 40 30288 126 26000 } 29 April/85 33113 } 152347 } 10000 }
 17th Dec 1862 } 71852 } 26858 } 5000 }
 16th Jan 1863 }
 Drainage Channel from } 40 Rs 3454 }
 Affairs Cll to Samsale } 880 25th Jan 1863 380 } 40 40 840 840 }
 Recommendations } 40 Rs 3248 }
 Improving Coast Road } 4580 9th Jan 1863 3500 } 3537 } 1043 } 1043 }
 Constructing tunnels and }
 Raising 32 clear Road } Collection } 40 303 }
 between godown, bridge } 25980 30th May 1861 2018 } 27th July/85 22448 } 1532 } 1532 }
 and Bantimilly }
 Constructing hoist tower }
 Road up to Ganapavaram } 1220 9th Dec 1861 450 } 40 Rs 1160 } 447 } 770 } 770 }
 Channel }

More District
 Constructing an Embankment
 Road and Kanungu work } 40 Rs 1152 }
 across Kumbakon Valley } 68530 22nd April 1864 16000 } 29 April/85 11898 } 56732 } 5000 }
 Constructing a part of }
 Road and 3 tunnels between } 40 Rs 1824 } 29 April/85 246 } 1894 } 1000 }
 Cophole and Kanungu work } 2170 26th June 1864 246 }
 Constructing a branch }
 Road from Kottam Tunnel } 40 Rs 2270 }
 Road to the Salt Center } 1900 5th Aug 1864 211 } 29 April/85 210 } 1690 } 1690 }
 at Namapooram }
 Travellers being low } 40 Rs 58 }
 at Gudalur } 4700 10th Jan 1863 1270 } 22 4325 } 375 } 375 }
 and 1428 }
 17th May 1864 } 8065 }

Superintending Engineer's Office
 23 Division
 Kumbakon Valley 12th June 1865
 To the Secretary to Government
 with reference to Para 2 of 40 Rs 1573 dated 3rd June 1865

Approved Secretary
 Superintending Engineer

at Lawrence

1860
1861
1862
1863
1864
1865
1866
1867
1868
1869
1870
1871
1872
1873
1874
1875
1876
1877
1878
1879
1880
1881
1882
1883
1884
1885
1886
1887
1888
1889
1890
1891
1892
1893
1894
1895
1896
1897
1898
1899
1900

He has the 1000 dollars
needed on the above
for the first and only
time.

Road,

Costs

Sup
200

13

June 1865
The Capt. Eugene
D. Smith

The Secretary to Court
D. Smith

June 13th June 1865
D. Smith

June 13th June 1865
D. Smith

showing the money of
the Court

June 13th June 1865
D. Smith

June 13th June 1865
D. Smith

June 13th June 1865
D. Smith

June 1865 - 27th

June 1865 - 14th July 1865

Military Works.

Works	Amount of Estimate	Date of Sanction	Allocation During the year 1864-65	Orders granting the allotment	Paid Estimate	Balanced Amount required	Remarks
Auxiliary Buildings							
School Room	3700	20th Feb 1864	26024	560.18	22056	78960	
For 16 Married Quarters							
For 9 Non-Commissioned Officers	22024	do					
Constructing a Building for Roman Catholic place of worship at Bellary	11220	362	3rd Feb 1864			18080	
For a School Room and place of worship in the Cantonment of Bellary	11220	do					
Cutting a Channel from a ruined tank to a Goorah in the Infantry Lines	15806	50	1186	22nd May 1865	6317		
One Bath Room to Each Married Quarter Remaining	1360	10/11-12	1864				
Constructing a Building for the performance of Divine worship at Roman Camp	7810	1170	1865				
One Apothecary's Quarters Bellary	3446	1378	1865				
Cutting a Branch Supply Channel to the tank in the Inf. Lines	9700	1186	2nd May 1865				
Raising Bank of a Channel from a ruined tank to a Goorah in the Infantry Lines	670	218	23rd Jan 1865				
Putting up Gunny Belinds and substituting Venetians for the Panels of the Outer Doors of the Verandah of the New European Hospital in the Cantonment Bellary	4560	2493	1865				

Enclosure one.

232

Forwarded with a request that it be substituted for the statement dated 18th May 1865.

Supr. Engineer's Office	A. J. Webb	Captain M. B.
Capt	Henry M. B.	Supr. Engineer's Office

To the Secretary of the War, P. M. D.

Statistical showing the sanctioned works estimated to cost less than Rupees 2500 each of which has not been commenced. Each of which is recommended for execution in 1885/86.

Work	Amount of order sanctioning estimated estimate	Amount Required	Remarks.
Buddapah			
Road from the Putimilla Railway Station to the Munk Road No. VIII	570	570	Government order No. 917 dated 1. April 1865.
Harwood			
Construction of a 6 th Class Post Office at Harwood	1160	1160	Government order No. 91 dated 23 Dec 1865.

Supy: Gay mens Office
3rd Division, Bellary
15th May 1865.

33
R. A. Woberg Captain Mc.
Repy: Every man
Stinson.

from

The Supy. Engineer
3^d Division

To The Secretary to Govt
P. M. D.

Dated May 3 1865
Recd.

Received & returned showing the
works expected to be but not
completed on the 30th April 1865
and for which no provision has
been made in the Budget 1865/66

J. M. Jones Esq. 15th Oct 1865

The Supy. Engineer
& 3^d Division

The Secretary to Govt
P. M. D.

Dated 15th
Oct. } May 1865

J. M. Jones Esq. 15th Oct 1865

Statement of costs

with estimate of cost
less than \$10,000 each
has not been examined
and which is necessary
for execution in 1865/66.

J. M. Jones Esq. 15th Oct 1865

1865/66.

A. S. Ashby, Captain R. E.
Superintendent Engineer
3^d Division

Statement showing the works expected to be, but not completed on the 30th April 1865 and for which no provision has been made in the Budget of 1865/66.

37

Works	Amount of Estimate	Date of sanction	Allocation during the 1864/65 years	Orders granting the allocation	Past expenditure	Balance of Estimate	Amount requires	Remarks
Constructing Pullampett Taluk butchery	7,300	^{Buddapah.} G.O. No. 2505 dated 27 th Aug 1864	3300	N ^o 555 dated 27 th February 1865	2,242 9 8	5057 6 4	5057 6 4	
Road from Rajampett Railway Station to Rajampett	2,695	G.O. No. 2566 dated 22 nd December 1864	1695	N ^o 2660 dated 22 nd Dec ^r 1864	632 14 1	2062 1 11	2062 1 11	
do. Stand alone Railway Station to Masras road stand alone	7,312	do	1312	do	1761 15 4	5550 8	5550 8	
do. Buddapah to Bellary Frontier	10,643 1	G.O. No. 2131 dated 5 th September 1862	2276 9 1		82308 7 7	24785 24 7	85	36797-1-4
Head Assistant Collector's Katchery at Hospett	2715	^{Bellary} G.O. No. 1900 dated 16 th June 1864	2702 9	N ^o 1557 dated 16 th June 1864	2672 9	727	727	
Constructing a Range Office at Pennahonda	350	G.O. No. 270 dated 25 th Jan ^y 1864			291 12 4	58 3 8	58 3 8	Making the doors and windows flooring the room are all that remain to be done. It is urgent requested that sanction be given to complete the building as may be used.
do. do. at Hindlyli	350	do	1400	G.O. No. 270 dated 25 th Jan ^y 1864	267 5 10	82 6 2	82 6 2	
do. do. at Anantapur	350	do			357	357		
do. do. at Naidroog	350	do			350	350		
Road from Bellary to Buddapah Frontier	1,02,200	G.O. No. 1176 dated 8 th May 1865	4,000		93770	8422	8422	
Completing Mandikanama Shamb	54,540	^{Kannoor} G.O. No. 2155 dated 13 th Feb ^r 1864	5417	N ^o 1941 of 4 th July 1864	52385 12	154 4	154 4	
Constructing Range Office at Sandial	350	G.O. No. 270 dated 25 th Jan ^y 1864	350		350	350		

Making the doors and windows flooring the room are all that remain to be done. It is urgent requested that sanction be given to complete the building as may be used.

9335-5-10
12665-5-5
51780-10-4

443102

554-4-4
1250-4-3
1175-5-5

Supy. Engineer's Office
3 Division, Bellary
16th May 1865.

A. S. Ashby
Captain R.E.
Supy. Engineer
3 Division.

John
Theobaldy & Co
of the London & Birmingham
R.R. Department

Carton No.
No 1 } Aug 1865

Do 177923/65

Statement showing
the work executed by
contract completed on the
30th April 1865 and further
expenditure has been
incurred in the July of
1865/66.

Printed by the City

Statement Showing the works expected to be but not completed on the 30th April 1865

Military

which no provision has been made in the Budget 1865/66.

37

Works.		Date of Sanction	Allo- tment during 1864/65	Orders granting the allotments	Past Expendi- ture	Balance of Estimate	Amount Required	Remarks.
<u>Auxiliary Buildings</u>								
N ^o 4 School Room	3700	L.O. N ^o 562 dated 3 rd February 1865						
N ^o 9 For 16 Married Quarters	26,024	L.O. N ^o 560 dated 28 th Feb. May 1865	22,086					
N ^o 10 For 9 Non-Commissioned Officers' Quarters	22,024							
Constructing a Building for Roman Catholic Place of worship at Bellary	11,220	L.O. N ^o 562 of 3 rd February 1865						
— a School Room and place of worship in the Cantonment of Bellary	11,220							
Cutting a channel from a ruined Tank to a Gountah in the Native Infantry Lines	15,806	L.O. N ^o 7186 of 2 nd May 1865	4,317					
One Bath Room to each Married Quarter Ramandring	1360							
Constructing a Building for the performance of Divine worship at Ramandring	7810	1170 of 1 st May 1865	10,233					
One Apothecary Quarters Bellary	3446	1171 of 1 st May 1865						
Cutting a Branch Supply channel to the Tank in the Fort Detach	1500	2793 of 26 th Sept 1865	1500					
Raising Bund of a channel from a ruined Tank to a Gountah in Native Infantry Lines	9700	1186 of 2 nd May 1865	9700					
Putting up Gunney Blinds and substituting Venetians for the Pan- -els of the outer Doors of the Verandah of the New European Hospital in the Cantonment Bellary	670	218 of 23 rd Jan 1865	670					
<u>Kurnool</u>								
Masonry Lines in the Native Infantry Lines at Kurnool	4540	2093 of 29 th Aug 1865	4000					

3286-3-3
2689-12-5 } 1060-3-7 1060-3-7
12778-15-2
137-1-6 } 13382-1-4 13382-1-4
12641-14-8
11932-8-6 }
137-1-9 } 10228-9-3 10228-9-3
11795-6-9

10042-8-9
789-1-2 } 1936-8-5 1936-8-5
9283-7-7 }
10732-14-1
780-6-11 } 1267-8-10 1267-8-10
5952-7-2

16969-13-9
278-11-8 } 1014-13-11 1014-13-11
14791-2-1 }
715-10-6 644-5-6 644-5-6
5066-6-4 2740-9-8 2740-9-8
1978-11-3 1467-4-9 1467-4-9

L.O. N^o 793 of 26th Sept 1865 2194-1-1

L.O. N^o 1186 of 23rd May 1865 3067-12-9 6632-3-3 6632-3-3
218 of 23rd January 1865 26-15- 643-1-0 643-1-0

L.O. N^o 1200 of 13th May 1865 and 2498 of August 1865 } 3867-15-6 672-0-6 672-0-6
41692-6-0 41692-6-0

Revised estimates as required in L.O. N^o 1026 dated 19th April 1865 are in course of preparation.

Revised Estimate with comparative statements will be forwarded shortly.

Supdy: Engineer's Office
Bellary 16th May 1865

A. S. Sub-
Supdy: Engineer 3rd Division.
Captain R. C.

P. H. 1865 & Co. Ltd.
Genl. & Civil Engs. & Archts.
of the
The Sydney Engineers

3rd & 1000 1000

The Secretary to Government
P. H. Department

Dated 16th
1865 } May 1865

Enclosed

Statement showing the works
reported to be but not complete.
= total on the 30th of April 1865 and for
which no permission has been
made in the Budget 1865/66.
submitted with reference to
para 109 of the
381 376 288/115

1865

revenue and expenditure 1865

Statement 45
1865/66

My dear Mr. Brock
and I shall feel
much obliged if you
will kindly let me
have the original
copy of the incomplete
List submitted to your
Office in May 1865.
By the bye - if there
are any errors - in

any of our statements
please return to me
without giving us a
copy - He attend to
the corrections if you
will kindly ^{write} them
out.
Believe me
Yrs sincerely
J. F. Fennell

was p. 17 of the
statement which
you were to send
me.

P.S. What have you
done with our expla-
nation regarding the
balance of \$13000 &
odd pointed out by the
Controller - ~~Most~~ the
balances were audited
by W. Mills. The

little
that he left (of course
& what remained on the
books) was audited in
1875. =

the my much shall to
the 1875 was other end
on all first steps in the
of 1875. 1875. 1875.
of 1875. 1875. 1875.
of 1875. 1875. 1875.
of 1875. 1875. 1875.

Inter.
Wms
Please
Mudras 7th June
42

My dear Sir,

In the Statement of
Incomplete works, I struck out
in red ink a work "for rais-
ing and Improving the Salt
Platforms at Kakambakum"
but now I find that I was wrong
in doing so, I shall feel greatly
obliged if you could kindly
allow that item in the list
to remain good
and sanction Rs. 70. for the

work being prosecuted this year.

Believe me
Yrs & sincerely
Sam. Francis

7th June 1883

63

Sept 1961/65

Jan 1861/15-20/65

2. 1865-1868
The Secretary to the
The Treasury Aug 21/65

The Secretary to the Government
At H. B.

Dated 1/15 June
Dec 21/65 May 1865
Dec 21/65
No 450

Forwarded 2 statements
one of Unemployment and
and the other under
estimated to be 1/2 of
from Dec 25/65 Comd for
Ascertain this year.



12/12
11/12
10/12
9/12
8/12
7/12
6/12
5/12
4/12
3/12
2/12
1/12

2. 26 June 1865-27/65

Aug 76

1865-1868-1869-1870-1871

Statement showing all sanctioned works estimated less than Rs. 25-00 each which have not been commenced but which are recommended for execution 1863-66.

Work.	Amount Estimated	No. and date of order sanctioning the Estimate.	Amount acquired.	Remarks.
Laying a branch Water pipe from the Main leading from the Seven Wells to the Fort. Presidency	475	G.O. No 3176 dated 4 November 1864	475	
Constructing Road from the Staffery Railway Station to the Town of Staffery. North Arcot	830	G.O. No 3148 dated 2? 1864	830	
Erecting a Brick. Alley in the square of the barracks occupied by the Artillery in Fort St. George. Presidency	1000	G.O. No 2890 dated 7 October 1864	1000	
Sinking a well in the Timber Yard of the Gun Carriage Manufactory. Presidency	340	G.O. No 2952 dated 13 " do	340	
Constructing at flood Calingulali in the West bank of Ponney Ancient Southern Channel near Yagamoor South Arcot	800	G.O. No 841 dated 27 March 1865	800	
do do do in the North Bank of Thush. Kolum Channel. North Arcot	1100	G.O. No 984 dated 11 April 1865	1100	
Cutting a channel from Perumangudi Tank to Venkatapuram South Arcot	250	G.O. No 360 dated 7 February 1865	250	
do from do to Badapantangle South Arcot	1145	do do do	1145	
Constructing 2 Tank. Angul. do do North Arcot	200	do do do	200	
Repairing 2 Tank. Angul. do do North Arcot	300	do do do	300	
Erecting a wall round the old Roman Catholic Cemetery at Rajm. P. A. 1860	1390	G.O. No 24820/29 dated 1864	1390	
Constructing a wall round the Burial ground at Pulicat. Madras 1860	1950	G.O. No 24820/29 dated 1864	1950	
		G.O. No 24820/29 dated 1864	1860	
		G.O. No 24820/29 dated 1864	11645	

Sup. G. Engr. Office Lt. Col. D. J.
Madras 1st May 1865

Abstract
Presidency.
 Military Rs. 1815
North Arcot.
 Civil Buildings Rs. 1950
 Agricultural Rs. 5100
 Communication Rs. 830
Madras.
 Civil Buildings Rs. 1860
 Total Rs. = 11645

Approved
 Sup. Engineer Lt. Col. D. J.

Statement showing the works expected to be but not completed on the 30th April 1865 and for which no provision has been made in the Budget for 1865/66. -

Statement showing works made in the City of Bombay for 1863/66.			Allotments		Orders granting the allotments	Paid	Expenditure	Balance of Estimate.	Amount required	Remarks.
Works.	Amount of Estimate.	Date of Sanction	During 1864/65	In past years						
Presidency.										
Military.										
Making certain alterations to Sea face Battery	13130	G. O. N ^o . 131 d/15 th June 1864	5720	3998	G. O. N ^o . 1016 d/12 th April 1865	9753	3377	3377		
Laying Asphalt round the 1 st and 2 nd set of Incorporating Mills at the Gun Powder Manufactory	3200	G. O. N ^o . 1388 d/13 th May 1864	1957	1243	G. O. N ^o . 1941 d/4 th July 1864	3123	77	317		
Putting up Lightning Conductors to Expense Magazine at Beyasabad	2240	G. O. N ^o . 1754 d/17 th June 1864	2240		G. O. N ^o . 1754 d/17 th June 1864	1060	1180	1180		
do to the Merchants Magazine Black Town.	770	G. O. N ^o . 1754 d/17 th do	770		G. O. N ^o . 1754 d/17 th do	364	407	407		
Constructing a second set of Incorporating Mills at the Gun Powder Manufactory	38100	G. O. N ^o . 1764 d/5 th July 1863.	9352		G. O. N ^o . 1016 d/12 th April 1865	33115	14485	600		
Get down pipes to convey water from the seven wells to the Incorporating Mills at the Gun Powder Manufactory	9500	G. O. N ^o . 2362 d/19 th Aug ^r 1863	23880		G. O. N ^o . 605 d/14 th March 1865	23213	5667	6787		
Erecting Stamp Office	28080	G. O. N ^o . 48 d/9 th Jan ^y 1864	3960		G. O. N ^o . 1553 d/30 th May 1864	4064	6286	3000		
Dividing the grounds of the Medical College and General Hospital by iron railings.	10350	G. O. N ^o . 3474 d/26 th Nov ^r 1863.	4540		G. O. N ^o . 1016 d/12 th April 1865	1450	4090	5140		
Laying down pipes for supplying water to the General Hospital.	4540	G. O. N ^o . 1074 d/27 th June 1864	450							
Making certain alterations and fixing new ladder to Clock room at Saint Georges Cathedral	2250	G. O. N ^o . 1163 d/22 nd April 1864	2250	28050	do do	29703	537	537		A supplemental estimate will be forwarded.

Statement showing the works expected to be but not completed on the 30th April 1865 and for which no provision has been made in the Budget for 1865/66. -

Works.	Amount of Estimate.	Date of Sanction	Allotments		Orders granting the allotments	Past Expenditure	Balance of Estimate.	Amount required	Remarks.
			During 1864/65	In past years					
Making a small equatorial Dome at the Observatory	850 530	G.O. No. 1016 d/12 th April 1865	1380	"	G.O. No. 1016 d/12 th April 1865	1324	56	56	These works were executed but no payment made in 1864-65 for want of funds.
Erecting Tower at the Observatory	"	"	"	"	"	56	350	350	
Constructing a Semi-terraced Verandah to the Cook House now being erected for the Regiment in Fort Saint George	795	G.O. No. 1288 d/12 th May 1865	"	"	"	"	795	795	
Adapting rooms in the Government Office for the Secretary and Assistant Secretary to Government Public Works Department	430	G.O. No. 1140 d/28 th April 1865	"	"	"	"	430	430	
Total for Presidency						18376			
<u>Madras District.</u>									
Constructing Cannel Shed at Codumbankum	1370	G.O. No. 3179 d/4 th Nov 1864	1370	"	G.O. No. 3179 d/4 th Nov 1864	1017	353	353	
Water Supply to Guindy Park	13901	G.O. No. 3214 d/1 st Feb 1865	6170	"	G.O. No. 1016 d/12 th April 1865	5058	8923	8923	
Road from Mylapore Tank bund to Conna kor via Codumbankum	27100	G.O. No. 3295 d/13 th Feb 1865	13661	13439	G.O. No. 1624 d/9 th June 1864	25904	1196	1196	
Constructing a Bridge of 40 feet span East Coast Canal at Poodoapatnam	3320 300	G.O. No. 3005 d/19 th Oct 1864 G.O. No. 1221 d/5 th May 1865	2320	"	G.O. No. 1016 d/12 th April 1865	2620	1000	1000	
Constructing Calingulah Off. to Podoor Tank Puvelloor Talook	2260	G.O. No. 1016 d/12 th April 1865	2260	"	G.O. No. 1016 d/12 th April 1865	1400	860	860	
Constructing Madranticum Talook Outcherry	11300	G.O. No. 2837 d/30 th Sept 1863	10450	"	G.O. No. 1162 d/29 th April 1865	10458	842	842	
Constructing Pealery Guindy Park	3500 3100	Commenced on Emergency	"	"	"	1031	1969	1969	

Statement showing the works expected to be but not completed on the 30th April 1865 and for which no provision has been made in the Budget for 1865/66. -

Works.	Amount of Estimate.	Date of Sanction	Allotments		Orders granting the allotments	Past Expenditure	Balance of Estimate.	Amount required	Remarks.
			During 1864/65	In past years					
Reconstructing Lightning Conductors of the Powder Magazine at the Mount	480	G.O. No. 1754 d/17 June 1864	480		"	G.O. No. 1754 d/17 June 1864	403	77	77
Raising and Improving the Salt Platforms at Palumbakam	1220	G.O. No. 1632 d/4 June 1864	1220		"	G.O. No. 1632 d/4 June 1864	1150	70	70
						Total for Madras = 15320			
North Arcot. Improving the Court house at Chittoor 1400 G.O. No. 183 d/19 Jan 1865 do the Collector's Treasury do 1150 G.O. No. 31 d/6 Jan 1865 Constructing Sub-Magistrate's Cutcherry and Police Station at Pongannur 2800 G.O. No. 354 d/2 Dec 1864 do Lock up rooms at Palmanour 1170 G.O. No. 993 d/8 April 1865 Making Road between Tripatty and Calastry 28750 G.O. No. 1023 d/12 April 1865 and No. 1227 d/6 May 1865 Cutting a Channel from the South Sluice of the Tank to Nannaiyan-tangle Tank and Constructing under Sluice 4900 G.O. No. 1719 d/13 June 1864 Completing the Southern Calingulah Surplus Channel of Mahindra-nady Tank 5000 G.O. No. 3650 d/20 Dec 1864 Constructing a step in rear of the body of Palar Amicut 12700 G.O. No. 465 d/16 Feb 1865									

Statement showing the works expected to be but not completed on the 30th April 1865 and for which no provision has been made in the Budget for 1865/66. -

Works.	Amount of Estimate.	Date of Sanction	Allotments		Orders granting the allotments	Past Expenditure	Balance of Estimate.	Amount required	Remarks.
			During 1864/65	In past years					
Extending Western Channel from Kodacanthanal to Yammuthangal	4000	G.O. No. 2662 d/14 th September 1864	3200		G.O. No. 2662 d/14 th Sept 1864	2776	1224	1224	239 51
Cutting Channel and raising embankment from Vepficaly Calingulah to Strapathamellore Supply Channel	140	G.O. No. 2662 d/14 th Sept 1864	440		do	110	30	30	
do from Strapathamellore Calingulah to the Coorhanellore Supply Channel	460	do	460		do	225	235	235	
Constructing a Calingulah at the South end of the 4 th or Ponnai samoodiam Mulpady Tank	225	G.O. No. 2662 d/14 th Sept 1864	165		G.O. No. 1016 d/12 th April 1865	160	65	63	
do two tunnels of four vents each across the Poiney Western Channel	1000	do	750		do	469	531	230	
Palar Ancient Head Sluice	8300	G.O. No. 142 d/16 th Feb 1865	8300		G.O. No. 142 d/16 th Feb 1865	3130	170	170	
Widening and deepening the Pakkolam Channel	3400	G.O. No. 3174 d/4 th Nov 1864	3400		G.O. No. 3174 d/4 th Nov 1864	3003	317	317	
Widening and deepening the Poloor Supply Channel	2200	G.O. No. 2645 d/13 th Sept 1864	1500		G.O. No. 2645 d/13 th Sept 1864	748	1452	1450	
Raising Calingulah and extending Sluice of the Yellianellore Tank	70	G.O. No. 2662 d/14 th Sept 1864	70		G.O. No. 2662 d/14 th Sept 1864	50	20	15	
Improving the Theeshanthoray Tank Supply Channel and Calingulah	1960	G.O. No. 3115 d/31 st Oct 1864	1460		G.O. No. 3115 d/31 st Oct 1864	1129	831	831	

Statement showing the works expected to be but not completed on the 30th April 1865 and for which no provision has been made in the Budget for 1865/66.

Works.	Amount of Estimate.	Date of Sanction	Allotments		Orders granting the allotments	Past Expenditure	Balance of Estimate.	Amount required	Remarks.
			During 1864/65	In past years					
Improving Doory Mami Channel	1983	G.O. N ^o 1941 d/4 th July 1864.	1983.		G.O. N ^o 1941 d/4 th July 1864	1874.	109	109--	
Total for North Street 32913									

Supy. Engrs. Office 1st D^o
Madras May 1865

Abraham Colonel
Supy. Engrs. 1st D^o

1st June 1865.

Abstract.
Presidency.
Military - - - - - Rs 6646
Civil Buildings - 11700 18376
Madras.
Military - - - - - 430
Civil Buildings - 2911
Agricultural - - - 860
Communication - 2196
Mis: Pub: Improv^t: 8923 15320
North Street.
Civil Buildings - 948
Communication - 14150
Agricultural - 17815 32913
Grand Total Rs 66609

32913
14150
18713

N^o 223.

March 10th
1st. Amount of
Income & Expenditure
for the year ending
31st Decr 1897.
Total Income of
the year ending
31st Decr 1897
was £1000.
Total Expenditure
for the year ending
31st Decr 1897
was £800.

2. They also to forward a Return of all sanctioned works estimated to cost less than 2500 Rupees each, which have not been commenced, but which are recommended for execution in 1865-66.

3. A Statement Shewing the outlay
"actually incurred on each work for
which

Dr.

which provision is made in the outgoing
Budget, is also herewith forwarded.

I have the honor to be
Sir,

Your Most Obedient Servant,

E. A. M. and Lieut. Col. R. E.

Superintending Engineer & Division.

The Secretary to Government.

S. P. W.

Campbell

100

076

1858

Mr. Seymour
Esq. Duane
Salem

The Secretary to the
D. P. M. Adams.

Butler 18th } May 1865
 Fremont 19th }
 Fremont 20th }
 Fremont 21st }

towards a Statement of Expenses
which I of course submitted to
you. Less than 2500 Refused
and 1 of. and by a study
incurred on each with the
which provision to make
in the Statement of Budget

2225 1868-1869-10 July/65

5th Division D.P.W.

Statement showing the sanctioned works estimated to cost less than 2500 Rs per lakh, which have not been commenced but which are recommended for execution in 1865-66. Vide paragraph 194th Government Order No 361, dated 7th February 1865.

Amount of Order sanctioned. Estimated. Required. Remarks.

South Arcot.

Constructing a Sub Magistrate's Quarters at

Muthaigudi.

1650. No 3636, dated 1/5/65.

Do Do at Minor.

1650. No 3636, dated 1/5/65.

Do Do a Range Office at Porto Novo.

350. No 3638, dated 1/5/65.

Alorning and improving the Public Buildings at Indianuram.

1200. No 3638, dated 1/5/65.

Salem.

Constructing a new Road to connect Chinnai Road No 1 with the Jallamatti Station about 5 miles from

475. No 3637, dated 1/5/65.

Repatore.

Bangalore.

Constructing privies, urinal, and Sweepers' Room in the Garrison Hospital at Bangalore.

730. No 476, dated 1/5/65.

Alorning and improving the Coffee Room in the Old Dragon Barracks.

576. No 1080, dated 1/5/65.

Office of the Superintending Engineer 5th Division.

18th May 1865.

C. A. Ford. Assistant Colonel. R.E.

Superintending Engineer 5th Division.

Colonel C. A. Ford. R.E.

Secretary to Government. R.E.

Completed

5th Division S.P.W.

Statement shewing the works remaining incomplete on the 30th April 1865 and for which no provision has been made in the Budget of 1865-66. Vide para 19 of G.O. No. 361 of 7th February 1865

158

58

Works	Amount of Estimate	Date of Sanction	Amount Allotted During 1864-65 year	In part	Orders granting the allotments	Actual Expenditure	Balance of Estimate	Amount required	Remarks
-------	--------------------	------------------	-------------------------------------	---------	--------------------------------	--------------------	---------------------	-----------------	---------

South Arcot.

Restoring the portions washed away in the Tiruvadi Anakkat by the flood of the 18 th and 19 th October/64	3,540	No. 760 of 18 th March 1865	2,400		No. 1107 of 25 th April/65	2717 92	822 610	822 610	These works were not completed in the year as they had to be commenced very late in the year owing to the continuance of the monsoon till the middle of December last
Do Do in the Tiruvandi Anakkat by Do Do	8521	Do	6764		Do	6791 211	1729 131	1729 131	
Do Do in the Venamada Anakkat	2505	Do	2505		Do	2304 84	2007 8	2007 8	
Strengthening the North and South banks of the Guddalur river near the Tiruvadi Anakkat	* 2250	Do	1450	13 th January/65	Do	706 1310	1543 23	743 22	* This Estimate has since been revised to Rs. 1450-
Rebuilding 10 Arches of the Bridge over the Guddalur river at Cuddalore	12000	No. 757 of 17 th March 1865	8400		Do	8240 39	3759 123	3759 123	
Constructing Bridges on the road from Cuddalore to the Salem frontier via Vardachellam	20870	No. 150 of 21 st January 1867	2934		No. 1941 of 4 th July/64	20497 7	372 9	400	Not completed as other work of more emergency were to be attended to
Improving and extending the Govanapett Channel	19000	No. 116 of 25 th January 1866	5898		Budget of 1864-65	17556 58	1443 104	1443 104	

7699 14

Works

Amount Date of Allotment
of of during In fact
Estimate sanction 1864-65 years

Salem

Constructing Ventilators for the lower
story of the jail at Salem

3040 { Rs 3595 7/8
7 1/2 December 1863 } 1678

Constructing a Workshop for the Salem
jail

4890 { Rs 378 8/16
3 1/2 February 1863 } 1701

For the division of the inner court yards
of the Salem jail into six work yards
by open wooden railings

4870 { Rs 745 7/8
11 1/2 March 1864 } 2965

Constructing a Post Office at Yerhad

2500 { Rs 1663 3/4
June 1864 } 2500

Do a Cart road between Pona-
mungalim and Suramungalim

11300 { Rs 2841 7/8
November 1862 } 1840

Improving the road between Serakpattu on
Trunk road No V and the Athur
Railway station

5500 { Rs 1560 8/16
30 1/2 May 1864 } 525

Improving the road between Omalur
and Macheri

500 { Rs 8093 7/8
27 1/2 October 1864 } 500

Constructing a Bridge of 3-30 feet span
across a jungle stream near Sasheri's
Choultry on the Salem & Cuddalore road

1800 { Rs 2318 and
2448 8/16
1650 { Rs 5/16 and
31 1/2 Dec 61 } 2150

Orders granting Past years Balance Amount
the allotment Expenditure Estimate required

Remarks
59

Rs 5557 27 1/2 Feb 1865 2211 10 6 828 5 6 828 5 6

do 1541 1 10 3348 14 2 3348 14 2

do 1846 3 8 3023 12 4 3023 12 4

Rs 1663 3/4 June 1864 2484 14 6 415 1 6 415 1 6

Rs 2841 7/8 Nov 1862 6301 1 5 4998 14 7 4998 14 7

Rs 1560 8/16 May 1864 423 5077 5077

Rs 8093 7/8 Oct 1864 435 4 2 64 11 10 64 11 10

Rs 2318 and 2448 8/16 Dec 1861 2442 3 1007 15 9 1007 15 9

18764118

Works

Amount of Estimate	Date of Junction	Allotment during 1864-65 year	Orders granting the allotment	Past year expenditure	Balance of Estimate	Amount required	Remarks
--------------------	------------------	-------------------------------	-------------------------------	-----------------------	---------------------	-----------------	---------

Salem (Continued)

Constructing a Bridge on Trunk road No V near Darompur

5780
1475
1225

No 19410 of 74
74 July 1864
10 April 1865

6058 104

1196 58

1196 58

Constructing a Bridge of 2 Arches 25' span at Odumpratu near Attur on the Salem and Cuddalore road

1332
1068
992
389 2448
9 Sept 1861
500

No 5557 of 27 Feb 1865

1345 11

2044 5

2044 5

Constructing a Bridge of 3 Arches 7 1/2' span each on the road from Mirapur to Darompur

1450
1069
1865
750

No 69 of 10 Jan 1865

350

1100

1100

Constructing a Bridge of 2 Arches of 12' span each on the road from Salem to Shevany Hills in the 5th Mile

1400
60
do
26 April 1865
750

do

700

760

760

Constructing a Bridge of 3-18 ft span on the Mem and Adamanthota road near Palakkode

3570
215
24 Jan 1863
3570

No 1941 of 74
1864

3186 17

383 14 5

383 14 5

24249-4-9
14274-16-7
385-21 3 4

Bangalore

Constructing 4 Blocks each containing two married non commissioned Officers Quarters for Sappers and Minors

13800
720
2975 and 6383 15 Oct 1864
13800

No 3525 of 12 Dec 1864

13800

720

720

Work

Amount of Estimate
Date of Sanction
Allotment during 1864-65
In fact years

Orders granting the allotment
That years
Expenditure
Balance of Estimate
Amount required

Bangalore/Continued

Alterations and improvements of Light Cavalry Barracks for Sappers and Miners

6602 2975 6600

3525/12 Dec 1864

6000 600 600

Constructing a Munge bath for S. S.

1950 S. 1950

S. 150 1800 1800

S. a Privy for the use of the now commissioned Officers of S. S.

640 S. 640

S. 500 140 140

S. a Cook room for the now commissioned Officers of S. S.

790 S. 790

S. 650 140 140

3100

Office of the Subj. Engrs.
5th Division.
Salem 18th May 1865

E A and Lenth Colonel RC
Superintending Engineer 5th Division

Colonel C. A. Orr RC
Secretary to Government S.P.W.

Camp 1865

From

The Sup. Engr.
5th Division

To

The Secretary to Govt.
D. P. W.

Dated 18th

Recd.

May 18 65

No. 1758/65

Statement showing
the works remaining uncom-
on 30th April 1865 and for
which no provision has been
made in the Budget of 1865

Pres. L. July 1865 - BN 27

No 238.

63
Superinty. Engr's Office 5th Div.
Bangalore 22nd May 1865.

From

Sir M. Col. R. A. Ford M.B.
Superinty. Engineer 5th Div.

To

Colonel C. A. B. M.B.
Secretary to Government M.B.

By

Enclosure 1.
Statement

I have the honor to forward a
Statement showing the works re-
maining incomplete on the 30th of
April 1865, which were being proce-
dured from the "Income Tax Fund",
and for which no provision has been
made in the year 1865-66.

I have the honor to be,

By,
Your most Obedt Servt.

E A Ford S. Col. M.B.
Superinty. Engr. 5th Div.

Approved

184
 The sum of \$100.00
 is hereby paid to the
 order of the
 Treasurer of the
 State of New York

Received of the
 Treasurer of the
 State of New York
 the sum of \$100.00
 for the purchase of
 land in the
 County of New York
 for the use of the
 State of New York

Statement showing
 the works remaining upon
 the site in the 30th April 1865
 and for which no provision
 has been made on the year
 1865. \$100.00
 Done at Albany 16th July 1865

Done at Albany 16th July 1865

184
 The sum of \$100.00
 is hereby paid to the
 order of the
 Treasurer of the
 State of New York

Received of the
 Treasurer of the
 State of New York
 the sum of \$100.00
 for the purchase of
 land in the
 County of New York
 for the use of the
 State of New York

Statement showing
 the works remaining upon
 the site in the 30th April 1865
 and for which no provision
 has been made on the year
 1865. \$100.00
 Done at Albany 16th July 1865

Done at Albany 16th July 1865

Fifth Avenue A.P.W.

65

Amount available for expenditure from the
Income Tax Grant, on the 1st July 1935, as intimated
to this Office by the Deputy Collector in charge of the
Treasury at Salem. Returns 1935-6. S. 7.

Superintg. Engrs Office 5th Ave
Bangalore 22 May 1865.

Comptroller

E. A. and Rob. R. C.
Superintg Engineer S. H. R.

2-26-18

Handwritten notes at the top of the left page, including "No. 218" and "Jan 29th May 1865".

Handwritten notes in the middle of the left page, including "No. 218" and "Jan 29th May 1865".

Large block of handwritten notes on the left page, including "No. 218" and "Jan 29th May 1865".

Handwritten notes at the bottom of the left page, including "No. 218" and "Jan 29th May 1865".

Handwritten notes at the bottom of the left page, including "No. 218" and "Jan 29th May 1865".

No 218

Sup: Engrs Office 6th Div
Jan 29th May 1865

From

66

Captain R. F. Baker R.E.

Sup: Engrs Office 6th Div

To

Colonel C. A. Dyer R.E.

Secretary of Government

P. W. D.

Sir,

Statement showing the works
expected to be but not completed
on the 30th April 1865 and for
which no provision has been
made in the Budget of 1865-66.

Statement showing the outlay
actually incurred on such work
for which provision is made
in the Budget of 1865-66.

I have the honor
to forward herewith
the statements
marginally noted
called for in paras
19 and 22 of G.O.
No 361 dated the
7th February last.

I have the honor to be

Sir,

Your most obedient servt.

R. F. Baker Capt. R.E.

Sup: Engrs Office 6th Div

10

143.
102-40

12

Edw. 1865 220th
No. 1000 1000
1000

Prof. Gouda for publication

Life: Eternity.

Play

the 21st Dec 1884

219

Part 1

Wm. H. Rouse

10

10/8

for spreading curtains

elements called for
in G. O. 256.

7th February 1941

1868-1869-11th July/68

e. 26 June / 65 On 27th
e. 26 June / 65 On 27th

2779.

10

10

10

e. 26 June/65 On 27th

e. 26 June/65 On 27th

e. 26 June 1965 On 27 June

e. 26 June/65 On 27th

From
The staff Surgeon
To,
The Secretary to Govt.
P. W. C.

(Dtd 29th May 1865)
J 871957/55

Statement showing the works
effected to the last report (see
p. 62) on the allotment
of 6 3/4th of an acre for
which no provision has
been made in the Budget
of 1865/66.
Dated 29th May 1865.

Statement of all sanctioned works estimated to cost more than Rs. 2000 and Rs. 10000
which have not been commenced, but which are recommended for execution in 1865-66.

Work	Amount Rs. and date of amount of order sanctioning the Estimate required	Remarks
New Works		
Military		
1 Constructing shed, Guard and Store Room at the Wellington Rifle Range - 3364	Rs. 3364 of 22 nd December 1864. 3364	59
2 Sub Collector Catchery at Hongkong - 8400	Called for in Rs. 8400 of 22 nd of 12 th 1864	Plan and Estimate sent in to the Collector for disbursement.
3 Salug Catchery at Pollachy - 10000	10000	Estimates called for in Rs. 10000 of 22 nd of 12 th 1864 - at Home Land Plan.
4 Do. Do. Odum & Patta - 10000	10000	Estimates the same as that sanctioned for Combitone.
5 Do. Do. Phurupion - 10000	10000	Rs. 5000 available from sale of old building of the former building. Rs. 5000 of 22 nd of 12 th 1864.
6 Do. Do. Perindony - 10000	10000	Rs. 5000 available from sale of old building of the former building. Rs. 5000 of 22 nd of 12 th 1864.
7 New Salug Catchery at Combitone - 10470	10470	
8 Post Office at Wellington - 14700	14700	
9 Carried forward - 14700	14700	

Brought forward 44464

Civil P.D. Buildings (Continued)

1 Sub Magistrate Office 8th at Coonoor 3900
2 Sub Magistrate Office at Wellington 3390
3 Sub Magistrate Office at Ootacamund 3780

40. 11/18/86 of 21 June 86 3900
" 22/93 of 10 Aug 86 3390
" 17/86 of 15 June 86 3780

Also also 60. 11/18/86 of 21 July 1886.

41 Gailors Cottage at Ootacamund

Agricultural

4 Distributing Office for Primary Education and Sanitary Channels 12000

Plan and Estimates submitted at 20th letter of 14 of 10th June 1886. Also 11/18/86 of 21 July 1886.

Communications
5 Road from Ootacamund to the head of Coolebar

23. 11/18/86 of 15 June 86 12000

6 Carriage Road to connect Kottagery with the Coonoor. Chart in 3 Wellington and Coonoor Papers

6000

Trace in progress. Estimate in hand.

7 Sub Magistrate Office 8th at Coonoor

5000

Also also 60. 11/18/86 of 21 July 1886.

8 Sub Magistrate Office at Ootacamund

67284

1. Military

6 Hospital for the Detachment of Native Infantry and Police at Coonoor

60. 11/18/86 of 21 July 1886 2660

Civil Buildings

5 Sub Magistrate Office at Kottagery 6600

60. 11/18/86 of 21 July 1886 6600

9 Sub Magistrate Office at Kottagery 3310

3310

10 Sub Magistrate Office at Kottagery 3310

3310

11 Sub Magistrate Office at Kottagery 3310

3310

12 Sub Magistrate Office at Kottagery 3310

3310

13 Sub Magistrate Office at Kottagery 3310

3310

14 Sub Magistrate Office at Kottagery 3310

3310

15 Sub Magistrate Office at Kottagery 3310

3310

16 Sub Magistrate Office at Kottagery 3310

3310

17 Sub Magistrate Office at Kottagery 3310

3310

18 Sub Magistrate Office at Kottagery 3310

3310

19 Sub Magistrate Office at Kottagery 3310

3310

20 Sub Magistrate Office at Kottagery 3310

3310

21 Sub Magistrate Office at Kottagery 3310

3310

22 Sub Magistrate Office at Kottagery 3310

3310

23 Sub Magistrate Office at Kottagery 3310

3310

24 Sub Magistrate Office at Kottagery 3310

3310

25 Sub Magistrate Office at Kottagery 3310

3310

26 Sub Magistrate Office at Kottagery 3310

3310

Superintending Engineer's Office
Coonoor 13th May 1885

Walker South Coolebar
Superintending Engineer 7th 8th

Carried forward

15554

70

4. July / 65
J. 1868

20/11/2008

Englewood on a letter from
his nephew, thinking Englewood
had returned to his old country
a letter of 18th inst of 13 May 65

Statement of all disbursement. Work estimated to cost less than Receipts 2500 which have not been commenced but which have been recommended for disbursement on 2865. 66.

Amount	No and Date of Payment	of Re-draw	Remarks
			Estimated the Estimate required

Completing New Record Room in Hargreaves

Leitcherry, San Francisco 2,190

Post House and Post Office at Lonsmoor 1950

Constructing Post office at Gethsemane. 1945
1946
1947
1948
1949
1950
1951
1952
1953
1954
1955
1956
1957
1958
1959
1960
1961
1962
1963
1964
1965
1966
1967
1968
1969
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980
1981
1982
1983
1984
1985
1986
1987
1988
1989
1990
1991
1992
1993
1994
1995
1996
1997
1998
1999
2000
2001
2002
2003
2004
2005
2006
2007
2008
2009
2010
2011
2012
2013
2014
2015
2016
2017
2018
2019
2020
2021
2022
2023
2024
2025
2026
2027
2028
2029
2030
2031
2032
2033
2034
2035
2036
2037
2038
2039
2040
2041
2042
2043
2044
2045
2046
2047
2048
2049
2050
2051
2052
2053
2054
2055
2056
2057
2058
2059
2060
2061
2062
2063
2064
2065
2066
2067
2068
2069
2070
2071
2072
2073
2074
2075
2076
2077
2078
2079
2080
2081
2082
2083
2084
2085
2086
2087
2088
2089
2090
2091
2092
2093
2094
2095
2096
2097
2098
2099
2100
2101
2102
2103
2104
2105
2106
2107
2108
2109
2110
2111
2112
2113
2114
2115
2116
2117
2118
2119
2120
2121
2122
2123
2124
2125
2126
2127
2128
2129
2130
2131
2132
2133
2134
2135
2136
2137
2138
2139
2140
2141
2142
2143
2144
2145
2146
2147
2148
2149
2150
2151
2152
2153
2154
2155
2156
2157
2158
2159
2160
2161
2162
2163
2164
2165
2166
2167
2168
2169
2170
2171
2172
2173
2174
2175
2176
2177
2178
2179
2180
2181
2182
2183
2184
2185
2186
2187
2188
2189
2190
2191
2192
2193
2194
2195
2196
2197
2198
2199
2200
2201
2202
2203
2204
2205
2206
2207
2208
2209
2210
2211
2212
2213
2214
2215
2216
2217
2218
2219
2220
2221
2222
2223
2224
2225
2226
2227
2228
2229
2230
2231
2232
2233
2234
2235
2236
2237
2238
2239
2240
2241
2242
2243
2244
2245
2246
2247
2248
2249
2250
2251
2252
2253
2254
2255
2256
2257
2258
2259
2260
2261
2262
2263
2264
2265
2266
2267
2268
2269
2270
2271
2272
2273
2274
2275
2276
2277
2278
2279
2280
2281
2282
2283
2284
2285
2286
2287
2288
2289
2290
2291
2292
2293
2294
2295
2296
2297
2298
2299
2300
2301
2302
2303
2304
2305
2306
2307
2308
2309
2310
2311
2312
2313
2314
2315
2316
2317
2318
2319
2320
2321
2322
2323
2324
2325
2326
2327
2328
2329
2330
2331
2332
2333
2334
2335
2336
2337
2338
2339
2340
2341
2342
2343
2344
2345
2346
2347
2348
2349
2350
2351
2352
2353
2354
2355
2356
2357
2358
2359
2360
2361
2362
2363
2364
2365
2366
2367
2368
2369
2370
2371
2372
2373
2374
2375
2376
2377
2378
2379
2380
2381
2382
2383
2384
2385
2386
2387
2388
2389
2390
2391
2392
2393
2394
2395
2396
2397
2398
2399
2400
2401
2402
2403
2404
2405
2406
2407
2408
2409
2410
2411
2412
2413
2414
2415
2416
2417
2418
2419
2420
2421
2422
2423
2424
2425
2426
2427
2428
2429
2430
2431
2432
2433
2434
2435
2436
2437
2438
2439
2440
2441
2442
2443
2444
2445
2446
2447
2448
2449
2450
2451
2452
2453
2454
2455
2456
2457
2458
2459
2460
2461
2462
2463
2464
2465
2466
2467
2468
2469
2470
2471
2472
2473
2474
2475
2476
2477
2478
2479
2480
2481
2482
2483
2484
2485
2486
2487
2488
2489
2490
2491
2492
2493
2494
2495
2496
2497
2498
2499
2500
2501
2502
2503
2504
2505
2506
2507
2508
2509
2510
2511
2512
2513
2514
2515
2516
2517
2518
2519
2520
2521
2522
2523
2524
2525
2526
2527
2528
2529
2530
2531
2532
2533
2534
2535
2536
2537
2538
2539
2540
2541
2542
2543
2544
2545
2546
2547
2548
2549
2550
2551
2552
2553
2554
2555
2556
2557
2558
2559
2560
2561
2562
2563
2564
2565
2566
2567
2568
2569
2570
2571
2572
2573
2574
2575
2576
2577
2578
2579
2580
2581
2582
2583
2584
2585
2586
2587
2588
2589
2590
2591
2592
2593
2594
2595
2596
2597
2598
2599
2600
2601
2602
2603
2604
2605
2606
2607
2608
2609
2610
2611
2612
2613
2614
2615
2616
2617
2618
2619
2620
2621
2622
2623
2624
262

Dr. Carde 1250

Sub. Magistrate Office at Longman
D. St. Mary's
1250

De _____ to the Lord and Ladies

Impressions of _____ 1475

49 P. Hippisstrabus Cuthberg, abnormally

and Salmandy @ Rs. 1500 each. ————— 3,000

Agricultural

W. Patterson Channel Head-Lines and 10

Abschreibung Studien

Warren Journal

Dec 6 1890

1934 of 4th party, 1864 and 2190
1864 and 2190

1745 of 18 June 1864 1050

311029-29 January 1961

40209 H. J. Freeman 64 1399

5110/20th Dec 1864-1250

Dr. 1250

1148

2643 of 13th September 1864

W. J. C. 2000

1

2007

155574

22

10

Superintending Engineer's office
7th Division
Coonor 13th May 1865

N^o 8

From

Lieut. Col. G. W. Walker R.E.

Superintending Engineer 7th Division

To

Colonel L. A. Orr. R.E.

Secretary to Government D.P.W.

Sir

I have the honor to submit lists of sanctioned works in the 7th Division, estimated to cost less than Rs. 2,500 each, which it is proposed to undertake in the current year should funds be available, as called for in paragraph G. O. N^o 361 of 7th February.

2 While doing so I take the opportunity of also submitting lists of sanctioned works each exceeding Rs. 2,500 but under Rs. 10,000, some of which are very urgently required and for which, according to the Supreme Government order published with Madras G. O. N^o 1083 of 24th Aprilth, funds may be provided from the Reserve should any balance remain available. I have numbered these according to their relative importance in the District Lists, and here append a few remarks relating to two items of the Cumulative List N^o 5. The entire trace from Ootacamund to the head of the ^{Grand}fordator, having been laid out and nearly all opened to bridlepath from savings out of the Maintenance Allowance of the old line, it is most desirable that some progress should be made towards opening the line,

Enclosure was left from
the Superintending Engineer
7th Division to the Secretary
to Government D.P.W.
on 13th of May 1865

23rd May 1865

Statement of all sanctioned
work estimated to cost less than
Rs. 2,500 each here and below
Sanctioned but not yet
sanctioned for execution
on 13th May 1865

the line, so that it may be ready for traffic when the new Gondalor Ghaut now in progress, is opened.

N.B. - The importance of having a Carriage Road to connect Holagerry with the new Lornoor Ghaut has been pointed out in the Collector's letter printed with G.O. No. 610 of 6th March 1865. New traces from Lornoor Bridge through Wellington, have been completed and opened to bridlepath from savings on the maintenance allotment of the old line, aided by allotments from the Hill Roads (sanctioned Local Funds). The trace is a most successful one, - actually shorter than either of the existing tracks over half the distance, and finally exceeding the shorter of them only by a few hundred yards, and giving such a direct communication between Lornoor and Wellington as has never hitherto existed and is a great desideratum. A survey of the entire line is ready, and if funds to the amount specified can only be made sure of Estimates would be speedily prepared shewing how ^{they} could best be laid out.

The statement of unfinished works of 1864-65 is under preparation, and will be submitted as soon as all the Range Progress Reports for April are received.

I have the honor to be
Sir
Your most obdt. Servant
W. Walker Lieut. Col. R.E.
Superintending Engineer
7th Division

Superintending Engineer's Office
 No. 18
 Coonoor 22nd May 1865
 From Lieut Colonel G. M. Walker R.E.
 Superintending Engineer
 To Colonel C. A. Orr R.E.
 Secretary to Government R.E.D.

Sir, I have the honor herewith to submit the
 Statements of Unfinished Works of 1864-65 for
 which, after deducting available funds in the
 Division, grants from the Reserve of 1865-66 are
 required to the following extent viz.
 Coimbatore District Rs 22276-
 Malabar ————— " 27730-
 Canara ————— " 2480-
Total Rs 52686-

Also a Statement for the Malabar District
 showing the sums available from excess sanctions
 in the current year's Budget, owing to the expendi-
 ture in 1864-65 having exceeded that computed
 for Coimbatore and Canara, this Statement is
 blank.

2. Nearly Rs 10000 of the demand for Coimbatore
 is short expenditure in Coimbatore Range
 owing to the concentration of workmen, materials,
 and Superintendence on the New Jail, on which
 an excess of Rupees 16000 over the original allot-
 ment was incurred. Over Rs 6000 of the balance
 is to provide what is absolutely necessary for carrying
 on important Irrigational Improvements to
 Channels, commenced last year. Rupees 5000

Enclosures 4

10th 1865
 For: G. M. Walker
 Lieut Colonel
 Superintending Engineer
 Coimbatore
 To: C. A. Orr
 Secretary to Government
 Coimbatore
 22nd May 1865

Enclosure 2

Submits a statement of Unfinished
 works estimated to cost Rs
 22276-00 and Rs 27730-00
 each exceeding Rs 50000 but
 under Rs 10000 which are
 proposed to be undertaken in the
 current year should funds be
 available.

22nd 1865 1865-1866 1865

No. 18

is to prevent the work of the New Buryham
Ghaut from being dropped entirely in consequence
of the original allotment of Rs 15000 having
been cancelled.

3 3 of the Items of the Malabar List, ag-
gregating over Rs 7500, are to make up for
shortcomings in the expenditure of 1864-65 on the

Servote Road, and that from Calicut to Panyghant
and Mooroor, and the Kulputty Bridge con-
necting Panyghant with its Railway Station; the

two former of which are accounted for by sickness
on the line, but for the third of which I cannot
account to my own satisfaction. Rs 12000 are

asked for where with to prevent operations on the New
Periah and Goodaloor Ghauts being entirely brought
to a standstill by cancellation of the original

Budget grants of Rs 14500 and Rs 17000 respectively.
And Rs 6000 for improvements to the road from
Periah Ghaut to the Mysore Frontier (on estimates

to be submitted hereafter) in redemption of the
pledge of the Madras Government to allot Rs 60000
annually for new work on the Mysore Plateau.

4 The small demand for Canara is attributable
entirely to increase of cost of work under the Mum-
barabad Ghaut, owing to the prevalence of Cholera

and Fever through much of the working season.

I have the honor to be
Sir,
Your most obedient servant

Wm. Walker, Esq. M.A.
Superintending Engineer, &c.

7500 19500
12000
17000
63500

1858
 No. 1
 1858

the Advertiser Publishing Company
of London

John D. Harrison

to the Secretary to Govt
at Wash.

104

1810

Dated 22nd Decemr 21st May 1865

Exhibition 1.3

Forwarded 3 statements of
unpaid bills of \$1064.55
for which funds are being
to the extent of \$3596.86

San Francisco 9/28/4-65

For articles printed are regarding

to the credit of No 52688

also on the 1st of June

the circulation during the

admo avoidat *from cases*

donations in the current year.

Thompson and Williams the

rec'd of old amounts to regis-
tered 1865-1869-210 July 1865

1868 4869-11494001805-

2012/06/28

1801

Statement shewing the Works expected to be, but not completed on the 30th April, and for which no provision has been made in the outgoing Budget.

Works.	Amount of Estimate	Date of same.	Allocated in 1864/65	Orders granting the Past Allocations.	Balance of Estimate	Remarks.
Military						
Stone Work for the surface Drainage of Barrack and Hospital, &c. Wellington	2,371	G.O. No. 1599 of 18 th August 1854, & 554 of 25 th November 1854, and No. 3121 of 27 th September 1863	1515	In Budget of 1860-61 to 1863/64, 454 G.O. No. 1148 of 21 st April 1864 & 555 of 27 th February 1866	1,856	
Adding Ball Court to the Racket Court Wellington	3,930	2,499 of 27 th September 1864, 345 of 18 th February 1865, and 385 of 22 nd December 1864	3,857	3668 of 22 nd December 1864 and 269 of 30 th January 1865	73	
Enclosing Soldiers' gardens at Wellington	2,724	14,485 of 18 th May 1864	2,724	14,485 of 18 th May 1864	0	
Store Room and Sheds attached to Pothanor Rest House	690	1,692 of 11 th June 1864, 128 of 18 th February 1865, and 13 th Feb 1865	490	1,692 of 10 th June 1864	200	
Well in the Compound of the Rest House at Pothanor	140	1,709 of 11 th June 1864	100	1,709 of 11 th June 1864 & 443 of 28 th April 1865	40	
Civil Buildings						
Upper Room to collector's cutcherry at Coimbatore	1,630	1,700 of 18 th January 1864	530	73 of 11 th January 1865, 23 rd February 1865, and 1143 of 28 th April 1866	1,100	
Repairing the Coonoor Church	679	G.O. No. 1445 of 23 rd June 1864	40	1645 of 23 rd June 1864, 21 st April 1864, 1941 of 14 th July 1864, and 555 of 27 th February 1865	639	
Collegal Range Office	400	2,202 of 27 th August 1864	200	2,202 of 27 th August 1864	200	
Collegal Census Office	200					
Carried forward						

The Rs. 2978 req^d for completing these Military Works can well be spared from the Allotment of Rs. 75000 for new Artillery Barracks at Cannanore.

Brought forward

Police Station House at Buror 425 G.O. No. 528 of 22nd July/64 367
Do Do Makopolliem 1920 237 of 25th January/65 620
Constable Huts at Musamail 1100 237 of 25th January 1865 1110
Do Do Goodalur 600 972 of 10th April 1865 600
Do Do Arion 120 528 of 22nd February 1864 120
Sub. Station House and Huts
at Marthully 600 237 of 25th Jan'y 1865 600
Huts at Goodhully 150 Do 150

Agricultural

Construction of 110 sluices in
Shadapully Channel 15000 G.O. No. 1959 of 7th July/64 5000
Head Sluice for the Arkumestah
Channel 6500 G.O. No. 3398 of 28th
November 1864 2000
W. Surplus sluices to the Vangul
Channel 1860 1818 of 22nd June 1864 1860

Communications

Burgoor Ghaut New Frase 80000 11237
Road from Coorche Railway
Bridge to Railway Station 1780 1059 of 18th April/64 1130
Do 1813 732 of 16th March
1865
Chimananikora Bridge 5086 2504 of 21st October/62 2250
2737 of 22nd September 1863
5100 398 of 11th February 1865

Carried forward

G.O. No. 1941 of 4th July 1864 359 12 6 65 3 6 66
237 of 25th January 1865 568 10 7 1351 5 5 1352
934 of 5th April 1865
237 of 25th January 1865 1100 1100
972 of 10th April 1865 300 300 300
237 of 25th January 1865 100 6 19 10 20
Do 600
Do 100 50

Budget of 1864/65 G.O. No.
89 of 12th January 1865 2955 2 5 12 14 137 2565
No. 555 of 24th February 1865
and No. 1143 of 28th April 1865
G.O. No. 680 of 10th
March 1865 2000 4500 3000
89 of 12th January 1865 1227 1 6 632 14 6 633

2666 of 13th September 1864
and
1034 of 19th April 1865 1101 4 3 6898 11 9 5000
73 of 17th January 1865 1359 6 2 120 9 10 121
519 of 23rd February 1865
732 of 16th March 1865
1143 of 28th April 1865
2757 of 22nd September 1863 1082 9 6 1003 6 6 1004
2504 of 21st October 1862
398 of 11th February 1865

4981

To be provided for out
of the allotment
of Rs. 5,000 for Police
Buildings in 1865-
66. Total Rs. 3488

These minimum allo-
ment, and more might
advantageously be spent

Provision of Rs. 15,000 originally
made in Budget of 1865-66
has been cancelled in G.O.
No. 5330 of 26th February 1865.
A small grant is required
to prevent entire stoppage
of the works -

21072

Brought forward. 11,670
Vangole Bridge 1,000 M. Sanction
Travellers Bungalows and out
Houses at Pothanor 10,480 1059 of 13th April 1864 14810

21072
No. 1143 of 28th April 330 - 670 - 670 Plan and Estimates submitted in letter No. 114 of 18th May 1865

1143 of 28th April 65 4,239 82 6,240 7 10 7,000
The alterations called for in No. 1291 of 12th May will cause the increase.

Total Papers

28742
of which Rs. 2978 comes met by transfer from Mil Works at Cannanore and Rs. 3488 from Police allotment - net demand Rs. 22276-

Superintending Engineer's Office
7th Div
Coonoor 22nd May 1865
Comd^g Lt

M. Walker Lieut Col R E
Superintending Engineer 7th Div

Received in a letter to 18
 of 22nd May 1865
 The Superintendent Engineer
 27th Division
 To The Secretary to Government
 Department Public Works
 Dated 22nd May 1865
 P. S. }

Statement showing the
 works expected to be, but not
 completed on the 30 April 1865
 for which no provision is made
 in the Budget of 1865 as requi-
 red by O. G. No 61 of 1st Feb.
 1865 para 19-
 Dated 22nd May 1865

4th Decy 1865
 No 81

Received in a letter to 18
 of 22nd May 1865
 The Superintendent Engineer
 27th Division
 To The Secretary to Government
 Department Public Works
 Dated 22nd May 1865
 P. S. }

Statement showing the
 works expected to be, but not
 completed on the 30 April 1865
 for which no provision is made
 in the Budget of 1865 as requi-
 red by O. G. No 61 of 1st Feb.
 1865 para 19-
 Dated 22nd May 1865

Dated 22nd May 1865

Statement showing the Works expected to be, but not made in the Budget of 1865-66 required in Government Order

completed on the 30th April 1865, and for which no provision has been made in N^o 361 of 7th February 1865. para 19.

1682

Since 1st July 1865

Works	Amount of Estimate	Date of Sanction	Alloiment During Impach 1864/65	Order granting the Alloiments	Part expended	Balance of Estimate	Amount required	Remarks
1	2	3	4	5	6	7	8	9

Military

Regimental School at Cannanore and School Masters & Mistresses houses

25,570 Government Order N^o 2016 of 12th August 1864 15,753 3,500

N^o 2016 of 12th August 1864

30th September 1864
21st April 1865
12th August 1864
Budget of 1865
N^o 361 of 7th February 1865
N^o 1143 of 22nd April 1865

Flanking the Artillery Barracks at Cannanore

2,460 N^o 1924 of 13th January 1864 1,572 1,500

N^o 1924 of 13th January 1864

22nd September 1864
21st April 1865
4th July 1864

Cisterns for flushing drains in the Barracks at Cannanore

3,280 N^o 2016 of 12th August 1864 2,480 2,000

N^o 2016 of 12th August 1864

11th February 1864
12th August 1864
28th April 1865

Recreation ground of the European Regiment at Cannanore

16,000 ——— D^o ——— 15,000

N^o 2016 of 12th August 1864

12th August 1864
28th April 1865

Servants Mess House at Cannanore

8,720 N^o 2205 of 25th Sept. 1864 10,925

N^o 2205 of 25th Sept. 1864

28th April 1865
28th September 1864
27th February 1865
28th April 1865

Lightning Conductors for the Powder Magazine at Cannanore

1,210 N^o 502 of 21st February 1864 610

N^o 502 of 21st February 1864

28th April 1865

Constructing additional verandah to the Commissariat Godown at Calicut

1,310 N^o 2520 of 11th August 1864 1,310

N^o 2520 of 11th August 1864

22nd October 1864

Converting Stables into Commissariat Godown at Calicut

1,890 N^o 3003 of 19th October 1864 1,890

N^o 3003 of 19th October 1864

23rd February 1865

Powder Magazine at Calicut

910 N^o 517 of 28th February 1865 910 2,520

N^o 517 of 28th February 1865

28th February 1865
Budget of 1865
N^o 361 of 7th February 1865
28th February 1865

Carried Over

19,318 810

1
Military (Contd.)
Constructing small rear
wards with drains behind the
wash houses of the Married
Quarters at Cannanore

2 3 4 5 6 7 8 9 10
80 80 80 80 80 80 80 80 80
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865

19,318 8 10

83

Sanction received too late to enable work to be commenced in April.

It is not requisite that additional funds should be provided for these works; Rs. 5392 of the requisite amount is available from an excess sanction of that sum out of the Budget allotment of Rs. 4500 for the Staff Sergeants' Quarters at Cannanore, and the balance Rs. 14026-8-10 from the Budget allotment of Rs. 45000 for New Artillery Barracks at Cannanore.

19,398 8 10

Civil Buildings

Police Huts at Goodspary 280 Rs. 5:6 1/4 of 6th March 1865 280
Police Station House at Oloth or Bawally 500 Rs. 8:25 of 26th April 500
Police Quarters at Sultans Battery 1500 Rs. 1:6 1/4 of 6th March 1865 1500
Accommodation for the Currency Department at Calicut 2760 Rs. 4:13 1/2 of 15th February 1865 2760
Overseer's Shed at Tervito 252 Rs. 1:6 1/2 of 8th March 1865 252
Hospital at Goodalora 500 Rs. 8:9 1/2 of 8th April 1865 500

Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865

Rs. 1117-12-00 funds available from Police allotment of Rs. 5000 for 1865-66. Work interrupted by sickness.

Sanctions received too late to commence the work in 1864/65.

Sanctions received too late for action in 1864/65.

Communications

Completing Tervito Road 30000 Rs. 1:32 1/4 of 15th November 1864 161140
Periah Ghaut New Road 25000 Rs. 1:32 1/4 of 15th November 1864 5300
Bridge over Whoby Nullah on the road from Manantoddy to the Moy-dore front 2500 Rs. 1:20 1/2 of 21st June 1865 2500

Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865
Imperial Budget of 1st April 1865

In addition to Rs. 11,000 allotted in the Budget for 1865/66 required for completing the work. The original Budget allotment of Rs. 11,500 has since been cancelled, a grant is unnecessary in order to prevent the working operations being stopped altogether.

Carried Over

30,671 9 11

2

Communications (contd.)

Road from Calicut to Kun- ✓
doo on Kunh Road. Rs. 5— } 52083

Completing and Bridging
the road from Calicut
to Poulkhanh— } 88830
140,913

Statement showing the works expected to be but not completed on the 30th April 1865 and for which provision is made in the Budget of 1865/66 as called for in para 19 of Government Order N^o 361 of 7th February 1865.

1 Works	2 Amount of Estimate	3 Date of Sanction	4 Allotment During dispatch 1864/65 year	5 Orders granting the allotment	6 Part ex- penditure	7 Balance of Estimate	8 Amount required	9 Remarks	10
Improving the Mungerabad Ghaut	2900	N ^o 1799 of 21 st June 1864	2200	Government Order N ^o 1143 of 25 th April 1865	2309 8 590	750	Rs. 159-8- in excess of Estimate as additional work		
Bridge N ^o 4 west of Wallala river	875	N ^o 662 of 14 th March 1865	356	Rs. 2200 of 5 th August 1863 Rs. 1941 of 4 th July 1864 re- duced in Government Order N ^o 1143 of 25 th April 1865	532 8 342 8	400	Rs. 67-8- in excess of Estimate as additional work		
Gaddamballa Bridge on Mungerabad road	6139	N ^o 134 of 15 th January 1865	2809	Government Order N ^o 205 of 19 th January 1865 Rs. 1941 of 4 th July 1864 re- duced by G. O. N ^o 655 of 27 th January 1865. Rs. 603 of 14 th March 1865	4652 9 1488 6	400			
Bridge at the 17 th mile of Mungerabad road	1840	N ^o 2134 of 6 th September 1864	1500	Rs. 2154 of 6 th September 1864 Rs. 1941 of 4 th July 1864 and Rs. 1143 of 25 th April 1865	1956 105	250	In addition to Estimate as additional work		
Bridge N ^o 3 near Frontier Mungerabad road	1756	N ^o 622 of 14 th March 1865	1235	Rs. 2200 of 5 th August 1863 Rs. 1941 of 4 th July 1864 and Rs. 1143 of 25 th April 1865	2160 148	520	Rs. Rs. Rs. as additional Estimate re- B		
Gullinbolla Bridge	5272	N ^o 1712 of 10 th June 1864	3112	Rs. 898 of 14 th January 1865 Rs. 1941 of 4 th July 1864 and Rs. 1143 of 25 th April 1865	5294 210	750	Rs. Rs. Rs. as additional Estimate re- B		
						2480			

The above excesses are accounted for by Lieutenant Sillate by the prevalence of Fever and Cholera on the road below the Mungerabad Ghaut in which all the works occur. The Subordinate Executive Agents were all disabled for a time, (Lieutenant Sillate's health also suffering greatly), and the supervision was consequently slack which higher rates than usual had to be paid.

Superintending Engineer's Office
Coochbehar 22nd May 1865

Walker Sirul Colmell
Superintending Engineer 7th Division

Enclosure letter to
Hon. J. May 26/5

The Superintendent Eng
Division

The Secretary to Govt
Department of War

Madam

Dated 22nd

Dec } Albany 1865

1839/65

Statement showing

amounts expended to be, but in
completed in the 30th April
1865 for which no provision is
made in the Budget of 1865/6
and called for in January of
Go. 1866 of 1st March
1866 and 1867-1868

Summary
 Statement showing the work expected to be but not completed on the 30th April 1865, and for which no provision has been made in the Budget of 1865/66. (See paragraph 109 of G.O. No 381 dated 6th September 1864.)

87

Notes

87		Account Date	Estimated Duration	Orders granting the allocations	Cost Capital & interest	Balance of Estimate	Amount Required.	Remarks	
C-13	Enlarging the Salt Works at Salford	2000	15-9-64	1008	392	209-64	1856	1144	As 146 more than in 1864/65 1470 31/5/35
C-13	Improving the Salt Pan Suckling at Colliery	300	16-12-64	3300	1612-64	230	70	140	80
C-13	Enlarging Conductor and Drain	1050	16-12-64	1050	1050	295	155	155	
C-13	Enlarging of Salford Salt Pond up to the Salford	4900	16-8-64	3000	1608-64	3000	1900	1900	

Signed by the Officer in Charge
 21 May 1865

J. W. B. R. R. R.
 Secy and Asst Secy

58
 The following is a list of the work expected to be but not completed on the 30th April 1865, and for which no provision has been made in the Budget of 1865/66. (See paragraph 109 of G.O. No 381 dated 6th September 1864.)

Account

M. Dept

1868

92

Proceedings of the Madras Government
Under date the 1st July 1865

Read the following

From
The Supdgrs — 1st Dec / Here enter 20th May / 65 at 84 /

— do — 2^d Dec / — do — 12th June / 65 — /

— do — 3^d Dec / — do — 16th May / 65 — /

— do — 4th Dec / — do — 1st June / 65 at 450 /

— do — 5th Dec / — do — 18th 822nd May / 65 at 223 8238 /

— do — 6th Dec / — do — 29th May / 65 at 218 /

— do — 7th Dec / — do — 13th May / 65 at 20 8 /

— do — 20th Dec / — do — 22nd May / 65 at 18 /

— do — 8th Dec / — do — 25th May / 65 at /

Submitting statements of
works remaining incomplete
on the 30th April 1865 and of
those estimated to cost
less than Rs 2500 each
which are recommended
for completion during the
current off year.

With the letters
Engineers submit the under-
mentioned Returns called for
in para 19 of G.O. No. 361, dated
7th February 1865.

WOU

Statements

By the Secretary
in charge of the Department
of Public Works
to the Secretary
of the Government
of Madras
1865

1865
1865

1865
1865

1865

1865

Statements of work, ^{expected} to be, but not completed in the 30th April 1885, and for which no funds are provided in the current year's Budget. - of new works estimated to cost less than Rs. 2500 each.

2. In the former of these Returns additional grants are applied for on account of works for which funds, in part, have been provided in the Budget for 1885/86. These works should not have been entered in the Statement in question, and as there are no funds at the disposal of Government for appropriation thereto,

and

in addition to those provided in Budget 1885

No 1681 of 18th June/85

3 93
and an additional grant cannot, under the orders marginally noted, be looked for from the Government of India, the Superintending Engineers concerned will be requested to submit separate proposals for supplementing existing grants, where necessary, by transfers from other sources.

Of reductions to be made in existing allotments in order to provide funds for the works struck out marginally noted sub of the Budget in pursuance of the Order of the Government of India.

The Statements submitted by the Superintending Engineers in pursuance of para 6

of G. O. No 1318 dated 15th May 1885 will

will be separately
disposed of.
The total
amount applied
for by the Su-
perintending En-
gineers on account
of other than
Budget works
which remained
incomplete on the 30th
April last is Rs. 2,58,759.
The sum standing to the
credit of the Reserve being
only Rs. 3,03,992,
the Govt.
are unable to allot a
larger sum than Rs. 2,25,196.
As shown below.

5-94

District	Work	Amount of Estimate	As of date of Salutation	Expenses up to 30 th April 1882	Balance of Estimate	Amount allotted	Field of Reserve from which allot- ment has been made
Gangam	Constructing Sub-Magistrate's Cuteherry at Darangabadi	—	Rs. 238 21 st Jan'y/84	397	—	3000	Civil Buildings
Do	Constructing Cateherry at Angulondah	5750	Rs. 2101 21 st Jan'y/84	320	5430	3230	Do
Vijayapatnam	Constructing Principal Quarters Cuteherry at Narsipatnam	2370	Rs. 3352 17 th Dec'r/83	2169	201	201	Do
Do	Formation of new salt pond at Bimlipatnam	9820	Rs. 658 22 nd April/82	9775	45	45	Do
Do	Constructing certain small works in connection with enlarging the Salt Platform in the District	2570	Rs. 2132 18 th Dec'r ending/82	880	1630	764	Do
Do	Constructing a Civil Dis- pensary at Bimlipatnam	5261	Rs. 317 30 th July/83	4907	354	354	Do
Do	Constructing a District Moochaffi Court House at Bimlipatnam	3820	Rs. 1580 31 st May/84	2800	1120	1020	Do
Do	Constructing a Sub-Ma- gistrate's Cateherry, Salug jail & Police Station house at Ankurpally	2740	Rs. 1582 31 st May/84	1500	1240	1240	Do
Do	Making certain improve- ments to the District Court House at Vijayapatnam	880	Rs. 360 21 st Dec'r/83	186	624	624	Do
Do	Constructing a Sea Customs House at Vijayapatnam	5272	Rs. 764 18 th March/84	4674	598	598	Do

District	Work	Amount Estimated	Expenditure up to 30th April 1864	Balance Estimated	Amount Paid	Head of Account from which all money has been paid
Nagapattanam	Constructing a belfry in front of the Church at the Zianagram	1240	586 1/4	617	421	421 Civil Buildings
do	Constructing a large tank at Nagapattanam into a Reservoir - supplied with water from the Lutbadak Amand	1750	17 June/64	1506	474	474 Agricultural
do	Distribution channels from Lutbadak Amand	3875	20 Dec/63	3462	436	436 do
do	Constructing a road from Kelli - to the village of Kallur	5070	2 Dec/62	6677	1513	1393 Communication
do	Constructing a branch road from Nagapattanam to Kallur	2060	2 Dec/63	18715	1715	1715 do
Godavery	Constructing a small building for the - village of Cocanada	53880	2 Dec/63	38662	15218	3080 do
do	do a new Record Room at the Jernagardins Taluk Culcherry	2663	20 Dec/63	1605	1055	1055 Civil Buildings
do	Constructing a balingal to the Bayany River	300	7 Dec/63	22	278	278 do
do	Cutting a drainage to carry off surplus water from the Pagarum Estate	16000	20 Aug/63	5766	9234	1234 Agricultural
do	do	800	25 June/63	260	1440	1440 do

District	Work	Amount Estimated	Expenditure up to 30th April 1864	Balance Estimated	Amount Paid	Head of Account from which all money has been paid
do	Cutting drains & clearing jungle on the 6 from Nagapattanam to Toone	9400	11 June/63	8183	1217	1217 Communications
do	Constructing Locks and Calm gulaks in the Nundapettah Canal	41960	17 Dec/64	40351	1709	1709 do
do	Improving communications in Rumpak County	15200	5 June/63	3575	11885	4000 do
do	Cocanada Harbour Light Homed Brogues, Dredging and Flag Staff	71435	13 Aug/63	70307	1128	1128 Miscellaneous
do	Improving Rapully Taluk Culcherry	2110	13 Jan/63	96	2014	2014 Civil Buildings
do	Channel from Duggera - to Cocanada	7400	21 Jan/63	3312	4088	4088 Agricultural
do	Constructing new Cutters for the Bayany and Seta - nagram under Seta	2240	26 Dec/63	504	1736	1736 do
do	Addapully & Seta Channels	2075	27 June/63	1858	717	717 do
do	Repairing & strengthening river embankment from Seta to - to Condavally	1910	4 Dec/63	221	1689	1689 do
do	Drainage Channel from Alga Channel to Sandole	880	25 Dec/63	40	840	840 do

District	Work	Amount Rs.	Actual Rs.	Balance Rs.	Head of Revenue from which the amount has been made
Lustnah	Improving Coast Road	1570	950	620	Communication
- do -	Constructing Tunnels & raising 3 rd class road between Kodivara Kodivara & Kuntimallu	23780	22560	1220	- do -
- do -	Constructing Road to road up to Ganapavaram Channul	1220	950	270	- do -
Nellore	Constructing a portion of road & 3 tunnels between Gopu and Vinayachinnaswami	2470	2250	220	- do -
- do -	Constructing a branch road from Southern T. 12 to 16 to the old between at Ramapuram	1700	1550	150	- do -
- do -	Travellers' Bungalows at Suduru	1700	1550	150	- do -
Buddapala	Constructing Outpost Taluk Bungalow	7300	6550	750	Build Buildings
- do -	Road from Rajampet Railway Station to Rajampet	2675	2525	150	Communication
- do -	Do Mandala Railway Station to Chavara road	7312	6562	750	- do -
- do -	Road from Budda- pala to Bellary frontier	10643	9543	1100	- do -

District	Work	Amount Rs.	Actual Rs.	Balance Rs.	Head of Revenue from which the amount has been made
Bellary	Head of Bellary Bungalow at Rajampet	2745	2675	70	Build Buildings
- do -	Constructing a Range Office at Panna Kondah	350	292	58	- do -
- do -	do at Rudhyli	350	267	83	- do -
- do -	do at Anantapur	350	350	0	- do -
- do -	do at Raidroog	350	350	0	- do -
- do -	Road from Bellary to Buddapala frontier	102200	93778	8442	Communication
- do -	at 9 for 16 Bungalows	26026	12642	13384	Chitulary
- do -	at 10 for 9 Bungalows	22149	11795	10354	- do -
- do -	Constructing a building for Armen Bungalow place of Worship at Bellary	11220	9283	1937	- do -
- do -	Do School room & place of Worship in the Cantonment of Bellary	11220	9952	1268	- do -
- do -	Cutting a Channel from a ruined tank to Boudala in the Native Infantry Lines	15806	13291	2515	- do -
- do -	One bath room to each Native Bungalow	1360	716	644	- do -
- do -	Constructing a building for the performance of Devine Wor- ship at Ramandroy	7810	5066	2744	- do -

District	Work	Amount by Estimate	Expenses up to 30th April 1905	Balance	Amount allotted	Head of Service from which the allotment has been made
Madras	Presidency Adopting rooms in the Govt Office for the Secretary	150	150	150	150	Civil Building
	8 Offs Secretary to Govt	150	150	150	150	Civil Building
	Madras Constructing Canal shed at Godambanahum	1370	1017	353	353	Ordnance
	Reconstructing Lightning conductor of the Powder Magazine at the River	480	480	77	77	do
	Constructing Charnala-cum Saline Catcher	11300	10458	842	842	Civil Building
	Constructing Sealing Bund Park	3000	1031	1969	1969	do
	Road from Chigla perambur to Godambanahum via Co.	27100	25704	1196	1196	Communications
	Constructing a bridge of 10 ft span over Coar Canal at Podupatnam	3320	2620	1000	1000	do
	Constructing Baligalab on to Godambanahum Swillah Valley	2280	1200	860	860	Agricultural
	Water supply to Kinnidig Park	13981	6858	8923	8923	Indus. & Inf.
	Improving the Boat house at Chittoor	1100	748	652	652	Civil Building
	Do the Collector's Treasury at	1150	781	169	169	do
	Constructing Lock up room at Palmanair	1170	1035	135	135	do

District	Work	Amount by Estimate	Expenses up to 30th April 1905	Balance	Amount allotted	Head of Service from which the allotment has been made
V. Arcot	cutting a Channel from the south sluice of the Tank to the main tank & constructed by under sluice	4900	3959	941	941	Agricultural
	Completing the Southern Canal & surplus channel of Chakiravady Tank	5000	3670	1570	1570	do
	Constructing a step across of the body of Polar Anant	12700	2000	10700	5700	do
	Extending Western Channel from Kodacanthangal to Jannanthangal	4000	2776	1224	1224	do
	cutting Channel for raising embankment from Vephalay to the pethanellu supply Channel	1140	110	30	30	do
	Do from the pethanellu Baligalab to the Coorhanellu supply Channel	460	225	235	235	do
	Constructing a Baligalab at the south end of the Porommasamadram Mailway Tank	225	160	65	65	do

District	Work	Quantity	Estimated	Actual	Balance	Amount	Remarks
N. Arcot	Constructing two tunnels of 4 vents each across the Poring stream channel	1000	Done 2682	467	531	230	Agriculture
do	Clearing around Head Sluice	8300	Done 1142	8180	170	170	do
do	Widening and deepening Akkai Ann Channel	3400	Done 3176	3183	217	317	do
do	At the Poring supply channel	2200	Done 1465	1468	1452	1450	do
do	Raising Calingulak extending sluice of the Yelliamallu tank	70	Done 2682	57	20	15	do
do	Improving the Freshwater tank supply channel of Calingulak	1960	Done 3115	1129	831	831	do
do	Improving Poring Ann Channel	1983	—	1874	109	109	do
S. Arcot	Restoring the portions washed away in the Teruvady Annicut by the flood of the 18 th 19 th 20 th Oct/64	3540	Done 760	2718	822	822	do
do	do in the Perovandi Poram Annicut by — do	8521	do	6791	1730	1730	do
do	do in the Panamady Annicut	2505	do	2315	210	210	do
do	Strengthening the North & South banks of the Buddilum river near the Teruvady Annicut	1450	Done 1807	707	743	743	do
do	Improving & extending the Pannampett Channel	19000	Done 116	17556	16444	16444	do
do	Rebuilding 10 arches of the bridge over the Buddilum river at Buddalore	12000	Done 757	8240	3760	3760	Communication

District	Work	Quantity	Estimated	Actual	Balance	Amount	Remarks
S. Arcot	Constructing bridge on the road from Buddalore to the Salem frontier via Verdachellur	20870	Done 180	20497	373	373	Communication
Salem	Constructing Ventilators for the lower story of the Jail at Salem	2020	Done 3595	2212	828	828	Build Building
do	Constructing a workshop for the Salem Jail	4870	Done 378	1541	3349	3349	do
do	For the diversion of the inner Coast Jards of the Salem Jail into a workshop by open work in railway	4870	Done 765	1846	3024	3024	do
do	Improving the road between Devalipattin on T. P. R. 5 and the Alloor Railway Station	5500	Done 1500	423	5077	5077	Communication
do	Improving the road between Omalur and Madheri	500	Done 2078	485	65	65	do
do	Constructing a bridge of 2-30 ft span across a jungle stream near Sathurani Choultry on the Salem Buddalore road	1650	Done 2318	1650	2442	1008	do
do	Constructing a Bridge and 13 arches near Darampuri	1475	Done 690	6059	1196	1196	do
do	Constructing a Bridge of 2 arches of 25 ft span at Kodum-Jathi near Alloor on the Salem and Buddalore road	990	Done 389	2448	1346	2044	do

District	Work	Quantity	Rate	Amount	Remarks	Class of Service	
Saleem	Constructing a bridge of 3 Arches 7 1/2 ft span each on the road from Morapoor to Darampuri	1450	11 1/2 paise	350	1100	1100	Communication
do	Constructing a bridge of 2 Arches of 12 ft span each on the road from Saleem to Sherly hills on the 3 rd mile	1400	do	700	760	760	do
do	Constructing a bridge of 3-11 ft span on the Elour Gadda-market road near Oledar	3570	2 1/2 paise	3186	384	384	do
Bangalore	Constructing 2 blocks each containing two married non-commissioned Offs 3 rd for Sappers and Miners	15500	do	720	720	720	Military
do	Alterations & improvement of Light Cavalry Barracks for Sappers & Miners	6000	do	600	600	600	do
do	Constructing a Plunge bath for do	1750	do	150	1800	1800	do
do	do for the use of the non-commissioned Offs of do	620	do	500	140	140	do
do	do do Bath room for the non-commissioned 2 nd Officers of do	770	do	650	140	140	do

District	Work	Quantity	Rate	Amount	Remarks	Class of Service
Tanjore	Constructing new Head dam for Culpoor Channel	1080	do	1250	1250	Agriculture
do	Constructing Railway for at Punalur	3690	do	3045	645	Communication
Trichingly	Constructing a wash house and Urinal for the battery of Artillery at Trichingly	3200	do	3284	16	Military
do	do a Urinal adjoining the bath room attached to the Artillery Barracks at do	237	do	150	87	do
do	do 10 Latrines in the Cantonment of do	4720	do	4415	305	do
do	do Apothecary Quarters for the battery of Artillery at do	3800	do	2393	1767	do
do	Purchase of lands for Soldiers' garden at do	7000	do	360	640	do
do	Constructing 10 Latrines around the Fort of do	6820	do	2593	4227	do
Bombay	Stone work for the drainage of Barrack & Hospital squares Millington	28371	do	21522	1849	Military
do	Adding Ball Court & Racket Court Millington	3980	do	3086	844	do
do	Enclosing Soldiers' garden at Millington	2721	do	2572	222	do

District	Work	Amount	Done	Balance	Amount	Head of Account from which the amount has been made
Cannalore	Streets of Cannalore	1630	1540	86	1630	Military
do	House	690	1540	224	224	do
do	Well on the compound of the Post House at Cannalore	160	110	50	50	do
do	Upper range to Cannalore	1630	110	1520	1520	do
do	Improving the Cannalore	6790	110	6680	6680	do
do	Police Range Office	400	275	125	125	do
do	Police Office	300	200	100	100	do
do	Head Office for Cannalore	6500	2000	4500	4500	do
do	Wharf and pier to the Vengal channel	1800	1227	573	573	do
do	Low range for Cannalore	1780	1359	421	421	do
do	Bridge to Cannalore	5110	4082	1028	1028	do
do	Vengal Bridge	1000	330	670	670	do
do	Travellers Bungalows and out houses at Cannalore	1960	4240	6240	6240	do

District	Work	Amount	Done	Balance	Amount	Head of Account from which the amount has been made
S. Canara	Improving the Kunzera- bad Ghaut	2900	2310	590	590	Communications
do	Bridge at west of Kalla la river	875	632	243	243	do
do	Buddamballa Bridge on Munzerabad road	6137	4657	1480	1480	do
do	Bridge at the 12 mile of Munzerabad road	1820	1967	250	250	do
do	Bridge at 3 mile from Munzerabad road	1756	2161	180	180	do
do	Buddamballa Bridge	5272	5294	750	750	do
Chalabur	Flooring the barracks at Cannalore	2460	2367	109	109	Military
do	Constructing drains in the barracks at Cannalore	3280	2116	1164	1164	do
do	Recreation room of the European Regiment at Cannalore	16000	14753	1247	1247	do
do	Lightning conductors for the Powder Magazine at Cannalore	1210	662	528	528	do
do	Constructing additional barracks at Cannalore	1310	1225	85	85	do
do	Constructing barracks at Chalabur	1870	918	1072	1072	do
do	Constructing barracks at Chalabur	910	838	73	73	do

District	Work	Amount of Estimate	Date of Sanction	Amount Collected	Head of Revenue from which the allotment has been made
Madras	Constructing small reservoir with drains behind the houses of the married quarters at Cannanore	80	18th Aug/64	80	Military
Do	Accommodation for the Currency Dept at Calicut	2760	15th Dec/63	1264	Civil Buildings
Do	Presses at Periole	252	8th Aug/64	252	Do
Do	Hospital at Coimbatore	500	8th Aug/64	500	Do
Do	Bridge over the river at the junction of the river and the canal at Coimbatore	2500	18th Aug/64	879	Communications
Do	Reconstructing stable at the Barracks, Bangalore	317	18th Aug/64	74	Communications
Madras	Madras - from Madras to Sany	7016	18th Aug/64	6007	Do
Tranvelly	Lightning conductor at Palam	1050	18th Aug/64	295	Communications
Do	Extending the platform	4900	18th Aug/64	1900	Communications

102 2/10/64

The demands on account of new works estimated to cost less than Rupees 2500 each amount in the aggregate to Rupees 120373, of which the Government have found it impossible to allot a larger sum than Rupees 24088 from the Reserve Fund. The works for which this allotment is made are entered in the following Statement.

District	Work	Amount of Estimate	Date of Sanction	Amount Collected	Head of Revenue from which the allotment has been made
Ganjam	Setting up a new Lightning Conductor to the Powder Magazine at Pufolchankal	140	4th Aug/64	140	Military
Do	Constructing Salt-Cutcher at Mahapur	640	25th Oct/64	640	Civil Buildings
Do	Do at Gumbhgar	810	25th Jan/64	810	Do

Verbalizing

22 District	Work	Amount of Estimate	Date of Sanction	Amount collected	Head of Revenue from which the allotment has been made
Rs		Rs		Rs	
Vizagapatnam	Ventilating the European Veteran Barracks at Vizagapatnam	473	G.O. 1036 27 th Sept 1865	473	Military
D.	Completing the compound wall of the Sub Magistrate's Cutcherry recently constructed at Palkondah.	500	G.O. 2114 22 nd July 1864	500	Civil Buildings
D.	Constructing an Aringulak to Durvasagum Tank.	546	G.O. 1904 28 th June 1864	546	Agricultural
Godavari	Alterations and additions to the Pys and Record Rooms of the Collector's Cutcherry Comandu	567	G.O. 1335 17 th Nov 1864	567	Civil Buildings
D.	Construction of a small brick masonry Aqueduct across the Multitipally Drain	1220	G.O. 1697 10 th June 1864 G.O. 2406 22 nd Aug 1864	1220	Agricultural
D.	Reconstruction of Dam tipally Aqueduct	1500	G.O. 1320 5 th Feb/65	1500	D.
Chidlapal.	Road from the Antimitta Railway Station to the Townk Road N. XIII.	570	G.O. 1497 4 th April 1865	570	Communication

Laying

23 District	Work	Amount of Estimate	Date of Sanction	Amount collected	Head of Revenue from which the allotment has been made
Rs		Rs		Rs	
Presidency	Laying a brick water pipe from the main leading from the seven wells to the Fort.	475	G.O. 1376 1 st Nov/64	475	Military
D.	Creating a Shittle alley in the square of the Barracks occupied by the Artillery in Fort St George	1000	G.O. 2890 7 th Oct 1864	1000	D.
D.	Sinking a well in the Timber yard of the Gun Carriage Manufactory.	340	G.O. 12952 13 Oct/64	340	D.
North Fort	Constructing Road from the Naggery Railway Station to the Town of Naggery	830	G.O. 13148 2 nd Nov 1864	830	Communication
D.	Constructing a flood Aringulak in the North bank of Shuckholun channel	1100	G.O. 1984 11 th April 1865	1100	Agricultural
D.	Cutting channel from Peroneunij Tank to Venkatapuram Tank	250	G.O. 1360 4 th Feb/65	250	D.
D.	D. from D. to Kadapintangle Tank	1145	G.O. 1364 7 th Feb/65	1145	D.
	Constructing				

District	Work	Amount of Estimate	Date of sanction	Amount allotted	Head of Revenue from which the allotment has been made
North Arcot	Constructing 4 yards Calingulah to Venkataswami Tank	205	G.O. N° 360 7 th Feb/65	205	Agricultural
	D. 2. Vail Channel 8' 2"	300	D. 10 th March 1865	300	D.
	Improving Score Channel 4'	1390	D. 13 th April 1865	1390	D.
South Arcot	Constructing a Range Office at Port Novo	350	N° 728 10 th March 1864	350	Civil Building
Salem	Constructing a new road to connect Trunk Road N° V with the Jollopelt station about 5 miles from Tripatore	475	N° 1087 24 th April 1865	475	Communication
Bangalore	Constructing privies, wind and sweepers room in the Garrison Hospital at Bangalore	730	N° 476 17 th Feb/65	730	Military
	Altering and improving the Coffee room in the old Dograo Barracks	576	N° 1050 24 th April 1865	576	D.
Coimbatore	New supply channel to Kandedoothamankun Tank	1000	N° 2530 12 th April/64	1000	Agricultural
	Cut and over drains to Coonoor water comes	539	N° 2611 11 th April 1863	539	Miscellaneous Public Improvements

District	Work	Amount of Estimate	Date of sanction	Amount allotted	Head of Revenue from which the allotment has been made
Malabar	Restoring a small Bridge on road from Palghat to Calicut via Mundoor	800	G.O. N° 1264 13 th April/64	800	Communication
Madras	Constructing addition to Godown to the Sea Custom building at Keelakarai	795	G.O. N° 702 14 th March 1865	795	Civil Building
	Removing Rocks in front of Custom building at Keelakarai	210	G.O. N° 702 14 th March 1865	210	D.
	Reconstructing a shed at Vuttamam Salt Pan	212	G.O. N° 881 31 st March 1865	212	D.
	Constructing 2 Calingulah and 3 sluices in Sadoorvada - mungalam Tank	1130	G.O. N° 3336 21 st Nov/64	1130	Agricultural
Vinayak	Lightning Conductor at Linton	1500	G.O. N° 11597 15 th June/64	1500	Military
	Constructing Minaffs Court at Ambasamoodam	1360	G.O. N° 3656 17 th Dec/63	1360	Civil Building
	Filling ditch on the East side of Salt Platform at Arundiy	410	G.O. N° 1975 10 th April 1865	410	D.

Stimula have been
already provided for the

undermentioned works

District	Work	Amount granted Rs.
Vizagapatnam	Road in the Upper Country	5000
Salun.	Post Office at Yerrandur	415
Malabar.	Bowally and Perak Road - subject to the approval of the Govt of India	6000
Simunly	Enlarging the Salt platform at Coilpatnam	144
D.	Improving the Salt pan Catchment at Coilpatnam	70
Godavary	Construction of walls round the cemetery of Masapora and Paliole	1294
North Arcot.	Constructing a flood Calingulak in the west branch of Poring connected Southern Channel as near Yagmora Sundar	800
Coimbatore.	Post Office at Pothanor	1940
D.	D. at Erode	1399
~~D.~~	~~Constructing a road from the~~	~~500~~
~~D.~~	~~Post Office at Hallingore~~	~~177~~
~~D.~~	~~Distributing Stoves for Persany Vadukulam~~	~~1200~~
~~D.~~	~~Enlarging channels~~	~~1050~~
Malabar.	Enclosing Burial ground at Manantoddy	2540
D.	Post Office at Vythi	2500
D.	Sub Magistrate Office at Vythi	2700
Simunly.	Widening and deepening a well in front of the Native Hospital in the Cantonment of Palamattat	430
D.	Sloping the Platform at Coilpatnam	

The

27
The attention of
the Superintending En-
gineers will be drawn
to the following remarks.

Sanjam- 8. Sub. Magistrates
Catchment at Sarangabadi
The amount applied for
has been allotted, and copies
of plans will be requested to
submit, at an early date,
the revised plan of estimate
called for in G.O. 401,
dated 16th February 1885.

Vizagapatnam- 9. Bridge on the
Gangavahar and Kelli-
moochos road.

The sum of Rs. 7 required
for the completion of
this work may be adjusted
by savings on other items

Krishna- 10. Repairs, Salook Catchment
Raising and strengthening
the

the ~~sub~~ Embowment
from Sektanajaram
to Dogaralla.

The unexpended balances
of the Estimates are Rs
2014 and 189, and not
Rs 1914 and 189, res-
pectively, as entered in
the Superintending En-
gineer's Statement.

11. No. 4. School room - Bellary

The order sanctioning
this Estimate cannot
be traced. That quoted
viz. G.O. No. 362, dated 22
February 1884, conveys

Sanction to two Estimates
as per margin separately
entered in the Superintending
list) amounting in the
aggregate to Rs 22440. Copies
thoroughly will be requested
to submit further explanation
The

Constructing a building
for Roman Catholic place
of worship at Bellary - 11,220
As a school room &
place of worship in the
Embowment of Bellary - 11,220

12. The revised Estimates
said to be under preparation
for the two works entered
in the margin of the
preceding para should
be submitted at an early
date.

Presidency - 13. Laying Asphalt
round the 1st & 2^d sets
of Incorporating Mills
at the Gun Powder
Manufactory.

Stamp Office -

Rupees 317 and ⁶⁷⁸⁷ 667 res-
pectively are applied for

by the Superintending En-
gineer only. Rupees 778 667 res-

pectively are due upon
the sanctioned Estimates.

Those sums have been
allotted. If additional
funds

30
funds be required, a
separate application
should be submitted
with full explanation
of the cause of need.
14. Making certain
alterations to the
George Ballad.
The estimate for this
work having been sub-
mitted under the head
"Repairs" in the Su-
perintending Engineer's
Statement No II dated
20th March 1885 dis-
posed of in P.O. No.
1016, dated 12th April
following, the funds
required during the
current year should
be provided from the Roadway
Repair allotment.

10

Making small equatorial
Dome in the Observatory.
Erecting Tower at the
Observatory —

North Crest.

107 31
15. No estimates appear
to have been received for
the works noted in the
margin. Colonel Poole
will accordingly be
requested to expedite their
submission, and to report
under what authority
the work has been
preceeded with.

16. The sanctioned
estimate having been
already exceeded, no
allotment has been
made in these orders
for the Sub Magistrate's
Cutcherry and the Police
Station at Ponganoor.
The Superintending Engineer
should submit a separate
application for the addi-
tional funds required
and

22. And explaining fully
the reasons which
have led to the escape
17. Improving Doory
Main Claim - "

The Superintending Engr
is requested to report the
number and date of the
order sanctioning the
estimate - G. O. No 1961,
dated 13. July 1874.
quoted in the Supplies
Statement, is the revision
of the List of items.

- Plate works for 1864/65.
18. Pipes two are
applied for to com.
- Plate the bridges on
the road from Buddah
to the Salem frontier, via
Vardachellam. The
balance due upon
the

South Arch

the estimate being only
Rs 273, that amount has
been provided.

Salem - 19. Works under execution
from Armee Tax Grants.
The Government are
unable to supplement
these grants by ap-
propriations from the
Imperial allotment.

Tuckinopoly. 20. Constructing a
Watch house and Urinal
for the Battery of
Artillery at Tuckinopoly.
The balance of the esti-
-mate has been provided.

If further funds be
required, special appli-
-cation should be made

21. Constructing Maga-
zines for the Battery
of Artillery at Tuckinopoly
Constructing

Constructing Grand
Kazagani at Trichingol ~~1880~~

The funds applied for
by the Supt. Engrs. will
be withheld pending
the receipt of a reply
to G. O. No. 1689, dated
17th June 1885.

22. Ghima Rowheria Corinbato
Bridge.

The estimate for this
work is Rs 5110, and Rs.
5086 as entered in the
Superintending Engineer's
statement. Rs. 2400
excess of the amount
applied for have been
granted.

23. Travellers' Bungalows
at Pothanoor.

The revised estimate
called for in G. O. No.
1291, dated 12th May/85,
should be submitted at
an early date.

Suby

24. Sub Magistrate's
Culcherries at Anna-
malay and Talandiy-
Separate Estimates should
be submitted for these
works.

25. Pullapolem Head
sluice & ten distri-
-buting sluices -
Ghanna Dara pooram
Head Sluice.

Rebuilding & Culverts
between the 4th & 5th
mile stones on the road
from Caroor towards
Trichingol.

Pending the submission
of Estimates no funds
have been provided.

26. Chuttrum at the
Head of the Sejoor Shant.
The estimate for Rs 2128
stated to have been
submitted

submitted on the 29th
November 1862 has
not been received.

Under any circumstances
the funds required for the work
cannot be provided
during the current
year.

27. The small sums
required for several
military works in the
District have been
provided from the
Reserve, thus obviating
the necessity of an appli-
cation to the Govt of
India for sanction to the
transferring funds proposed
by the Superintending
Engineer.

28. Authority is granted
for the undermentioned
works

Coimbatore &
Malabar

Coimbatore & Malabar

works being carried on
from the Budget allot-
ment for Police Buildings

Coimbatore

Police Station house
at Amoor - Sanctioned in G.O.
No 528 of 22nd July '64 - } 125 - 66

Do. at Mettupalayam -
Sanctioned in G.O. No 237 of 25th
January 1865 - } 1920 - 1352

Constable's Huts at Ponnani -
Sanctioned in G.O. No 237
of 25th January 1865 - } 1100 - 1100

Do at Goodalloor - Sanctioned
in G.O. No 272 of 10th April '65 - } 600 - 300

Do at Amoor - Sanctioned
in G.O. No 528 of 22nd
February 1864 - } 120 - 20

Sub station house & huts
at Marthallay - Sanctioned
in G.O. No 237 of 25th January '65 - } 600 - 600

Huts at Goodalloor -
Sanctioned in G.O. No 272
of 10th April '65 - } 50 - 50

Malabar

Police Huts at Ponnani -
Sanctioned in G.O. No 646
of 6th March '66 - } 280 - 280

Station

Expenditure proposed
in P.D. Column by Est.

Station lines at Paliath
or Bawalby - Sanctioned in
14-6-82 & 25-3 March /85 - } 500 - 111

Police lines at Sultan's
Battery - Sanctioned in 10-11-82
6-11-82 & 6-3 March /85 - } 1500 - 676

29. New Record Room to Malabar
Talook Butcher, at
Bannanore -
Church at Tellicherry.

The estimates for these
works should be sub-
mitted for the sanc-
tion of Government.

30. Restoring entrance bridge Malabar
in Kochi -
Minor bridge on the South Canara
road below Mungerabad

Shant -
De below Channandy Shant -
The sanctioned estimates for these
works, being above Rs 2500 each,
should not have been included in
the Supplementary Estimate of works in-
-cluded to each of them that amount.
It has been found impracticable
to provide any portion of the
funds applied for.

South Canara -

31. The sums stated
to be required in addi-
-tion to the sanctioned esti-
-mates for the undermen-
-tioned works have been
provided, but the Govt. will
expect to receive suppli-
-mental estimates from
the Superintending
Engineer accompanied
by a full report of
the cause of defect in
each case.

Improving the Mungerabad Shant -
Bridge - No 4 west of Malgala
road.

Bridge at the 17th mile of
Mungerabad road.

Bridge No 3 near frontier
Mungerabad road.

Cubbinhalla bridge.

W. H. H.

32. With reference

to the orders made

finally noted, the same

mentioned allotments

are placed at the disposal

of the Supply

2nd of the ~~same~~ ^{same} should

be hereafter available, the Govt will be

prepared to sanction a further grant for the Commamoor Channel

from Reserve under

District - Commamoor Channel - 5000 - Agricultural

Proclamation Project - 5000 - do

Mallore - Embanked road & masonry

works across Inionon Valley - 5000 - "Commamoor"

Mallore - Road between Tripally

Colony - 7000 - do

33. The Govt regret that they

have been unable to provide funds

for the Tripally & Calcutta road in the north-west

~~1st of the same~~

3rd June 185-2-1573

see G.O. No 1227 of 6 June 1865

Malabar - Town

Malabar - Town

New Artillery Barracks

at Cannanore - item 11

in the current year's

Budget - 9239

Regimental School at

Cannanore & School Masters

in the current year's

Budget - 9239

Rupees 25,510 - Sanctioned

in G.O. No 23161

dated 12th August

1864 - 9239

35. The sums sanctioned in

these orders from the Reserve

Funds are as follows -

Districts	Military	Civil Buildings	Agricultural	Commamoor	Sanctioned	Total
First Division						
Cannanore	140	7,180	1456	6188	1128	8020
Mallore	473	5,767	4394	6926	1128	13884
Second Division						
Mallore		2,014	9,070	3348		24,432
Third Division						
Mallore		5057		13182		18,239
Fourth Division						
Mallore	672	350		154		1176
Fifth Division						
Mallore	41,586	913		4000		46,499
Sixth Division						
Mallore	8,251	10,043	17,205	830		36,329
Seventh Division						
Mallore	430	2,811	860	2196	8923	16,220
Eighth Division						
Mallore		350	4939	4133		9,422
Ninth Division						
Mallore		7,201		12,109		19,310
Tenth Division						
Mallore	4,706		234	645		5,585
Eleventh Division						
Mallore	2,815	1,227				4,042
Twelfth Division						
Mallore	2,978	2,003	4,633	919	639	10,272
Thirteenth Division						
Mallore	4,378	1,996		1,753		8,127
Fourteenth Division						
Mallore	1,217	1,130		675		3,022
Fifteenth Division						
Mallore	2,255	1,770		1,900		5,925
Total	68,681	5,886	52,921	77,703	10,590	2,64,284

[illegible]

	38804
Under-Military - . . .	40,154
- " Civil Buildings - . .	129
- " Agricultural - . . .	553
- " Communications - . .	77
- " Ind. Pub. Em. } . . .	145
- prominent }	
Total -	41,058
	29,708

16 The Supplies of our
 4 " Conty of Mr. Acemott
 3 " Acc^{to} General
 7 " July Department
 " Inspected by Mr. Madras Police 15th July -
 Drops 5th July 1855

150
 12

16-8-24 III

701 1865 Depart
Pro. of Govt for July

701 1868
Pro. of the M Govt
of 4 July 1865

Letters from the
Supy. Engrs. Submitting
Statements of Work
remaining incomplete
on the 30 April 1865
and of those estimated
to complete them at
2500 each, which
are recommended
for payment during
the current year
At the order thereon

No 72 @ 82