

(1) Number of pages

6

(2) Date of repair

1-12-42

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. <u>2060</u>	Press
<u>466-467</u>	Mis. <u> </u>
Dated <u>68-7-</u>	1865-

Not to be folded or roughly handled

18

*Proceedings of the Madras Government, Public Works Department,
18th July 1865.*

No. 466. Read the following letter from Captain A. S. MOBERLY, R. E.,
Superintending Engineer, 3rd Division, to Colonel C. A. ORR, R. E.,
Secretary to Government, Public Works Department, dated Bellary, 8th
July 1865, No. 66 :—

Sir,

1. With reference to paragraph 2 of G. O. No. 1,410 of 16th May 1864, I
have the honor to inform you that the Grass-cutters' well near the Artillery Lines
at Bellary was completed in September last, and the total cost is reported to have
been Rupees 1,170-8-2.

G. O. No. 3,371 of 18th September 1863.

	RS.	A.	P.
Original grant	500	0	0
Minor New Works	204	3	6
Total ...	704	3	6

2. The excess of Rupees 670-8-2
over the original sanction of Rupees 500
was on account of stone facing in
1863-64. Colonel Hemery sanctioned
Rupees 350 from the sum allotted for
Minor New Works, and out of it the
amount expended up to 30th April 1864
was Rupees 204-3-6, making a total expenditure to that date of Rupees 704-3-6.

3. In May 1864 Colonel Hemery allotted the balance from Minor New Works,
but on a representation that the sum was insufficient, he changed the amount of
allotment to Rupees 466, and this work has now been completed at an expenditure
during 1864-65 of Rupees 466-4-8, making a total of Rupees 1,170-8-2.

4. As the Controller has objected to my predecessor having exceeded the
limit of Rupees 500 for a Minor New Work, I beg that Government will authorize
the Controller to pass the amount.

No. 467.

ORDER THEREON, 18th July 1865, No. 2,060.

ACCOUNT, No. 77.

1. The Controller is authorized to pass the bill
for the work referred to in this letter.

2. The proceedings of the late Superintending
Engineer of the 3rd Division, reported in paragraphs
2 and 3, were irregular.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
" Controller of Public Works Accounts.
" Military Department.

Exl. S. T. Augustin.

No 66.

Supp. Engineers Office, 3rd Divⁿ
Bellary, 8th July 1865

From

Captain A. S. Moberly, R.E.
Supp. Engineer, 3rd Division
The Secretary to Government
Public Works Department

Sir,

With reference to Para. 2 of B. O. No. 1210 of 16th May 1864, I have the honor to inform you that the Grass-cutters well near the Artillery Lines at Bellary was completed in September last and the total cost is reported to have been Rupees 1170-8-2.

B. O. No. 237 of 18th September 1863.

Original grant 500-0-0
Minor New Works 206-3-6
706-3-6

2. The excess of Rupees 670-8-2 over the original sanction of Rupees 500 was on account of Stone facing: in 1863/64, Colonel Stenury sanctioned Rupees 350 from the sum allotted for Minor New Works, and out of it, the amount expended up to 30th April 1864 was Rupees 206-3-6, making a total expenditure to that date of Rupees 706-3-6.

3. In May 1864, Colonel Stenury allotted the balance from Minor New Works, but, on a representation that the sum was insufficient, he changed the amount of allotment to Rupees 666, and this work has now been completed at an expenditure during 1864/65 of Rupees 468-4-8 making a total of Rupees 1170-8-2.

4. As the Controller has objected to my Predecessor having exceeded the limit of Rs. 500 for a Minor New Work, I beg that Government will authorize the Controller to pass the amount. I have &c

A. S. Moberly Captain R.E.
Supp. Engineer, 3rd Division.

Account

Public Works Department

ex 2060

Proceedings of the Madras Government
Under date the 18th July 1865

Read the following

From the Supt Engineer 3rd Div

Reporting that the
Estimate Rs 500 for the brass
Cutters well has been exceeded
by Rs 670-8-2 and requests that
the Controller be authorized
to pass the bill.

The Controller is
authorized to pass the Bill
for the work referred to
submitted with this letter.

2. The proceedings of
the late Superintending Eng^r
of the 3rd Division reported in
paras 243 were irregular.

Wm

- 6 To the Supt Engr 3rd Div ✓
- 4 " Controller ✓
- 7 " Military Dept ✓

27
4
Sd/- 19th July

2145 July 1865 P. 153

No. 4661

2145 2060-183 July 1865

1865
12 July 1865
The Supt. Engineer
3rd Division
P. W. D.
No. 4661

Reporting that the
estimate Rs 500 for the brass
cutters well has been exceeded
by Rs 670-8-2 and requests that
the Controller be authorized
to pass the bill.

Sept 1865 D. O. O.
New York City

C. J. O. O.
New York City

22 July 1865

The Controller of
P. O. Accounts, New York
City to the bill for
\$670.82 being the ex-
cess of the estimate for the
year ending 1865, well near
the attorney fees at
Belling-