

(1) Number of pages 4(2) Date of repair 1-12-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**G.O. No. 2086Press
Mis.517-518Dated 20-7-1865.**Not to be folded or roughly handled**

No. 517.

Read the following :—

TANJORE DISTRICT.
Report of Progress of Junction Canal between Negapatam and Teroopoondy for the month of June 1865, called for in G. O. No. 1,780
of the 20th June 1864.

Description of Work.	Amount of Estimate.	By whom and when sanctioned.	Expenditure up to the end of the past year.	Grant for the current year and date of Order au- thorizing it.	NET EXPENDITURE IN THIS YEAR.					Remarks explanatory of the state of progress.
					Cash.		Stock.		Up to this month.	
					In this month.	Up to this month.	In this month.	Up to this month.		
Junction Canal from Ne- gapatam to Teroo- poondy.	Rs. 22,565	G. O. No. 3,511 of the 30th No- vember 1863.	Rs. A. P. 14,820 3 6	Rs. 8,306, Budget of 1865-66.	Rs. A. P. 915 0 2	ES. A. P. 2,225 2 10			Masonry works in progress; some delay has been caused by rains, but it is hoped this will not prevent the work being completed before heavy freshes come.	
Supplemental estimate for Teroopoondy.	1,600	Do. No. 1,051, of 20th April 1865.								

(Signed) W. F. BATEMAN,
Sub-Engineer.

(Signed) R. F. OAKES, Captain, R. E.,
Acting Superintending Engineer, 6th Division.

(True Copy.)

NEGAPATAM, 8th July 1865.

TANJORE, 12th July 1865.

*Proceedings of the Madras Government, Public Works Department,
20th July 1865.*

No. 518.

ORDER THEREON, 20th July 1865, No. 2,086.

CIVIL WORKS, No. 70.

Communicated to the Revenue
Department.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

^c Exd. S. T. Augustin.

Various Districts
Record of Progress of Junction Canal between the two old Troopings for the
Month of June 1865 (Called for in G. O. of the 20th June 1864—)

Description of work	Amount of estimate	By whom made	Date made	By whom made at	To what use	Amount for purchase of stock	Estimated cost of stock		Remarks
							From the	From the	
Construction of work									
Construction Canal from Highway to Lagoon	22565	J. B. et al	1911	1911	1911	1911	1911	1911	Heavy work in progress since delay has been caused by rains, but it is hoped this will not prevent the work being completed before heavy freshes come.
Supplying water to Lagoon	1600								

4 Ranger Office
Ct. & p. a. t. o. n. e
8th July 1860 - M
M. H. P. O. C.
Wm. H. P. O. C.
Wm. H. P. O. C.

(Engl-copy)

Signature of H. L. Bateman

[illegible]

Hub. P. Singer

1866
Received of the
Hon. Secy of the
Treasury
for the
1st of July 1865

for
the Secretary of the
Treasury
1st of July 1865

for the Secretary of the
Treasury
1st of July 1865

1866
1866
1866

Communicated to the
Hon. Secy of the
Treasury

1866
1866
1866

1866
1866
1866

1866
1866
1866

1866
1866
1866

1866
1866
1866

1866
1866
1866